

**Mandatory Disclosure for year 2015-16
New Construction Primary Health Centre (PHC)**

Sr.No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress			Name of Execution Agency	Physical Progress		
					Total Project Cost (Rs.In Lakhs)	Amount Sanctioned (Rs. in Lakhs)	Expenditure (Rs.In Lakhs)		If Completed Date/Month of work completion	If not Completed stage of progress	Tentative date of completion
1	Thane	Shahapur	New Construction of Main building & staff quarters at PHC Kasara Tal: Shahapur.	12/08/2015	495.00	40.00	0.00	IDW	NIL	Work Order Stage	Mar-17
2	Thane	Shahapur	New Construction of main building & Staff Quarters at PHC Kinhavali Tal. Shahapur.	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
3	Thane	Bhiwandi	New Construction of main building & Staff Quarters at PHC Vajreshwari Tal. Bhiwandi.	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
4	Palghar	Palghar	New Construction of main building & Staff Quarters at PHC Edawan Tal. Palghar.	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
5	Palghar	Dahanu	New Construction of main building & Staff Quarters at PHC Varai Chandranagar Tal. Dahanu.	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
6	Raigad	Khalapur	New Construction of main building & Staff Quarters at PHC Lohap Tal. Khalapur	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
7	Ratnagiri	Sangmeshwar	New Construction of Main building at PHC Sakharpa Tal - Sangmeshwar	12/08/2015	250.00	40.00	0.00	IDW	NIL	Work Order Stage	Mar-17
8	Ratnagiri	Chiplun	New Construction of Main building at PHC Rampur Tal - Chiplun	12/08/2015	250.00	40.00	0.00	IDW	NIL	Work Order Stage	Mar-17
9	Ratnagiri	Khed	New Construction of Main building at PHC Tale Tal - Khed	12/08/2015	250.00	40.00	0.00	IDW	NIL	Work Order Stage	Mar-17
10	Pune	Ambegaon	New Construction of main building & Staff Quarters at PHC Nirgudsar Tal. Ambegaon	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
11	Pune	Baramati	New Construction of main building & Staff Quarters at PHC Panadare Tal. Baramati	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
12	Pune	Bhor	New Construction of main building & Staff Quarters at PHC Bhongavali Tal. Bhor	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
13	Satara	Khatav	New Construction of main building at PHC Pusegaon, Tal.Khatav	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
14	Satara	Karad	New Construction of main building at PHC Vadgaon Haveli, Tal.Karad	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17

15	Satara	Wai	New Construction of main building at PHC Kavathe Tal.Wai	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
16	Solapur	Akkalkot	New Construction of main building at PHC Wagdhari Tal. Akkalkot	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
17	Solapur	Malshiras	New Construction of main building & Staff Quarters at PHC Mahalung Tal. Malshiras	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
18	Sangli	Miraj	New Construction of main building at PHC Arag Tal. Miraj	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
19	Kolhapur	Shahuwadi	New Construction of main building at PHC Bhedasgaon Tal. Shahuwadi	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
20	Kolhapur	Bhudargad	New Construction of main building at PHC Minche Tal. Bhudargad	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
21	Kolhapur	Chandgad	New Construction of main building at PHC Mangaon Tal. Chandgad	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
22	Nashik	Baglan	New Construction of main building at PHC Taharabad Tal. Baglan	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
23	Nashik	Sinnar	New Construction of main building at PHC Deopur Tal. Sinnar	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
24	Nashik	Nandgaon	New Construction of main building at PHC Naydongari Tal. Nandgaon	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
25	Jalgaon	Parola	New Construction of Main building at PHC Tamaswadi Tal. Parola	12/08/2015	250.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
26	Jalgaon	Jamner	New Construction of Main building at PHC Wakadi Tal. Jamner	12/08/2015	250.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
27	Jalgaon	Chalisgaon	New Construction of Main building at PHC Talegaon Tal. Chalisgaon	12/08/2015	250.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
28	Nandurbar	Shahada	New Construction of Main building & staff quarters at PHC Purshottam Nagar(Lonkheda) Tal.Shahada	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
29	Beed	Parli	New Construction of Main building & staff quarters at PHC Dharmapuri Tq. Parli (V)	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
30	Beed	Dharur	New Construction of Main building & staff quarters at PHCRui Dharur Tal. Dharur	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
31	Beed	Parli	New Construction of Main building at PHC Pohner Tal. Parli	12/08/2015	250.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17

32	Beed	Georai	New Construction of Main building at PHC Madalmohi Tal. Georai	12/08/2015	250.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
33	Beed	Parli	New Construction of Main building at PHC Nagapur Tal. Parli	12/08/2015	250.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
34	Nanded	Degloor	New Construction of Main building & staff quarters at PHC Mukramabad Tal. Degloor	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
35	Nanded	Himaytnagar	New Construction of Main building & staff quarters at PHC Chinchurdi Tal Himaytnagar	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
36	Nanded	Degloor	New Construction of Main building & staff quarters at PHC Khanapur Tal. Degloor	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
37	Hingoli	Sengaon	New Construction of Main building & staff quarters at PHC Kawtha Tq. Sengaon	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
38	Hingoli	Aundha	New Construction of Main building & staff quarters at PHC Siddheshwar Tq. Aundha	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
39	Akola	Akot	New Construction of Main building at PHC Kawasa Tq Akot	12/08/2015	250.00	40.00	0.00	IDW	NIL	Work Order Stage	Mar-17
40	Nagpur	Nagpur	New Construction of Main building at PHC Pachgaon, Tah-Umred, Dist: Nagpur	12/08/2015	150.00	30.00	0.00	IDW	NIL	Work Order Stage	Mar-17
41	Nagpur	Umred	New Construction of main building & Staff Quarters at PHC Sirsi Tal. Umred	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
42	Gadchiroli	Gadchiroli	New Construction of Main building & staff quarters at PHC Allapalli Taluka- Aheri Dist- Gadchiroli	12/08/2015	495.00	85.00	0.00	IDW	NIL	Work Order Stage	Mar-17
43	Aurangabad	Gangapur	New Construction of main building & Staff Quarters at PHC Siddhinath Wadgaon, Tal. Gangapur	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
44	Aurangabad	Soygaon	New Construction of main building & Staff Quarters at PHC Jarandi, Tal. Soygaon	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
45	Aurangabad	Khultabad	New Construction of main building & Staff Quarters at PHC Bazar Savangi Tal. Khultabad	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
46	Osmanabad	Osmanabad	New Construction of main building & Staff Quarters at PHC Kond Tal. Osmanabad	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
47	Osmanabad	Kallam	New Construction of main building & Staff Quarters at PHC Yermala Tal. Kallam	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17

48	Latur	Ausa	New Construction of main building & 7 Staff Quarters at PHC Jawalga Pomadevi Tal. Ausa	02/03/2016	400.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
49	Parbhani	Jintur	New Construction of main building & Staff Quarters at PHC Charthana Tal. Jintur	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
50	Amravati	Achalpur	New Construction of main building & Staff Quarters at PHC Yesurna Tal. Achalpur.	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
51	Buldana	S.Raja	New Construction of main building at PHC Adgaon Raja Tal. S.Raja	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
52	Buldana	Khamgaon	New Construction of main building at PHC Pimpalgaon Raja Tal. Khamgaon	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
53	Buldana	Motala	New Construction of main building at PHC Pimpalgaon Devi Tal. Motala	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
54	Washim	Malegoan	New Construction of main building & Staff Quarters at PHC Medshi Tal. Malegoan	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
55	Bhandara	Lakhani	New Construction of main building & Staff Quarters at PHC Kesalwada Tal. Lakhani	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
56	Bhandara	Mohadi	New Construction of main building & Staff Quarters at PHC Jaamb Tal. Mohadi	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
57	Bhandara	Lakhandur	New Construction of main building & Staff Quarters at PHC Sarandi Tal. Lakhandur	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
58	Gondia	Salekasa	New Construction of main building & Staff Quarters at PHC Darekasa in Tal. Salekasa	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
59	Gondia	Deori	New Construction of main building at PHC Kakodi in Tal. Deori	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
60	Gondia	Gondia	New Construction of main building at PHC Bhanpur in Tal. Gondia	02/03/2016	250.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
61	Chandrapur	Chandrapur	New Construction of main building & Staff Quarters at PHC Tadali Tal. Chandrapur	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
62	Chandrapur	Brahmpuri	New Construction of main building & Staff Quarters at PHC Gangalwadi Tal. Brahmpuri	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17
63	Chandrapur	Warora	New Construction of main building & Staff Quarters at PHC Saori (bid) Tal. Warora	02/03/2016	495.00	50.00	0.00	IDW	NIL	Work Order Stage	Mar-17

**Mandatory Disclosure for year 2015-16
New Construction Sub Centre (SC)**

Sr.No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress			Name of Execution Agency	Physical Progress		
					Total Project Cost (Rs.In Lakhs)	Amount Sanctioned (Rs. in Lakhs)	Expenditure (Rs.In Lakhs)		If Completed Date/Month of work completion	If not Completed stage of progress	Tentative date of completion
1	Thane	Kalyan	New Construction of Sub Centre Building at SC Palsoli Tal: Kalyan.	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
2	Jalgaon	Bhusawal	New Construction of Sub Centre Building at SC Tahakali Tal. Bhusawal	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
3	Aurangabad	Gangapur	New Construction of Sub Centre Building at SC Dongaon,Tq.Gangapur	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
4	Aurangabad	Aurangabad	New Construction of Sub Centre Building at SC Sanjkhedra,Tq.Aurangabad	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
5	Aurangabad	Vaijapur	New Construction of Sub Centre Building at SC Parsoda,Tq.Vaijapur	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
6	Beed	Ambejogai	New Construction of Sub Centre Building at SC Bagzari Tq. Ambajogai	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
7	Beed	Ambejogai	New Construction of Sub Centre Building at SC Sugaon tq Ambajogai	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
8	Beed	Kaij	New Construction of Sub Centre Building at SC Jadhavjawala Tal. Kaij	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
9	Beed	Ambejogai	New Construction of Sub Centre Building at SC Ambalwadi Tal. Ambejogai	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
10	Beed	Georai	New Construction of Sub Centre Building at SC Kathoda Tal. Georai	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
11	Beed	Ashti	New Construction of Sub Centre Building at SC Vahira Tal. Ashti	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
12	Beed	Georai	New Construction of Sub Centre Building at SC Padalsingi Tal. Georai	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
13	Beed	Parli	New Construction of Sub Centre Building at SC WadkheltandaTal. Parli	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
14	Beed	Parli	New Construction of Sub Centre Building at SC Nagdara Tal. Parli	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
15	Hingoli	Kalamnuri	New Construction of Sub Centre Building at SC Asolwadi Tq. Kalamnuri	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
16	Hingoli	Aundha	New Construction of Sub Centre Building at SC Nishana Tq. Aundha	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17

17	Hingoli	Sengaon	New Construction of Sub Centre Building at SC Warud Chakrapan Tq. Sengaon	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
18	Hingoli	Hingoli	New Construction of Sub Centre Building at SC Palsi Tq. Basmat Dist- Hingoli	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
19	Amravati	Chikhaldara	New Construction of Sub Centre Building at SC Sonapur tq Chikhaldara	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
20	Akola	Akot	New Construction of Sub Centre Building at SC Kutasa Tq Akot	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
21	Nagpur	Mouda	New Construction of Sub Centre Building at SC Gangner, PHC- Tarsa, Tah: Mouda	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
22	Nagpur	Hingna	New Construction of Sub Centre Building at SC Khapri Gandhi, PHC- Kanholibara, Tah: Hingna	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17
23	Nagpur	Kamptee	New Construction of Sub Centre Building at SC Dhighori, PHC- Gumthala, Tah: Kamptee	12/08/2015	60.00	15.00	0.00	IDW	NIL	Work Order Stage	Mar-17