

## Mandatory Disclosure for year 2014-15

### New Construction Sub Centre

Sr.No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs.in Lakhs)	Expenditure (Rs.in Lakhs)		If completed Date/Month of work Completion	If not completed stage of Progress	Tentative date of completion
1	Thane	Vikramgad	Construction of New Subcentre at Shevte, Tal: Vikramgad.	27.11.2014	50.56	14.89	IDW	Nil	Gr. Floor Slab work in progress.	6 Months
2		Jawhar	Construction of New Subcentre at Hiradpada, Tal: Jawhar.	27.11.2014	50.56	16.21	IDW	Nil	Brick work in progress.	6 Months
3		Jawhar	Construction of New Subcentre at Bopdari, Tal: Jawhar.	27.11.2014	50.56	13.95	IDW	Nil	Gr. Floor Slab work in progress.	6 Months
4		Mokhada	Construction of New Subcentre at Gomghar, Tal: Mokhada.	27.11.2014	50.56	16.08	IDW	Nil	First Floor Column work in progress.	6 Months
5		Dahanu	Construction of New Subcentre at Shensari, Tal: Dahanu.	27.11.2014	50.56	11.33	IDW	Nil	Gr. Floor Slab work in progress.	6 Months
6		Bhiwandi	Construction of New Subcentre at Vadunavghar, Tal: Bhiwandi.	15.11.2014	50.56	17.46	IDW	Nil	First Floor Column work in progress.	6 Months
7		Murbad	Construction of New Subcentre at Masale, Tal: Murbad.	13.11.2014	50.56	14.32	IDW	Nil	Gr. Floor Slab work in progress.	6 Months
8	Nashik	Chandwad	New Construction of Sub Centre building at Mesankheda Tal. Chandwad	13.11.2014	50.56	0.00	IDW	Nil		12 Months
9	Dhule		New construction Sub Centre at Hadakheda	-	-	0.00	IDW	Nil	Admin. Approval File in Process	-
10	Jalgaon	Chalisgaon	New Construction of Sub centre at Jamda Tal. Chalisgaon	29/11/2014	50.56	-	IDW	Nil		-
11		Chopda	New Construction of Sub centre at Umarthi Tal. Chopda	29/11/2014	50.56	-	IDW	Nil		-
12	Nandurbar	Shahada	New construction of Sub-Centre At SC Kakerda Tal.Shahada	03-01-2015	50.22	0.00	IDW	Nil	e tender Process	-
13		Nandurbar	New construction of Sub-Centre At SC Nimbhel Tal.Nandurbar	03-01-2015	45.84	0.00	IDW	Nil	e tender Process	-
14		Navapur	New construction of Sub-Centre At SC Bari Tal.Navapur	03-01-2015	50.04	0.00	IDW	Nil	e tender Process	-

Sr.No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs.in Lakhs)	Expenditure (Rs.in Lakhs)		If completed Date/Month of work Completion	If not completed stage of Progress	Tentative date of completion
15	Aurangabad		New Construction of Sub Centre Building at SC Takli Kolte	17/12/2014	50.56	0.00	IDW	Nil	Work started	6 Months
16			New Construction of Sub Centre Building at SC Dhambori	17/12/2014	50.36	0.00	IDW	Nil	Work started	6 Months
17		Aurangabad	New Construction of Sub Centre Building at SC Navghavan, Tal. Aurangabad	17/12/2014	50.50	0.00	IDW	Nil	Work started	6 Months
18		Sillod	New Construction of Sub Centre Building at SC Georai Semi, Tal. Sillod	17/12/2014	50.52	0.00	IDW	Nil	Work started	6 Months
19		Gangapur	New Construction of Sub Centre Building at SC Lakhmapur, Tal. Gangapur	17/12/2014	50.36	0.00	IDW	Nil	Work started	6 Months
20		Aurangabad	New Construction of Sub Centre Building at SC Gandheli, Tal. Aurangabad	17/12/2014	50.52	0.00	IDW	Nil	Work started	6 Months
21		Aurangabad	New Construction of Sub Centre Building at SC Tondoeli, Tal. Aurangabad	17/12/2014	50.36	0.00	IDW	Nil	Work started	6 Months
22	Beed	Beed	New Construction of subcentre at Pimpalwadi tal. Beed	21-01-2015	50.48	0.00	IDW	Nil	Work in Progress.	06 Month
23		Beed	New Construction of subcentre at Rajuri Ghodka tal. Beed	21-01-2015	50.55	0.00	IDW	Nil	Work in Progress.	06 Month
24		Kaij	New Construction of subcentre at Massajog tal. Kaij	21-01-2015	50.56	0.00	IDW	Nil	Work in Progress.	06 Month
25		Georai	New Construction of subcentre at Gangawadi tal. Georai	21-01-2015	50.56	0.00	IDW	Nil	Work in Progress.	06 Month
26		Ashti	New Construction of subcentre at Salewadagaon tal. Ashti	21-01-2015	50.56	0.00	IDW	Nil	Ground Floor Column work in progress.	06 Month
27		Ashti	New Construction of subcentre at Mangrun tal. Ashti	21-01-2015	50.50	0.00	IDW	Nil	Ground Floor Column work in progress.	06 Month
28		Ambegoji	New Construction of subcentre at Khaparton tal. Ambegoji	21-01-2015	50.46	0.00	IDW	Nil	Work in Progress.	06 Month
29	Beed	New Construction of subcentre at Limbarui tal. Beed		50.56	0.00	IDW	Nil	Admin. Approval File in Process	06 Month	

Sr.No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs.in Lakhs)	Expenditure (Rs.in Lakhs)		If completed Date/Month of work Completion	If not completed stage of Progress	Tentative date of completion
30	Jalna	Bhokardan	New Construction of suncentre at Phatepur Tal. Bhokardan		50.00		IDW	Nil	File forward to Hon collector for Scrutiny.	–
31		Bhokardan	New Construction of suncentre at Nanj Tal Bhokardan	–	50.00		IDW	Nil	File forward to Hon collector for Scrutiny.	–
32		Jalna	New Construction of suncentre at Kumlepal Tal. Jalna	26-12-2014	50.00	13.21	IDW	Nil	Slab work in progress	6 Month
33		Jalna	New Construction of suncentre at Nahva Tal. Jalna	26-12-2014	50.00	12.53	IDW	Nil	Slab work in progress	6 Month
34		Badnapur	New Construction of suncentre at Kinholia Tal. Badnapur	26-12-2014	50.00	7.57	IDW	Nil	Slab work in progress	6 Month
35		Mantha	New Construction of suncentre at Kedarwadki Tal. Mantha	–	50.00		IDW	Nil	File towards SDM partur office.	–
36		Parbhani	Parbhani	New Construction of Sub Centre at Maldsona Tal. Parbhani	29/11/2014	50.56	5.29	IDW	Nil	Plinth level
37	Palam		New Construction of Sub Centre at Sarfarajpur Tal. Palam	29/11/2014	50.56	0.00	IDW	Nil	Footing level	1 Year
38	Manwat		New Construction of Sub Centre at Sawargaon Tal. Manwat	29/11/2014	50.56	3.30	IDW	Nil	Plinth level	1 Year
39	Parbhani		New Construction of Sub Centre at Mirkhel Tal. Parbhani	29/11/2014	50.56	6.24	IDW	Nil	Plinth level	1 Year
40	Parbhani		New Construction of Sub Centre at Sadegaon Tal. Parbhani	29/11/2014	50.56	9.17	IDW	Nil	Plinth level	1 Year
41	Gangakhed		Construction of S.C. New Bldg. At. Kodri Tal. Gangakhed	29/11/2014	50.56	0.00	IDW	Nil	Footing level	1 Year
42	Nanded	Ardhapur	New Construction of Subcentre at Pimpalgaon Tal. Ardhapur	29-12-2014	50.56	0.00	IDW	Nil		12 Month
43		Bhokar	New Construction of Subcentre at Raikhod Tal. Bhokar	29-12-2014	50.56	0.00	IDW	Nil	Retender	12 Month
44		Nanded	New Construction of Subcentre at Jaldhara tanda	29-12-2014	50.56	0.00	IDW	Nil		12 Month
45		Naigaon	New Construction of Subcentre at Dongargaon Tal Naigaon	29-12-2014	50.56	4.00	IDW	Nil		12 Month

Sr.No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs.in Lakhs)	Expenditure (Rs.in Lakhs)		If completed Date/Month of work Completion	If not completed stage of Progress	Tentative date of completion
46	Hingoli	Sengaon	New Construction of Subcentre at Limbala Tanda Tq. Sengaon	12.12.2014	50.56	–	IDW	Nil	Work Order Stage	–
47		Basmat	New Construction of Subcentre at Satephal Tq.Basmat	12.12.2014	50.56	–	IDW	Nil	Land Not Available	–
48		Sengaon	New Construction of Subcentre at Jamdya Tq.Sengaon	12.12.2014	50.56	–	IDW	Nil	Work Order Stage	–
49		Hingoli	New Construction of Subcentre at Chorjavla Tq.Hingoli	12.12.2014	50.56	–	IDW	Nil	Work Order Stage	–
50		Hingoli	New Construction of Subcentre at Durg Sagavi Tq. Hingoli	12.12.2014	50.56	–	IDW	Nil	Work Order Stage	–
51		Hingoli	New Construction of Subcentre at Bori Shikari Tq. Hingoli	12.12.2014	50.56	–	IDW	Nil	Work Order Stage	–
52	Amravati	Dhamangaon Rly	New construction of subcentre at Shendurjan Tq. Dhamangaon Rly	11.11.2014	50.56	0.00	IDW	Nil	Layout Level	8 Months
53		Dhamangaon Rly	New construction of subcentre at Warud Bagaji Ta. Dhamangaon Rly.	11.11.2014	50.56	0.00	IDW	Nil	Tendering Level Third Call	–
54		Nandgaon Khandeshwar	New construction of subcentre at Veni Ganeshpur Tq.Nandgaon Khandeshwar	11.11.2014	50.56	0.00	IDW	Nil	Tendering Level Third Call	–
55		Tiwasa	New construction of subcentre at Malegaon Tq. Tiwasa	11.11.2014	50.56	0.00	IDW	Nil	Layout Level	8 Months
56		Achalpur	New construction of subcentre at Haram Tq.Achalpur	11.11.2014	50.56	0.00	IDW	Nil	Layout Level	8 Months
57	Buldhana	Lonar	New Construction of Sub Centre building at SC Dhaba Tal. Lonar	17-11-2014	50.55	–	IDW	Nil		–
58		Buldana	New Construction of Sub Centre building at SC Sav Tq. Buldana	–	–	–	IDW	Nil		–
59		Chikhli	New Construction of Sub Centre building at SC Jambhora Tq. Chikhli	17-11-2014	50.49	–	IDW	Nil		–
60	Washim	Malegoan	New Construction of subcentre Baurad. Tq. Malegoan	19.01.2015	50.56	0.00	IDW	Nil	In Work Order Process	–
61		Malegoan	New Construction of subcentre Kolgaon. Tq. Malegoan	19.01.2015	50.56	0.00	IDW	Nil	In Work Order Process	–
62		Washim	New Construction of subcentre Wara Ja. Tq. Washim	–	–	–	IDW	Nil	Land Not Available	–
63		Washim	New Construction of subcentre Surkundi Tq. Washim	–	–	–	IDW	Nil	Land Not Available	–
64		Washim	New Construction of subcentre Tornala Tq. Washim	–	–	–	IDW	Nil	Land Not Available	–

Sr.No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs.in Lakhs)	Expenditure (Rs.in Lakhs)		If completed Date/Month of work Completion	If not completed stage of Progress	Tentative date of completion
65	Yavatmal	Ner	New Construction of subcentre at Bramanwada tq. Ner	27-11-2014	50.56	0.00	IDW	Nil	Bid opening stage Pending Due To Acharsanhita Of Grampanchayat	12 month
66		Ner	New Construction of subcentre at Sarangpur tq. Ner	27-11-2014	50.56	0.00	IDW	Nil	Bid opening stage Pending Due To Acharsanhita Of Grampanchayat	12 month
67		Arni	New Construction of subcentre at Mahalungi Tq. Arni	-	-		IDW	Nil		
68		Zarijamni	New Construction of subcentre at Jamni Gavara tq. Zarijamni	27-11-2014	50.56	0.00	IDW	Nil	Bid opening stage Pending Due To Acharsanhita Of Grampanchayat	12 month
69		Arni	New Construction of subcentre at chikhali Tq. Arni	20-12-2014	50.56	0.00	IDW	Nil	Bid opening stage Pending Due To Acharsanhita Of Grampanchayat	12 month
70	Bhandara	Pouni	New Construction of subcentre at Chichal Ta. Pouni	11-11-2014	50.56	11.33	IDW	Nil	Work is at Lintel Level	6 Months
71	Gondia	Arjuni II	New Construction of Sub Centre building at Arjuni II	28/11/2014	50.56	-	IDW	Nil		-
72		Goregaon	New Construction of Sub Centre building at Pindkepar In Tah. Goregaon	28/11/2014	50.56	-	IDW	Nil		-
73		Gondia	New Construction of Sub Centre building at Kudwa In Tah. Gondia	28/11/2014	50.56	-	IDW	Nil		-
74		Gondia	New Construction of Sub Centre building at Mahalgaon In Tah. Gondia	28/11/2014	50.56	-	IDW	Nil		-
75		Arjuni Mor	New Construction of Sub Centre building at Parsodi In Tah. Arjuni Mor	28/11/2014	50.56	-	IDW	Nil		-

Sr.No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs.in Lakhs)	Expenditure (Rs.in Lakhs)		If completed Date/Month of work Completion	If not completed stage of Progress	Tentative date of completion
76	Chandrapur	Bhadrawati	New Construction of Sub Centre at Shegaon ( Kh) Tal. Bhadrawati	07-03-2015	50.56	-	IDW	Nil	Second Call Tender process is in progress	-
77		Chandrapur	New construction of Sub Centre at Chinchala Tal. Chandrapur	07-03-2015	50.56	-	IDW	Nil	Second Call Tender process is in progress	-
78	Gadhchiroli	Dhanora	New Construction of Sub Centre at Girola. Tah- Dhanora.	-	-	0.00	IDW	Nil	Work Not Started	-
79		Sironcha	New Construction of Sub Centre at Waddham. Tah- Sironcha	-	-	0.00	IDW	Nil	Work Not Started	-
<b>Total</b>					<b>3579.75</b>	<b>176.88</b>				