

**List of New Construction Works under NHM (2016-17)**

Sub Centre											
Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Financial Progress			Name of Execution agency	Physical Progress		
					Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
2			<b>Total</b>			0.00	0.00				
PHCs/Additional PHCs											
Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Financial Progress			Name of Execution agency	Physical Progress		
					Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Raigad	PHC Nigampur	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
2	Hingoli	PHC Jawalabazar	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
3	Hingoli	PHC Pimpaldari	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
4	Hingoli	PHC Goregaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
5	Hingoli	PHC Kapadshingi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
6	Latur	PHC Belkunth	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
7	Latur	PHC Andhuri	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
8	Latur	PHC Devarjan	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
9	Parbhani	PHC Mahatpuri	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
10	Sindhudurg	PHC Mangaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
11	Sindhudurg	PHC Bhedashi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
12	Sindhudurg	PHC Achra	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
13	Gondia	Koramhitola	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
14	Gondia	Mahagaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
15	Gondia	Darrekasa	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
16	Gondia	Mulla	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
17	Gondia	Pandhari	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
18	Gondia	Satagaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
19	Gondia	Senda	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
20	Dhule	Nagaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
21	Dhule	Betavad	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
22	Dhule	Vikharan	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
23	Dhule	Chimthane	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
24	Dhule	Nardana	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
25	Dhule	Malpur	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
26	Dhule	Nimgul	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
27	Dhule	Jaitane	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
28	Dhule	Dahiwel	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
29	Dhule	Dusane	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
30	Dhule	Navapada	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
31	Dhule	Rohod	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
32	Dhule	kasare	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
33	Dhule	shirsola	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
34	Dhule	Rohini	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
35	Dhule	Wadi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
36	Nandurbar	PHC Koparli	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
37	Nandurbar	PHC Kahatul	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
38	Nandurbar	PHC Somaval	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	

39	Kolhapur	PHC Kadagaon(B)(24X7)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
40	Kolhapur	PHC Hupari(24X7)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
41	Kolhapur	PHC Sawarde	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
42	Kolhapur	PHC Chikhali (24X7)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
43	Kolhapur	PHC Sindhdanerli	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
44	Kolhapur	PHC Borapadale (24X7)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
45	Kolhapur	PHC Kale (24X7)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
46	Kolhapur	PHC Bambawade(24X7)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
47	Kolhapur	PHC Bhedasgaon (24X7)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
48	Kolhapur	PHC Kotali	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
49	Ahmednagar	Dehare	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
50	Ahmednagar	Khadakwadi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
51	Ahmednagar	Kharwandi Kasar	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
52	Ahmednagar	Padhegaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
53	Ahmednagar	Takalibhan	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
54	Ahmednagar	Aadhalgaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
55	Ahmednagar	Belwandi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
56	Ahmednagar	kashti	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
57	Ahmednagar	Kolgaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
58	Ahmednagar	Newasa Bk.	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
59	Ahmednagar	Dahigaon Ne	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
60	Solapur	PHC Marwade	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
61	Solapur	PHC Kamti	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
62	Solapur	PHC Nagansur	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
63	Solapur	PHC Valsang	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
64	Solapur	PHC Vairag	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
65	Solapur	PHC Andhalgaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
66	Solapur	PHC Gadegaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
67	Solapur	PHC Modnimb	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
68	Sangli	PHC Borgaon (Tasgaon)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
69	Sangli	PHC Manjarde	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
70	Sangli	PHC Waiphale	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
71	Sangli	PHC Peth (Walwa)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
72	Sangli	PHC Borgaon (Walwa)	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
73	Sangli	PHC Ranjani	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
74	Sangli	PHC Deshig	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
75	Satara	PHC Rahimatpur	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
76	Satara	PHC Saigaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
77	Satara	PHC Kole	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
78	Nagpur	PHC Hiwarabazar	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
79	Nagpur	PHC Mansar	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
80	Nagpur	PHC Tarsa	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
81	Nagpur	PHC Bela	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
82	Nagpur	PHC Veltur	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
83	Nagpur	PHC Jalakheda	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
84	Nagpur	PHC Kanoriwara	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
85	Nagpur	PHC Kondamendhi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
86	Nagpur	PHC Borkhedi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17

87	Wardha	PHC Nachangaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
88	Chandrapur	PHC Khadsangi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
89	Chandrapur	PHC Madheli	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
90	Gadchiroli	PHC Jimalgatta	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
91	Gadchiroli	PHC Permilli	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
92	Gadchiroli	PHC Wadadha	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
93	Gadchiroli	PHC Murumgaon	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
94	Gadchiroli	PHC Malewada	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
95	Gadchiroli	PHC Adapalli	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
96	Gadchiroli	PHC Kurud	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
96			<b>Total</b>		<b>172.80</b>	<b>172.80</b>	<b>0.00</b>				
<b>CHCs</b>											
Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Financial Progress			Name of Execution agency	Physical Progress		
					Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Jalgaon	Pachora	New Construction of Blood Storage Unit at Pachora	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
2		Mehunbare	New Construction of Blood Storage Unit at Mehunbare	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
3	Hingoli	Sengaon	New Construction of Blood Storage Unit at Sengaon	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
4	Osmanabad	Vashi	New Construction of Blood Storage Unit at Vashi	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
5	Akola	Balapur	New Construction of Blood Storage Unit at Balapur	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
6	Nashik	Igatpuri	New Construction of Blood Storage Unit at Igatpuri	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
7	Pune	Daund	New Construction of Blood Storage Unit at Yavat	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
8		Khed	New Construction of Blood Storage Unit at Chandoli	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
9	Kolhapur	Dantewad	New Construction of Blood Storage Unit at Dantewad	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
10	Dhule	Shindkheda	New Construction of Blood Storage Unit at Shindkheda	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
11	Buldhana	Devulgaon Mahi	New Construction of Blood Storage Unit at Devulgaon Mahi	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
12	Gadchiroli	Chamorshi	New Construction of Blood Storage Unit at	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
13		Ashti	New Construction of Blood Storage Unit at Chamorshi	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
14		Etapalli	New Construction of Blood Storage Unit at Etapalli	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
15	Washim	Mangrulpir	New Construction of Blood Storage Unit at Mangrulpir	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
16	Sindhudurg	kudal	New Construction of Blood Storage Unit at kudal	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
17		Vaibhavwadi	New Construction of Blood Storage Unit at Vaibhavwadi	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
18		Vengurle	New Construction of Blood Storage Unit at Vengurle	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
19	Kolhapur	RH Murgud	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
20		RH Khupire	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
21		RH Malkapur	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
22		RH Gargoti	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	

23	Nashik	RH Nampur	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
24		RH Dangsudane	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
25	Ahmednagar	Rajur	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
26	Gadchiroli	RH Chamorshi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
27		RH Ashti	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
28		RH Dhanora	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
29		RH Ettapalli	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
30		RH Korchi	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
31		RH Mulchera	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
32		RH Sironcha	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
33		RH Bhambragad	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
34	RH Wadsa	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
34			<b>Total</b>		<b>121.50</b>	<b>121.50</b>	<b>0.00</b>			

## SDHs/Area Hospital

Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Financial Progress			Name of Execution agency	Physical Progress		
					Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Amravati	Achalpur	New Construction of Blood Storage Unit at Achalpur	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
2		Morshi	New Construction of Blood Storage Unit at Morshi	21-Jun-16	5.15	5.15	0.00	IDW	Estimate Stage	March-17	
3	Hingoli	SDH BASMAT	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
4	Kolhapur	Gadhinglaj SDH 100	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
5	Kolhapur	Seva Rugnalaya K. Bawada 50	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
6	Nashik	SDH Chandvad	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
7	Nashik	SDH Niphad	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
8	Ahmednagar	Karjat	Water Supply Work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17	
8			<b>Total</b>		<b>21.10</b>	<b>21.10</b>	<b>0.00</b>				

## District Hospitals

Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Financial Progress			Name of Execution agency	Physical Progress		
					Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Beed	Beed	New Construction of MCH wing	21-Jun-16	2000.00	50.00	0.00	IDW	Estimate Stage	March-18	
2	Thane	Thane	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
3	Palghar	Palghar	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
4	Nashik	Nashik	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
5	Nandurbar	Nandurbar	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
6	Amravati	Amravati	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
7	Gondia	Gondia	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
8	Gadchiroli	Gadchiroli	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
9	Nagpur	Nagpur	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
10	Wardha	Wardha	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
11	Chandrapur	Chandrapur	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
12	Bhandara	Bhandara	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
13	Yavatmal	Yavatmal	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	
14	Dhule	Dhule	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17	

15	Nanded	Nanded	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
16	Jalgaon	Jalgaon	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
17	Akola	Akola	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
18	Washim	Washim	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
19	Buldhana	Buldhana	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
20	Aurangabad	Aurangabad	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
21	Hingoli	Hingoli	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
22	Raigad	Raigad	Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
23	Ratanagiri	Ratanagiri	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
24	Sindhudurg	Sindhudurg	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
25	Kolhapur	Kolhapur	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
26	Satara	Satara	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
27	Sangli	Sangli	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
28	Ahmadnagar	Ahmadnagar	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
29	Pune	Pune	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
30	Solapur	Solapur	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
31	Jalna	Jalna	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
32	Parbhani	Parbhani	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
33	Beed	Beed	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
34	Latur	Latur	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
35	Osmanabad	Osmanabad	Construction/Renovation of Day Care Centre	21-Jun-16	8.00	8.00	0.00	IDW	Estimate Stage	March-17
36	Kolhapur	Kolhapur Circle	New Constructon of RVS	21-Jun-16	92.84	27.90	0.00	IDW	Estimate Stage	March-18
37	Latur	Latur Circle	New Constructon of RVS	21-Jun-16	69.88	9.00	0.00	IDW	Estimate Stage	March-18
38	Thane	Thane	New Constructon of DVS	21-Jun-16	62.53	14.90	0.00	IDW	Estimate Stage	March-18
39	Ratnagiri	Ratnagiri	New Constructon of DVS	21-Jun-16	78.43	11.60	0.00	IDW	Estimate Stage	March-18
40	Nashik	Nashik	New Constructon of DVS	21-Jun-16	44.69	10.01	0.00	IDW	Estimate Stage	March-18
41	Jalgaon	Jalgaon	New Constructon of DVS	21-Jun-16	40.70	12.20	0.00	IDW	Estimate Stage	March-18
42	Pune	Pune	New Constructon of DVS	21-Jun-16	47.66	8.10	0.00	IDW	Estimate Stage	March-18
43	Kolhapur	Kolhapur	New Constructon of DVS	21-Jun-16	82.25	7.50	0.00	IDW	Estimate Stage	March-18
44	Sangli	Sangli	New Constructon of DVS	21-Jun-16	68.04	9.40	0.00	IDW	Estimate Stage	March-18
45	Satara	Satara	New Constructon of DVS	21-Jun-16	68.13	19.70	0.00	IDW	Estimate Stage	March-18
46	Sindhudurg	Sindhudurg	New Constructon of DVS	21-Jun-16	90.60	12.10	0.00	IDW	Estimate Stage	March-18
47	Latur	Latur	New Constructon of DVS	21-Jun-16	38.40	11.50	0.00	IDW	Estimate Stage	March-18
48	Amravati	Amravati	New Constructon of DVS	21-Jun-16	71.76	11.40	0.00	IDW	Estimate Stage	March-18
49	Buldhana	Buldhana	New Constructon of DVS	21-Jun-16	56.30	13.10	0.00	IDW	Estimate Stage	March-18
50	Yavatmal	Yavatmal	New Constructon of DVS	21-Jun-16	74.57	10.90	0.00	IDW	Estimate Stage	March-18
51	Bhandara	Bhandara	New Constructon of DVS	21-Jun-16	57.74	14.00	0.00	IDW	Estimate Stage	March-18
52	Nandurbar	Nandurbar	New Constructon of DVS	21-Jun-16	42.78	10.50	0.00	IDW	Estimate Stage	March-18
53	Akola	Akola	New Constructon of RVS	21-Jun-16	68.97	15.10	0.00	IDW	Estimate Stage	March-18
54	Palghar	Palghar	New Construction of DEIC	21-Jun-16	183.00	24.00	0.00	IDW	Estimate Stage	March-18
55	Raigad	Raigad	New Construction of DEIC	21-Jun-16	80.00	24.00	0.00	IDW	Estimate Stage	March-18
56	Dhule	Dhule	New Construction of DEIC	21-Jun-16	180.00	24.00	0.00	IDW	Estimate Stage	March-18
57	Nandurbar	Nandurbar	New Construction of DEIC	21-Jun-16	80.00	24.00	0.00	IDW	Estimate Stage	March-18

58	Jalgaon	Jalgaon	New Construction of DEIC	21-Jun-16	181.00	24.00	0.00	IDW	Estimate Stage	March-18
59	Ahmednagar	Ahmednagar	New Construction of DEIC	21-Jun-16	197.00	24.00	0.00	IDW	Estimate Stage	March-18
60	Solapur	Solapur	New Construction of DEIC	21-Jun-16	185.99	24.00	0.00	IDW	Estimate Stage	March-18
61	Kolhapur	Kolhapur	New Construction of DEIC	21-Jun-16	80.00	24.00	0.00	IDW	Estimate Stage	March-18
62	Ratnagiri	Ratnagiri	New Construction of DEIC	21-Jun-16	80.00	24.00	0.00	IDW	Estimate Stage	March-18
63	Sangali	Sangali	New Construction of DEIC	21-Jun-16	185.25	24.00	0.00	IDW	Estimate Stage	March-18
64	Sindhudurg	Sindhudurg	New Construction of DEIC	21-Jun-16	185.00	24.00	0.00	IDW	Estimate Stage	March-18
65	Aurangabad	Aurangabad	New Construction of DEIC	21-Jun-16	170.00	24.00	0.00	IDW	Estimate Stage	March-18
66	Parbhani	Parbhani	New Construction of DEIC	21-Jun-16	170.00	24.00	0.00	IDW	Estimate Stage	March-18
67	Hingoli	Hingoli	New Construction of DEIC	21-Jun-16	170.00	24.00	0.00	IDW	Estimate Stage	March-18
68	Latur	Latur	New Construction of DEIC	21-Jun-16	163.00	24.00	0.00	IDW	Estimate Stage	March-18
69	Beed	Beed	New Construction of DEIC	21-Jun-16	80.00	24.00	0.00	IDW	Estimate Stage	March-18
70	Nanded	Nanded	New Construction of DEIC	21-Jun-16	177.00	24.00	0.00	IDW	Estimate Stage	March-18
71	Akola	Akola	New Construction of DEIC	21-Jun-16	118.00	24.00	0.00	IDW	Estimate Stage	March-18
72	Washim	Washim	New Construction of DEIC	21-Jun-16	151.00	24.00	0.00	IDW	Estimate Stage	March-18
73	Yawatmal	Yawatmal	New Construction of DEIC	21-Jun-16	151.00	24.00	0.00	IDW	Estimate Stage	March-18
74	Buldhana	Buldhana	New Construction of DEIC	21-Jun-16	151.00	24.00	0.00	IDW	Estimate Stage	March-18
75	Bhandara	Bhandara	New Construction of DEIC	21-Jun-16	186.00	24.00	0.00	IDW	Estimate Stage	March-18
76	Gondia	Gondia	New Construction of DEIC	21-Jun-16	208.47	24.00	0.00	IDW	Estimate Stage	March-18
77	Chandrapur	Chandrapur	New Construction of DEIC	21-Jun-16	216.00	24.00	0.00	IDW	Estimate Stage	March-18
78	Gadchiroli	Gadchiroli	New Construction of DEIC	21-Jun-16	239.00	24.00	0.00	IDW	Estimate Stage	March-18
79	Hingoli	Hingoli	Water Supply work	21-Jun-16	1.80	1.80	0.00	IDW	Estimate Stage	March-17
79			<b>Total</b>		<b>7397.78</b>	<b>1152.71</b>	<b>0.00</b>			

### List of Repair and Renovation Works under NHM

Sub Centre											
Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Financial Progress			Name of Execution agency	Physical Progress		
					Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1											
Nil											
PHCs/Additional PHCs											
Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Financial Progress			Name of Execution agency	Physical Progress		
					Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1											
Nil											
CHCs											
Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Financial Progress			Name of Execution agency	Physical Progress		
					Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1											
26											
Nil											
District Hospitals											
						Financial Progress			Physical Progress		

**List of Repair and Renovation Works under NHM**

Sr No	District	Block	Name of Work	Date/Month of Work Sanctioned	Total Project Cost (Rs. In Lakh)	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1						Nil					