

List of New Construction Works under NRHM (2008-2009)

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Thane	Kalyan	Manivali	20.09.2008	8.75	8.52	IDW	Apr-10			
2		Kalyan	Shirdhon Vadavali	04.10.2008	8.80	8.61	IDW	Nov-09			
3		Kalyan	Golivali	07.08.2008	8.74	7.98	IDW				
4		Ambemath	Bolivali	04.10.2008	10.36	9.72	IDW	Apr-10			
5		Bhiwandi	Hivali	08.10.2008	7.98	6.59	IDW	Mar-09			
6		Bhiwandi	Khaling	08.10.2008	7.98	6.78	IDW	Mar-09			
7		Vasai	Kaular	04.10.2008	11.94	11.54	IDW	Jan-11			
8		Karjat	Kondivade	6/11/2008	13.61	12.45	IDW	28/02/2011			
9	RAIGAD	Khalapur	Mohapada	6/11/2008	13.61	12.61	IDW	31/03/2011			
10		Khalapur	Bid Khurd	6/11/2008	13.61	11.31	IDW	17/03/2011			
11		Khalapur	Kalote	6/11/2008	13.61	12.12	IDW	29/03/2011			
12		Mahad	Kumbhe Shivthar	6/11/2008	13.61	12.75	IDW	11/12/2010			
13		Mangaon	Lonere	19/11/2008	13.61	11.39	IDW	17/06/2011			
14		Mangaon	Pansal	6/11/2008	13.61	11.99	IDW	31/03/2011			
15		Mangaon	Amldoshi	6/11/2008	13.61	11.81	IDW	29/03/2011			
16		Panvel	Gulsunde	6/11/2008	13.61	12.57	IDW	20/02/2010			
17		Panvel	Asudgaon	6/11/2008	13.61	12.35	IDW	28/08/2011			
18		Panvel	Rohinjan	6/11/2008	13.61	12.33	IDW	28/03/2011			
19		Roha	Virzoli	6/11/2008	13.61	11.36	IDW	20/03/2010			
20		Roha	Nahave	6/11/2008	13.61	11.70	IDW	31/03/2011			
21		Roha	Wali	6/11/2008	13.61	12.74	IDW	31/03/2011			
22		Roha	Ainghar	6/11/2008	13.61	11.75	IDW	30/05/2010			
23		Uran	Chanje	6/11/2008	13.61	12.20	IDW	2/11/2010			
24		Uran	Dhakti Jui	6/11/2008	13.61	12.09	IDW	31/03/2011			
25		Mahad	Chochinde	11/12/2008	13.61	12.58	IDW	2/11/2010			
26		Mhasala	Varal	9/1/2009	13.61	12.30	IDW	24/12/2010			
27		Alibag	Khandala	2/1/2009	14.23	14.23	IDW	3/8/2010			
28		Sudhagad	Nevghar	31/12/2008	14.23	12.71	IDW	15/11/2010			
29		Mhasala	Gulsunde	25/12/2008	13.61	12.25	IDW	31/03/2011			
30		Karjat	Kiravali	27/02/2009	14.23	13.82	IDW	15/01/2011			
31		Sindhudurg	Malwan	Hadi	Jul-08	8.67	7.93	IDW	Mar-09		
32			Malwan	Chizder	July 2008	8.67	8.36	IDW	Mar-09		
33			Deogad	Patthar	July 2008	8.59	8.25	IDW	Mar-09		
34	Deogad		Soundale	July 2008	8.59	8.11	IDW	Mar-09			
35	Kudal		Pawashi	July 2008	8.59	7.43	IDW	Mar-09			
36	Dodamarg		Zare -2	July 2008	8.59	8.11	IDW	Mar-09			
37	Ratnagiri	khed	Saveni	28-Jun-08	10.30	10.15	IDW	28-Dec-09			
38		Chiplun	Pedhambe	28-Jun-08	12.00	12.40	IDW	28-Dec-09			
39		Mandangad	Umrioli	28-Jun-08	10.76	9.75	IDW	28-Dec-09			
40		Dapoli	Dahan	28-Jun-08	10.86	9.80	IDW	28-Dec-09			
41		Dapoli	Pajandhari	28-Jun-08	10.85	9.86	IDW	28-Dec-09			
42		khed	Sakhari Khurd	28-Jun-08	10.02	9.03	IDW	28-Dec-09			
43		Guhagar	Bhatgaon	28-Jun-08	10.07	10.10	IDW	28-Dec-09			
44		Mandangad	Latwan	28-Jun-08	10.35	9.75	IDW	28-Dec-09			
45		Dapoli	Aarwanyani	28-Jun-08	10.18	10.20	IDW	28-Dec-09			
46		Guhagar	Kotluk	28-Jun-08	10.14	10.14	IDW	28-Dec-09			
47	Pune	Shirur	Hiware	18.4.2009	11.41	9.15	IDW	28.03.2010			
48		Junnar	Dumberwadi	8.08.2008	11.99	11.6	IDW	30.09.2009			
49		Daund	Dapodi	18.10.2008	13.41	9.34	IDW	30.03.2011			
50		Bhor	Alande	08.09.2008	14.09	12.4	IDW	4.11.2010			
51		Bhor	Pangari	18.07.2008	14.45	12.61	IDW	2.11.2010			
52		Khed	Koregaon	22.02.2009	11.32	11.13	IDW	12.10.2010			
53		Daund	Takarwadi	14.09.2008	12.74	8.75	IDW	6.02.2010			
54		Khed	Retawadi	24.11.2008	13.95	10.69	IDW	31.03.2010			
55	Satara	Jaoli	Mhate Budruk	6/16/2009	14.94	12.32	IDW	3/25/2010			
56		Satara	Shiktra Mahuli	2/18/2009	14.84	11.19	IDW	8/10/2009			
57		Satara	Angapur Vandan	6/12/2009	15.00	12.84	IDW	12/15/2009			
58		Koregaon	Jalgaon	6/16/2009	14.47	11.61	IDW	12/15/2009			
59		Phaltan	Sonwadi Khurd	6/15/2009	14.53	11.90	IDW	2/14/2010			
60		Man	Injabav	8/26/2009	14.57	12.08	IDW	8/28/2010			
61		Patan	Mendoshi	6/16/2009	14.86	10.4	IDW	12/15/2009			
62		Patan	Padaloshi	6/16/2009	14.82	12.31	IDW	12/15/2009			
63		Patan	Mhavshi	8/18/2009	14.66	11.26	IDW	8/17/2011			
64		Solapur	Akkalkot	Mangarui	02.03.2009	8.54	8.32	IDW	25/01/11		
65	Akkalkot		Kudal	02.03.2009	8.55	8.08	IDW	30/12/10			
66	Akkalkot		Kalhippargi	02.03.2009	8.97	7.73	IDW	9/10/2009			
67	Karmala		Kumbhagaon	02.03.2009	8.52	8.49	IDW	5/10/2010			
68	Karmala		Pangari	02.03.2009	8.73	2.59	IDW	5/10/2010			
69	Karmala		Devvili	02.03.2009	8.64	8.64	IDW	21/01/11			
70	Malshiras		Yaswaninagar	02.03.2009	8.31	8.33	IDW	8/7/2010			
71	Malshiras		Pili	02.03.2009	8.65	8.40	IDW	8/4/2010			
72	Mangalwedha		Radda	02.03.2009	8.52	8.52	IDW	25/12/09			
73	Mohol		Shetohal	02.03.2009	8.65	8.27	IDW	3/30/2013			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
74		Mohol	Bhambewadi	02.03.2009	8.95	8.95	IDW	25/02/10		
75		Madah	Bembale, Madha	02.03.2009	8.53	8.47	IDW	8/2/2010		
76		Sangola	Mahud	02.03.2009	8.58	8.58	IDW	25/10/09		
77		Sangola	Manjari	02.03.2009	8.92	8.91	IDW	9/2/2010		
78		Sangola	Ekhatpur	02.03.2009	8.89	8.75	IDW	5/7/2009		
79		K.mahankal	K. Mahankal	Oct-08	10.36	9.60	IDW	10-Feb		
80		Miraj	Bedag	Oct-08	9.94	9.46	IDW	9-Jul		
81		Palus	Ankikhob	Oct-08	12.95	12.49	IDW	9-Oct		
82		Kadegaon	Ramapur	Oct-08	12.39	9.26	IDW	9-Dec		
83		Walwa	Rethatedharan	Oct-08	9.86	9.37	IDW	9-Dec		
84		Palus	Burungwadi	Oct-08	12.31	10.10	IDW	9-Jun		
85		Miraj	Dhawali	Oct-08	11.56	10.74	IDW	9-Aug		
86		Khanapur	Mahuli	Oct-08	10.36	9.33	IDW	9-Nov		
87		Miraj	Ankli	Oct-08	11.36	10.27	IDW	9-Jul		
88		Khanapur	Hinganzade	Oct-08	10.12	9.74	IDW	9-Aug		
89		Miraj	Sawalwadi	Oct-08	10.18	10.07	IDW	9-Sep		
90		Khanapur	Hingangaon	Oct-08	11.79	8.91	IDW	9-Dec		
91		Panhala	Padsali	2/13/2009	13.61	12.85	IDW	11/2/2010		
92		Panhala	Gharpan	2/24/2009	12.59	11.58	IDW	21-08-2009 ³		
93		Panhala	Asurle	2/26/2009	12.84	12.36	IDW	15-03-2009 ³		
94		Panhala	Satve	2/27/2009	10.87	10.24	IDW	19-08-2009 ³		
95		Panhala	Amanutnagar	2/27/2009	11.52	10.50	IDW	5-10-2010 ³		
96		Panhala	Majnal	2/27/2009	11.78	10.88	IDW	21-08-2009 ³		
97		Shahuwadi	Nile	2/24/2009	11.93	10.98	IDW	10-2-2010 ³		
98		Shahuwadi	Ukhalu	2/27/2009	12.06	12.24	IDW	21-7-2010 ³		
99		Shahuwadi	Karungale	2/26/2009	12.78	9.86	IDW	4-3-2010 ³		
100		Chandgad	Umgaon	5/28/2008	11.39	11.96	IDW	30-9-2010 ³		
101		Hatkagale	Bhadole	2/27/2009	10.59	12.53	IDW	25-02-2010 ³		
102		Gadhinglaj	Inchnal	2/27/2009	10.76	11.01	IDW	20-3-2010 ³		
103		Kagal	Arjunwada	4/2/2008	10.76	10.32	IDW	25-3-2009 ³		
104		Shirol	Jambali	4/29/2008	11.78	9.98	IDW	05-1-2009 ³		
105		Bhudargad	Tambachiwadi	2/27/2009	14.24	12.27	IDW	20-2-2010 ³		
106		Bhudargad	Patgaon (Dhurewal)	2/27/2009	12.94	9.71	IDW	3-3-2010 ³		
107		Karveer	Balinga	2/27/2009	11.93	10.03	IDW	21-8-2010 ³		
108		Rahuri	Pathare	06.01.09	13.10	10.80	IDW	11.07.09		
109		Shrigonda	Shedgaon	05.01.09	13.02	10.39	IDW	29.12.09		
110		Parner	Mandve kth.	04.02.09	13.10	10.85	IDW	31.07.09		
111		Parner	Walwane	02.03.09	14.15	9.83	IDW	30.11.09		
112		Parner	Kadus	13.01.09	13.08	9.58	IDW	10.09.09		
113		Jamkhed	Loni	28.01.09	13.16	10.69	IDW	05.02.10		
114		Pathardi	Munguswade	28.01.09	13.90	11.33	IDW	26.10.09		
115		Shevgaon	Samangaon	06.01.09	13.08	11.17	IDW	17.11.09		
116		Newasa	Bhanashiware	02.03.09	13.59	11.18	IDW	17.09.09		
117		Rahata	Hanumantgaon	05.01.09	13.66	12.35	IDW	28.09.09		
118		Rahata	Ranjankhol	27.01.09	13.79	11.85	IDW	20.06.09		
119		Rahata	Savalvkhir	02.03.09	15.00	11.83	IDW	17.12.09		
120		Rahata	Pimparinimal	02.03.09	15.30	10.71	IDW	16.11.09		
121		Rahata	Ranjangaon kd	02.03.09	15.35	12.44	IDW	25.09.09		
122		Rahata	Babhaleshwar	02.03.09	15.40	10.98	IDW	31.08.09		
123		Karjat	Chilwadi	20.01.09	12.95	10.28	IDW	02.12.09		
124		Shrirampur	Khokar	04.02.09	14.13	13.06	IDW	25.12.09		
125		Sangamner	Ashvi Bud.	12.02.09	14.13	12.53	IDW	26.11.09		
126		Kopargaon	Shingapur	27.01.09	13.66	12.08	IDW	10.10.09		
127		Shirpur	Thalner 1	18/9/2008	9.87	9.58	IDW	5/2/2010		
128		Shirpur	Vikharan	18/9/2008	9.87	9.84	IDW	26/11/2009		
129		Shirpur	Balde	18/9/2008	9.87	9.26	IDW	5/6/2009		
130		Shirpur	Warul	18/9/2008	9.87	9.62	IDW	15/2/2010		
131		Sakri	Mhasdi	18/9/2008	9.87	9.82	IDW	24/8/2009		
132		Sakri	Kasare	18/9/2008	9.87	9.45	IDW	30/3/2010		
133		Sakri	Jaitane 1	18/9/2008	9.87	9.75	IDW	15/7/2009		
134		Sakri	Jaitane 2	4/12/2008	9.87	9.72	IDW	20/12/2010		
135		Sakri	Nizampur	18/9/2008	9.87	9.74	IDW	15/3/2010		
136		Shindkheda	Shindkheda 1	18/9/2008	9.87	9.67	IDW	20/3/2010		
137		Shindkheda	Malpur	18/9/2008	9.87	9.78	IDW	26/3/2010		
138		Shindkheda	Nardana	18/9/2008	9.87	9.52	IDW	19/12/11		
139		Shindkheda	Vikharan	18/9/2008	9.87	9.67	IDW	8/3/2010		
140		Shindkheda	Betawad	18/9/2008	9.87	9.66	IDW	10/3/2010		
141		Dhule	Borkund	18/9/2008	9.87	9.56	IDW	3/10/2009		
142		Dhule	Lamkani	18/9/2008	9.87	9.55	IDW	2/3/2010		
143		Dhule	Rusumba	18/9/2008	9.87	9.65	IDW	30/3/2010		
144		Dhule	Mukti	18/9/2008	9.87	9.71	IDW	17/7/2009		
145		Dhule	Shirud 1	18/9/2008	9.87	9.22	IDW	1/7/2010		
146		Dhule	Ardi	18/9/2008	9.87	9.36	IDW	20/6/2010		
147		Dhule	Kapadne 1	18/9/2008	9.87	9.46	IDW	20/3/2010		
148		Dhule	Nagaon	18/9/2008	9.87	9.48	IDW	5/10/2009		
149		Dhule	Ner 1	18/9/2008	9.87	9.74	IDW	25/3/2010		
150		Jalgaon	Nandra	10/8/2008	13.10	11.36	IDW	10/5/2009		
151		Yawaj	Vaibode	10/8/2008	13.10	11.88	IDW	7/6/2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
152	Jalgaon	Pachora	Pahan	10/8/2008	13.10	12.08	IDW	11/4/2009		
153		Pachora	Pardhare	10/8/2008	13.10	11.11	IDW	7/3/2009		
154		Amanler	Sadawan	10/8/2008	13.10	11.15	IDW	8/20/2009		
155		Parola	Shivre	10/8/2008	13.10	10.86	IDW	6/10/2010		
156		Bodwad	Hamkhed	10/8/2008	13.10	11.82	IDW	7/13/2009		
157		M.Nagar	Dhamangaon	10/8/2008	13.10	11.59	IDW	7/13/2009		
158		M.Nagar	Patonli	10/8/2008	13.10	11.00	IDW	6/19/2009		
159		Bhusawal	Kuhe Panshe	10/8/2008	13.10	10.51	IDW	11/11/2009		
160		Dharangaon	Anore	10/8/2008	13.10	11.50	IDW	9/24/2009		
161		Dharangaon	Zurkheda	10/8/2008	13.10	8.91	IDW	3/24/2011		
162		Erandole	Utran	10/8/2008	13.10	11.48	IDW	11/17/2009		
163		Chaligaon	Mundkhede	10/8/2008	13.10	9.26	IDW	8/4/2010		
164		Chaligaon	Devli	10/8/2008	13.10	10.60	IDW	9/27/2010		
165		Chopda	Nimgawhan	10/8/2008	13.10	9.69	IDW	8/23/2010		
166		M.Nagar	Ghodsgaon	10/8/2008	13.09	10.69	IDW	3/15/2010		
167		M.Nagar	Kakoda	10/8/2008	13.09	11.21	IDW	7/30/2009		
168		M.Nagar	Paranbi	10/8/2008	13.09	11.28	IDW	10/30/2009		
169		M.Nagar	Vadhoda	10/8/2008	13.09	11.86	IDW	3/20/2010		
170		Jamner	Neri Digar	10/8/2008	13.09	10.40	IDW	11/4/2009		
171		Jamner	Paldi	10/8/2008	13.09	9.91	IDW	11/5/2009		
172		Bodwad	Sudwade	10/8/2008	13.09	10.71	IDW	3/28/2010		
173		Raver	Kochur	10/8/2008	13.09	10.98	IDW	3/30/2010		
174		Raver	Khirwad	10/8/2008	13.09	11.02	IDW	6/11/2009		
175		Raver	Vivre Bk.	10/8/2008	13.09	10.89	IDW	12/11/2010		
176		Bhadgaon	Vadaji	10/8/2008	13.09	11.62	IDW	11/12/2009		
177		Parola	Toli	10/8/2008	13.09	10.57	IDW	10/6/2009		
178		Parola	Mhassve	10/8/2008	13.09	10.29	IDW	7/30/2009		
179		Dhadgaon	Telkhedi	16/2/2009	8.91	8.82	IDW	15/11/2009		
180		Dhadgaon	Shelkui	16/2/2009	8.91	8.79	IDW	12/12/2009		
181		Dhadgaon	Roshmal	16/2/2009	8.91	8.83	IDW	20/8/2010		
182	Akkalkuwa	Nala	16/2/2009	11.44	9.93	IDW	25/7/2010			
183	Akkalkuwa	Valamba (K)	16/2/2009	9.83	8.88	IDW	5/9/2010			
184	Shahada	Chikhnan	16/2/2009	12.07	11.96	IDW	22/4/2010			
185	Shahada	Tembhra	16/2/2009	8.42	6.88	IDW	21/12/12			
186	Nanadurbar	Kopri	16/2/2009	9.40	9.74	IDW	20/2/2010			
187	Nanadurbar	Tilali	16/2/2009	9.40	9.69	IDW	2/9/2010			
188	Ambajogai	Kumbephal	Mar-08	6.72	6.70	IDW	31/03/2010			
189	Ambajogai	Bardapur	Mar-08	7.30	7.20	IDW	31/03/2010			
190	Patoda	Sautada	Mar-08	6.80	6.45	IDW	27/10/2010			
191	Patoda	Pargaon Ghumara	Mar-08	7.17	6.78	IDW	31/03/2010			
192	Patoda	Daskhed	Mar-08	6.73	6.40	IDW	27/10/2010			
193	Kaij	Takali	Mar-08	6.83	6.51	IDW	31/03/2010			
194	Kaij	Malegaon	Mar-08	6.80	6.75	IDW	31/03/2012			
195	Beed	Tadsona	Mar-08	6.97	6.54	IDW	27/10/2010			
196	Geoni	Kolgaon	Mar-08	7.41	7.34	IDW	27/10/2010			
197	Patoda	Mar-08	6.68	6.54	IDW	31/03/2010				
198	Osmanabad	Osmanabad	Mar-08	13.43	14.17	IDW	Aug-09			
199	Sailu	Sawangi (P.C.)	12/10/2013	13.51	13.10	IDW	3/31/2012			
200	Sailu	Dhanezaon	12/10/2008	12.60	3.55	IDW	-	UP TO LINTEL LEVEL	3/15/2014	
201	Sonpeth	Shelgaon	1/29/2009	14.99	14.71	IDW	2/11/2011			
202	Jintur	Chandaz	12/10/2008	13.30	12.51	IDW	6/25/2010			
203	Sailu	Hadgaon (Pawade)	12/10/2008	12.37	11.70	IDW	3/23/2010			
204	Palam	Arkhed	1/30/2009	12.42	10.89	IDW	10/29/2010			
205	Sailu	Khadgaon	1/30/2009	13.80	13.05	IDW	3/25/2010			
206	Sonpeth	Kanehegaon	12/10/2008	14.15	12.60	IDW	2/19/2011			
207	Jintur	Pacheegaon	12/10/2008	13.19	12.34	IDW	3/27/2012			
208	Kandhar	Digrass	1/8/2008	10.00	9.68	IDW	Oct. 2009			
209	Shokar	Bhosri	1/8/2008	10.00	10.04	IDW	Oct. 2009			
210	Himayatnagar	Kamari	1/8/2008	10.00	10.34	IDW	Dec-09			
211	Dharmabhad	Siraskhod	1/8/2008	10.00	9.79	IDW	Jan-10			
212	Basmat	Karanjala	16.01.2009	11.41	11.57	IDW	20.09.2009			
213	Basmat	Baagal Pardi	20.01.2009	11.62	12.25	IDW	20.09.2009			
214	Basmat	Aral	25.02.2009	10.86	11.85	IDW	21.07.2009			
215	Basmat	Kudala (Revised AA and TS 12-13)	25.03.2013	13.14	3.42	IDW		Progress	25.09.2013	
216	Sengaoon	Pankanergaon	25.02.2009	10.13	10.68	IDW	27.11.20011			
217	Khamsaon	Hiwarkhed	Oct-08	12.01	10.99	IDW	26/3/10			
218	Khamsaon	Pahurzira	Oct-08	12.44	11.48	IDW	31/3/10			
219	S.Raja	Shendurjan	Oct-08	13.03	10.12	IDW	31/12/09			
220	Chikhli	Deulgaon Dhanagar	Oct-08	13.02	12.94	IDW	31/12/09			
221	Jalgaon Jamod	P.Kalle	Oct-08	12.57	10.46	IDW	29/6/10			
222	Motala	Poghalli	Oct-08	14.32	13.24	IDW	31/3/10			
223	Buldana	Ambhoda	Oct-08	14.52	14.16	IDW	24/2/10			
224	Nandura	Tikodi	Oct-08	14.55	14.12	IDW	31/3/10			
225	Malkapur	Warkhed	Oct-08	13.82	12.90	IDW	16/1/10			
226	Motala	Shelapur Tq. Motala	Oct-08	14.47	13.60	IDW	3/12/2009			
227	Malkapur	Dudhalegaon Tq. Malkapur	Oct-08	14.30	12.78	IDW	26/3/10			
228	Patur	Anulharsavangi	Oct-08	12.15	12.07	IDW	13/08/09			
229	Murtizapur	Manu	Oct-08	11.88	11.12	IDW	2/7/2009			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
230		Murtizapur	Nimba	Oct-08	12.20	10.97	IDW		19/08/09	
231		Akola	Wadad	Oct-08	12.41	11.36	IDW		22/07/09	
232	Yavatmal	Ner	Construction of CD work, Wall Compound& Main Building at subcenter Umartha	5/27/2008	16.80	16.50	IDW		8/19/2011	
233		kalamb	Construction of CD work, Wall Compound& Main Building at subcenter Rudha	5/27/2008	17.07	17.07	IDW		9/19/2011	
234		Ralegaon	Construction of CD work, Wall Compound& Main Building at subcenter Warud	6/27/2008	14.25	13.46	IDW		7/19/2011	
235		kalamb	Construction of CD work, Wall Compound& Main Building at subcenter Pootgavhan	6/27/2008	13.70	12.25	IDW		8/19/2011	
236		Nagpur	Butibori		7/17/2008	13.17	13.05	IDW		31/03/10
237		Umred	Wadgaon	7/17/2008	14.23	13.96	IDW		12/03/10	
238		Kamptee	Lonkhairi	7/17/2008	12.93	12.91	IDW		31/03/10	
239		Kamptee	Wadoda	7/17/2008	13.59	13.31	IDW		23/02/10	
240		Kalmeshwar	Dhapewada (khurd)	7/17/2008	14.11	13.59	IDW		31/03/10	
241		Narkhed	Khapa	7/17/2008	13.27	14.04	IDW		23/02/10	
242		Parshion	Khandala	7/17/2008	12.96	13.27	IDW		12/03/10	
243		Parshion	Nimkheda	7/17/2008	13.28	12.11	IDW		29/01/10	
244		Mouda	Tuman	7/17/2008	13.31	13.28	IDW		23/02/10	
245		Saoner	Sawantmedha	7/17/2008	13.64	12.81	IDW		24/12/09	
246	Gondia	Arjuni/Mor.	Yerandi	16/02/2009	14.00	13.36	IDW		14/06/2009	
247	Chandrapur	Chandrapur	Sakharwahi	Dec-08	14.20	12.85	IDW		Dec- 2009	
248		Warora	Chargaon	Dec-08	22.14	18.50	IDW		Dec-09	
249		Armori	Injewari	2008-09	13.00	11.63	IDW		31-03-2012	
250		Armori	Thanegaon	2008-09	13.00	12.82	IDW		31-02-2012	
251	Gadchiroli	Armori	Kithadi	2008-09	13.00	12.25	IDW		30-08-2010	
252		Gadchiroli	Govindpur	2008-09	13.00	10.42	IDW		31-03-2012	
253	Wardha	Wardha	ANM Quarter & Delivery room at Health Sub-center at Kamathi	24/11/2009	13.35	15.53	IDW		23/12/2010	
254		Wardha	ANM Quarter & Delivery room at Health Sub-center at Pawar	24/01/2009	13.20	16.31	IDW		4/11/2010	
255		Samudrapur	ANM Quarter & Delivery room at Health Sub-center at Waigaoon Haldya	14/02/2009	13.47	16.74	IDW		2/11/2010	
256		Karanja	ANM Quarter & Delivery room Health Sub-center at Paradi	24/01/2009	13.18	15.02	IDW		4/10/2009	
257		Hinganghat	ANM Quarter & Delivery room Health Sub-center at Chincholi	27/10/2008	10.60	9.57	IDW		20/03/2009	
258		Hinganghat	ANM Quarter & Delivery room Health Sub-center at Kingaon	27/02/2008	10.800	8.29	IDW		20/08/2010	
259		Hinganghat	ANM Quarter & Delivery room Health Sub-center at Shirud	20/10/2008	10.61	10.27	IDW		15/08/2009	
			Total		3079.72	2781.30				

PHCs/Additional PHCs

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Thane	Kalyan	Nilje	24.09.2008	80.96	82.30	IDW		Mar-13		
2	RAIGAD	Karja	Mohli	14/05/2009	75.53	70.32	IDW		6/9/2011		
3		Poladpur	Palchil	12/2/2009	74.06	71.96	IDW		4/12/2012		
4	Ratnagiri	Ratnagiri	Chanderai	28-Jun-08	60.00	58.96	IDW		28-Aug-10		
5	Solapur	S.Solapur	Kandalgaon	22.12.2008	39.46	38.10	IDW		28/11/11		
6	Jalgaon	Chopda	Adawad	11/7/2008	56.26	49.41	IDW		11/14/2011		
7		Chopda	Hated	11/7/2008	55.57	61.66	IDW		9/15/2011		
8		Dharangaon	Sonwad	11/7/2008	55.15	48.59	IDW		10/15/2011		
9	Nagpur	Kalmeshwar	Gondkhairi	7/17/2008	121.97	118.10	IDW		31/03/12		
10		Parshion	Dahegaon Joshi	7/17/2008	122.83	108.52	IDW			final stage	8/14/2013
11		Kuhi	Titur	7/17/2008	120.96	114.53	IDW		30/11/12		
			Total		862.75	822.25					

CHCs

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Latur	Jalkot	Jalkot	26.03.2008	179.00	179.00	PWD		31.03.2013	
2	Gondia	Sadak-Arjuni	Sadak/Arjuni.	26.8.2009	191.68	191.68	PWD		30.12.11	
3		Goregaon	Goregaon.	Goregaon.	26.8.2009	200.55	200.55	PWD		14.10.11
4	Chandrapur	CHC	Saoli	26.8.2009	380.24	256.73	PWD		Mar-11	
5	Wardha	Deoli	Bhadi	2/18/2009	144.99	144.99	PWD		3/31/2012	
6		S'pur	Samudrapur	Titur	2/18/2009	179.31	179.21	PWD		3/31/2012
			Total		1275.77	1152.16				

SDHs/Area Hospitals

					Financial Progress		Physical Progress		
--	--	--	--	--	--------------------	--	-------------------	--	--

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Completion	If not completed Stage of Progress	Tentative date of completion
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Jalgaon	M.Nagar	Muktainagar	2/27/2009	338.00	338.00	PWD	19/10/2012		
			Total		338.00	338.00				

District Hospitals

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
			Total		0.00	0.00				

List of Renovation/ Upgradation under NRHM

Sub Centre

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1		Kalyan	Dahagaon	27.11.2008	0.67	0.64	IDW	25.06.2009		
2		Ambarnath	Dahaivali	27.11.2008	3.91	2.78	IDW	26.02.2009		
3		Ambarnath	Kasgaon	17.11.2008	3.30	3.00	IDW	16.03.2008		
4		Murbad	Khutal	01.12.2008	0.96	0.96	IDW	30.06.2009		
5		Murbad	Olivale	18.02.2009	1.73	1.50	IDW	21.05.2009		
6		Murbad	Tulaj (vidhe)	27.11.2008	1.64	1.16	IDW	26.02.2009		
7		Shahapur	Lenad	19.11.2008	2.94	1.93	IDW	09.03.2009		
8		Shahapur	Nadgaon	19.11.2008	2.33	1.80	IDW	09.03.2009		
9		Shahapur	Electrical Works at Dolkhamb	01.12.2008	2.46	2.46	IDW	07.07.2009		
10		Bhiwandi	Awale	27.11.2008	1.80	1.29	IDW	26.05.2009		
11		Bhiwandi	Dughad	27.11.2008	2.48	2.24	IDW	26.05.2009		
12		Bhiwandi	Temblivali	16.12.2008	0.99	0.83	IDW	23.03.2009		
13		Bhiwandi	Khadki	16.12.2008	0.90	0.83	IDW	23.01.2009		
14		Bhiwandi	Kataj	27.11.2008	1.09	1.05	IDW	24.05.2009		
15		Bhiwandi	Pimpilas	16.12.2008	0.77	0.57	IDW	23.03.2009		
16		Bhiwandi	Chinchivali	27.11.2008	1.49	1.60	IDW	26.04.2009		
17		Bhiwandi	Dhamangaon	08.12.2008	1.01	0.67	IDW	07.03.2009		
18		Bhiwandi	Koshimbe	18.01.2009	0.52	0.50	IDW	15.03.2009		
19		Bhiwandi	Anegaon	27.11.2008	1.00	1.00	IDW	26.02.2009		
20		Bhiwandi	Bhinar	18.01.2009	0.73	0.73	IDW	18.03.2009		
21		Bhiwandi	Mahapoli	20.01.2009	0.68	0.68	IDW	19.03.2009		
22		Bhiwandi	Kalher	20.01.2009	0.80	1.48	IDW	25.03.2009		
23		Bhiwandi	Hivali	20.01.2009	2.03	1.90	IDW	25.03.2009		
24		Bhiwandi	Khambale	17.01.2009	0.74	0.71	IDW	18.02.2009		
25		Bhiwandi	Kurund	18.01.2009	2.00	2.00	IDW	16.03.2009		
26		Wada	Dhamani	20.01.2009	1.50	1.43	IDW	18.03.2009		
27		Wada	Khairi	18.09.2009	0.15	0.15	IDW	17.11.2009		
28		Wada	Khupari	22.01.2009	0.36	0.35	IDW	20.03.2009		
29		Wada	Kharivali	22.01.2009	1.10	1.10	IDW	23.03.2009		
30		Wada	Mangarul	28.01.2009	0.62	0.62	IDW	27.03.2009		
31		Wada	Abighar	28.01.2009	1.20	1.11	IDW	27.03.2009		
32		Mokhada	Gonde (Bu)	27.01.2009	1.85	1.83	IDW	26.03.2009		
33		Mokhada	Chat	25.01.2009	1.50	1.50	IDW	23.03.2009		
34		Jawhar	Nyahale (Bu)	20.10.2008	0.90	0.89	IDW	19.12.2008		
35		Jawhar	Nyahale (Khu)	20.10.2008	0.99	0.99	IDW	18.12.2008		
36		Bhiwandi	Prov. Electrical to Sub Center building Bapugaon	08.12.2008	1.57	1.19	IDW	05.03.2009		
37		Dahanu	Dharampur	20.10.2008	1.07	1.07	IDW	17.12.2008		
38		Dahanu	Waghadi	20.10.2008	0.45	0.45	IDW	18.01.2019		
39		Dahanu	Dhanivari	20.10.2008	0.60	0.60	IDW	13.12.2008		
40		Dahanu	Prov. Electrical & Repairs to Sub Center building Chikhala	17.12.2008	1.26	1.08	IDW	16.03.2009		
41		Dahanu	Ranshet	28.01.2009	0.98	0.41	IDW	27.03.2009		
42		Palghar	Datavare	08.12.2008	0.74	0.74	IDW	07.02.2009		
43		Palghar	Chatale	01.12.2008	0.50	0.50	IDW	30.12.2008		
44		Palghar	Nale	13.01.2009	2.16	2.07	IDW	03.03.2009		
45		Vasai	Khanivade	13.01.2009	0.60	0.45	IDW	03.03.2009		
46		Jawhar	Medhe	27.11.2008	2.50	1.73	IDW	20.05.2009		
47		Vasai	Umela	02.03.2009	3.25	2.95	IDW	02.04.2009		
48		Vasai	Dahisar	02.03.2009	1.50	1.77	IDW	02.04.2009		
49		Talassari	Sutrakar Kokatpada & MPW Quarters repair	02.03.2009	1.85	1.83	IDW	02.04.2009		
50		Talassari	Karanigaon manpada	02.03.2009	2.31	2.31	IDW	02.04.2009		
51		Talassari	Surtakar Vevij Katelpada & MPW Quarters repair	08.12.2008	1.52	1.52	IDW	07.02.2009		
52		Vikramgadhi	Kurze	20.10.2008	1.07	1.04	IDW	17.12.2008		
53		Talassari	Zai	28.01.2009	1.99	1.99	IDW	23.03.2009		
54		Talassari	Vadavli Dongalipada	28.01.2009	1.78	1.78	IDW	23.03.2009		
55		Talassari	Ghimaniya	28.01.2009	1.50	1.50	IDW	27.03.2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
56		Talasari	Zari	04.02.2009	1.50	1.50	IDW	03.05.2009		
57		Talasari	Anvir Patilpada	26.02.2009	3.49	3.50	IDW	25.10.2009		
58		Talasari	Repairs of MPW Quarters Kochai Patilpada	26.02.2009	2.00	2.00	IDW	25.10.2009		
59		Talasari	Dongari Dubalpada	20.02.2009	6.17	6.17	IDW	28.10.2009		
60		Talasari	Savroli.	27.02.2009	1.08	0.99	IDW	20.05.2009		
61		Pen	Antem	2/2/2010	2.98	1.23	IDW	17/08/2010		
62		Allibag	Kruri Tal. Allibag	6/2/2010	2.97	0.87	IDW	24/01/2011		
63		Roha	Verjoli	2/2/2010	3.66	2.08	IDW	16/06/2010		
64		Mangoan	Pansai	11/2/2010	4.81	1.22	IDW	21/03/2011		
65		Uran	Jasai	3/2/2010	2.59	2.15	IDW	4/1/2010		
66		Mahad	Sheltoli	2/12/2010	4.99	3.85	IDW	2/11/2010		
67		Mangoan	Borwadi	10/6/2010	1.97	1.89	IDW	1/11/2010		
68		Murud	Cheher	10/6/2010	1.71	1.49	IDW	7/3/2011		
69		Karjat	Garukamat (Elec. Work)	10/6/2010	0.84	0.55	IDW	1/11/2010		
70		Malwan	Kiniwade	Jun-08	1.59	1.53	IDW	Dec-08		
71		Deogad	Talgaon	Jun-08	1.28	1.00	IDW	Dec-08		
72		Malwan	Shirwande	Jun-08	1.12	1.21	IDW	Dec-08		
73		Kankawadi	Osargaon	Jun-08	0.54	0.54	IDW	Dec-08		
74		Sawantwadi	Nemala	Jun-08	1.44	1.32	IDW	Dec-08		
75		Kudal	Verde	Jun-08	1.83	1.66	IDW	Dec-08		
76		Sawantwadi	Sherie	Jun-08	1.70	1.32	IDW	Dec-08		
77		Malwan	Kandalsgaon	Jun-08	1.72	1.76	IDW	Dec-08		
78		Sawantwadi	Nemala	Sep-08	0.14	0.12	IDW	Mar-09		
79		Kudal	Talgaon	Sep-08	0.14	0.13	IDW	Mar-09		
80		Kudal	Gavrai	Sep-08	0.14	0.12	IDW	Feb-09		
81		Malwan	Malond	Sep-08	0.14	0.14	IDW	Feb-09		
82		Sawantwadi	Majgaon	Sep-08	0.12	0.11	IDW	Feb-09		
83		Malwan	Kolamb	Jun-08	1.70	1.51	IDW	Dec-08		
84		Sangameshwar	Saitawade	24-Apr-08	1.53	1.33	IDW	Dec-08		
85		Lanja	Lanja	24-Apr-08	1.99	1.97	IDW	Dec-08		
86		Sangameshwar	kalambaste	24-Apr-08	1.98	1.96	IDW	Dec-08		
87		Sangameshwar	Antravali	24-Apr-08	1.99	1.99	IDW	Dec-08		
88		khed	Borghar	24-Apr-08	1.64	1.65	IDW	Dec-08		
89		Mandangad	Soveli	24-Apr-08	1.68	1.69	IDW	Dec-08		
90		khed	Natunagar	24-Apr-08	1.74	1.72	IDW	Dec-08		
91		khed	Khavati	24-Apr-08	1.28	1.21	IDW	Dec-08		
92		Guhagar	Chikhali	24-Apr-08	1.86	1.73	IDW	Dec-08		
93		Dapoli	Dhabhol	24-Apr-08	1.99	1.91	IDW	Dec-08		
94		khed	Bijaghar	24-Apr-08	1.99	1.90	IDW	Dec-08		
95		khed	Gudhe	24-Apr-08	1.97	1.95	IDW	Dec-08		
96		Ratnagiri	Karbude	24-Apr-08	1.84	1.85	IDW	Dec-08		
97		Ratnagiri	Bhoke	24-Apr-08	1.73	1.76	IDW	Dec-08		
98		Sangameshwar	Kase	24-Apr-08	1.99	1.97	IDW	Dec-08		
99		Ratnagiri	Dorie	24-Apr-08	1.98	1.96	IDW	Dec-08		
100		khed	Shirshi	24-Apr-08	1.85	1.84	IDW	Dec-08		
101		khed	Karji	24-Apr-08	1.89	1.92	IDW	Dec-08		
102		Bhor	Kikawi	18-12-2007	1.78	1.58	IDW	05.07.2008		
103		Khed	Shinoli	18-02-2008	1.85	1.45	IDW	17.07.2008		
104		Khed	Tinhewadi	23.01.2008	1.27	1.02	IDW	16.10.2008		
105		Bhor	Jambhali	30.07.2008	1.60	1.60	IDW	24.02.2011		
106		Haveli	Perane	24.07.2008	1.82	1.79	IDW	26.09.2008		
107		Ambegaon	Pachghar	13.05.2008	0.71	0.65	IDW	9.02.2009		
108		Daund	Patas	31.05.2008	1.28	1.35	IDW	19.01.2009		
109		Walava	Electrification of SC at Bahe Tal.Walava	Feb.2009	0.18	0.16	IDW	Mar. 2009		
110		Walava	Electrification of SC at Takari	Feb.2010	0.18	0.16	IDW	Mar. 2009		
111		Miraj	Extn. Of DR room of SC Bisur	Feb.2011	1.50	1.37	IDW	sept. 2009		
112		Bhudargad	Tambale	1/12/2009	1.07	1.05	IDW	6/3/2009		
113		Chandgad	Mangazon	2/27/2009	0.56	0.53	IDW	2-4-2009		
114		Chandgad	Halgaji	2/27/2009	0.50	0.50	IDW	2-4-2009		
115		Hatkangale	Nagaon	1/6/2009	0.50	0.49	IDW	2-3-2009		
116		Gadhinglaj	Dumdage	2/27/2009	0.99	0.94	IDW	22-4-2009		
117		Ajara	Hattvade	2/27/2009	0.56	0.56	IDW	21-4-2009		
118		Ajara	Khede	1/17/2009	1.00	0.99	IDW	21-02-2009		
119		Bhudargad	Kur	1/17/2009	0.50	0.54	IDW	17-2-2009		
120		Kagal	Sake	1/6/2009	0.85	0.83	IDW	4-3-2009		
121		Karveer	Girgaon	1/6/2009	1.36	1.28	IDW	2-3-2009		
122		Radhanagari	Turambe	1/3/2009	2.15	2.10	IDW	4/2/2009		
123		Panala	Patpanala	1/7/2009	1.01	1.00	IDW	2-3-2009		
124		Shahuwadi	Thergaon	1/6/2009	1.16	1.15	IDW	5-3-2009		
125		Radhanagari	So.shiroli	2/26/2009	1.39	1.28	IDW	22-4-2009		
126		Radhanagari	Thikpurli	2/27/2009	1.08	1.07	IDW	22-4-2009		
127		Bhudargad	Tambale	2/27/2009	0.50	0.48	IDW	23-4-2009		
128		Shirola	Ghosarwad	2/27/2009	0.51	0.51	IDW	23-4-2009		
129		Panala	vethavade	2/27/2009	0.93	0.89	IDW	21-4-2009		
130		Panala	Harpavade	2/27/2009	0.79	0.78	IDW	21-4-2009		
131		Kagal	Vannur kagal	2/13/2009	0.80	0.80	IDW	9/4/2009		
132		Hatkangale	mouje vadgaon	2/27/2009	0.64	0.66	IDW	23-4-2009		
133		Bhudargad	kalnakwadi	2/27/2009	0.64	0.62	IDW	8/4/2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
134		Panala	Jotiba	2/27/2009	0.88	0.88	IDW	5/8/2010		
135		Hatkangale	halondi	2/27/2009	1.61	1.61	IDW	23-4-2009		
136		Radhanagari	Chandre	2/27/2009	1.37	1.41	IDW	24-3-2009		
137		Karveer	Ghanvade	2/27/2009	1.12	1.12	IDW	7/4/2009		
138		Deola	Savki	Mar-2008	0.96	0.96	IDW	Mar-2008		
139		Deola	Girnare	Mar-2008	0.99	0.98	IDW	Mar-2008		
140		Deola	Khunte Wadi	Mar-2008	0.75	0.75	IDW	Mar-2008		
141		Deola	Umrane	Mar-2008	0.86	0.83	IDW	Mar-2008		
142		Baglan	Dyane	Mar-2008	0.68	0.67	IDW	Mar-2008		
143		Baglan	Bijote	Mar-2008	0.98	0.88	IDW	Mar-2008		
144		Baglan	Aaskhada	Mar-2008	0.99	0.99	IDW	Mar-2008		
145		Baglan	Utarane	Mar-2008	0.80	0.80	IDW	Mar-2008		
146		Chadwad	Urdual	Mar-2008	0.75	0.75	IDW	Mar-2008		
147		Sinnar	Marhal	Mar-2008	0.93	0.89	IDW	Mar-2008		
148		Sinnar	Shah	Mar-2008	0.85	0.85	IDW	Mar-2008		
149		Sinnar	Nandur Shingote	Mar-2008	0.86	0.80	IDW	Mar-2008		
150		Sinnar	Hiwate	Mar-2008	0.85	0.70	IDW	Mar-2008		
151		Baglan	Bundhate	Mar-2008	0.98	0.98	IDW	Mar-2008		
152		Baglan	Aundane	Mar-2008	0.99	0.99	IDW	Mar-2008		
153		Deola	Gujalnagar	Mar-2008	0.64	0.63	IDW	Mar-2008		
154			M&R to SC at Ratnapur	11/3/2008	0.96	0.72	IDW	20.10.08		
155		Jamkhed	M&R to SC at Pimparkhed	11/3/2008	0.84	0.85	IDW	20.10.08		
156			M&R to SC at Sonegaon	11/3/2008	1.36	1.11	IDW	20.01.09		
157		Pathardi	M&R to SC at Yeli	11/9/2008	1.15	0.95	IDW	10.12.08		
158			M&R to SC at Yeli	11/9/2008	0.90	0.87	IDW	21.07.09		
159			M&R to SC at Nigaon wagha	11/9/2008	1.15	1.06	IDW	18.12.08		
160		Nagar	M&R to SC at Pimpalgaon kauda	16/02/2009	2.00	1.73	IDW	25.06.09		
161			M&R to SC at Barababhali	16/02/2009	1.50	0.98	IDW	23.03.09		
162			M&R to SC at Jamgaon	11/9/2008	1.28	1.08	IDW	15.11.08		
163			M&R to SC at Punewadi	27/01/2009	1.90	1.65	IDW	25.08.09		
164			M&R to SC at Goregaon	11/9/2008	1.60	1.57	IDW	24.01.09		
165		Parner	M&R to SC at Palshi	16/02/2009	2.00	1.75	IDW	01.12.09		
166			M&R to SC at Ganjibhoyare	16/02/2009	1.75	1.67	IDW	24.08.09		
167			M&R to SC at Wasode	27/01/2009	1.95	1.44	IDW	20.05.09		
168			M&R to SC at Devi Bhoyare	11/9/2008	1.79	1.62	IDW	24.01.09		
169			M&R to SC at Daithegaon	27/01/2009	1.75	1.71	IDW	30.09.09		
170		Newasa	M&R to SC at Telkudgaon	11/9/2008	1.37	1.30	IDW	17.12.08		
171		Rahuri	M&R to SC at Lakh	11/9/2008	1.64	1.63	IDW	31.12.08		
172		Kopargaon	M&R to SC at Jeurkumbhari	11/9/2008	1.70	1.70	IDW	10.12.08		
173			M&R to SC at Sangvi Bhusar	11/9/2008	1.74	1.72	IDW	22.01.09		
174		Akole	M&R to SC at Lingdev	11/9/2008	1.44	1.22	IDW	25.12.08		
175			M&R to SC at Chas	27/01/2009	1.78	1.73	IDW	01.09.09		
176		Sanganmer	M&R to SC at Jorve	11/9/2008	1.44	1.33	IDW	20.01.09		
177			M&R to SC at Wadgaonpan	16/02/2009	1.90	1.79	IDW	30.03.09		
178		Shrigonda	M&R to SC at Ajnaji	27/01/2009	1.38	1.34	IDW	18.03.09		
179		Karjat	M&R to SC at Durgaon	27/01/2009	1.46	1.45	IDW	29.12.09		
180		Dhule	Biladi	4/12/2008	1.99	1.97	IDW	5/5/2009		
181		Dhule	Dhanur	4/12/2008	2.00	1.99	IDW	22/6/2009		
182		Dhule	Deur	4/12/2008	1.98	1.98	IDW	8/9/2009		
183		Sakri	Khudane	4/12/2008	1.99	1.99	IDW	6/2/2009		
184		Sakri	Bodegaon	4/12/2008	1.99	1.96	IDW	30/6/2009		
185		Shirpur	Hole	4/12/2008	1.98	1.97	IDW	22/10/2010		
186		Sakri	Ghodade	4/12/2008	1.99	1.99	IDW	18/5/2009		
187		Sakri	Shewali	4/12/2008	1.99	1.99	IDW	5/3/2009		
188		Shirpur	Malkattar	4/12/2008	1.99	1.98	IDW	6/5/2009		
189		Shirpur	Budaki	4/12/2008	1.99	1.99	IDW	6/2/2010		
190		Shirpur	Kodid	4/12/2008	1.98	1.98	IDW	31/3/2010		
191		Shirpur	Jaloda	4/12/2008	1.98	1.98	IDW	31/3/2010		
192		Shirpur	Mohida	4/12/2008	1.97	1.95	IDW		WIP	30-Sep-13
193		Shirpur	Nandarde	4/12/2008	1.99	1.99	IDW	29/6/2009		
194		Sakri	Balthane	23/1/2009	1.99	1.99	IDW	20/11/2009		
195		Sakri	Warsa	23/1/2009	1.99	1.96	IDW	19/9/2009		
196		Sakri	Chorwad	23/1/2009	1.99	1.99	IDW	2/12/2009		
197		Sakri	Lonkhedi	4/12/2008	1.99	1.99	IDW	6/2/2010		
198		Sakri	Amode	23/1/2009	1.99	1.94	IDW	1/3/2011		
199		Shindkheda	Methi	23/1/2009	1.98	1.98	IDW	1/1/2010		
200		Shindkheda	Chilane	5/2/2009	4.15	4.13	IDW	1/1/2010		
201		Raver	Mohamandi SC Repair & Renovation	2/16/2009	1.89	1.8	IDW	2/21/2009		
202		Parola	Devgaon Tal. Parola SC Repair & Renovation	2/16/2009	3.86	3.86	IDW	1/28/2010		
203		Pachora	Galan Tal. Pachora SC Repair & Renovation	2/16/2009	3.85	3.85	IDW	3/25/2010		
204		Nandurbar	Shinde	25/8/2008	0.87	0.83	IDW	8/12/2008		
205		Nandurbar	Shanimandal	25/8/2008	0.84	0.77	IDW	15/12/2008		
206		Nandurbar	Bhone	25/8/2008	1.20	1.16	IDW	2/2/2009		
207		Nandurbar	Bhadawad	25/8/2008	1.00	0.90	IDW	10/1/2009		
208		Nandurbar	Dhonora	25/8/2008	1.32	1.29	IDW	10/11/2008		
209		Nandurbar	Isainager	25/8/2008	1.65	1.58	IDW	25/2/2009		
210		Nandurbar	Vandane	25/8/2008	1.98	1.52	IDW	22/12/2008		
211		Akkalkuwa	Vadfalli	25/8/2008	1.04	0.87	IDW	8/10/2008		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
212	Nandurbar	Akkalkuwa	Bhudahawali	25/8/2008	1.13	0.78	IDW	5/8/2008		
213		Shahada	Padala	25/8/2008	0.95	0.65	IDW	2/2/2009		
214		Nandurbar	Khondamali	25/8/2008	1.21	1.10	IDW	10/1/2009		
215		Nandurbar	Kothali	25/8/2008	1.39	1.23	IDW	10/11/2008		
216		Shahada	Pingane	12/9/2008	0.91	0.79	IDW	8/10/2008		
217		Shahada	Parivardha	12/9/2008	0.86	0.85	IDW	7/9/2008		
218		Shahada	Pimpri	12/9/2008	1.18	1.05	IDW	5/10/2008		
219		Shahada	Bhagapur	12/9/2008	1.09	1.09	IDW	20/9/2008		
220		Shahada	Sonwad	12/9/2008	1.13	1.05	IDW	15/12/2008		
221		Shahada	Bhamangoan	12/9/2008	0.87	0.87	IDW	8/10/2008		
222		Akkalkuwa	Guliumar	12/9/2008	0.88	0.86	IDW	2/11/2008		
223		Nandurbar	Dheakwad	12/9/2008	1.26	1.19	IDW	5/9/2008		
224		Akkalkuwa	Pecharidaev	12/9/2008	1.31	1.18	IDW	22/12/2008		
225		Akkalkuwa	Korai	12/9/2008	1.52	1.33	IDW	15/11/2008		
226		Akkalkuwa	Aamlibari	12/9/2008	1.97	1.94	IDW	26/2/2009		
227		Akkalkuwa	Jamana	12/9/2008	1.67	1.43	IDW	2/2/2009		
228		Dhadgaon	Kakarpada	12/9/2008	1.98	1.75	IDW	10/1/2009		
229		Dhadgaon	Malpada	25/8/2008	1.71	1.57	IDW	10/11/2008		
230		Akkalkuwa	Kathi	25/8/2008	1.91	1.71	IDW	20/9/2008		
231		Akkalkuwa	Khamgaoan	25/8/2008	1.54	1.39	IDW	25/12/2008		
232		Akkalkuwa	Thangpada	25/8/2008	0.52	0.52	IDW	8/10/2008		
233		Nandurbar	Chouspale	25/8/2008	1.48	1.40	IDW	22/7/2008		
234		Nandurbar	Karanjkupe	25/8/2008	1.98	1.74	IDW	12/1/2009		
235		Nandurbar	Tokartalav	25/8/2008	1.61	1.60	IDW	1/2/2009		
236		Nandurbar	Nayali	25/8/2008	1.82	1.04	IDW	2/2/2009		
237		Nandurbar	Manire	25/8/2008	1.82	1.39	IDW	10/1/2009		
238		Nandurbar	Bhaler	25/8/2008	1.68	1.66	IDW	10/11/2008		
239		Nandurbar	Mograni	25/8/2008	1.83	1.82	IDW	20/9/2008		
240		Nandurbar	Segwa	25/8/2008	1.73	1.60	IDW	15/8/2009		
241		Nandurbar	Ranipur	25/8/2008	0.63	0.60	IDW	12/12/2008		
242		Nandurbar	Raykhed	25/8/2008	0.63	0.63	IDW	5/2/2009		
243		Shahada	Aambapur	25/8/2008	2.00	1.40	IDW	20/12/2008		
244		Shahada	Brahmanpuri	25/8/2008	1.46	0.74	IDW	2/11/2008		
245		Taloda	Aamod	25/8/2008	1.59	1.58	IDW	5/9/2008		
246		Akkalkuwa	Karanjweal	25/8/2008	1.63	1.59	IDW	22/12/2008		
247		Akkalkuwa	Borpada	25/8/2008	1.71	1.50	IDW	15/11/2008		
248		Akkalkuwa	Navagoan	25/8/2008	1.74	1.69	IDW	10/9/2008		
249		Akkalkuwa	Gangapur	25/8/2008	1.80	1.49	IDW	8/10/2008		
250		Akkalkuwa	Chitwi	25/8/2008	1.76	1.65	IDW	15/1/2009		
251		Akkalkuwa	Nazari	25/8/2008	1.93	1.62	IDW	25/2/2008		
252		Akkalkuwa	Pathrai	20/9/2008	1.23	1.23	IDW	15/2/2009		
253		Akkalkuwa	Tulaje	20/9/2008	1.12	1.12	IDW	10/2/2009		
254		Akkalkuwa	Dulelprur	20/9/2008	1.37	1.30	IDW	5/1/2009		
255		Akkalkuwa	Raivhir	20/9/2008	0.89	0.87	IDW	10/12/2008		
256		Akkalkuwa	Shirve	20/9/2008	1.54	1.53	IDW	10/2/2009		
257		Akkalkuwa	Pratapur	20/9/2008	1.72	1.61	IDW	15/2/2009		
258		Akkalkuwa	Kudgoshan	20/9/2008	0.88	0.82	IDW	10/2/2009		
259		Navapur	Sawarat	20/9/2008	1.70	1.03	IDW	5/1/2009		
260		Navapur	Navli	20/9/2008	1.70	1.47	IDW	12/12/2008		
261		Navapur	Haldani	20/9/2008	1.75	1.66	IDW	5/2/2009		
262		Dhadgaon	Mundahwad	20/9/2008	1.19	1.19	IDW	20/12/2008		
263		Kannad	Garada	7/16/2008	1.79	1.75	IDW	8/16/2008		
264		Vaijapur	Wakla	5/26/2008	1.82	1.98	IDW	6/26/2008		
265		Kannad	Chikalthan	7/16/2008	1.80	1.78	IDW	8/16/2008		
266	Aurangabad	Sawangi	5/26/2008	1.80	1.97	IDW	6/26/2008			
267	Vaijapur	Parala	5/26/2008	1.66	1.94	IDW	6/26/2008			
268	Vaijapur	Loni	5/26/2008	1.71	1.96	IDW	6/26/2008			
269	Palthan	Apegaoan	5/26/2008	1.75	1.85	IDW	6/26/2008			
270	Aurangabad	Verzadi	5/26/2008	1.55	1.75	IDW	6/26/2008			
271	Sillod	Anvi	7/16/2008	0.72	0.77	IDW	8/16/2008			
272	Sillod	Goligaon	7/16/2008	0.96	0.85	IDW	8/16/2008			
273	Gangapur	Manlari	7/16/2008	1.49	1.60	IDW	8/16/2008			
274	Gangapur	Sawakhida	7/16/2008	1.47	1.62	IDW	8/16/2008			
275	Gangapur	Nevergaon	7/16/2008	1.29	1.53	IDW	8/16/2008			
276	Phulabri	Bilda	7/4/2008	1.17	0.99	IDW	8/4/2008			
277	Gangapur	Gurudhanora	7/16/2008	1.76	1.89	IDW	8/16/2008			
278	Khultabd	Padali	7/16/2008	1.72	1.72	IDW	8/16/2008			
279	Khultabd	Kashbkheda	7/16/2008	1.71	1.84	IDW	8/16/2008			
280	Vaiapur	Shirve	7/16/2008	1.81	1.68	IDW	8/16/2008			
281	Vaijapur	Mandli	7/16/2008	1.22	1.32	IDW	8/16/2008			
282	Vaijapur	Dhondaleon	7/16/2008	1.64	1.16	IDW	8/16/2008			
283	Aurangabad	Abadimandi	7/16/2008	1.77	1.71	IDW	8/16/2008			
284	Gangapur	Fulshirwa	7/28/2008	1.88	0.80	IDW	8/28/2008			
285	Gangapur	Silligon	7/28/2008	1.77	0.97	IDW	8/28/2008			
286	Gangapur	Bhodhanora	7/28/2008	2.32	2.30	IDW	8/28/2008			
287	Aurangabad	Dhawalapuri	7/28/2008	1.52	1.50	IDW	8/28/2008			
288	Sillod	Dhongergaon	7/28/2008	1.44	1.33	IDW	8/28/2008			
289	Aurangabad	Hatmali	7/28/2008	1.64	1.61	IDW	8/28/2008			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
290		Aurangabad	Shikta	7/28/2008	1.95	1.67	IDW	8/28/2008		
291			Kayegaon	7/28/2008	1.59	1.54	IDW	8/28/2008		
292		Vaijapur	Chandgaon	7/28/2008	1.51	0.99	IDW	8/28/2008		
293		Vaijapur	Chinchatgaon	7/28/2008	1.63	0.93	IDW	8/28/2008		
294		Aurangabad	Chowka (Sub)	7/28/2008	1.95	1.53	IDW	8/28/2008		
295		Beed	Pali	3/3/2008	1.56	1.49	IDW	9/3/2009		
296		Beed	Borkhed	3/3/2008	1.58	1.54	IDW	9/3/2009		
297		Beed	Anjanwati	3/3/2008	1.55	1.47	IDW	9/3/2009		
298		Beed	Khadi	3/3/2008	1.55	1.51	IDW	9/3/2009		
299		Beed	Belura	3/3/2008	1.57	1.50	IDW	8/16/2009		
300		Beed	Nathaapur	3/3/2008	1.96	1.97	IDW	1/11/2008		
301		Beed	Atharwan pimpri	3/3/2008	1.96	1.84	IDW	20/06/09		
302		Beed	Mhalasjawla	3/3/2008	1.96	1.91	IDW	20/06/09		
303		Beed	Kurfa	3/3/2008	1.96	1.88	IDW	1/11/2008		
304		Beed	Gunda	3/3/2008	1.98	1.98	IDW	1/11/2008		
305		Beed	Wangi	3/3/2008	1.59	1.56	IDW	9/3/2009		
306		Beed	sakhalpimpri	3/3/2008	1.50	1.49	IDW	9/3/2009		
307		Beed	Aherchincholi	3/3/2008	1.55	1.54	IDW	10/6/2009		
308		Beed	Raheri	3/3/2008	1.60	1.59	IDW	20/10/08		
309		Georai	Ukardpimpri	3/3/2008	1.58	1.58	IDW	20/10/08		
310		Georai	Rampuri	3/3/2008	1.55	1.56	IDW	20/10/08		
311		Georai	Khadi	3/3/2008	1.54	1.54	IDW	20/10/08		
312		Georai	Pachegaon	3/3/2008	1.45	1.47	IDW	9/7/2008		
313		Georai	Rajpimpri	3/3/2008	1.57	1.56	IDW	9/7/2008		
314		Georai	Gadi	3/3/2008	1.59	1.57	IDW	8/12/2009		
315		Ashti	Dhanora	3/3/2008	1.55	1.46	IDW	14/08/2008		
316		Ashti	Dongargaon	3/3/2008	1.55	1.22	IDW	14/08/2008		
317		Ashti	Kunthephal	3/3/2008	1.55	1.39	IDW	14/08/2008		
318		Ashti	Chobhanimgaon	3/3/2008	1.55	1.25	IDW	14/08/2008		
319		Ashti	Pimpri	3/3/2008	1.60	1.20	IDW	16/08/2008		
320		Kaij	Undri	3/3/2008	1.60	1.42	IDW	10/10/2008		
321		Kaij	Somanath	3/3/2008	1.60	1.49	IDW	10/10/2008		
322		Kaij	Holal	3/3/2008	1.59	1.43	IDW	10/10/2008		
323		Kaij	Kaij	3/3/2008	1.00	0.90	IDW	10/10/2008		
324		Kaij	Salogaon	3/3/2008	1.45	1.17	IDW	10/10/2008		
325		Kaij	itwachi wadi	3/3/2008	1.50	1.17	IDW	18/11/08		
326		Kaij	Kandimall	3/3/2008	1.60	1.00	IDW	18/11/08		
327		Kaij	Masslog	3/3/2008	0.80	0.75	IDW	18/11/08		
328		Kaij	Wagebabulgaon	3/3/2008	1.00	0.69	IDW	18/11/08		
329		Kaij	Yeota	3/3/2008	1.50	0.86	IDW	18/11/08		
330		Kaij	Chandangaon	3/3/2008	1.00	0.98	IDW	18/11/08		
331		Ambajogai	Hatola	3/3/2008	1.25	1.19	IDW	12/8/2008		
332		Ambajogai	Pattiwadgaon	3/3/2008	1.35	1.26	IDW	12/8/2008		
333		Ambajogai	Devla	3/3/2008	0.92	0.93	IDW	10/10/2008		
334		Ambajogai	Dongarpimpla	3/3/2008	1.30	1.20	IDW	10/10/2008		
335		Ambajogai	Lokadi Sewargao	3/3/2008	1.40	1.27	IDW	10/10/2008		
336		Ambajogai	Varwati	3/3/2008	1.45	1.33	IDW	10/10/2008		
337		Ambajogai	Girvali	3/3/2008	1.40	1.26	IDW	9/3/2009		
338		Ambajogai	Radi	3/3/2008	1.25	1.20	IDW	5/2/2009		
339		Ambajogai	Mandva (p)	3/3/2008	1.40	1.29	IDW	25/002/09		
340		Dharur	Anjandoh	3/3/2008	1.55	1.47	IDW	9/3/2009		
341		Dharur	Kannpur	3/3/2008	1.60	1.50	IDW	9/3/2009		
342		Dharur	Pahadi pargaon	3/3/2008	1.50	1.36	IDW	6/12/2008		
343		Parli	Saragaon	3/3/2008	1.50	1.31	IDW	10/10/2008		
344		Parli	Bodhegaon	3/3/2008	1.83	1.73	IDW	9/3/2009		
345		Parli	Hiwara	3/3/2008	1.30	1.00	IDW	15/11/08		
346		Parli	Hallamb	3/3/2008	1.50	1.45	IDW	20/10/2008		
347		Parli	Goverdhhan	3/3/2008	1.50	1.12	IDW	6/12/2008		
348		Parli	Nagpimpri	3/3/2008	1.50	1.28	IDW	15/11/08		
349		Parli	Dhabi	3/3/2008	1.55	1.32	IDW	15/11/08		
350		Parli	Pangri	3/3/2008	1.55	1.43	IDW	15/11/08		
351		Wadwani	Salimba	3/3/2008	1.60	1.40	IDW	16/08/2008		
352		Patoda	Pachangri	3/3/2008	1.60	1.14	IDW	16/08/2008		
353		Patoda	Sangaon	3/3/2008	1.54	1.39	IDW	9/1/2009		
354		maulgaon	Sawargaon	3/3/2008	1.54	1.54	IDW	19/01/09		
355		maulgaon	Kittiadgaon	3/3/2008	1.54	1.55	IDW	19/10/09		
356		maulgaon	Kharat Adgaon	3/3/2008	1.59	1.50	IDW	19/01/09		
357		maulgaon	Manjarat	3/3/2008	1.54	1.56	IDW	19/01/09		
358		maulgaon	Abegaon	3/3/2008	1.54	1.50	IDW	19/01/09		
359		maulgaon	Mangrul	3/3/2008	1.59	1.54	IDW	19/01/09		
360		Shirur	Khokarmoha	3/3/2008	1.55	1.35	IDW	29/03/2008		
361		Shirur	Ghatshilgargaon	3/3/2008	1.55	1.55	IDW	13/08/2008		
362		Shirur	Arul	3/3/2008	1.55	1.54	IDW	13/08/2008		
363		Osmanabad	Wadgaon (Si)	03.07.08	2.00	2.00	IDW	Mar-09		
364		Osmanabad	Palsap	03.07.08	2.00	1.48	IDW	Mar-09		
365		Osmanabad	Daudpur	03.07.08	2.00	1.59	IDW	Jan-09		
366		Osmanabad	Chilwadi	03.07.08	2.40	2.33	IDW	Nov-08		
367		Osmanabad	Kaudgaon	03.07.08	2.66	2.82	IDW	Mar-09		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
368	Osmanabad	Osmanabad	Kajala	03.07.08	3.13	3.16	IDW	Dec-08			
369		Osmanabad	Ruibhar	03.07.08	2.55	2.68	IDW	Jan-09			
370		Osmanabad	Ambejavalga	03.07.08	2.00	2.04	IDW	Dec-08			
371		Tuljapur	Barul	03.07.08	2.00	2.14	IDW	Dec-08			
372		Tuljapur	Pimpala (Khu.)	03.07.08	3.03	1.88	IDW	Mar-09			
373		Tuljapur	Apsinga	19.03.08	4.64	4.74	IDW	Jan-09			
374		Tuljapur	Mangrul (T)	03.07.08	2.90	2.87	IDW	Mar-09			
375			Lohara	Hijaspale (Rav)	03.07.08	2.00	1.85	IDW	Jan-09		
376		Umarga	Wadgaon (Ga)	03.07.08	2.00	2.02	IDW	Mar-09			
377		Umarga	Gunjoti	08.07.08	2.00	1.80	IDW	Dec-08			
378		Umarga	Ekurga	03.07.08	2.00	2.04	IDW	Jul-09			
379		Umarga	Trikoli	03.07.08	2.00	1.90	IDW	Mar-09			
380		Umarga	Diggi	03.07.08	2.51	2.28	IDW	Feb-09			
381		Umarga	Turoti	03.07.08	4.79	4.77	IDW	Mar-09			
382		Umarga	Electrification to Belamb	03.07.08	19.00	0.18	IDW	Mar-09			
383		Umarga	Chincholi	03.07.08	4.58	4.76	IDW	Dec-08			
384		Umarga	Khasagi	03.07.08	2.43	1.98	IDW	Jun-10			
385		Umarga	Dalimb	03.07.08	2.00	1.98	IDW	Mar-09			
386		Umarga	Jekekur	03.07.08	1.94	1.99	IDW	May-09			
387		Bhoom	Dudhodi	03.07.08	1.70	1.63	IDW	Dec-08			
388		Bhoom	Anthrawali	03.07.08	1.70	1.75	IDW	Dec-08			
389		Bhoom	Ashtha	03.07.08	1.69	1.55	IDW	Dec-08			
390		Bhoom	Warud	03.07.08	1.66	1.62	IDW	Nov-08			
391		Bhoom	Pathrud	03.07.08	1.70	1.57	IDW	Dec-08			
392		Paranda	Kukkadgaon	03.07.08	1.67	1.67	IDW	Aug-09			
393		Paranda	Naleaon	03.07.08	1.75	1.59	IDW	Mar-09			
394		Paranda	Watephal	03.07.08	1.72	1.47	IDW	Jul-09			
395		Paranda	Shelgaon	03.07.08	1.74	1.53	IDW	May-09			
396		Paranda	Aasu	03.07.08	1.70	1.78	IDW	Oce-08			
397		Paranda	Khasapuri	03.07.08	1.35	1.43	IDW	Oce-09			
398		Paranda	Ingonda	03.07.08	1.15	1.31	IDW	Sep-08			
399		Kallam	Devliil	03.07.08	1.87	1.99	IDW	May-09			
400		Kallam	Hasegaon (K)	03.07.08	1.50	1.59	IDW	Mar-09			
401		Kallam	Lohata (P)	03.07.08	1.69	1.58	IDW	Nov-08			
402		Kallam	Gaur	03.07.08	1.67	1.72	IDW	Jul-09			
403		Kallam	Borda	03.07.08	1.46	1.55	IDW	Dec-08			
404		Kallam	Massa (Kh)	03.07.08	2.64	2.59	IDW	Mar-09			
405		Washi	Indapur	03.07.08	1.29	1.01	IDW	Oce-08			
406		Washi	Mandawa	03.07.08	3.54	3.42	IDW	Jan-09			
407		Washi	Saramkundi	03.07.08	4.19	4.11	IDW	Nov-08			
408		Washi	Kanheri	03.07.08	3.85	3.47	IDW	Mar-09			
409		Washi	Kadaknathwadi	03.07.08	1.53	1.48	IDW	Nov-08			
410		Washi	Bavi	03.07.08	1.72	1.65	IDW	Mar-09			
411		Kallam	Electrification to Massa (Kh)	03.07.08	3.00	0.30	IDW	Mar-09			
412		Umarga	Gunjoti Civil Disp.	26.12.08	3.69	3.76	IDW	Mar-09			
413		Udgir	Hali	06.12.2007	0.39	0.29	IDW	29.01.2009			
414		Udgir	Ekurga Road	22.01.2008	0.80	0.58	IDW	13.02.2009			
415		Udgir	Wadhwan	22.01.2008	1.14	0.87	IDW	26.03.2009			
416		Udgir	Kolkhed	21.12.2007	0.67	0.73	IDW	17.03.2009			
417		Devni	Wadmurmbai	22.01.2008	1.13	1.03	IDW	07.02.2009			
418		Devni	Lasona	06.12.2007	0.71	0.26	IDW	07.02.2009			
419		Latur	Savargaon	25.07.2008	1.15	1.18	IDW	22.01.2009			
420		Ausa	Kinethot	25.07.2008	1.19	1.20	IDW	29.12.2008			
421		Ausa	Hasegaon	25.07.2008	0.78	0.77	IDW	22.01.2009			
422		Jalkout	Guti	25.07.2008	1.20	1.09	IDW	15.03.2009			
423		Ahmedpur	Singghi Bu	25.07.2008	1.02	0.87	IDW	26.12.2008			
424		Latur	Gangapur	22.01.2008	1.00	0.62	IDW	06.12.2008			
425		Latur	Bokangon	22.01.2008	1.56	1.20	IDW	06.12.2008			
426		Latur	Mushrebad	06.12.2007	0.79	0.74	IDW	06.12.2008			
427		Latur	Gategaon	07.10.2008	1.11	1.13	IDW	28.03.2009			
428		Renapur	Kolgaon	25.07.2008	1.38	1.14	IDW	29.01.2009			
429		Udgir	Deverjan	25.07.2008	1.17	1.08	IDW	22.03.2009			
430	Udgir	Avalkunda	25.07.2008	1.10	1.18	IDW	02.02.2009				
431	Shirur Ant.	Shivapur	25.07.2008	1.19	1.19	IDW	29.01.2009				
432	Nilanga	Shelgi	25.07.2008	1.19	1.16	IDW	29.01.2009				
433	Nilanga	Boresure	25.07.2008	1.16	1.20	IDW	29.01.2009				
434	Nilanga	Khorali	04.11.2008	1.20	1.20	IDW	13.02.2009				
435	Udgir	Banshilke	20.11.2008	1.20	1.20	IDW	26.03.2009				
436	Nilanga	Dhanora	20.11.2008	1.20	1.07	IDW	17.03.2009				
437	Nilanga	Hasuri	20.11.2008	1.30	1.15	IDW	07.02.2009				
438	Latur	Ekurga	06.12.2007	0.56	0.43	IDW	06.12.2008				
439	Latur	Nivali	22.01.2008	1.30	1.26	IDW	06.12.2008				
440	Latur	Murad Akola	06.12.2007	0.47	0.41	IDW	06.12.2008				
441	Latur	Gadwadha	06.12.2007	0.39	0.38	IDW	06.12.2008				
442	Latur	Tandulja	06.12.2007	0.88	0.74	IDW	06.12.2008				
443	Latur	Nitru	06.12.2007	0.35	0.16	IDW	02.03.2009				
444	Nilanga	Lambota	06.12.2007	0.42	0.26	IDW	02.03.2009				
445	Latur	Wanjrkhed	20.11.2008	0.77	0.76	IDW	25.05.2009				

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress				
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion		
446			Nilanga	Ambulga	06.12.2007	0.66	0.12	IDW	02.03.2009			
447			Nilanga	Panchicholi	06.12.2007	0.38	0.18	IDW	02.03.2009			
448			Nilanga	Kasar Ba.	11.07.2008	0.41	0.41	IDW	02.03.2009			
449			Nilanga	Ustari	11.07.2008	0.64	0.26	IDW	02.03.2009			
450			Nilanga	Sawari	22.01.2008	0.58	0.66	IDW	25.02.2009			
451			Nilanga	Badur	22.01.2008	0.79	0.68	IDW	28.02.2009			
452			Nilanga	Tambala	22.01.2008	0.53	0.51	IDW	28.02.2009			
453			Nilanga	Haligra	22.01.2008	0.60	0.56	IDW	28.02.2009			
454			Nilanga	Tagrekhed	22.01.2008	0.19	0.12	IDW	28.02.2009			
455			Chakur	Ghari	06.12.2007	2.00	1.71	IDW	22.01.2009			
456			Nilanga	Panchicholi	06.12.2007	3.49	1.81	IDW	08.01.2009			
457			Ausa	Bheta	06.12.2007	2.00	0.43	IDW	29.01.2009			
458			Ausa	Almala	06.12.2007	1.80	1.75	IDW	13.02.2009			
459			Latur	Borgaon Ka.(Qu)	21.12.2007	1.76	1.75	IDW	26.03.2009			
460			Latur	Borgaon Ka.(Hos)	21.12.2007	1.78	1.69	IDW	17.03.2009			
461			Latur	Murad Akola	21.12.2007	2.00	1.96	IDW	07.02.2009			
462			Latur	Katgaon	15.10.2008	1.41	1.37	IDW	28.02.2009			
463			Ausa	Sarola	14.11.2008	2.00	2.84	IDW	12.01.2009			
464			Jalna	Jalna	Jamwadi	4/1/2008	0.63	0.63	IDW	6/2/2008		
465				Jalna	Sindhikalegaon	4/1/2008	0.86	0.76	IDW	6/2/2008		
466				Ambad	Hastapokhari	4/1/2008	1.78	1.60	IDW	7/5/2008		
467				Ambad	Rohilbad	4/1/2008	1.94	1.89	IDW	8/28/2008		
468				Mantha	Kendali	4/1/2008	1.25	1.20	IDW	3/31/2009		
469				partur	Edalapur	4/1/2008	1.96	1.91	IDW	3/31/2009		
470				Jalna	Borgaon	4/1/2008	0.87	0.80	IDW	3/31/2009		
471				Jalna	Golapaneri	4/1/2008	0.80	0.60	IDW	3/31/2009		
472				Ambad	Mathpimpalgaon	4/1/2008	0.91	0.65	IDW	3/31/2009		
473				Purna	Khujda	11/26/2008	1.37	0.34	IDW	3/10/2010		
474				Jintur	Sawang (Bham.)	2/20/2008	1.00	0.98	IDW	6/26/2009		
475				Parbhani	Takali (Ku.)	2/26/2008	2.00	1.98	IDW	7/28/2009		
476				Purna	Panra (L.A.)	11/20/2008	2.00	1.72	IDW	5/19/2009		
477				Manwat	Kolha	2/10/2008	2.00	1.96	IDW	10/15/2009		
478				Sahu	Shelwadi	11/20/2008	1.00	0.98	IDW	7/23/2009		
479				Jintur	Pimpalgaon (Gay.)	2/26/2008	1.00	0.95	IDW	10/22/2009		
480				Jintur	Kasar To. Jintur	2/26/2008	1.00	0.98	IDW	7/22/2009		
481			Parbhani	Mandha	2/26/2008	2.00	2.00	IDW	10/15/2009			
482			Jintur	Pimgri (Rohila)	2/26/2008	2.00	1.97	IDW	7/29/2009			
483			Parbhani	Umari	2/26/2008	2.00	1.66	IDW	8/15/2010			
484			Kandhar	Golegaon	8/5/2008	1.74	1.16	IDW	Dec. 2009			
485			Kandhar	Halda	8/5/2008	1.75	1.27	IDW	Dec. 2009			
486			Naigaon	Sangavi	8/5/2008	1.82	1.81	IDW	Dec. 2009			
487			Hadgaon	Pimparkhed	8/5/2008	2.12	1.93	IDW	Dec. 2009			
488			Dharmabad	Cholakha	8/5/2008	2.00	1.71	IDW	Dec. 2009			
489	Kinwat	Karani	8/5/2008	1.50	0.32	IDW	Dec. 2009					
490	Kinwat	Bodhadi	8/5/2008	2.24	2.20	IDW	Dec. 2009					
491	Kinwat	Siranjani	8/5/2008	1.96	1.57	IDW	Dec. 2009					
492	Mukhed	Eklara	8/5/2008	2.55	1.99	IDW	Dec. 2009					
493	Debloor	Shilwani	8/5/2008	1.72	1.82	IDW	Dec. 2009					
494	Mukhed	Dongargaon	8/5/2008	1.24	1.01	IDW	Dec. 2009					
495	Kandhar	Mangamali	8/5/2008	2.19	1.84	IDW	Dec. 2009					
496	Mahur	Anjankhed	8/5/2008	0.50	0.47	IDW	Dec. 2009					
497	Kinwat	Madnapur	8/5/2008	0.50	0.45	IDW	Dec. 2009					
498	Kinwat	Ruplanaiktanda	8/5/2008	0.50	0.38	IDW	Dec. 2009					
499	Nanded	Talni	8/5/2008	1.03	0.89	IDW	Dec. 2009					
500	Mudkhed	Malkautha	8/5/2008	1.04	0.88	IDW	Dec. 2009					
501	Kalamnuri	Kharwada-Morwad-Asolwadi	12/26/2008	1.20	1.21	IDW	20.01.2009					
502	Kalamnuri	Kartha	22.02.2008	1.12	1.14	IDW	12.02.2009					
503	Sengaoon	Ajegaon	2/16/2009	1.53	1.14	IDW	16.03.2009					
504	Hingoli	Lasina	2/18/2009	2.00	1.15	IDW	31.03.2009					
505	Aundha	Mardi	2/16/2009	0.50	0.70	IDW	31.03.2009					
506	Aundha	Nageshwadi	2/17/2009	1.24	0.86	IDW	31.03.2009					
507	Aundha	Golegaon	2/27/2009	1.30	1.35	IDW	19.01.2010					
508	Aundha	Gojegaon	2/27/2009	1.44	1.09	IDW	31.03.2010					
509	Aundha	Keli	2/18/2009	1.25	1.25	IDW	30.12.2009					
510	Aundha	M. Sawangi	2/27/2009	0.76	0.47	IDW	24.09.2009					
511	Sengaoon	Pusegaon	2/18/2009	1.45	1.27	IDW	09.03.2010					
512	Sengaoon	Khudaj	2/26/2009	1.27	1.53	IDW	30.06.2010					
513	Block	Chikali	2/17/2009	1.98	1.27	IDW	15.03.2010					
514	Kalamnuri	Donarkada	2/25/2009	1.36	1.32	IDW	30.09.2009					
515	Block	Aadgaon	2/27/2009	1.35	1.39	IDW	30.05.2009					
516	Kalamnuri	Waranga Phata	2/26/2009	1.43	1.59	IDW	23.07.2009					
517	Kalamnuri	J. Panchal	2/26/2009	1.61	2.04	IDW	30.09.2009					
518	Kalamnuri	Sukhivseer	2/26/2009	1.39	1.37	IDW	30.09.2009					
519	Hingoli	Kherda	2/27/2009	1.14	0.83	IDW	15.03.2010					
520	Hingoli	Digrasawani	2/27/2009	1.09	0.74	IDW	30.12.2009					
521	Hingoli	Pedgaon	2/27/2009	1.25	1.03	IDW	30.11.2009					
522	Hingoli	Bhatsawangi	2/27/2009	0.89	0.83	IDW	30.11.2009					
523	Block	Kawtha	2/27/2009	2.98	1.68	IDW	31.03.2010					

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
524		Aundha	Rameshwar	2/27/2009	1.98	1.59	IDW	31.06.2010		
525		Aundha	Com.Wall Nalegaon	2/27/2009	0.86	1.55	IDW	20.01.2010		
526		Sengaoan	Shivani	2/18/2009	1.51	1.41	IDW	30.09.209		
527		Sengaoan	Waghiali	2/18/2009	1.84	1.95	IDW	30.05.2009		
528		Khangaon	Whigaon	Oct-08	0.60	0.55	IDW	31/03/2009		
529		Khangaon	Palashi Bk	Oct-08	0.65	0.62	IDW	31/03/2009		
530		D.Raja	Mehunara	Oct-08	0.85	0.80	IDW	31/03/2009		
531		D.Raja	Aasola Jahagir	Oct-08	1.13	0.99	IDW	31/03/2009		
532		Buldana	Warwadi	Oct-08	1.74	1.48	IDW	31/03/2009		
533		Buldana	Dongarkhandala	Oct-08	1.64	1.55	IDW	31/03/2009		
534		Buldana	Bhadola	Oct-08	1.15	1.01	IDW	31/03/2009		
535		Buldana	Bhadgaon	Oct-08	1.65	1.54	IDW	31/03/2009		
536		Malkapur	Maiswadi	Oct-08	1.08	0.96	IDW	31/03/2009		
537		Malkapur	Talawadi	Oct-08	1.07	1.00	IDW	31/03/2009		
538		Malkapur	Zodga	Oct-08	0.97	0.86	IDW	31/03/2009		
539		Malkapur	Harkhed	Oct-08	0.74	0.69	IDW	31/03/2009		
540		Nandura	Takarkhed	Oct-08	0.92	0.87	IDW	31/03/2009		
541		Buldana	Mhasal Bk	Oct-08	1.24	1.13	IDW	31/03/2009		
542		Buldana	Dudna	Oct-08	0.72	0.71	IDW	31/03/2009		
543		Malkapur	Wadaji	Oct-08	0.39	0.33	IDW	31/03/2009		
544		Malkapur	Dewdiba	Oct-08	0.75	0.71	IDW	31/03/2009		
545		Malkapur	Dasarkhed	Oct-08	0.83	0.79	IDW	31/03/2009		
546		Mehkar	Warwadi	Oct-08	0.66	0.62	IDW	31/03/2009		
547		Nandura	Pimpri Aadhawa	Oct-08	0.71	0.51	IDW	31/03/2009		
548		Nandura	Jawala Bazar	Oct-08	0.73	0.71	IDW	31/03/2009		
549		Akola	Acar	Oct-08	1.99	1.99	IDW	3/20/2009		
550		Barshitaki	Sinkakhed	Oct-08	1.99	1.99	IDW	3/28/2009		
551		Barshitaki	Kanheri	Oct-08	1.91	1.9	IDW	3/28/2009		
552		Barshitaki	Rajanda	Oct-08	1.98	1.97	IDW	3/28/2009		
553		Barshitaki	Januna	Oct-08	1.92	1.87	IDW	3/28/2009		
554		Barshitaki	Paroti	Oct-08	1.90	1.87	IDW	3/28/2009		
555		Barshitaki	Zodga	Oct-08	1.99	1.96	IDW	3/28/2009		
556		Barshitaki	Patur Nandapur	Oct-08	1.97	1.98	IDW	3/28/2009		
557		Barshitaki	Titwa	Oct-08	1.92	1.49	IDW	3/28/2009		
558		Barshitaki	Bhendmahal	Oct-08	1.99	1.99	IDW	3/28/2009		
559		Barshitaki	Moharal	Oct-08	1.98	0.25	IDW	3/28/2009		
560		Akola	Kolambi	Oct-08	1.99	0.74	IDW	3/28/2009		
561		Telhara	Warkhed	Oct-08	1.75	1.65	IDW	3/28/2009		
562		Telhara	Hingani	Oct-08	1.95	1.63	IDW	3/28/2009		
563		Murtizapur	Mangrul Kambe	Oct-08	1.96	1.9	IDW	3/28/2009		
564		Murtizapur	Telegaon Bazar	Oct-08	1.97	1.65	IDW	3/28/2009		
565		Patur	Umara	Oct-08	1.98	1.95	IDW	3/28/2009		
566		Barshitaki	Ghota	Oct-08	1.99	1.99	IDW	3/30/2009		
567		Patur	Chondhi	Oct-08	1.99	1.99	IDW	4/19/2009		
568		Malegaon	Dava	Oct-08	0.12	0.11	IDW	19.03.2008		
569		Malegaon	Pangrikutte	Oct-08	0.19	0.17	IDW	19.03.2008		
570		Malegaon	Shelkhadse	Oct-08	1.49	1.47	IDW	31.03.2010		
571		Risod	Maslapi	Oct-08	2.28	1.89	IDW	31.03.2010		
572		Risod	Haral	Oct-08	2.25	1.57	IDW	18.08.2009		
573		Risod	Mahagaon	Oct-08	2.03	1.77	IDW	31.03.2010		
574		Risod	Wakad	Oct-08	1.85	1.84	IDW	31.03.2010		
575		Risod	Mandwa	Oct-08	2.30	1.93	IDW	31.03.2010		
576		Washim	Kondala	Oct-08	1.14	1.12	IDW	23.11.2011		
577		Washim	Rajgaon	Oct-08	1.41	0.86	IDW	11.02.2010		
578		Manora	Waroli	Oct-08	1.22	1.21	IDW	08.01.2010		
579		Nagpur	Butibori	7/11/2008	1.99	1.96	IDW	19/01/10		
580		Nagpur	Sonegaon lodhi	7/11/2008	1.98	1.98	IDW	19/01/10		
581		Nagpur	Nerimankar	7/11/2008	1.99	1.91	IDW	31/03/10		
582		Nagpur	Dhanna	7/11/2008	2.00	1.92	IDW	31/03/10		
583		Hingna	Mohgaon	7/11/2008	1.99	1.93	IDW	31/03/10		
584		Hingna	Shirur	7/11/2008	1.63	1.52	IDW	31/03/10		
585		Hingna	Asola	7/11/2008	1.99	1.86	IDW	31/03/10		
586		Hingna	Khapri Gandhi	7/11/2008	1.97	1.59	IDW	31/03/10		
587		Hingna	Deoli pendri	7/11/2008	1.94	1.64	IDW	31/03/10		
588		Hingna	Waghurni	7/11/2008	1.97	1.96	IDW	31/03/10		
589		Umred	Dawwa	7/11/2008	1.94	1.91	IDW	19/01/10		
590		Umred	Heoti	7/11/2008	1.89	1.89	IDW	19/01/10		
591		Umred	Sawangi	7/11/2008	1.98	1.89	IDW	31/03/10		
592		Umred	Pipla	7/11/2008	2.00	1.93	IDW	19/01/10		
593		Umred	Kinhada	7/11/2008	1.72	1.63	IDW	31/03/10		
594		Umred	Viri	7/11/2008	1.85	1.79	IDW	19/01/10		
595		Umred	Vihigaon	7/11/2008	1.92	1.92	IDW	30/09/09		
596		Bhiwapur	Nakshi	7/11/2008	1.99	1.9	IDW	31/03/10		
597		Bhiwapur	Pullar	7/11/2008	1.99	1.95	IDW	31/03/10		
598		Bhiwapur	Besur	7/11/2008	1.96	1.93	IDW	31/03/10		
599		Bhiwapur	Bhagawanpur	7/11/2008	1.83	1.82	IDW	31/03/10		
600		Kuhi	Sili	7/11/2008	1.19	1.18	IDW	30/09/09		
601		Kuhi	Titpur	7/11/2008	1.63	1.6	IDW	24/12/09		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
602		Kuhi	Tarna	7/11/2008	1.67	1.65	IDW	19/01/10		
603		Kuhi	Gothangaon	7/11/2008	1.99	1.9	IDW	23/02/10		
604		Kuhi	Gonha	7/11/2008	1.7	1.68	IDW	25/01/10		
605		Kuhi	Chapegadi	7/11/2008	1.6	1.6	IDW	31/03/10		
606		Kuhi	Kujba	7/11/2008	1.99	1.56	IDW	31/03/10		
607		Kuhi	Salwa	7/11/2008	1.76	1.74	IDW	31/03/10		
608		Kamptee	Bhugaon	7/11/2008	1.99	1.99	IDW	16/03/10		
609		Kamptee	Ajleri	7/11/2008	1.96	1.94	IDW	30/11/09		
610		Kamptee	Tomsana	7/11/2008	1.9	1.85	IDW	30/11/09		
611		Kamptee	Yerkheda	7/11/2008	1.99	1.89	IDW	18/08/10		
612		Kamptee	Navin Koradi	7/11/2008	1.92	1.52	IDW	18/08/10		
613		Mouda	Mathani	7/11/2008	1.99	1.85	IDW	18/08/10		
614		Mouda	Bharnawada	7/11/2008	1.98	1.73	IDW	30/11/09		
615		Mouda	Gowari	7/11/2008	1.99	1.95	IDW	11/12/09		
616		Mouda	Dudhala	7/11/2008	1.96	1.94	IDW	30/03/10		
617		Mouda	Chacher	7/11/2008	1.94	1.94	IDW	30/03/10		
618		Mouda	Aroli	7/11/2008	1.83	1.66	IDW	25/01/10		
619		Mouda	Dhanoli	7/11/2008	1.87	1.87	IDW	30/11/09		
620		Mouda	Khat	7/11/2008	1.94	1.80	IDW	25/01/10		
621		Mouda	Tanda	7/11/2008	1.89	1.89	IDW	18/08/10		
622		Parshioni	Karanahad	7/11/2008	1.99	1.43	IDW	18/08/10		
623		Parshioni	Salal	7/11/2008	1.98	1.77	IDW	25/01/10		
624		Parshioni	Tamaswadi	7/11/2008	1.99	1.76	IDW	12/03/10		
625		Parshioni	Mehandi	7/11/2008	1.99	1.29	IDW	30/03/10		
626		Parshioni	Amadi	7/11/2008	1.99	1.92	IDW	18/08/10		
627		Parshioni	Warada	7/11/2008	1.98	1.5	IDW	31/03/10		
628		Parshioni	Juni Kamptee	7/11/2008	1.92	1.8	IDW	11/12/09		
629		Parshioni	Tekadi	7/11/2008	1.93	1.92	IDW	31/03/10		
630		Parshioni	Mahuli	7/11/2008	1.62	1.54	IDW	25/01/10		
631		Parshioni	Kolitmara	7/11/2008	1.82	1.79	IDW	23/02/10		
632		Parshioni	Kandri	7/11/2008	1.76	1.56	IDW	9/11/2009		
633		Ramtek	Kachurwahi	7/11/2008	1.70	1.70	IDW	12/3/2010		
634		Ramtek	Borda	7/11/2008	1.90	1.88	IDW	09/11/09		
635		Ramtek	Chichala	7/11/2008	1.73	1.56	IDW	18/08/10		
636		Ramtek	Mahadula	7/11/2008	1.98	1.98	IDW	25/01/10		
637		Ramtek	Shioni	7/11/2008	1.88	1.78	IDW	25/01/10		
638		Ramtek	Manegaon	7/11/2008	1.86	1.85	IDW	30/09/09		
639		Ramtek	Belda	7/11/2008	1.96	1.75	IDW	30/09/09		
640		Ramtek	Wadamba	7/11/2008	1.86	1.85	IDW	30/09/09		
641		Ramtek	Pipriya	7/11/2008	1.99	1.95	IDW	25/01/10		
642		Kalmeshwar	Uparwahi	7/11/2008	1.99	1.96	IDW	30/03/09		
643		Kalmeshwar	Uballi	7/11/2008	1.98	1.70	IDW	31/03/10		
644		Kalmeshwar	Fetari	7/11/2008	1.98	1.83	IDW	31/03/10		
645		Kalmeshwar	Waroda	7/11/2008	1.82	1.58	IDW	31/03/10		
646		Kalmeshwar	Telkamptee	7/11/2008	1.93	1.85	IDW	28/01/09		
647		Kalmeshwar	Borjgaon	7/11/2008	1.98	1.97	IDW	23/02/10		
648		Kalmeshwar	Susundri	7/11/2008	1.86	1.65	IDW	23/02/10		
649		Kalmeshwar	Pipla(Kinkhede)	7/11/2008	2.00	1.99	IDW	30/03/13		
650		Kalmeshwar	Nagalwadi	7/11/2008	1.99	1.74	IDW	31/03/10		
651		Kalmeshwar	Sironji	7/11/2008	1.8	1.74	IDW	31/03/10		
652		Kalmeshwar	Kothurna	7/11/2008	1.99	1.91	IDW	08/01/10		
653		Saoner	khapa	7/11/2008	1.81	1.63	IDW	28/01/09		
654		Saoner	Umri	7/11/2008	1.89	1.67	IDW	08/01/10		
655		Saoner	Malegaon	7/11/2008	1.99	1.81	IDW	30/03/10		
656		Saoner	Wakoli	7/11/2008	1.85	1.79	IDW	23/02/10		
657		Saoner	Silewada	7/11/2008	1.88	1.88	IDW	24/07/09		
658		Saoner	Bina	7/11/2008	1.97	1.78	IDW	30/03/09		
659		Katol	Korli	7/11/2008	1.79	1.23	IDW	29/01/10		
660		Katol	Dharathwada	7/11/2008	1.62	1.29	IDW	16/03/10		
661		Katol	Ridhora	7/11/2008	1.51	1.51	IDW	30/03/09		
662		Katol	Ladgaon	7/11/2008	1.98	1.73	IDW	08/01/10		
663		Katol	Kondhall	7/11/2008	1.98	1.76	IDW	31/03/10		
664		Katol	Garamsur	7/11/2008	1.61	1.40	IDW	08/01/10		
665		Katol	Paradsinga	7/11/2008	1.98	1.73	IDW	30/09/10		
666		Katol	Isapur	7/11/2008	1.94	1.59	IDW	31/03/10		
667		Katol	Zilpa	7/11/2008	1.83	1.53	IDW	30/09/10		
668		Narkhed	Khairgaon	7/11/2008	1.93	1.92	IDW	30/03/09		
669		Narkhed	kharsoli	7/11/2008	1.86	1.84	IDW	29/01/10		
670		Narkhed	Thadgaewani	7/11/2008	1.99	1.95	IDW	30/03/13		
671		Narkhed	Wadvihara	7/11/2008	1.98	1.88	IDW	28/01/09		
672		Narkhed	Bharsing	7/11/2008	1.86	1.69	IDW	29/01/10		
673		Narkhed	Rohna	7/11/2008	1.99	1.71	IDW	29/01/10		
674		Narkhed	Kewalram pipla	7/11/2008	1.85	1.39	IDW	08/01/10		
675		Gondia	Rapewada	18.11.2008	1.40	1.27	IDW	19.12.2008		
676		Deori	Pindkepar	18.11.2008	3.00	2.64	IDW	21.01.2009		
677		Deori	Dhobisarad	19.12.2008	3.00	2.88	IDW	11.02.2009		
678		Deori	Ambhora	26.12.2008	1.60	1.51	IDW	12.01.2009		
679		Amgaon	Kikripar	18.11.2008	1.60	1.58	IDW	02.01.2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
680	Gondia	Amgaon	Kattipar	18.11.2008	1.75	1.62	IDW	12.01.2009		
681		Salekasa	Latori	18.11.2008	2.00	1.95	IDW	01.01.2009		
682		Amgaon	Gorha	18.11.2008	2.00	1.94	IDW	14.01.2009		
683		Tiroda	Repairs to sub-Center Building & Providing Fencing compound at Kollari	18.11.2008	1.00	0.97	IDW	31.12.2008		
684		Tiroda	Repairs to sub-Center Building & Providing electric rewinding at Kodolohara	18.11.2008	1.50	1.23	IDW	29.12.2008		
685		Arjuni/mor	Wadegaon	19.12.2008	1.00	0.84	IDW	05.02.2009		
686		Arjuni/mor	Pimolgaon	12.12.2008	1.50	1.50	IDW	30.01.2009		
687		Arjuni/mor	Chicholi	12.12.2008	1.50	1.52	IDW	13.02.2009		
688		Goregaon	Mohagaon	18.11.2008	0.70	0.68	IDW	13.01.2009		
689		Goregaon	Repairs to sub-Center Building Providing Electric rewiring & Challing Compound at Shaharwani	18.11.2008	1.50	1.30	IDW	12.01.2009		
690		S/Arjuni	Chikhali	18.11.2008	1.50	1.24	IDW	05.01.2009		
691		S/Arjuni	Repairs to sub-Center Building , sanitation Repairs & Construction of C.C. Approach Road at Khajari	18.11.2008	3.50	3.23	IDW	25.12.2008		
692		S/Arjuni	Duegaon	18.11.2008	1.80	1.62	IDW	19.01.2009		
693		S/Arjuni	Malijunga	18.11.2008	1.80	1.81	IDW	09.01.2009		
694		Tiroda	Parwada	18.11.2008	1.50	1.37	IDW	15.01.2009		
695		Goregaon	Tumsar	19.12.2008	1.00	0.82	IDW	31.01.2009		
696		Salekasa	Sonpuri	16.02.2009	1.90	1.63	IDW	10.03.2009		
697		Salekasa	Lohara	16.02.2009	2.00	2.00	IDW	07.03.2009		
698		Deori	Mispiri	16.02.2009	2.00	2.09	IDW	08.03.2009		
699		Deori	Pouldouna	16.02.2009	2.00	2.00	IDW	14.03.2009		
700			Construction of C.D. Work Chain link fencing Compound , Water Supply & Providing Electrification to Sub - Center Building At. Keshalwada.	16.02.2009	4.00	3.91	IDW	14.03.2009		
701	Gondia	Dangorli	18.11.2008	1.00	0.95	IDW	14.12.2008			
702		Providing Electrification & Installation to P.H.C. Sub - Center Building At. Gudma	09.02.2009	0.50	0.51	IDW	10.02.2009			
703	Arjuni/mor	Providing Electrification & Installation to P.H.C. Sub - Center Building At. Malijunga in Tah. S/Arjuni. Itkheda , Chicholi	09.02.2009	1.00	1.00	IDW	23.02.2009			
704	Tiroda	Providing Electrification & Installation to P.H.C. Sub - Center Building At. Kondelohara, Murmadi	09.02.2009	0.50	0.48	IDW	23.02.2009			
705	Gondia	Providing Electrification & Installation to P.H.C. Sub - Center Building At. Dasgaon Rapewada Dangorli	09.02.2009	1.50	1.29	IDW	25.02.2009			
706	Deori	Providing Electrification & Installation to P.H.C. Sub - Center Building At. Dhobisarad Pindekar Ambhora	09.02.2009	0.60	0.59	IDW	12.02.2009			
707	Goregaon	Providing Electrification & Installation to P.H.C. Sub - Center Building At. Shaharwani Mohgaon Tumsar	09.02.2009	0.60	0.61	IDW	26.02.2009			
708	Amagaon	Providing Electrification & Installation to P.H.C. Sub - Center Building At. Kikripur Kattipar Gorha	09.02.2009	0.70	0.72	IDW	18.02.2009			
709	Keshalewada	Construction of C.D. Work Chain link fencing Compound , Water Supply & Providing Electrification to Sub - Center Building At. Keshalewada.	09.02.2009	2.50	2.22	IDW	11.02.2009			
710	Chandrapur	Bramhapuri	Khed	Oct 2008	0.93	0.87	IDW	Jun-09		
711		Bhadrawati	Kondha	Oct 2008	1.23	1.06	IDW	Mar-09		
712		Bhadrawati	Belgaon	Oct 2008	1.86	1.13	IDW	Jun-09		
713		Warora	Temurda	Oct 2008	0.57	0.41	IDW	Mar-09		
714		Pombhurna	Umripotdar	Oct 2008	1.91	1.1	IDW	Jun-09		
715		Pombhurna	ChintalDhaba	Oct 2008	1.58	1.43	IDW	Mar-09		
716		Chandrapur	Pipri	Oct 2008	1.58	1.32	IDW	Mar-09		
717		Mul	Keltar	Oct 2008	1.26	1.08	IDW	Mar-09		
718		Korapna	Wansadi	Oct 2008	1.87	1.79	IDW	Jun-09		
719		Rajura	Gouri	Oct 2008	1.95	1.88	IDW	Mar-09		
720		jiwti	Nagrata	Oct 2008	1.94	1.93	IDW	Mar-09		
721		Korapna	Piparada	Oct 2008	1.44	1.38	IDW	Mar-09		
722		Korapna	Pipri	Oct 2008	1.51	1.45	IDW	Mar-09		
723		jiwti	Bhari	Oct 2008	1.99	1.83	IDW	Mar-09		
724		Nagbhid	Manidha	Oct 2008	0.37	0.37	IDW	Mar-09		
725		Aheri	Yelchil	Oct 2008	0.50	0.51	IDW	31-02-2009		
726		Aheri	Awalmari	Oct 2008	0.75	0.70	IDW	31-03-2009		
727		Aheri	Medpalli	Oct 2008	0.66	0.66	IDW	31-03-2009		
728		Aheri	Talewada	Oct 2008	0.69	0.46	IDW	31-03-2009		
729		Gadchiroli	Kaneri	Oct 2008	0.50	0.48	IDW	31-03-2009		
730		Aheri	Mosam	Oct 2008	1.09	1.06	IDW	15-02-2009		
731		Kurkheda	Palasgaon	Oct 2008	0.89	0.81	IDW	15-04-2009		
732		Charmoshi	Bhivapur	Oct 2008	2.00	2.09	IDW	31-03-2009		
733		Wadsa	Chop	Oct 2008	1.24	1.09	IDW	31-02-2009		
734		Etapalli	Krishnar	Oct 2008	1.22	1.20	IDW	31-03-2009		
735	Etapalli	Kandoli	Oct 2008	1.75	1.62	IDW	31-03-2009			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
736	Gadchiroli	Etapalli	Maveli	Oct 2008	2.00	1.93	IDW	31-03-2009		
737		Etapalli	Halewara	Oct 2008	1.53	1.52	IDW	31-03-2009		
738		Kurkheda	Uradi	Oct 2008	1.61	1.59	IDW	31-03-2009		
739		Charmoshi	Wagdhara	Oct 2008	0.70	0.69	IDW	31-03-2009		
740		Armori	Dongargaon	Oct 2008	1.46	1.35	IDW	31-03-2009		
741		Wadsa	Kondhala	Oct 2008	1.17	1.01	IDW	31-03-2009		
742		Dhanora	Tukum	Oct 2008	2.00	1.93	IDW	31-03-2009		
743		Aheri	Veljeur	Oct 2008	2.00	1.96	IDW	31-03-2009		
744		Armori	Ashta	Oct 2008	1.00	0.89	IDW	31-03-2009		
745		Kurkheda	Ghati	Oct 2008	1.46	1.34	IDW	31-03-2009		
746		Gadchiroli	Gogaon	Oct 2008	2.00	1.85	IDW	31-03-2009		
747		Wadsa	Amgaon	Oct 2008	0.81	0.79	IDW	31-03-2009		
748		Sironcha	Medaram	Oct 2008	2.00	1.98	IDW	31-03-2009		
749		Armori	Narchuli	Oct 2008	0.50	0.58	IDW	31-03-2009		
750		Kurkheda	Gothangaon	Oct 2008	0.83	0.82	IDW	31-03-2009		
751		Gadchiroli	Nagri	Oct 2008	2.00	2.04	IDW	31-03-2009		
752		Charmoshi	Dhargaon	Oct 2008	1.50	1.49	IDW	31-03-2009		
753		Charmoshi	Murkhada (Mal)	Oct 2008	1.75	1.61	IDW	31-03-2009		
754		Charmoshi	Murkhada (Chak)	Oct 2008	1.00	1.06	IDW	31-03-2009		
755		Aheri	Kurumpalli	Oct 2008	1.80	1.72	IDW	31-03-2009		
756		Wardha	Repairing work of Dilevery room Health Sub Center at Mahakal	1/29/2009	0.92	0.945	IDW	2/18/2009		
757		Wardha	Repairing work of Dilevery room Health Sub Center at Zadgaon	6/5/2009	0.85	0.828	IDW	8/1/2009		
758		Wardha	Repairing work of Dilevery room Health Sub Center at Dahegaon St.	9/5/2009	0.89	0.924	IDW	11/21/2009		
759		Wardha	Repairing work of Dilevery room Health Sub Center at Dahegaon Miskin	2/2/2009	0.88	0.701	IDW	4/18/2009		
760		Wardha	Repairing work of Dilevery room Health Sub Center at Selsura	1/7/2009	0.95	1.036	IDW	4/2/2009		
761		Wardha	Repairing work of Dilevery room Health Sub Center at Selukate	3/21/2009	0.94	0.956	IDW	6/27/2009		
762		Wardha	Repairing work of Dilevery room Health Sub Center at Waigaon Ni	3/8/2011	0.87	0.757	IDW	6/1/2011		
763		Wardha	Repairing work of Dilevery room Health Sub Center at Karanji Bhoje	4/27/2009	0.87	0.935	IDW	5/8/2009		
764		Wardha	Repairing work of Dilevery room Health Sub Center at Yesamba	9/30/2009	0.88	0.957	IDW	10/14/2009		
765		Wardha	Repairing work of Dilevery room Health Sub Center at Madani	3/20/2009	0.86	0.919	IDW	6/2/2009		
766		Wardha	Repairing work of Dilevery room Health Sub Center at Taroda	9/22/2009	0.92	0.765	IDW	11/2/2009		
767		Seloo	Repairing work of Dilevery room Health Sub Center at Handapur	12/4/2009	1.52	1.311	IDW	1/10/2010		
768		Seloo	Repairing work of Dilevery room Health Sub Center at Palasgaon Bai.	6/29/2009	1.53	1.053	IDW	8/17/2009		
769		Seloo	Repairing work of Dilevery room Health Sub Center at Surgaon	2/15/2010	0.92	0.967	IDW	5/10/2010		
770		Seloo	Repairing work of Dilevery room Health Sub Center at Akoli	5/19/2009	0.97	0.941	IDW	6/15/2009		
771		Seloo	Repairing work of Dilevery room Health Sub Center at Garansur	12/16/2009	1.41	1.192	IDW	1/30/2010		
772		Seloo	Repairing work of Dilevery room Health Sub Center at Navangaon	3/30/2011	1.15	1.2	IDW	6/5/2011		
773		Seloo	Repairing work of Dilevery room Health Sub Center at Bori	5/25/2009	0.83	0.907	IDW	8/20/2009		
774		Seloo	Repairing work of Dilevery room Health Sub Center at Sukali St.	10/15/2009	1.00	1.095	IDW	1/10/2010		
775		Seloo	Repairing work of Dilevery room Health Sub Center at Khapari (Kolgaon)	5/25/2009	0.91	0.887	IDW	6/25/2009		
776		Seloo	Repairing work of Dilevery room Health Sub Center at Kotamba	6/5/2009	0.92	0.93	IDW	8/28/2009		
777		Seloo	Repairing work of Dilevery room Health Sub Center at Seldoh	12/19/2009	1.01	0.956	IDW	2/20/2010		
778		Seloo	Repairing work of Dilevery room Health Sub Center at Kelzar	7/28/2009	1.06	1.437	IDW	10/5/2009		
779		Deoli	Repairing work of Dilevery room Health Sub Center at Naggari	1/7/2009	1.12	0.973	IDW	1/20/2009		
780	Deoli	Repairing work of Dilevery room Health Sub Center at Sonegaon Aabuji	1/7/2009	1.27	1.151	IDW	12/15/2009			
781	Deoli	Repairing work of Dilevery room Health Sub Center at Muradgaon Khose	1/9/2009	0.98	0.826	IDW	3/7/2009			
782	Deoli	Repairing work of Dilevery room Health Sub Center at Sonara Dhok.	3/6/2009	1.08	0.877	IDW	5/10/2009			
783	Deoli	Repairing work of Dilevery room Health Sub Center at Gamkheda Hivara	1/17/2009	0.91	0.896	IDW	4/15/2009			
784	Deoli	Repairing work of Dilevery room Health Sub Center at Dahegaon Dhande	1/23/2009	0.92	0.878	IDW	4/10/2009			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
785	Wardha	Deoli	Repairing work of Dilevery room Health Sub Center at Adegaon	1/19/2009	1.02	0.92	IDW	3/30/2009		
786		Deoli	Repairing work of Dilevery room Health Sub Center at Sarul	1/29/2009	0.88	0.832	IDW	4/28/2009		
787		Deoli	Repairing work of Dilevery room Health Sub Center at Kamdegaon	3/6/2009	0.97	0.914	IDW	3/20/2009		
788		Deoli	Repairing work of Dilevery room Health Sub Center at Rohani	1/7/2009	1.07	1.023	IDW	3/22/2009		
789		Arvi	Repairing work of Dilevery room Health Sub Center at Pimpalkhuta	1/29/2009	0.97	1.02	IDW	4/26/2009		
790		Arvi	Repairing work of Dilevery room Health Sub Center at Bedhona	2/4/2009	0.93	0.957	IDW	5/30/2009		
791		Arvi	Repairing work of Dilevery room Health Sub Center at Dahagaon Go.	2/10/2009	0.93	1.017	IDW	3/1/2009		
792		Arvi	Repairing work of Dilevery room Health Sub Center at Pimpalgaon	2/23/2009	0.88	0.8876	IDW	5/12/2009		
793		Arvi	Repairing work of Dilevery room Health Sub Center at Virni	1/30/2009	0.89	0.941	IDW	4/20/2009		
794		Arvi	Repairing work of Dilevery room Health Sub Center at Sakthara	2/21/2009	0.92	1.01	IDW	3/16/2009		
795		Arvi	Repairing work of Dilevery room Health Sub Center at Rasulabad	3/14/2011	0.91	0.77	IDW	10/12/2012		
796		Arvi	Repairing work of Dilevery room Health Sub Center at Bothali Panjara	9/20/2009	0.92	0.986	IDW	11/19/2009		
797		Arvi	Repairing work of Dilevery room Health Sub Center at Dhanodi	1/21/2009	0.9	0.96	IDW	4/3/2009		
798		Ashti	Repairing work of Dilevery room Health Sub Center at Talegaon Shyamji	1/7/2009	0.86	0.90	IDW	2/9/2009		
799		Ashti	Repairing work of Dilevery room Health Sub Center at Thar	1/23/2009	0.88	0.963	IDW	4/20/2009		
800		Ashti	Repairing work of Dilevery room Health Sub Center at Dhadi	1/7/2009	0.90	0.901	IDW	3/6/2009		
801		Ashti	Repairing work of Dilevery room Health Sub Center at Manikwada	1/6/2009	0.63	1.041	IDW	4/1/2009		
802		Ashti	Repairing work of Dilevery room Health Sub Center at Tarasawanga	2/27/2009	0.96	1.012	IDW	5/11/2009		
803		Karanja	Repairing work of Dilevery room Health Sub Center at Chandewani	1/7/2009	0.94	1.00	IDW	4/29/2009		
804		Karanja	Repairing work of Dilevery room Health Sub Center at Belgao	1/7/2009	1.02	0.912	IDW	5/10/2009		
805		Hinganghat	Repairing work of Dilevery room Health Sub Center at Chanki	1/2/2009	0.95	0.814	IDW	4/15/2009		
806		Hinganghat	Repairing work of Dilevery room Health Sub Center at Sirasgaon	1/15/2009	1.06	0.923	IDW	3/17/2009		
807		Hinganghat	Repairing work of Dilevery room Health Sub Center at Gangapur	1/20/2009	0.93	0.869	IDW	4/18/2009		
808		Hinganghat	Repairing work of Dilevery room Health Sub Center at Shekapurbai	1/31/2009	1.11	1.084	IDW	3/15/2009		
809		Hinganghat	Repairing work of Dilevery room Health Sub Center at Arvi Choti	1/6/2009	0.83	0.555	IDW	3/4/2009		
810		Hinganghat	Repairing work of Dilevery room Health Sub Center at Satefal	1/23/2009	1.02	0.738	IDW	2/22/2009		
811	Hinganghat	Repairing work of Dilevery room Health Sub Center at Nandgaon	2/18/2009	1.49	1.426	IDW	5/7/2009			
812	S'pur	Repairing work of Dilevery room Health Sub Center at Parada	5/25/2009	0.83	0.491	IDW	6/20/2009			
813	S'pur	Repairing work of Dilevery room Health Sub Center at Waigaon Go.	1/2/2009	0.86	0.90	IDW	1/30/2009			
814	S'pur	Repairing work of Dilevery room Health Sub Center at Rammagar	5/12/2009	0.66	0.696	IDW	7/25/2009			
815	S'pur	Repairing work of Dilevery room Health Sub Center at Shedgaon	1/20/2010	0.76	0.765	IDW	2/10/2010			
816	S'pur	Repairing work of Dilevery room Health Sub Center at Uhada	1/20/2010	0.66	0.433	IDW	4/15/2010			
817	S'pur	Repairing work of Dilevery room Health Sub Center at Pipari	3/5/2009	0.32	0.188	IDW	6/25/2009			
818	S'pur	Repairing work of Dilevery room Health Sub Center at Peth	3/15/2011	0.70	0.741	IDW	6/10/2011			
819	S'pur	Repairing work of Dilevery room Health Sub Center at Washi	11/25/2009	0.92	0.534	IDW	2/20/2010			
820	S'pur	Repairing work of Dilevery room Health Sub Center at Kora	1/31/2009	1.19	1.513	IDW	3/12/2009			
			Total		1262.06	1139.66				
PHCs/Additional PHCs										
					Financial Progress			Physical Progress		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1		Kalyan	Repairs of Main Building at Khadavali	20.07.2009	5.82	4.99	IDW	19.01.2010		
2		Kalyan	Providing Electrical work to Main Building & quarters at Khadavali	20.07.2009	4.82	4.79	IDW	19.01.2010		
3		Kalyan	Repairs of MO & Staff Quarters at Padgha.	20.07.2009	4.07	4.91	IDW	19.01.2010		
4		Vasai	Construction of Compound wall & Drainage repairs at Chandansar	19.11.2008	5.50	6.02	IDW	20.12.2008		
5		Dahanu	Construction of Compound wall at Ganjad	20.07.2009	5.00	4.95	IDW	19.01.2010		
6		Wada	Construction of Kitchen Shed to Kudus	20.07.2009	1.10	1.10	IDW	19.01.2010		
7		Vikramgad	Construction of Kitchen Shed to Kurze	19.11.2008	1.10	1.10	IDW	20.12.2008		
8		Kalyan	Repairs of Class III Quarters Unit (1,2) to Khadavali	20.07.2009	9.76	8.75	IDW	19.01.2010		
9		Kalyan	Construction of MO Quarters to Khadavali	20.07.2009	8.07	8.05	IDW	19.01.2010		
10		Ambernath	Repairs of MO Quarters & Staff quarters , construction of compound wall & Main Gate to Wangani.	18.05.2009	1.50	1.47	IDW	31.03.2009		
11		Ambernath	Providing Electrical Works to main Building at Sonavala	18.05.2009	1.52	1.45	IDW	31.03.2009		
12		Bhiwandi	Providing Electrical Works & Repairs Dharmashala Building at Padgha	20.07.2009	4.04	3.74	IDW	19.01.2010		
13		Bhiwandi	Repairs of Building at Chimbipada	18.05.2009	1.42	0.95	IDW	31.03.2009		
14		Wada	Repairs of MO Quarters at Gorha	22.07.2009	0.85	1.08	IDW	21.01.2010		
15		Wada	Providing Electrical Works to main building & Staff quarters with renovation	22.07.2009	3.72	3.64	IDW	21.01.2010		
16		Mokhada	Repairs of MO & Staff Quarters at Ase	22.07.2009	0.56	0.55	IDW	21.01.2010		
17		Jawhar	Repairs of WC Bath & Drainage at Sakharshet	20.07.2009	1.24	1.23	IDW	19.01.2010		
18		Palghar	Repairs of Main Building & Staff Quarters at safala	20.07.2009	4.47	4.47	IDW	19.01.2010		
19		Palghar	Repairs of Maing building & electrical works at satpati	22.07.2009	2.28	0.93	IDW	21.01.2010		
20		Talassari	Repairs of MO quarters at Udhava.	22.07.2009	1.72	1.70	IDW	21.01.2010		
21		Vasai	Construction of PM Roo at Navehar	07.11.2008	3.69	3.70	IDW	03.03.2009		
22		Vasai	Construction of PM Roo at Kaman	19.11.2008	8.59	7.62	IDW	18.03.2009		
23		Vasai	Construction of PM Room at PHC Chandansar & Prov. Water supply.	19.11.2008	3.77	3.51	IDW	20.12.2008		
24		Mhasla	Khamgaon(Roofing)	27/03/2008	5.22	5.22	IDW	10/11/2009		
25		Ailbag	Revdanda	31/03/2008	1.16	0.92	IDW	29/06/2008		
26		Mirud	Ajarbanda	26/03/2008	1.98	1.88	IDW	30/05/2008		
27		Mangoon	Indapur	31/03/2008	5.19	4.80	IDW	31/03/2009		
28		Mangoon	Nagothane (ANM Qtr.)	23/03/2009	7.88	7.22	IDW	2/8/2009		
29		Malwan	Repairs to Masure PHC	Sep-08	1.26	1.15	IDW	Feb-09		
30		Kankawadi	Repairs to Kalsuli PHC	Sep-08	1.22	1.06	IDW	Mar-09		
31		Kudal	Repairs to Kasal PHC	Sep-08	1.97	1.91	IDW	Mar-09		
32		Kankawadi	Repairs to Kharepatan PHC ANM Quat.	Sep-08	1.92	1.90	IDW	Feb-09		
33		Sawantwadi	Repairs to Nirwade PHC	Sep-08	4.81	1.44	IDW	Feb-09		
34		Kankawadi	Repairs to Kanedi PHC	Sep-08	1.59	1.50	IDW	Feb-09		
35		Deogad	Repairs to Shirgaon PHC	Sep-08	0.96	1.04	IDW	Feb-09		
36		Sawantwadi	Repairs to Nirwade Main Building PHC	Sep-08	1.45	6.12	IDW	Feb-09		
37		Kankawadi	Repairs to Varwade PHC	Sep-08	1.97	2.00	IDW	Mar-09		
38		Kudal	Repairs to Walawal PHC	Sep-08	1.98	1.97	IDW	Mar-09		
39		Kankawadi	Repairs to Kharepatan PHC SI/Compounder Quat.	Sep-08	1.94	1.95	IDW	Mar-09		
40		Malwan	Repairs Drainage System at Masure PHC	Sep-08	0.37	0.37	IDW	Mar-09		
41		Kudal	Repairs Drainage System at Hirlok PHC	Sep-08	0.38	0.38	IDW	Mar-09		
42		Rajapur	Oni	28-Jun-08	11.18	11.05	IDW	Mar-09		
43		Sangameshwar	Sayale	28-Jun-08	1.32	1.31	IDW	Mar-09		
44		Ratnagiri	Vatad	28-Jun-08	11.84	11.71	IDW	Mar-09		
45		Ratnagiri	Jakadevi	28-Jun-08	8.24	8.02	IDW	Mar-09		
46		Rajapur	Solgaon	28-Jun-08	9.25	8.09	IDW	Mar-09		
47		Sangameshwar	Kadwai	28-Jun-08	1.84	1.69	IDW	Mar-09		
48		Khed	Ambavali	28-Jun-08	1.74	1.64	IDW	Mar-09		
49		Khed	Chikhali	28-Jun-08	0.80	0.84	IDW	Mar-09		
50		Chiplun	Vahal	28-Jun-08	5.27	5.40	IDW	Mar-09		
51		Chiplun	Dadar	28-Jun-08	1.99	1.97	IDW	Mar-09		
52		Dapoli	Dabhol	28-Jun-08	1.21	1.04	IDW	Mar-09		
53		Chiplun	Rampur	28-Jun-08	1.99	2.17	IDW	Mar-09		
54		Khed	Lote	28-Jun-08	8.95	9.16	IDW	Mar-09		
55		Mandnagad	Kumbale	28-Jun-08	11.57	11.56	IDW	Mar-09		
56		Chiplun	Adare	28-Jun-08	4.17	4.25	IDW	Mar-09		
57		Khed	Tisangi	28-Jun-08	6.60	6.40	IDW	Mar-09		
58		Lanja	Jawade	28-Jun-08	12.46	12.41	IDW	Mar-09		
59		Rajapur	Dhartale	28-Jun-08	6.41	6.39	IDW	Mar-09		
60		Ratnagiri	Malgund	28-Jun-08	4.40	4.35	IDW	Mar-09		
61		Rajapur	Kumbhavade	28-Jun-08	5.30	5.25	IDW	Mar-09		
62		Dapoli	Asud	28-Jun-08	11.50	10.45	IDW	Mar-09		
63		Chiplun	Shirgaon	28-Jun-08	13.87	13.80	IDW	Mar-09		
64		Chiplun	Phurus	28-Jun-08	13.54	7.39	IDW	Mar-09		
65		Haveli	Sanganun	18.02.2007	1.25	1.25	IDW	15.04.2008		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
66	Pune	Khed	Pait	25.02.2008	1.08	0.80	IDW	12.02.2010			
67		Indapur	Sansar	27.02.2008	4.32	4.19	IDW	4.02.2010			
68		Purandar	Parinche	25.02.2008	1.97	1.57	IDW	23.05.2008			
69		Junnar	Otur	01.03.2008	4.04	4.04	IDW	20.06.2008			
70		Bhor	Jogawadi	25.02.2008	1.69	1.19	IDW	8.07.2008			
71		Indapur	Kalas	23.7.2008	1.95	1.70	IDW	8.05.2009			
72		Haveli	Loni Kalbhor	1.04.2008	1.90	1.80	IDW	10.07.2008			
73		Baramati	Murti	13.02.2008	3.99	3.81	IDW	6.08.2010			
74		Indapur	Nirwangi	25.02.2008	1.87	1.65	IDW	19.09.2008			
75		Baramati	Shirsughal	25.02.2008	1.99	1.72	IDW	8.09.2008			
76		Junnar	Ale	28.03.2008	2.98	2.41	IDW	8.04.2009			
77		Mulshi	Mutha	07.03.2008	1.15	0.98	IDW	23.10.2008			
78		Junnar	Narayangaon	25.02.2008	2.95	2.72	IDW	3.11.2008			
79		Maval	Takawe	25.02.2008	3.83	3.22	IDW	13.08.2009			
80		Junnar	Rajuri	27.02.2008	1.08	0.92	IDW	15.11.2008			
81		Khed	Rajgurunagar	21.10.2008	1.96	1.91	IDW	25.09.2009			
82		Baramati	Katewadi	21.10.2008	0.30	0.30	IDW	25.09.2009			
83		Purandar	Valha	12.03.2009	1.82	1.82	IDW	25.06.2009			
84		Satara	Wai	Bavdhan	3/2/2009	1.72	1.65	IDW	4/16/2009		
85			Wai	Bhulinj	3/2/2009	1.45	1.4	IDW	4/16/2009		
86			Patan	Tarale	3/2/2009	1.23	0.92	IDW	4/16/2009		
87			Khatav	Khatav	3/2/2009	5.18	4.20	IDW	4/16/2009		
88			Khatav	Katar Khatav	3/2/2009	2.44	2.40	IDW	4/16/2009		
89			Satara	Kumthe class II, III & IV	16/06/2009	59.47	48.67	IDW	15/03/2010		
90	Solapur	Mangalwedha	Marawade (Porch)	19.01.2009	1.79	1.79	IDW	25.02.2010			
91		Malshiras	Malinagar	19.01.2009	4.88	4.40	IDW	23.02.2010			
92		S.Solapur	Valsang	19.01.2009	8.95	8.91	IDW	21.10.2009			
93		Madha	Tembhurni	19.01.2009	7.44	7.33	IDW	09.08.09			
94		Karmala	Korti	19.01.2009	7.68	7.68	IDW	16.12.2010			
95		Akkalkot	Jeur	19.01.2009	6.10	5.93	IDW	19.11.2009			
96		Akkalkot	Vagdhari	19.01.2009	5.73	5.69	IDW	29.01.2010			
97		Karmala	Kem	19.01.2009	6.56	6.56	IDW	21.08.2008			
98		Malshiras	Lawarne	19.01.2009	9.22	9.21	IDW	23.11.2009			
99		Mangalwedha	Borale	19.01.2009	7.16	6.93	IDW	08.02.2011			
100		Barshi	Vairag	07.02.2009	6.64	6.64	IDW	23.06.2009			
101		Mangalwedha	Marwade	19.01.2009	6.87	6.81	IDW	25.02.2010			
102		Madha	Tembhurni	19.01.2009	6.56	6.55	IDW	09.08.09			
103		Karmala	Korti	19.01.2009	6.16	6.16	IDW	17.12.2009			
104		Akkalkot	All Staff Quarters Jeur	19.01.2009	13.69	13.69	IDW	15.10.2009			
105		Akkalkot	Kariagi	19.01.2009	10.86	10.17	IDW	19.11.2009			
106		Akkalkot	Maindagi	19.01.2009	6.49	6.31	IDW	25.08.2009			
107		S.Solapur	Valsang	19.01.2009	10.39	10.39	IDW	25.11.2009			
108		S.Solapur	Boramani	19.01.2009	5.72	5.39	IDW	26.08.09			
109		Malshiras	Velapur	19.01.2009	5.82	9.80	IDW	23.08.2009			
110		Karmala	Jeur	19.01.2009	1.78	1.78	IDW	25.05.09			
111		Sangola	Jawala	19.01.2009	2.25	2.21	IDW	20.05.08			
112		Pandharpur	Kasegaon	06.02.2009	8.64	8.64	IDW	16.08.09			
113		Mohol	Patkul	19.01.2009	7.01	6.99	IDW	13.08.2008			
114		Karmala	All Staff Quarters Kem	19.01.2009	7.28	7.27	IDW	20.03.10			
115		Mohol	Angar	06.02.2009	6.94	6.93	IDW	25.08.2009			
116		Pandharpur	Gadegaon	06.02.2009	11.40	11.38	IDW	16.10.2009			
117		Malshiras	Compound wall Velapur	19.01.2009	11.45	11.12	IDW	28.11.2009			
118		Sangli	Khanapur	Electrification of at Vejegaon	09-Feb-09	0.50	0.50	IDW	31-Jul-09		
119			Walwa	Electrification of M.O.Qt. at Walwa	09-Feb-09	0.18	0.15	IDW	31-Jul-09		
120			Shirala	Electrification of at Mandur	09-Feb-09	0.63	0.62	IDW	31-Jul-09		
121			Kavathemahankal	Electrification of at Agalgaon	09-Feb-09	0.63	0.62	IDW	31-Jul-09		
122			Walwa	Yedemachindra	09-Feb-09	0.63	0.62	IDW	31-Jul-09		
123			Miraj	Repair of A/c Disp.at Malgaon	09-Feb-09	3.32	2.53	IDW	31-Jul-09		
124			Hatkangale	staff quarter at Pattankodoli	2/27/2009	2.69	2.61	IDW	26-6-2009		
125			Hatkangale	ANM,LHV,SI,Farmasist & medical officer twin quarter at Savarde	2/27/2009	4.97	4.95	IDW	11-6-2009		
126			Hatkangale	Hupari	2/27/2009	1.90	1.50	IDW	12-4-2009		
127			Hatkangale	Providing re electrification works to NM,SI,Farmasit & medical officer twin quarter at varde	2/27/2009	1.29	1.28	IDW	25-03-2009		
128			Gadhinglaj	Medical officer & staff quarters at Kadgaon	2/27/2009	3.00	2.98	IDW	18-6-2009		
129	Gadhinglaj		Kadgaon	2/27/2009	3.40	3.40	IDW	24-06-2009			
130	Gadhinglaj		medical officer & staff quarters at Nool	2/27/2009	2.20	2.17	IDW	10-6-2009			
131	Gadhinglaj		Nool	2/27/2009	3.61	3.57	IDW	22-6-2009			
132	Panhla		ANM,LHV twin quarters at Kotoli	2/27/2009	2.52	2.47	IDW	12/6/2009			
133	Panhla		SI,Farmasist twin quarters at kotoli	2/27/2009	2.70	2.45	IDW	23-6-2009			
134	Panhla		ANM,NM twin quarters at Bajarbhogaon	2/27/2009	4.30	4.30	IDW	17-6-2009			
135	Panhla		Re electrification works to ANM,LHV twin quarters at Baiabhogaon	2/27/2009	0.51	0.51	IDW	22-4-2009			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
136	Kolhapur	Shahuwadi	ANM,LHV twin quarter at Parali ninal	2/27/2009	1.79	1.95	IDW	18-4-2009		
137		Shahuwadi	ANM,,LHV twin quarter at Bambavade	2/27/2009	3.32	3.32	IDW	19-6-2009		
138		Shahuwadi	ANM,LHV twin quarters at Manjare	2/27/2009	4.76	4.76	IDW	19-6-2009		
139		Shahuwadi	Re electrification works to ANM,LHV twin quarters at Manjare	2/27/2009	0.51	0.51	IDW	22-4-2009		
140		Shirol	Nandani	2/27/2009	4.85	4.83	IDW	18-3-2009		
141		Shirol	Jaysingpur	2/27/2009	2.91	2.91	IDW	15-6-2009		
142		Karveer	HV,NM,SI,Farmasist twin quarters at Kaneri	2/27/2009	4.82	4.82	IDW	17-06-2009		
143		Karveer	at THO office karveer	2/27/2009	3.00	3.16	IDW	26-3-2009		
144		Karveer	ANM,LHV twin qua. at Hasur	2/27/2009	2.77	2.64	IDW	17-6-2009		
145		Chandgad	Medical officer & staff quarters at Here	2/27/2009	3.55	3.55	IDW	27-2-2009		
146		Chandgad	here	2/27/2009	3.30	3.05	IDW	26-6-2009		
147		Kagal	Senapati kapashi	2/27/2009	3.10	3.11	IDW	22-6-2009		
148		Kagal	at THO office kagal	2/27/2009	7.00	7.00	IDW	22-3-2009		
149		Kagal	ANM,LHV twin quar. at Senapati kapashi	2/27/2009	2.19	2.21	IDW	23-3-2009		
150		Radhanagari	Dhamod	2/27/2009	4.98	4.93	IDW	25-3-2009		
151		Radhanagari	Providing re electrification works to ANM,NM,SI Farmsist twin quarters & medical officer quarters at kasaba walave	2/27/2009	1.29	1.28	IDW	25-3-2009		
152		Bhudargad	compounder,HV-NM,ANM twin qua. at Madilage	2/27/2009	3.44	3.78	IDW	15-6-2009		
153		Bhudargad	providing re electrification works to ANM,NM,SI,Farmasist twin quarter at Patgaon	2/27/2009	1.03	1.03	IDW	17-3-2009		
154		Ajara	Medical officer & staff quarter at Maligre	2/27/2009	3.45	3.57	IDW	20-5-2009		
155		Gaganbawada	at THO office Gaganbawada	2/27/2009	4.58	4.29	IDW	23-6-2009		
156		Hatkangale	Providing re electrification works at shirol	2/27/2009	0.77	0.77	IDW	25-3-2009		
157		Radhanagari	Tarale	2/27/2009	1.02	1.02	IDW	13-3-2009		
158		Shirol	Providing re electrification works at Jaysingpur	2/27/2009	0.98	0.98	IDW	24-3-2009		
159		Radhanagari	Turambe	2/27/2009	2.45	2.15	IDW	22-6-2009		
160		Radhanagari	Mahasurli	2/27/2009	2.15	2.32	IDW	15-3-2009		
161		Karveer	Aarale	2/27/2009	2.32	2.45	IDW	23-6-2009		
162		Shirol	Ghalwad	2/27/2009	8.10	8.10	IDW	Sept.2009		
163		Radhanagari	Rashiwade	2/27/2009	7.01	6.17	IDW	Sept.2009		
164		Baglan	Karajgavan	Mar-2008	1.52	1.92	IDW	Mar-2009		
165		Chandwad	Talegaon Rohi	Mar-2008	1.80	1.79	IDW	Mar-2009		
166	Sinnar	Devsur	Mar-2008	2.00	1.87	IDW	Mar-2009			
167	Sinnar	Wavi	Mar-2008	2.00	1.94	IDW	Mar-2009			
168	Baglan	Tarabad	Mar-2008	0.75	0.75	IDW	Mar-2009			
169	Trimbak	Rohile	Mar-2008	1.93	1.92	IDW	Mar-2009			
170	Niphad	Nimgaon wakda	Mar-2008	1.86	1.85	IDW	Mar-2009			
171	Chandwad	Vadnerbharav	Mar-2008	1.99	1.98	IDW	Mar-2009			
172	Malegona	vadnerkhakurdi	Mar-2008	1.99	1.98	IDW	Mar-2009			
173	Malegona	Mulgaon	Mar-2008	1.99	1.98	IDW	Mar-2009			
174	Sinnar	Panduruli	Mar-2008	1.99	1.98	IDW	Mar-2009			
175	Sinnar	Naygaon	Mar-2008	1.99	1.98	IDW	Mar-2009			
176	Sinnar	Thangaon	Mar-2008	2.00	1.99	IDW	Mar-2009			
177	Nashik	Jategaon	Mar-2008	2.00	1.91	IDW	Mar-2009			
178	Malegona	Chinchaholal	Mar-2008	2.00	1.91	IDW	Mar-2009			
179	Wadgaon	Wadgaon	Mar-2008	1.99	1.97	IDW	Mar-2009			
180	Sangamner	Constructing New internal Road PHC at Jawalekadalag	16/02/2009	10.84	10.75	IDW	02.09.09			
181	Sangamner	Constructing New MO quarter PHC at Jawalekadalag	16/02/2009	9.00	6.10	IDW	01.12.09			
182	Kopargaon	Constructing new ward to PHC at Wari	17/11/2008	9.82	9.12	IDW	08.09.09			
183	Karjat	M&R to Phc at Rashin	26/03/2008	1.20	1.09	IDW	20.10.08			
184	Karjat	M&R to Phc at Mirajgaon	16/02/2009	4.00	3.74	IDW	02.07.09			
185	Pamer	M&R to Phc at Palve khurd	16/02/2009	1.99	1.97	IDW	14.11.08			
186	Pamer	M&R to Phc at Ruchhatrapati	28/07/2008	1.86	1.82	IDW	14.05.09			
187	Pamer	M&R to Phc at Alkuti	16/02/2009	3.71	3.36	IDW	01.09.09			
188	Pamer	M&R to Phc at Bhalwani	16/02/2009	4.72	4.51	IDW	08.04.09			
189	Pamer	M&R to Phc at Nishej	28/07/2008	4.96	4.40	IDW	07.02.09			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
268		Taloda	Somawal	30/7/2008	1.16	1.02	IDW	20/9/2008		
269		Nandurbar	Kopfli	30/7/2008	3.65	3.46	IDW	25/12/2008		
270		Navapur	Dogeaoan	30/7/2008	2.60	2.52	IDW	8/10/2008		
271		Nandurbar	Natawad	30/7/2008	0.76	0.53	IDW	22/7/2008		
272		Akkalkuwa	Pimpalkhuta No.1	30/7/2008	0.76	0.75	IDW	15/11/2008		
273		Akkalkuwa	Pimpalkhuta No.2	30/7/2008	1.55	1.41	IDW	2/2/2009		
274		shahada	Aadgoan Mo.Quarter Repairs	30/7/2008	1.93	1.93	IDW	10/1/2009		
275		shahada	Aadgoan Staff Quarter No.1 Repairs	30/7/2008	1.48	1.48	IDW	10/1/2008		
276		shahada	Aadgoan Staff Quarter No.2 Repairs	30/7/2008	1.40	1.40	IDW	25/2/2009		
277		Navapur	Chinchpada Sanitary Quarter Repairs	30/7/2008	1.30	0.95	IDW	20/2/2009		
278		Navapur	Chinchpada MPW Quarter Repairs	30/7/2008	0.96	0.95	IDW	1/3/2009		
279		Navapur	Chinchpada ANM Quarter Repairs No.1	30/7/2008	1.10	1.10	IDW	15/3/2009		
280		Navapur	Chinchpada ANM Quarter Repairs No2	30/7/2008	1.05	1.05	IDW	25/12/2008		
281		Navapur	Chinchpada Mo. Quarter Repairs	30/7/2008	1.10	1.10	IDW	20/7/2008		
282		Nandurbar	Aashte Mo. Quarter Repairs	30/7/2008	2.78	2.78	IDW	1/2/2009		
283		Nandurbar	Additional Ward Dhekawad	30/7/2008	4.93	4.74	IDW	10/2/2009		
284		Navapur	Additional Ward Chinchpada	30/7/2008	5.52	4.75	IDW	5/1/2009		
285		Taloda	Additional Ward Somawal	30/7/2008	5.52	5.34	IDW	10/12/2008		
286		Akkalkuwa	Additional Ward Kathi	30/7/2008	5.52	4.68	IDW	10/2/2009		
287		Akkalkuwa	Additional Ward Khaper	30/7/2008	5.52	4.92	IDW	15/2/2009		
288		shahada	Additional Ward Shihana	30/7/2008	5.52	5.04	IDW	10/2/2009		
289		shahada	Additional Ward Prakash	30/7/2008	5.30	5.25	IDW	5/1/2009		
290		shahada	Additional Ward Aadgoan	30/7/2008	5.52	5.50	IDW	12/12/2008		
291		shahada	Additional Ward Mandana	30/7/2008	5.52	4.38	IDW	5/2/2009		
292		shahada	Additional Ward Sarangkhed	30/7/2008	4.93	4.86	IDW	20/12/2008		
293		Pathan	Balanagar	7/4/2008	1.77	1.93	IDW	8/4/2008		
294		Gangapur	Siddhanathwadgaon	7/28/2008	1.74	0.76	IDW	8/28/2008		
295		Aurangabad	Primpirajia	7/16/2008	2.45	2.09	IDW	8/16/2008		
296		Pathan	Vihamandwa	7/28/2008	1.89	1.62	IDW	8/28/2008		
297		Aurangabad	Verudkazi	7/28/2008	1.54	1.93	IDW	8/28/2008		
298		Kaji	Vida	3/3/2008	2.00	1.97	IDW	18/11/2008		
299		Kaji	Vida	3/3/2008	2.00	1.97	IDW	18/11/2008		
300		Ambalbegal	Bhawalthana	3/3/2008	1.80	1.78	IDW	10/1/2008		
301		Wadhwani	Kuppe	3/3/2008	1.90	1.40	IDW	12/8/2008		
302		Georal	Madalmohi	3/3/2008	2.00	1.98	IDW	12/8/2008		
303		Beed	Limbaganesh	3/3/2008	1.92	1.93	IDW	1/11/2008		
304		Beed	Limbaganesh	3/3/2008	1.97	1.95	IDW	1/11/2008		
305		Beed	Nalwandi	3/3/2008	4.80	4.71	IDW	17/02/2009		
306		Beed	Chausala	3/3/2008	4.96	4.88	IDW	17/02/2009		
307		Beed	Chausala	3/3/2008	4.90	4.78	IDW	17/02/2009		
308		Osmanabad	Yedashi	03.07.08	5.33	5.19	IDW	Nov-08		
309		Osmanabad	Dhoki	03.07.08	9.58	11.14	IDW	Oct-09		
310		Paranda	Aasu	03.07.08	6.60	6.96	IDW	Dec-08		
311		Paranda	Javala (Ni)	16.06.08	9.36	9.45	IDW	Dec-08		
312		Paranda	Mangrul (K)	03.07.08	7.39	6.87	IDW	Feb-10		
313		Washi	Paragan	03.07.08	13.97	13.46	IDW	Mar-09		
314		Paranda	Electrification to Aasu PHC	03.07.08	0.38	0.39	IDW	Feb-09		
315		Paranda	Electrification to Javala (Ni)	16.06.08	1.00	0.49	IDW	Feb-09		
316		Kallam	Electrification to Moha PHC	06.02.08	0.22	0.32	IDW	Oct-08		
317		Ausa	Chincholi	26.07.2008	2.11	1.76	IDW	29.02.2009		
318		Ausa	Gangapur	26.07.2008	3.24	3.07	IDW	15.03.2009		
319		Ausa	Kasar Balkunda	26.07.2008	3.46	3.43	IDW	18.03.2009		
320		Renapur	Ambulga	26.07.2008	2.03	1.87	IDW	14.01.2009		
321		Renapur	Her	26.07.2008	3.00	2.42	IDW	16.02.2009		
322		Renapur	Nitur	26.07.2008	1.00	0.94	IDW	09.03.2009		
323		Ahemadpur	Atunar	26.07.2008	4.39	3.54	IDW	18.03.2009		
324		Udgir	Devarjan	26.07.2008	3.26	2.69	IDW	29.06.2009		
325		Latur	Larajan	26.07.2008	4.48	3.91	IDW	21.03.2009		
326		Nilnga	Karepur	26.07.2008	1.99	1.44	IDW	11.03.2009		
327		Nilnga	Shirur Taj.	26.07.2008	7.00	3.48	IDW	10.05.2009		
328		Shirur Anantpal	Nalegaon	26.07.2008	7.00	5.78	IDW	30.03.2009		
329		Udgir	Kharola	26.07.2008	7.00	5.64	IDW	18.03.2009		
330		Udgir	Nitur	26.07.2008	8.00	8.24	IDW	30.03.2009		
331		jalkot	Devarjan	26.07.2008	5.50	2.04	IDW	18.03.2009		
332		Udgir	Hadolti	26.07.2008	5.50	2.17	IDW	19.05.2009		
333		Mantha	D. Khandare	4/1/2008	1.93	1.66	IDW	6/21/2008		
334		Jalna	Pirpimpalgaon	4/1/2008	1.97	1.93	IDW	6/21/2008		
335		Ghansawangi	Ranjani	4/1/2008	1.67	1.60	IDW	7/28/2008		
336		Bhokardan	Raiur & sc Talegaon	4/1/2008	0.70	0.43	IDW	10/23/2008		
337		Ambad	Shahagad	4/1/2008	0.70	0.70	IDW	3/31/2009		
338		Mantha	Patoda	4/1/2008	1.81	1.71	IDW	3/31/2009		
339		Gangakhed	Mahatpuri	1/2/2009	7.27	6.93	IDW	6/27/2010		
340		Purna	Dhanora Kale	1/2/2009	2.00	1.67	IDW	8/30/2009		
341		Jintur	Yeldari	1/2/2009	2.00	1.98	IDW	3/29/2009		
342		Gangakhed	Kodri	1/2/2009	4.00	2.42	IDW	8/1/2010		
343		Gangakhed	Pimpalduri	1/2/2009	5.90	5.82	IDW	8/30/2009		
344		Jintur	Charthana	1/2/2009	2.00	1.73	IDW	6/8/09		
345		Parbhani	Zari	1/2/2009	2.00	1.98	IDW	30/5/09		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
346	Parbhani	Purna	M.O. Quarters at PHC Kawalgaon	2/10/2009	2.00	1.96	IDW	22/03/2009		
347		Jintur	M.O. Quarters at PHC Yeldari	2/10/2009	2.00	1.97	IDW	25/06/2009		
348		Jintur	M.O. Quarters at PHC Charthana	2/10/2009	2.00	1.98	IDW	25/06/2009		
349		Parbhani	M.O. Quarters at PHC Pedgaon	2/10/2009	1.97	1.96	IDW	26/03/2009		
350		Manwat	M.O. Quarters at PHC Rampuri	2/10/2009	2.00	1.76	IDW	29/03/2010		
351		Sailu	M.O. Quarters at PHC Walur	2/10/2009	1.97	1.96	IDW	15/03/2009		
352		Pathri	M.O. Quarters at PHC Hadgaon	2/10/2009	1.99	1.97	IDW	07/07/2009		
353		Sonpeth	M.O. Quarters at PHC Sonpeth	2/10/2009	2.00	1.99	IDW	15/06/2009		
354		Parbhani	M.O. Quarters at PHC Daitlha	2/10/2009	2.00	1.98	IDW	9/09/2009		
355		Gangakhed	M.O. Quarters at PHC Mahatpuri	2/10/2009	1.91	1.61	IDW	20/03/2010		
356		Gangakhed	M.O. Quarters at PHC Ranisawargaon	2/10/2009	2.00	1.91	IDW	18/03/2010		
357		Gangakhed	M.O. Quarters at PHC Kodri	2/27/2009	2.00	1.32	IDW	28/02/2011		
358		Jintur	M.O. Quarters at PHC Asegaon	2/27/2009	2.00	1.04	IDW	17/03/2010		
359		Jintur	M.O. Quarters at PHC Kausadi	2/27/2009	2.00	1.58	IDW	16/10/2009		
360		Pathri	M.O. Quarters at PHC Pathergavan	2/10/2009	2.00	1.98	IDW	20/10/2009		
361		Jintur	M.O. Quarters at PHC Adgaon	2/10/2009	1.97	1.95	IDW	19/09/2009		
362		Gangakhed	M.O. Quarters at PHC Dharasur	2/27/2009	2.00	1.98	IDW	5/03/2009		
363		Parbhani	M.O. Quarters at PHC Zari	2/27/2009	2.00	1.98	IDW	30/07/2009		
364		Gangakhed	M.O. Quarters at PHC Pimpaldari	2/27/2009	2.00	1.96	IDW	27/06/2009		
365		Purna	Staff Quarters at PHC Tadkalk	2/11/2009	1.98	1.75	IDW	20/10/2010		
366		Purna	Staff Quarters at PHC Kawalgaon	2/11/2009	1.99	1.95	IDW	19/3/2009		
367		Jintur	Staff Quarters at PHC Yeldari	2/11/2009	2.00	1.98	IDW	25/6/2009		
368		Jintur	Staff Quarters at PHC Charthana	2/11/2009	2.00	1.98	IDW	25/6/2009		
369		Parbhani	Staff Quarters at PHC Daitlha	2/11/2009	1.99	1.98	IDW	27/6/2009		
370		Parbhani	Staff Quarters at PHC Pedgaon	2/11/2009	2.00	1.98	IDW	26/3/2009		
371		Manwat	Staff Quarters at PHC Rampuri	2/11/2009	2.00	1.97	IDW	30/3/2010		
372		Sailu	Staff Quarters at PHC Walur	2/11/2009	2.00	1.98	IDW	15/3/2009		
373		Gangakhed	Staff Quarters at PHC Mahatpuri	2/11/2009	2.00	1.87	IDW	18/3/2010		
374		Pathri	Staff Quarters at PHC Hadgaon	2/11/2009	1.99	1.97	IDW	23/3/2009		
375		Sonpeth	Staff Quarters at PHC Sonpeth	2/11/2009	2.00	1.99	IDW	20/3/2009		
376		Gangakhed	Staff Quarters at PHC Ranisawargaon	2/11/2009	2.00	1.98	IDW	3/07/2010		
377		Gangakhed	Staff Quarters at PHC Kodri	2/27/2009	2.00	1.84	IDW	20/10/2010		
378		Jintur	Staff Quarters at PHC Asegaon	2/27/2009	2.00	1.40	IDW	27/6/2010		
379		Jintur	Staff Quarters at PHC Kausadi	2/27/2009	2.00	1.89	IDW	16/10/2009		
380		Pathri	Staff Quarters at PHC Pathergavan	2/11/2009	2.00	1.97	IDW	20/10/2009		
381		Jintur	Staff Quarters at PHC Adgaon	2/11/2009	2.00	1.97	IDW	29/03/2009		
382		Manwat	Staff Quarters at PHC Kolha	2/11/2009	1.99	1.98	IDW	15/03/2009		
383		Gangakhed	Staff Quarters at PHC Pimpaldari	2/27/2009	2.00	1.97	IDW	27/06/2009		
384		Gangakhed	Staff Quarters at PHC Dharasur	2/11/2009	2.00	1.98	IDW	7/3/2009		
385		Rampuri	Anex Building repair, Rampuri	23/03/2009	3.00	3.00	IDW	Sep-09		
386		Nanded	Limbgaoan	8/5/2008	2.50	2.49	IDW	Dec. 2009		
387		Ardhapur	Malegaon	8/5/2008	3.25	3.24	IDW	Dec. 2009		
388		Kandhar	Kurula	8/5/2008	4.00	3.84	IDW	Dec. 2009		
389		Billoli	Lohgaon	8/5/2008	1.10	1.08	IDW	Dec. 2009		
390		Billoli	Sagroll	8/5/2008	2.50	2.34	IDW	Dec. 2009		
391		Mukhed	Rohimpalgaon	8/5/2008	1.60	1.57	IDW	Dec. 2009		
392		Mahoor	Sindhkade	8/5/2008	3.25	3.16	IDW	Dec. 2009		
393		Himvatnagar	Islapur	8/5/2008	4.00	3.96	IDW	Dec. 2009		
394	Dharmabad	Chandola	8/5/2008	3.50	3.45	IDW	Dec. 2009			
395	Kinwat	Apparopeth	8/5/2008	1.50	1.49	IDW	Dec. 2009			
396	Mahoor	Wai	8/5/2008	1.60	1.58	IDW	Dec. 2009			
397	Mahoor	Wanola	8/5/2008	2.20	2.15	IDW	Dec. 2009			
398	Nanded	Wadgaon	8/5/2008	2.30	2.29	IDW	Dec. 2009			
399	Hadgaon	Waiphana	8/5/2008	2.75	2.62	IDW	Dec. 2009			
400	Kinwat	Mandavi	8/5/2008	1.90	1.87	IDW	Dec. 2009			
401	Loha	Kapsi	8/5/2008	4.50	4.02	IDW	Dec. 2009			
402	Dharmabad	Karkheli	8/5/2008	2.30	2.29	IDW	Dec. 2009			
403	Nanded	Vishnupuri	8/5/2008	1.50	1.51	IDW	Dec. 2009			
404	Nanded	Rahti	8/5/2008	1.29	1.23	IDW	Dec. 2009			
405	Nanded	Neela	8/5/2008	1.29	1.28	IDW	Dec. 2009			
406	Mukhed	Rohimpalgaon	8/5/2008	1.27	1.21	IDW	Dec. 2009			
407	Bhokar	Moghalli	8/5/2008	1.40	1.36	IDW	Dec. 2009			
408	Bhokar	Kini	8/5/2008	1.40	1.41	IDW	Dec. 2009			
409	Bhokar	Bhosi	8/5/2008	1.37	1.34	IDW	Dec. 2009			
410	Mukhed	Sawarmal	8/5/2008	1.26	1.17	IDW	Dec. 2009			
411	Mukhed	Sawargaon	8/5/2008	1.27	1.30	IDW	Dec. 2009			
412	Mukhed	Rajura	8/5/2008	1.28	1.41	IDW	Dec. 2009			
413	Mukhed	Chandola	8/5/2008	1.29	1.13	IDW	Dec. 2009			
414	Mukhed	Jamb	8/5/2008	1.29	1.36	IDW	Dec. 2009			
415	Degloor	Shahpur	8/5/2008	1.27	1.23	IDW	Dec. 2009			
416	Degloor	Hansgaon	8/5/2008	1.29	1.14	IDW	Dec. 2009			
417	Degloor	Markhel	8/5/2008	1.28	1.13	IDW	Dec. 2009			
418	Kandhar	Barul	8/5/2008	1.36	1.36	IDW	Dec. 2009			
419	Kandhar	Kurula	8/5/2008	1.35	1.42	IDW	Dec. 2009			
420	Kandhar	Osmannagar	8/5/2008	1.60	1.52	IDW	Dec. 2009			
421	Loha	Kalambar	8/5/2008	1.60	1.65	IDW	Dec. 2009			
422	Loha	Kapsi	8/5/2008	1.25	1.13	IDW	Dec. 2009			
423	Loha	Sonkhed	8/5/2008	1.25	1.50	IDW	Dec. 2009			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
424		Hadgaon	Neemgaon	8/5/2008	1.35	1.31	IDW	Dec. 2009		
425		Hadgaon	Waiphana	8/5/2008	1.40	1.38	IDW	Dec. 2009		
426		Hadgaon	Koli	8/5/2008	1.30	1.10	IDW	Dec. 2009		
427		Naigaon	Barbada	8/5/2008	1.30	1.23	IDW	Dec. 2009		
428		Billoli	Sagroli	8/5/2008	1.35	1.34	IDW	Dec. 2009		
429		Dharmabad	Karkheli	8/5/2008	1.25	1.14	IDW	Dec. 2009		
430		Mahoor	Ashta	8/5/2008	1.43	1.33	IDW	Dec. 2009		
431		Mahoor	Sindhivhed	8/5/2008	1.45	1.37	IDW	Dec. 2009		
432		Billoli	Daheli Tandia	8/5/2008	1.54	1.53	IDW	Dec. 2009		
433		Kinwat	Umri Bazar	8/5/2008	1.50	1.41	IDW	Dec. 2009		
434		Kinwat	Apparaopeth	8/5/2008	1.50	1.46	IDW	Dec. 2009		
435		Kinwat	Islapur	8/5/2008	1.45	1.42	IDW	Dec. 2009		
436		Kinwat	Rajgad	8/5/2008	1.45	1.46	IDW	Dec. 2009		
437		Kinwat	Shivani	8/5/2008	1.58	1.64	IDW	Dec. 2009		
438		Kinwat	Kothari	8/5/2008	1.47	1.25	IDW	Dec. 2009		
439		Aundha	Shirad shahapur	27.11.2008	1.43	1.38	IDW	24.12.2008		
440		Kalamnui	Dongarkada	25.02.2009	3.36	3.11	IDW	31.12.2008		
441		Hingoli	Sirsam	27.11.2008	2.69	2.62	IDW	24.02.2009		
442		Basmat	Kurunda	27.02.2009	3.11	3.30	IDW	31.03.2010		
443		Basmat	Hatta	13.12.2009	3.27	3.21	IDW	20.05.2009		
444		Bhatkuli	Aashri - Ph2	2/26/2008	2.00	1.86	IDW	March 2009		
445		MORSHI	Amhala Ph-1	12/15/2007	1.00	0.89	IDW	March 2009		
446		Chandur Rly	Amla Vishweshwar - Ph1	12/15/2007	1.00	1.00	IDW	March 2009		
447		Chandur Rly	Amla Vishweshwar - Ph2	2/26/2008	2.00	1.99	IDW	March 2009		
448		Amravati	Anjangaon bari Ph-2	2/26/2008	2.00	1.67	IDW	March 2009		
449		Dhamangaon Rly	Anjansingi - Ph1	12/15/2007	1.00	1.05	IDW	March 2009		
450		Dhamangaon Rly	Anjansingi - Ph2	2/26/2008	2.00	0.98	IDW	March 2009		
451		Chandur Bz.	Asegaon - Ph2	2/26/2008	2.00	1.97	IDW	March 2009		
452		Dharni	Bairagadh Ph-1	12/15/2007	1.00	0.94	IDW	March 2009		
453		Bhatkuli	Bhatkuli Ph-1	12/15/2007	1.00	1.04	IDW	March 2009		
454		Dharni	Bijadhawadi Ph-II	2/26/2008	2.00	2.00	IDW	March 2009		
455		Chandur Bz.	Brahmanawada Thadi- Ph 1	12/15/2007	1.00	1.05	IDW	March 2009		
456		Chandur Bz.	Brahmanawada Thadi- Ph 2	2/26/2008	2.00	1.95	IDW	March 2009		
457		Daryapur	Chandrapur Ph - 1	12/15/2007	1.00	1.04	IDW	March 2009		
458		Daryapur	Chandrapur Ph - 2	2/26/2008	2.00	2.06	IDW	March 2009		
459		Daryapur	Daryapur PH -2	2/26/2008	2.00	1.81	IDW	March 2009		
460		Nand. Kh.	Dhamak Ph-1	12/15/2007	1.00	1.04	IDW	March 2009		
461		Nand. Kh.	Dhamak Ph-2	2/26/2008	2.00	2.04	IDW	March 2009		
462		Achalpur	Dhamangaon Gadhi- Ph2	2/26/2008	2.00	1.66	IDW	March 2009		
463		Dharni	Dhulghat Rly. (PH-1)	12/15/2007	1.00	0.93	IDW	March 2009		
464		Dharni	Dhulghat Rly. (PH-2)	2/26/2008	2.00	1.83	IDW	March 2009		
465		Dharni	Harisal Ph 1	12/15/2007	1.00	1.00	IDW	March 2009		
466		Dharni	Harisal Ph II	2/26/2008	2.00	1.99	IDW	March 2009		
467		Morshi	Hwarkhed Ph-2	2/26/2008	2.00	0.79	IDW	March 2009		
468		Anj.Surji	Kapustalan-1	12/15/2007	1.00	0.50	IDW	March 2009		
469		Chandur Rly	Karajgaon Ph-1	12/15/2007	1.00	0.91	IDW	March 2009		
470		Chandur Rly	Karajgaon Ph-2	2/26/2008	2.00	2.00	IDW	March 2009		
471		Morshi	Khed - Ph2	2/26/2008	1.00	0.30	IDW	March 2009		
472		Bhatkuli	Kholapur Ph -1	12/15/2007	1.00	1.03	IDW	March 2009		
473		Bhatkuli	Kholapur Ph -2	2/26/2008	2.00	1.97	IDW	March 2009		
474		Anj.Surji	Kokarda -Ph1	12/15/2007	1.00	1.05	IDW	March 2009		
475		Anj.Surji	Kokarda -Ph2	2/26/2008	2.00	2.08	IDW	March 2009		
476		Tivsra	Kurba PH 2	2/26/2008	2.00	2.00	IDW	March 2009		
477		Nand. Kh.	Loni Takali Ph 3	2/26/2008	2.00	2.05	IDW	March 2009		
478		Nand. Kh.	Loni Warud PH-2	2/26/2008	2.00	1.99	IDW	March 2009		
479		Amravati	Mahuli Jahagir Ph-2	2/26/2008	1.67	0.86	IDW	March 2009		
480		Nand. Kh.	Mangrul Chawala Ph-1	12/15/2007	1.00	1.02	IDW	March 2009		
481		Nand. Kh.	Mangrul Chawala Ph-2	2/26/2008	2.00	0.20	IDW	March 2009		
482		Dhamangaon Rly	Mangrul D. -Ph1	12/15/2007	1.00	1.01	IDW	March 2009		
483		Tivsra	Marli PH 2	2/26/2008	2.00	2.00	IDW	March 2009		
484		MORSHI	Ner Pinglat PH -2	2/26/2008	2.00	2.04	IDW	March 2009		
485		Dhamangaon Rly	Nimboli Ph-1	12/15/2007	1.00	0.99	IDW	March 2009		
486		Dhamangaon Rly	Nimboli Ph-2	2/26/2008	2.00	1.99	IDW	March 2009		
487		Chandur Rly	Palaskhed Ph -1	12/15/2007	1.00	1.00	IDW	March 2009		
488		Chandur Rly	Palaskhed Ph -2	2/26/2008	2.00	1.61	IDW	March 2009		
489		Nand. Kh.	Papad Ph-1	12/15/2007	1.00	1.00	IDW	March 2009		
490		Nand. Kh.	Papad Ph-2	2/26/2008	2.00	2.00	IDW	March 2009		
491		Achalpur	Pathrot - Ph2	12/15/2007	2.00	2.03	IDW	March 2009		
492		Warud	Pusla PH 2	2/26/2008	2.00	2.00	IDW	March 2009		
493		Warud	Rajura Bz. Ph-2	2/26/2008	2.00	2.05	IDW	March 2009		
494		Daryapur	Ramirth PH-2	2/26/2008	2.00	1.99	IDW	March 2009		
495		Dharni	Sadrabadi Ph-II	2/26/2008	2.00	1.82	IDW	March 2009		
496		Nand. Kh.	Satargaon Ph -2	2/26/2008	2.00	2.03	IDW	March 2009		
497		Anj.Surji	Sategaon Ph-1	12/15/2007	1.00	1.03	IDW	March 2009		
498		Anj.Surji	Sategaon Ph-2	2/26/2008	2.00	2.06	IDW	March 2009		
499		Chikhaldara	Semadloh - Ph1	12/15/2007	1.00	0.98	IDW	March 2009		
500		Chikhaldara	Semadoha Ph -2	2/26/2008	2.00	1.97	IDW	March 2009		
501		Warud	Shendurians Ghat Ph 2	2/26/2008	2.00	1.97	IDW	March 2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
502		Amravati	Shirala PH -1	12/15/2007	1.00	1.01	IDW	March 2009.		
503		Amravati	Shirala PH -2	2/26/2008	2.00	2.00	IDW	March 2009.		
504		Dhamangaon Rly	Talegaon Dashasar ph-2	2/26/2008	2.00	1.99	IDW	March 2009.		
505		tivsa	Talwel - Ph2	2/26/2008	2.00	1.99	IDW	March 2009.		
506		Chikhaklana	Tembrusonda Ph-2	2/26/2008	2.00	2.06	IDW	March 2009.		
507		Amravati	Walgaon - Ph-2	2/26/2008	1.51	1.51	IDW	March 2009.		
508		Daryapur	Yeoda Ph- 2	2/26/2008	2.00	2.02	IDW	March 2009.		
509		Achalpur	Yesuma Ph-2	12/15/2007	2.00	2.08	IDW	March 2009.		
510		Buldana	Raipur	Oct-08	1.93	1.62	IDW	31/03/2009		
511			D.Mali	Oct-08	1.95	1.80	IDW	31/03/2009		
512		S.Raja	Kingaon Raia	Oct-08	7.65	7.14	IDW	31/03/2009		
513		Chikhli	Shegaon Atol	Oct-08	6.49	6.18	IDW	31/03/2009		
514		Khamgaon	Ganeshpur	Oct-08	2.75	2.71	IDW	31/03/2009		
515		Nandura	Wadner	Oct-08	3.32	2.90	IDW	31/03/2009		
516		Malkapur	Narvel	Oct-08	4.49	4.24	IDW	31/03/2009		
517		Khamgaon	Pimpalgaon Raja	Oct-08	5.38	5.12	IDW	31/03/2009		
518		Lonar	Raigaon	Oct-08	1.93	1.93	IDW	31/03/2009		
519		Buldana	Hatedi (Garden)	Oct-08	3.58	3.47	IDW	31/03/2009		
520		Malkapur	Aklara (Sanitation)	Oct-08	1.72	1.69	IDW	31/03/2009		
521		Shegaon	Umali (Sanitation)	Oct-08	1.97	1.84	IDW	31/03/2009		
522		Shegaon	Jawal Bk (Sanitation)	Oct-08	0.62	0.61	IDW	31/03/2009		
523		Chikhli	A.Kherdekar	Oct-08	9.21	8.97	IDW	31/03/2009		
524		S.Raja	S.Kherda	Oct-08	5.20	4.98	IDW	31/03/2009		
525		Motala	Repair to M.O. Qtr @ PHC Borakhedi	Oct-08	1.99	1.86	IDW	31/03/2009		
526		Malkapur	Repair to M.O. Qtr @ Umali	Oct-08	5.63	5.99	IDW	31/03/2009		
527		Motala	Repair to M.O. Qtr @ Dhamangaon Badhe	Oct-08	1.90	1.88	IDW	31/03/2009		
528		Chikhli	Repair to M.O. Qtr @ Kinholia	Oct-08	1.88	1.86	IDW	31/03/2009		
529		Chikhli	Repair to M.O. Qtr @ Raipur	Oct-08	1.88	1.81	IDW	31/03/2009		
530		Nandura	Repair to M.O. Qtr @ Takarkhed	Oct-08	1.87	1.55	IDW	31/03/2009		
531		Buldana	Repair to M.O. Qtr @ Padali	Oct-08	1.95	1.94	IDW	31/03/2009		
532		Buldana	Repair to M.O. Qtr @ Hatedi	Oct-08	1.96	1.94	IDW	31/03/2009		
533		Sangrapur	Compound wall to P.H.C. @ Sangrapur	Oct-08	14.74	11.13	IDW	31/03/2009		
534		Sangrapur	Compound wall to P.H.C. @ Sonala	Oct-08	10.67	10.23	IDW	31/03/2009		
535		Khamgaon	Compound wall to P.H.C. @ Ganeshpur	Oct-08	12.27	12.01	IDW	31/03/2009		
536		Shegaon	Compound wall to P.H.C. @ Jawala (Bk)	Oct-08	1.98	1.97	IDW	31/03/2009		
537		Patnr	Alegaon	Oct-08	1.94	1.94	IDW	12/4/2008		
538		Balapur	Wadegaon	Oct-08	1.94	1.94	IDW	12/4/2008		
539		Akot	Mundgaon	Oct-08	1.99	1.97	IDW	3/15/2009		
540		Mundgaon	Mundgaon	Oct-08	1.99	1.83	IDW	5/10/2009		
541		Telhara	Danapur	Oct-08	1.98	1.71	IDW	5/10/2009		
542		Akot	Mundgaon	Oct-08	1.85	1.81	IDW	5/10/2009		
543		Barshitaki	Pinjar	Oct-08	1.99	1.99	IDW	5/10/2009		
544		Telhara	Adgaon	Oct-08	1.98	1.93	IDW	5/10/2009		
545		Akola	Palsobadhe	Oct-08	1.99	1.93	IDW	5/10/2009		
546		Akola	Palsobadhe	Oct-08	1.87	1.87	IDW	5/10/2009		
547		Akola	Kurukhed	Oct-08	1.99	1.98	IDW	12/4/2008		
548		Malegaon	PHC Malegaon	Oct-08	1.99	1.26	IDW	31.03.2009		
549		Malegaon	PHC Jaulka	Oct-08	1.70	1.27	IDW	22.10.2008		
550		Malegaon	PHC Medshi	Oct-08	1.08	0.71	IDW	23.10.2008		
551		Washim	PHC Tondgaon	Oct-08	1.45	1.03	IDW	31.03.2010		
552		Risod	PHC Mangulzanak	Oct-08	2.51	1.57	IDW	18.02.2009		
553		Malegaon	Repairs to Terrace Slab at PHC building at Mangulzanak	Oct-08	1.94	1.94	IDW	18.02.2009		
554		Risod	PHC Kenwad	Oct-08	2.09	1.13	IDW	31.03.2010		
555		Risod	Colouring to PHC building at Kenwad	Oct-08	0.85	0.24	IDW	31.03.2010		
556		Risod	PHC Kawtha	Oct-08	1.15	1.15	IDW	31.03.2010		
557		Washim	Repairs to Elect. & PHC building at Kata	Oct-08	1.10	0.36	IDW	31.03.2008		
558		Washim	Repairs to water supply at PHC building at Tondgaon	Oct-08	1.50	1.09	IDW	01.12.2008		
559		Washim	PHC Ansing	Oct-08	2.24	1.99	IDW	31.03.2009		
560		Washim	Repairs to water supply at PHC building at Ansing	Oct-08	0.80	0.54	IDW	12.03.2009		
561		Washim	Renovation of Elect. at PHC building at Ansing	Oct-08	0.92	0.55	IDW	31.03.2009		
562		Washim	PHC Parditakmor	Oct-08	1.97	0.47	IDW	31.03.2012		
563		Mangrulpir	PHC Mohari	Oct-08	0.92	0.75	IDW	10.12.2008		
564		Mangrulpir	PHC Asegaon	Oct-08	1.39	0.11	IDW	31.03.2009		
565		Mangrulpir	PHC Wanoja	Oct-08	1.27	1.04	IDW	31.03.2009		
566		Mangrulpir	PHC Shelubazar	Oct-08	0.42	0.41	IDW	08.07.2008		
567		Mangrulpir	PHC Kasola	Oct-08	1.14	1.12	IDW	23.03.2008		
568		Mangrulpir	Drain excavation & pipe line at PHC Wanoja	Oct-08	1.32	1.26	IDW	18.02.2009		
569		Manora	PHC Paharadevi	Oct-08	1.10	1.83	IDW	16.10.2008		
570		Mnangrulpir	Plinth protection to PHC Mohari	Oct-08	1.07	1.10	IDW	31.03.2009		
571		Karanja	PHC Poha	Oct-08	0.69	0.62	IDW	28.11.2008		
572		Karanja	PHC Umbardabazar	Oct-08	1.96	1.96	IDW	04.10.2008		
573		Karanja	Water supply & Bore well at PHC Dhanni	Oct-08	2.92	2.91	IDW	31.03.2009		
574		Malegaon	Constructions of Tin shed at PHC Malegaon.	Oct-08	1.90	1.53	IDW	11.02.2010		
575		Malegaon	Constructions of Toilet Block at PHC Malegaon.	Oct-08	0.50	0.46	IDW	31.03.2010		
576		Malegaon	Constructions of Tin shed at PHC Shirpur	Oct-08	1.20	1.14	IDW	14.08.2008		
577		Washim	Construction of sumpwell & tank at PHC Asegaon.	Oct-08	1.28	1.15	IDW	31.03.2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
578	Yavatmal	Babulgaon	Gharphal	4/6/2008	2.00	1.80	IDW	28/07/2008.			
579		Yavatmal	Belore	4/19/2008	1.90	1.85	IDW	8/6/2008			
580		Kalamb	Repair & Construction of sumpwell Metikheda	4/7/2008	2.60	2.41	IDW	6/6/2008			
581		Zarijanni	Shibla Ta. Zarijanni repair of building & sumpwell	4/7/2008	1.50	1.43	IDW	6/6/2008			
582		Ner	Repair & Construction of sumpwell Bargaon	4/7/2008	1.72	1.72	IDW	9/17/2008			
583		Yavatmal	Sawargaad	5/7/2008	1.45	1.40	IDW	8/27/2008			
584		Ralegaon	Dehagaon Ta. Ralegaon repair of building	4/7/2008	1.80	1.77	IDW	7/29/2008			
585		Unarkhed	Repair & Construction of sumpwell vidual	4/7/2008	2.45	2.40	IDW	1/3/2009			
586		Darwha	Repair & Construction of sumpwell Mangkinhi	4/7/2008	2.15	2.13	IDW	9/17/2008			
587		Yavatmal	Akola Bazar	4/19/2008	2.00	1.89	IDW	8/6/2008			
588		Darwha	Repair & Construction of sumpwell Saikheda	4/7/2008	2.25	2.00	IDW	7/6/2008			
589		Mahagaon	Mahagaon	4/19/2008	2.34	2.34	IDW	1/3/2009			
590		Yavatmal	Hwari	5/19/2008	1.05	1.02	IDW	8/6/2008			
591		Mahagaon	Repair & Construction of sumpwell Kali	4/17/2008	1.95	1.93	IDW	7/16/2008			
592		Pusad	Fetra Ta. Pusad & construction of sumpwell.	4/19/2008	2.43	2.43	IDW	7/25/2008			
593		Pusad	Gaul Ta. Pusad & construction of sumpwell.	5/19/2008	2.42	2.42	IDW	9/17/2008			
594		Unarkhed	Mulava	4/19/2008	1.80	1.78	IDW	1/3/2009			
595		Digras	Harsul	4/7/2008	1.84	1.84	IDW	9/17/2008			
596		Darwha	Talegaon Tal- Darwha& construction of sumpwell.	4/7/2008	2.36	2.36	IDW	7/25/2008			
597		Yavatmal	Wadgaon & Construction Of Sumpwell	4/7/2008	1.90	1.88	IDW	6/29/2008			
598		Pandarkawada	Runza	4/7/2008	1.50	1.49	IDW	7/6/2008			
599		Ralegaon	Wadonabazar	4/2/2008	1.74	1.69	IDW	6/1/2008			
600		Unarkhed	Fulsavangi & Construction Of Sumpwell	4/17/2008	1.95	1.91	IDW	7/16/2008			
601		Nagpur	Nagpur	Vyvhad	7/11/2008	6.92	6.62	IDW	30/01/10		
602			Kamptee	Gumhala	7/11/2008	6.93	6.61	IDW	30/03/10		
603			Mouda	Mouda	7/11/2008	7.00	7.00	IDW	16/03/10		
604			Mouda	Tarsa	7/11/2008	5.95	5.77	IDW	30/03/10		
605			Parshioni	Navegaon khairi	7/11/2008	6.48	6.31	IDW	5/12/2009		
606			Parshioni	Dorli	7/11/2008	5.97	4.43	IDW	29/01/10		
607			Ramtek	Nagardhan	7/11/2008	5.02	4.97	IDW	8/1/2010		
608	Ramtek		Mansar	7/11/2008	5.91	5.91	IDW	18/08/10			
609	Ramtek		Hiwarabajar	7/11/2008	5.63	5.63	IDW	31/03/10			
610	Katol		Kacharisawanga	7/11/2008	8.99	8.99	IDW	30/03/10			
611	Katol		Kondhali	7/11/2008	6.55	6.48	IDW	23/02/10			
612	Soner		Khapa	7/11/2008	6.68	6.71	IDW	18/08/10			
613	Soner		Patansawangi	7/11/2008	6.97	6.96	IDW	30/03/10			
614	Soner		Badegaon	7/11/2008	7.17	7.14	IDW	18/08/10			
615	Soner		Chicholi	7/11/2008	5.99	5.26	IDW	31/03/10			
616	Narkhed		Mendhala	7/11/2008	6.63	6.59	IDW	9/11/2009			
617	Unred		Panchgaon	7/11/2008	7.79	7.58	IDW	12/3/2010			
618	Unred		Bela	7/11/2008	6.22	5.25	IDW	29/01/10			
619	Unred		Makardhokada	7/11/2008	5.2	5.18	IDW	12/3/2010			
620	Kuhi		Mandhal	7/11/2008	9.12	9.08	IDW	30/03/10			
621	Kuhi		Veltur	7/11/2008	6.52	6.54	IDW	16/03/10			
622	Hingna		Rajpur	7/11/2008	5.94	5.52	IDW	30/09/09			
623	Hingna		Kanholihara	7/11/2008	4.11	4.10	IDW	9/11/2009			
624	Kalmeshwar		Tishti	7/11/2008	6.98	6.34	IDW	31/03/10			
625	Bhivapur		Nasul	7/11/2008	5.85	5.84	IDW	31/03/10			
626	Gondia		Tirora	Repairs to P.H.C. Building At. Mundikota	25.11.2008	11.50	11.40	IDW	16.02.2009		
627			Sadak/Arjuni	Construction of Pouch & Water Supply Arremngt in P.H.C. Shenda	25.11.2008	3.00	3.08	IDW	16.02.2009		
628			Arjuni/Mor	Repair to P.H.C. Building At. Mahagaon	25.11.2008	5.50	5.16	IDW	20.01.2009		
629			Deori	Construction Of Ambulance Shade In PHC At.futana	07.07.2008	0.80	0.73	IDW	28.08.2008		
630			Amagaon	Repairs to M.O Quarter, ANM Quarters At.Kalimati	25.11.2008	8.50	8.30	IDW	23.02.2009		
631		Salekasa	Repairs to M.O Quarter, ANM Quarters At.Darekasa	25.11.2008	10.00	10.17	IDW	26.01.2009			
632		Tirora	Repair to M.O. Quarter & Twin Quarter in P.H.C. Building At. Sukadi	16.02.2009	8.00	8.05	IDW	22.04.2009			
633	Gondia	Repair to M.O. Quarter in PHC Building At. Kati	16.02.2009	1.00	1.05	IDW	09.04.2009				
634	Chandarapur	Saoli	vyahd Bu.	Feb 2009	1.02	0.97	IDW	Mar-10			
635		Sindewahi	Mohadi	Feb 2009	1.02	0.94	IDW	Mar-10			
636		Nagbhid	Balapur	Feb 2009	0.99	0.97	IDW	Mar-10			
637		Saoli	Bothali	Feb 2009	0.63	0.61	IDW	Mar-10			
638		Warora	Khadsangi	Feb 2009	1.77	1.69	IDW	Mar-10			
639		Warora	Nagri	Feb 2009	1.19	1.05	IDW	Mar-10			
640		Nagbhid	Wadhona	Feb 2009	0.56	0.53	IDW	Mar-10			
641		Saoli	Pathari	Feb 2009	0.83	0.83	IDW	Mar-10			
642		Warora	Madheli	Feb 2009	0.16	0.60	IDW	Mar-10			
643		Chimur	Neri	Feb 2009	0.63	0.57	IDW	Mar-10			
644		Sindewahi	Navargaon	Feb 2009	0.59	0.58	IDW	Mar-10			
645		Bramhapuri	Gangalwadi	Feb 2009	0.43	0.42	IDW	Mar-10			
646		Rajura	Dewada	Feb 2009	0.61	0.56	IDW	Mar-10			
647		Jiwati	Jiwati	Feb 2009	0.58	0.56	IDW	Mar-10			
648		Jiwati	Patan	Feb 2009	0.59	0.53	IDW	Mar-10			
649		Bhadrawati	Mudholi	Feb 2009	0.61	0.60	IDW	Mar-10			
650		Pombhurna	Navegaon More	Feb 2009	0.67	0.70	IDW	Mar-10			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
651		Gondpipari	Dhaba	Feb 2009	0.77	0.53	IDW	Mar-10		
652		kurkheda	S/R & Electrification PHU at- Angara	Oct-08	3.00	2.92	IDW	16-03-2009		
653		kurkheda	S/R & Electrification PHU at- Purada	Oct-08	2.25	2.24	IDW	16-03-2009		
654		Armori	S/R to PHU at- Kurundimal	Oct-08	2.00	1.98	IDW	16-03-2009		
655		Charmoshi	S/R & Electrification PHU at- Pavimuranda	Oct-08	4.00	3.85	IDW	31-03-2009		
656		Wadsa	S/R to PHC at- Wadsa	Oct-08	1.00	0.80	IDW	16-03-2009		
657		Dhanora	S/R & Slab over main bldg at PHC- Rangli	Oct-08	2.00	2.13	IDW	31-03-2009		
658		Charmoshi	S/R to PHC at- Ghot	Oct-08	2.00	1.73	IDW	31-03-2009		
659		Charmoshi	Electrification to PHC at- Ghot	Oct-08	1.00	1.05	IDW	31-03-2009		
660		Sironcha	S/R to PHC at- Sironcha	Oct-08	2.00	1.80	IDW	16-03-2009		
661		Charmoshi	S/R to PHC at- Kunghada	Oct-08	1.00	1.03	IDW	16-03-2009		
662		Aheri	Electrification at- Dechlipetha	Oct-08	0.65	0.67	IDW	16-03-2009		
663		Dhanora	S/R to PHC at- Rangli	Oct-08	1.00	0.92	IDW	31-03-2009		
664		Bhamragad	S/R at- Mannerajaram	Oct-08	2.00	1.72	IDW	18-03-2009		
665		Sironcha	S/R to PHC at- Ankisa	Oct-08	4.00	4.04	IDW	30-03-2009		
666		Aheri	S/R to PHC at- Jimalgatta	Oct-08	1.30	1.30	IDW	31-03-2009		
667		Etapalli	S/R to PHC at- Kasansur	Oct-08	1.50	1.36	IDW	31-03-2009		
668		Bhamragad	S/R to PHC at- Laheri	Oct-08	7.00	5.12	IDW	31-03-2009		
669		Charmoshi	S/R to PHC at- Regdi	Oct-08	1.00	0.96	IDW	31-03-2009		
670		Charmoshi	Electrification at- Regdi	Oct-08	0.50	0.49	IDW	31-03-2009		
671		Dhanora	Construction of One Room at PHC- Pendhari	Oct-08	4.50	4.14	IDW	31-03-2009		
672		Aheri	Construction of One Room at PHC-Kamlapur	Oct-08	4.50	3.95	IDW	31-03-2009		
673		Korchi	Construction of One Room at PHC-Kotgul.Tah- Korchi.	Oct-08	4.50	3.34	IDW	31-03-2009		
674		Bhamragad	Construction of One Room at PHC-Mannerajaram	Oct-08	4.50	4.62	IDW	31-03-2009		
675		Gadchiroli	Construction of One Room at PHC-Potegaon	Oct-08	4.50	4.08	IDW	31-03-2009		
676		Sironcha	Construction of One Room at PHC.Zinganoor	Oct-08	4.50	4.06	IDW	31-03-2009		
			Total		2103.61	1984.01				

CHCs

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1		Talasari	Painting to Compound wall & Grill, Talasari	30.03.2009	1.28	1.28	PWD	Mar-10		
2		Mokhada	Repairs of Door Window & PVC Pipe, Mokhada	30.03.2009	1.98	1.98	PWD	Mar-10		
3		Mokhada	Construction of Shed & Room, Mokhada	30.03.2009	1.99	1.99	PWD	Mar-10		
4		Mokhada	Repairs of Flooring in Computer Room , Mokhada	30.03.2009	2.00	2.00	PWD	Mar-10		
5		Virar	Repairs of Labour ward, Virar	30.03.2009	1.04	1.04	PWD	Mar-10		
6		Virar	Repairing of Tiles in Varies Room, Virar	30.03.2009	1.91	1.91	PWD	Mar-10		
7		Virar	Repairs of Door Windows & Toilet, Virar	30.03.2009	1.96	1.96	PWD	Mar-10		
8		Sangameshwar	Devrukh	28-Jun-08	10.50	10.50	PWD	Mar-09		
9		Sangameshwar	Sangameshwar	28-Jun-08	10.15	10.15	PWD	Mar-09		
10		Guhagar	Guhagar	28-Jun-08	5.00	5.00	PWD	Mar-09		
11		Dapoli	Dapoli	28-Jun-08	5.00	5.00	PWD	Mar-09		
12		Chiplun	Chiplun	28-Jun-08	5.50	5.50	PWD	Mar-09		
13		Khatav	Electrification work at RH Kaledhon.	2/10/2009	1.28	1.28	PWD	2009-10		
14		Khatav	Repairs of Operation Theatre and Post Mortum Room at Rural Hospital, Kaledhon.	1/27/2009	1.94	1.94	PWD	3/5/2010		
15		Khatav	Rural Hospital at Kaledhon, Repairs of Main Building, Water Profing Treatment and Repairs Work.	1/27/2009	2.96	2.96	PWD	3/5/2010		
16		Man	Const. of Building at RH Gondawale, Tiles and water supply pipe line.	1/27/2009	5.00	5.00	PWD	5/15/2010		
17		Koregaon	Repairs to Door, Flooring, Windows and Colouring to Rural Hospital at Pinpode	3/10/2009	3.92	3.92	PWD	2009-10		
18		Khatav	Partion of Rural Hospital at Vaduj	1/27/2009	0.50	0.50	PWD	2009-10		
19		Khatav	Repairs of Door and windows at Rural Hospital Vaduj.	1/27/2009	0.87	0.87	PWD	2009-10		
20		Khatav	Repairs of Post Mortum Room at Rural Hospital, Vaduj	1/27/2009	0.89	0.89	PWD	2009-10		
21		Koregaon	Repairs to Drainage line at Rural Hospital, Koregaon.	3/10/2009	1.27	1.27	PWD	2009-10		
22		Jawali	Repairs to Drainage Line at rural hospital Somardi	12/3/2008	1.00	1.00	PWD	2009-10		
23		Jawali	Repairs to Dado and Tiles at rural hospital Somardi	12/3/2008	1.00	1.00	PWD	2009-10		
24		Jawali	Repairs to Water Tank at rural hospital Somardi	12/3/2008	0.99	0.99	PWD	2009-10		
25		Jawali	Repairs to Water Tank & W.C. Tiles at rural hospital Somardi	12/3/2008	0.99	0.99	PWD	2009-10		
26		Jawali	Repairs to Main Building and terrace Lekege at rural hospital Medha.	12/24/2008	5.97	5.97	PWD	2009-10		
27		Mahabaleshwar	Repairs to Dado and Tiles at rural hospital Mahabaleshwar	1/27/2009	3.78	3.78	PWD	2009-10		
28		Mahabaleshwar	Repairs to Coloring to main Building at Rural hospital Mahabaleshwar	1/27/2009	4.00	4.00	PWD	2009-10		
29		Mahabaleshwar	Repairs to rural hospital Mahabaleshwar	1/27/2009	0.76	0.76	PWD	2009-10		
30		Atpadi	Atpadi	MAR-2009	11.97	11.97	PWD	May-11		
31		Jath	Jath	MAR-2009	9.79	9.79	PWD	May-11		
32		Shirala	Shirala	MAR-2009	10.00	10.00	PWD	May-11		
33		Shirala	Palus	MAR-2009	1.00	1.00	PWD	May-11		
34		Khanapur	Vita	MAR-2009	11.25	11.25	PWD	May-11		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
35		Walwa	Isalampur	MAR-2009	6.00	6.00	PWD		May-11	
36		K. Mahankal	K. Mahankal	MAR-2009	7.00	7.00	PWD		May-11	
37		Karveer	Drainage system at RH Gandhinagar	MAR-2009	3.00	3.00	PWD		2010-11	
38		Hatkangale	Drainage system at Rural hospital Pargaon	MAR-2009	5.00	5.00	PWD		2010-11	
39	Kolhapur	Gaganbawada	Construction of Bio medical waste tank at Rural hospital at Gaganbawada	MAR-2009	5.00	5.00	PWD		2010-11	
40		Kagal	Construction of Bio medical waste tank at Rural hospital at Murugad	MAR-2009	2.00	2.00	PWD		2010-11	
41		Kagal	Rural hospital Kagal	MAR-2009	9.27	9.27	PWD		2010-11	
42		Kalwan	Kalwan	Feb-2009	7.39	7.12	PWD		Mar-2008	
43	Nashik	Dodi	Repairs of OPD, Dodi	Feb-2009	0.71	0.71	PWD		Mar-2008	
44		Dabhadi	Repairs of OPD, Dabhadi	Feb-2009	0.89	0.89	PWD		Mar-2008	
45		Didori	Didori	Feb-2009	2.52	2.52	PWD		Mar-2008	
46		Nandgaon	Nandgaon	Feb-2009	1.41	1.41	PWD		Mar-2008	
47		Akole	M&R to RH at Rajur	20/06/2008	1.99	1.84	PWD		25.12.08	
48		Newasa	M&R to RH at Ghodegaon	29/09/2008	1.36	1.30	PWD		17.02.09	
49		Rahuri	M&R to RH at Wambori	8/8/2008	1.39	1.38	PWD		06.02.09	
50	Ahmednagar	Rahata	Construction of New 10 Bedded Ward Building for RH at Rahata	24/03/2009	14.73	14.73	PWD		31.03.12	
51		Rahata	Construction of Store Room For RH Rahata	24/03/2009	6.76	6.76	PWD		31.03.12	
52		Rahata	Construction of Blood Storage Room for RH at Tal Rahata	24/03/2009	8.92	8.92	PWD		31.03.12	
53		Rahata	Construction of HIV/AIDS Room for RH at Rahata	24/03/2009	11.08	11.08	PWD		31.03.12	
54		Rahata	Construction of Jeep Garage for RH at Rahata	24/03/2009	3.98	3.98	PWD		31.03.12	
55		Rahata	Construction of Compound wall for RH at Rahata	24/03/2009	10.29	10.29	PWD		31.03.12	
56		Rahata	Construction of Internal Road for RH at Rahata	24/03/2009	15.87	15.87	PWD		31.03.12	
57		Sangamner	Construction of New 10 Bedded Ward Building for RH at Sangamner	24/03/2009	11.4	11.40	PWD		31.03.12	
58		Sangamner	Construction of Operation Theatre Building for RH at Sangamner	24/03/2009	3.7	3.70	PWD		31.03.12	
59		Sangamner	Const. of Blood Storage Rooms VCTC Lab, Medical Store and OPD Room for RH at Sangamner	24/03/2009	10.42	10.42	PWD		31.03.12	
60	Sangamner	Const. of PM Room & Canteen at First floor of RH at Sangamner	31/03/2009	15.38	15.38	PWD		31.03.12		
61	Sangamner	Const. of Guest and Waiting Room for RH at Sangamner	31/03/2009	14.72	14.71	PWD		31.03.12		
62	Dhule	Sakri	RH @ Sakri	2/3/2009	3.50	3.50	PWD		31.03.12	
63		Sakri	RH @ Pimpalner	2/3/2009	4.00	4.00	PWD		31.03.12	
64	Jalgaon	Chalisgaon	Mehunbare	3/28/2008	9.81	9.81	PWD		31/03/2009	
65		Bodwad	Bodwad	2/27/2009	65.06	65.06	PWD		21/05/2012	
66		Amalner	Amalner	7/23/2009	12.00	12.00	PWD		22/08/2010	
67		Pahoor	Anex Building Cons., Pahoor	27/02/2009	9.66	9.66	PWD		22/08/2010	
68		Pimpalgaon	Cons. & Electric at Pimpalgaon	27/02/2009	2.66	2.66	PWD		24/12/2009	
69		Pimpalgaon	Cons. & Electric at Pimpalgaon	27/02/2009	2.63	2.63	PWD		24/12/2009	
70		Pahoor	Construction of RH at Pahoor	27/02/2009	2.62	2.62	PWD		20/04/2009	
71		Pahoor	Electrification of RH at Pahoor	27/02/2009	3.35	3.35	PWD		31/03/2010	
72		Parola	Parola	27/02/2009	50.11	50.11	PWD		27/08/2010	
73		Beed	Kaij	Repairs of CHC, Kaij	10/1/2008	3.56	3.56	PWD		31.03.2011
74	Osmanabad	Washi	Washi	Jan-09	7.32	7.32	PWD		Dec-09	
75		Kallam	Kallam	Jan-09			PWD		Dec-09	
76		Osmanabad	Ter	Jan-09			PWD		Dec-09	
77		Umerga	Murum	Jan-09	9.48	9.48	PWD		Dec-09	
78	Latur	Latur	Murud,	13.01.2009	10.50	10.50	PWD		31/03/2010	
79	Jaina	Bhokardan	RH Bhokardan OT, Garej, Class IV Quarter Repairs	6/11/2008	30.00	30.00	PWD		31/03/2010	
80	Parbhani	Jintur	Compound wall repair, Colouring & Sanitation, OPD repair, Beri	1/29/2009	12.00	12.00	PWD		31/03/2010	
81		Manwat	Main building & Qtrs. Colouring, Manwat	1/19/2009	3.00	3.00	PWD		31/03/2010	
82		Manwat	Construction of compound wall, Manwat	1/19/2009	7.00	7.00	PWD		31/03/2010	
83		Pathri	Repairs of PM Room, Pathri	1/19/2009	1.00	1.00	PWD		31/03/2010	
84	Hingoli	Kalamnuri	Kalamnuri	11/22/2007	3.78	3.11	IDW		31.05.2008	
85		Sengaoon	Sengaoon	11/27/2008	2.33	2.22	IDW		27.02.2009	
86	Buldana	Basmat	Construction of new room at Vasmal	Oct-08	7.60	7.60	PWD		31/03/2010	
87		Mehkar	R.H. @ Mehkar	Oct-08	7.36	7.36	IDW		31/03/2009	
88		Khamgaon	R.H. @ Lakhanwada	Oct-08	8.24	8.24	IDW		31/03/2009	
89		Sangrampur	R.H. @ Warhanwada	Oct-08	16.64	16.64	IDW		31/03/2009	
90		Malkapur	R.H. @ Malkapur	Oct-08	9.70	9.70	IDW		31/03/2009	
91		Chikhli	Renovation of R.H. @ Chikhli	Oct-08	13.74	12.23	IDW		31/03/2009	
92	Chikhli	Extension to O.T./R.Laboratory @ R.H. Chikhli	Oct-08	12.36	11.71	IDW		31/03/2009		
93	D.Raja	Renovation of R.H. @ D.Mah. To. D.Raja	Oct-08	11.60	10.92	IDW		31/03/2009		
94	Chikhli	Fixing paver block & Extra work @ R.H. Chikhli	Oct-08	1.58	1.43	IDW		31/03/2009		
95	Akola	Barshitaki	Mahan	Oct-08	5.95	5.90	IDW		5/28/2008	
96		Telhara	Telhara	Oct-08	13.34	13.34	PWD		5/10/2008	
97		Akot	Akot	Oct-08	4.50	4.50	PWD		5/10/2008	
98		Barshitaki	Barshitaki	Oct-08	4.99	4.99	PWD		5/10/2008	
99	Karnaja	Construction of septic tank at RH Kamargaon.	Oct-08	1.11	1.05	IDW		31.03.2008		
100	Malegaon	Repairs to water supply at RH Malegaon	Oct-08	0.50	0.46	IDW		07.09.2008		
101	Risod	Repairs to RH Risod	Oct-08	1.24	1.07	IDW		18.08.2009		
102	Mangrulpir	Repairs to RH Mangrulpir	Oct-08	2.66	2.17	IDW		31.03.2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
103	Washim	Mangrulpir	Repairs to Songraphic table at RH Mangrulpir	Oct-08	0.35	0.33	IDW	31.03.2009			
104		Manora	Repairs to old building of RH at Manora	Oct-08	1.99	1.87	IDW	27.08.2008			
105		Karnaja	Repairs to RH Karanja	Oct-08	1.46	1.46	IDW	31.03.2009			
106		Karnaja	Repairs to RH Kamargaon	Oct-08	0.42	0.42	PWD	2010-11			
107		Manora	Repairs to RH Manora	Oct-08	13.50	13.50	PWD	2010-11			
108		Malegaon	Repairs to RH Malegaon	Oct-08	0.62	0.62	PWD	2010-11			
109		Risod	Repairs to RH Risod	Oct-08	20.00	20.00	PWD	2010-11			
110		Risod	Repairs to RH Risod	Oct-08	4.00	4.00	PWD	2010-11			
111		Karnaja	Repairs to RH Karanja	Oct-08	4.00	4.00	PWD	2010-11			
112		Karnaja	Repairs to RH Kamargaon	Oct-08	6.15	6.15	PWD	2010-11			
113		Karnaja	Repairs to Quaters - Kamargaon	Oct-08	23.05	23.05	PWD	2010-11			
114		Mangrulpir	Repairs to RH Mangrulpir	Oct-08	3.00	3.00	PWD	2010-11			
115		Mangrulpir	Repairs to OT Ward RH Mangrulpir	Oct-08	3.00	3.00	PWD	2010-11			
116		Mangrulpir	Repairs to RH Mangrulpir	Oct-08	3.06	3.06	PWD	2010-11			
117		Mnagrulpir	Repairs to RH Mangrulpir	Oct-08	4.22	4.22	PWD	2010-11			
118		Mnagrulpir	Repairs to RH Mangrulpir	Oct-08	2.26	2.26	PWD	2010-11			
119		Mnagrulpir	Repairs to RH Mangrulpir	Oct-08	2.94	2.94	PWD	2010-11			
120			Ner	Repairing Of Main Building At Rural Hospital Ner	18.12.2008	1.99	1.99	PWD	24.11.2009		
121			GHATANJI	Construction of Post Martam Room At Rural Hospital Ghatanji	18.12.2008	2.82	2.82	PWD	31.3.2011		
122		MAREGAON	Construction of Post Martam Room At Rural Hospital Maregaon	30.3.2009	4.00	4.00	PWD	30.11.2010			
123		MAREGAON	Repairing Of Main Building At Rural Hospital Maregaon	30.3.2009	2.00	2.00	PWD	21.10.2010			
124		WANI	Repairing Of Main Building At Rural Hospital Wani	30.3.2009	2.00	2.00	PWD	31.10.11			
125		WANI	Construction of Compound Wall To Post Martam Building At Rural Hospital Wani	30.3.2009	2.00	2.00	PWD	9.01.10			
126		GHATANJI	Construction of Post Martam Room At Rural Hospital Ghatanji (extra demand)	31.3.2008	1.54	1.54	PWD	30.8.2010			
127		GHATANJI	Repairing Of Main Building At Rural Hospital Ghatanji	18.12.2008	2.98	2.98	PWD	31.3.11			
128		GHATANJI	Construction of Compound Wall To Post Martam Building At Rural Hospital Ghatanji	31.3.2008	1.99	1.99	PWD	30.8.2010			
129		Yavatmal	Repairing of C. S. Building at Main Hospital TI Yavatmal	31.3.2008	2.10	2.10	PWD	30.1.10			
130		Yavatmal	Repairing to Drugs Store Room at C. S. Office Yavatmal	31.3.2008	1.62	1.62	PWD	30.1.10			
131	Nagpur	Kuhi		2008-09	8.81	8.81	PWD	31-03-2009			
132		Katol		2008-09	5.80	5.80	PWD	31-03-2009			
133		Narkhed		2008-09	4.75	4.75	PWD	31-03-2009			
134		Gondia		Construction of Platform & Laboratory At. B. I. W. Gondia	19.12.2008	1.60	1.53	PWD	14.01.2012		
135	Gondia	Arjuni-Mor	Repair Of Sanitation In Staff Quarter Type 1Qtr. & Type 2Qtr. At R.H. Arjuni/Mor.	Oct-08	3.25	3.14	PWD	31/03/2010			
136		Arjuni-Mor	Repair Of Sanitation In Type 2 Qtr, At R.H. Arjuni/Mor.	Oct-08	2.50	2.42	PWD	31/03/2010			
137		Arjuni-Mor	Providing Water Supply Arrangement In staff Qtr, At R.H. Arjuni/Mor.	Oct-08	2.00	1.74	PWD	31/03/2010			
138		Arjuni-Mor	Repair Of Staff Qtr, In Type 1 At R.H. Navegaonbandh.	Oct-08	2.50	2.47	PWD	31/03/2010			
139		Arjuni-Mor	Repair Of Sanitation Istaff Qtr, Type 2 Qtr, At R.H. Navegaonbandh.	Oct-08	3.25	3.25	PWD	31/03/2010			
140		Arjuni-Mor	Construction of compound wall to R.H. Building at Arjuni / Mor.	Oct-08	31.86	31.86	PWD	31/03/2010			
141		Arjuni-Mor	Construction of compound wall to R.H. Building at Navegaon (Bandh)	Oct-08	16.18	16.18	PWD	31/03/2010			
142	Wardha	Deoli	New Construction of Staff Quarter Building at RH Puleaon	Oct-08	344.11	344.11	PWD	31/03/2010			
143		Deoli	New Construction of OPD Building at RH Pulgaon	Oct-08	149.14	149.14	PWD	31/03/2010			
			Total		1384.91	1379.14					

SDHs/Area Hospitals

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Shahapur	Repairs of Labour Ward & Toilet at Shahapur	02.04.2009	1.99	1.99	PWD	31.03.2009		
2	Satara	Karad	Repairs to Toilet Block (Plumbing W.C.) at Sub district hospital Karad	1/27/2009	3.00	2.90	PWD	4/30/2012		
3		Karad	Repairs to Terrece Slab (Water Proffing) at Sub district hospital Karad	1/27/2009	2.00	2.00	PWD	4/30/2012		
4		Karad	Repairs to Drainage Lines (Chembers and down take pipe) at Sub district hospital Karad	1/27/2009	4.00	4.03	PWD	4/30/2012		
5		Karad	Internal and external Colouring to SDH Karad	1/27/2009	4.00	4.04	PWD	4/30/2012		
6	Kolhapur	Karvir	Renovation of service hospital to kasaba bawada	2008-09	81.12	81.12	PWD	31/03/2013		
7	Ahmednagar	Rahata	Reconstruction of Basement, Shirdi Tal. Rahata	24-03-2009	15.73	15.73	PWD	31-03-2010		
8		Rahata	Reconstruction of 1st floor, Shirdi Tal. Rahata	24-03-2009	15.00	15.00	PWD	31-03-2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
9	Dhule	Shindkheda	SDH @ Dondaicha	2/3/2009	3.91	3.91	PWD	31.03.2011		
10	Jalgaon	Chopda	SDH Repair	28/03/2008	4.22	4.22	PWD	31/03/2009		
11		M.Nagar	Muktainagar SDH Repair	28/03/2008	4.27	4.27	PWD	31/03/2010		
12		M.Nagar	Express Fedder Muktainagar	26/03/2009	15.95	15.95	PWD	31/03/2010		
13		Jamner	Jamner SDH Repair	27/02/2009	15.49	15.49	PWD	16/05/2012		
14		Shirur	Raimoha (Right side wing part -II)	27/3/08	1.79	1.79	PWD	29/12/2008		
15	Shirur	Raimoha tq. Shirur (left side wing part -I)	27/3/08	1.92	1.92	PWD	29/12/2008			
16	Shirur	Repairs to Rural hospital class IV quarter at Raimoha (part -B)	27/3/08	1.72	1.60	PWD	29/12/2008			
17	Shirur	Repairs to Rural hospital class III quarter at Raimoha (part -A)	27/3/08	1.95	1.87	PWD	29/12/2008			
18	Shirur	Raimoha tq. Shirur (left side wing part -I)	27/3/08	1.88	1.87	PWD	29/12/2008			
19	Shirur	Repairs to Rural hospital operation theater at Raimoha tq. Shirur	27/3/08	1.88	1.87	PWD	29/12/2008			
20	Shirur	Repairs to Rural hospital class III quarter at Raimoha (part -B)	27/3/08	1.95	1.87	PWD	29/12/2008			
21	Shirur	Repairs to Rural hospital class III quarter at Raimoha (part -C)	27/3/08	1.95	1.87	PWD	29/12/2008			
22	Shirur	Repairs to Rural hospital class IV quarter at Raimoha (part -A)	27/3/08	1.72	1.57	PWD	29/12/2008			
23	Shirur	Raimoha tq. Shirur (Right side wing part -I)	27/3/08	1.94	1.84	PWD	29/12/2008			
24	Shirur	Raimoha Treatment (Sanitary arrangement)	27/3/08	1.84	0.77	PWD	31/03/2009			
25	Beed	Repairs to internal C.C. Road & C.C. Gutter at cottage hospital Neknoor (L/S hospital - I)	28/3/08	1.98	1.95	PWD	29/12/2008			
26	Beed	Repairs to internal C.C. Road & C.C. Gutter at cottage hospital Neknoor (L/S hospital - II)	28/3/08	1.98	1.94	PWD	29/12/2008			
27	Beed	Repairs to internal C.C. Road & C.C. Gutter at cottage hospital Neknoor (R/S hospital - I)	28/3/08	1.98	1.90	PWD	29/12/2008			
28	Beed	Repairs to internal C.C. Road & C.C. Gutter at cottage hospital Neknoor (R/S hospital - II)	28/3/08	1.98	1.87	PWD	29/12/2008			
29	Beed	Repairs to internal C.C. road & C.C. Gutter at. Cottage Hospital Neknoor (part - I)	28/3/08	1.98	1.97	PWD	29/12/2008			
30	Beed	Repairs to internal C.C. road & C.C. Gutter at. Cottage Hospital Neknoor (part - II)	28/3/08	1.98	1.92	PWD	29/12/2008			
31	Beed	Repairs to internal C.C. road & C.C. Gutter at. Cottage Hospital Neknoor (part - III)	28/3/08	1.98	1.96	PWD	29/12/2008			
32	Beed	Repairs to internal C.C. road & C.C. Gutter at. Cottage Hospital Neknoor (part - IV)	28/3/08	1.98	1.95	PWD	29/12/2008			
33	Beed	Repairs to internal C.C. road & C.C. Gutter at. Cottage Hospital Neknoor (part - V)	28/3/08	1.98	1.84	PWD	29/12/2008			
34	Beed	Repairs to internal C.C. road & C.C. Gutter at. Cottage Hospital Neknoor (part - VI)	28/3/08	1.98	1.89	PWD	29/12/2008			
35	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - IV quarter part - I)	28/3/08	1.98	1.48	PWD	31/03/2009			
36	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - IV quarter part - II)	28/3/08	1.98	0.33	PWD	31/03/2009			
37	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - IV quarter part - III)	28/3/08	1.98	1.76	PWD	31/03/2009			
38	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - IV quarter part - V)	28/3/08	1.98	1.56	PWD	31/03/2009			
39	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - IV quarter part - V)	28/3/08	1.98	1.84	PWD	31/03/2009			
40	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - II part - I)	28/3/08	1.98	1.94	PWD	29/12/2008			
41	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - II part - II)	28/3/08	1.98	1.95	PWD	29/12/2008			
42	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - II part - III)	28/3/08	1.98	1.95	PWD	29/12/2008			
43	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - II part - IV)	28/3/08	1.98	1.95	PWD	29/12/2008			
44	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - II part - V)	28/3/08	1.98	1.95	PWD	29/12/2008			
45	Beed	Repairs to internal C.C. road & C.C. Gutter at Cottage Hospital (Class - II quarter part - VI)	28/3/08	1.98	1.95	PWD	29/12/2008			
46	Nanded	Hadgaon	Quarter Repair SDH, Hadgaon	8/5/2008	4.45	4.45	IDW	Dec. 2009		
47		Mukhed	Water Supply & Electrical Wiring, Mukhed	8/5/2008	3.66	3.66	IDW	Dec. 2009		
48		Kinwat	Class I & IV officer Quarter Repair, Gokund	8/5/2008	4.50	4.50	IDW	Dec. 2009		
49		Degloor	Class III Quarter Repair, Degloor	8/5/2008	5.00	5.00	IDW	Dec. 2009		
50		Khamgaon	Colouring to ward building @ S.D.H. Khamgaon	Dec-08	1.84	1.76	IDW	31/03/2009		
51	Buldana	Khamgaon	Colouring to blood bank compound wall @ S.D.H. Khamgaon	Dec-08	1.62	1.25	IDW	31/03/2009		
52		Khamgaon	Colouring to 48 bedded ward @ S.D.H. Khamgaon	Dec-08	1.87	1.68	IDW	31/03/2009		
53	Akola	Murtizapur	Murtizapur	Dec-08	9.97	9.02	IDW	28.05.2008		
54	Nagpur	Ramtek	Ramtek Tal. Ramtek	Dec-08	3.47	3.47	IDW	31-10-2009		
55		Etapalli	Special Repair (OT, Labour Room at RH- Etapalli.	Dec-08	1.03	0.99	IDW	31-03-2009		
56	Dhanora	Special Repair (OT, Labour Room at RH- Dhanora.	Dec-08	4.00	4.13	IDW	31-03-2009			
57	Charmoshi	Special Repair (OT, Labour Room at RH- Charmoshi.	Dec-08	5.60	2.60	IDW	31-03-2009			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
58		Kurkheda	Special Repair (OT, Labour Room at SDH- Kurkheda.	Dec-08	0.94	0.90	IDW	31-03-2009		
59		Armori	Special Repair (OT, Labour Room at SDH- Armori.	Dec-08	0.88	0.89	IDW	31-03-2009		
60		Aheri	Special Repair (OT, Labour Room at SDH- Aheri.	Dec-08	1.95	1.95	IDW	31-03-2009		
Total					283.58	273.59				

District Hospitals

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Thane	Partition for Ayush Chamber at 3rd Floor	02.04.2009	1.99	1.99	PWD	27.06.2009		
2		Thane	Partition & Flooring at WardNo 24	02.04.2009	2.00	2.00	PWD	27.06.2009		
3		Thane	Repairs of Accident Unit	10.04.2009	2.00	2.00	PWD	15.06.2009		
4		Thane	Renovation Tile Floor of 96 Nurses Hostel Ground Floor	10.04.2009	5.44	5.44	PWD	15.06.2009		
5		Thane	Renovation Tile Floor of 96 Nurses Hostel 1st Floor	15.04.2009	4.71	4.71	PWD	21.07.2009		
6		Thane	Renovation Tile Floor of 96 Nurses Hostel 3rd Floor	15.04.2009	5.14	5.14	PWD	21.07.2009		
7		Thane	Renovation Tile Floor of 96 Nurses Hostel 2nd Floor	18.04.2009	4.77	4.77	PWD	18.07.2009		
8		Thane	Renovation of Plasting & Printing to External Side of 96 Nurses Hostel Building	18.04.2009	4.90	4.90	PWD	18.07.2009		
9		Thane	Renovation of Window Marble Frame Aluminium Sliding & Grill Work to External Side of 96 Nurses Hostel Building	21.04.2009	5.60	5.60	PWD	12.07.2009		
10		Thane	Renovation of 1st Floor Hall Training Center Doors Window to External Side of 96 Nurses Hostel Building (Part 1)	21.04.2009	5.56	5.56	PWD	12.07.2009		
11		Thane	Renovation of 1st Floor Hall Training Center Doors Window to External Side of 96 Nurses Hostel Building (Part 2)	22.04.2009	7.91	7.91	PWD	14.06.2009		
12		Thane	M.O.W. Repairs to compound wall at 96 Nurses Hostel Building at Civil Hospital Thane	22.04.2009	5.03	5.03	PWD	14.06.2009		
13		Thane	M.O.W. Repairs to compound wall at 96 Nurses Hostel Building at Civil Hospital Thane	16.04.2009	1.96	1.96	PWD	14.08.2009		
14		Thane	M.O.W. Repairs of flooring & dado of gynaeac ward in first floor of new O.P.D. building at Civil Hospital Thane (Part-I)	16.04.2009	2.00	2.00	PWD	14.08.2009		
15		Thane	M.O.W. Repairs of flooring & dado of gynaeac ward in first floor of new O.P.D. building at Civil Hospital Thane (Part-I)	08.04.2009	2.00	2.00	PWD	05.06.2009		
16		Thane	M.O.W. Repairs of flooring & dado of gynaeac ward in first floor of new O.P.D. building at Civil Hospital Thane (Balance work)	08.04.2009	2.00	2.00	PWD	05.06.2009		
17		Thane	M.O.W. Repairs to dado of first floor of new O.P.D. building at Civil Hospital Thane	10.04.2009	2.00	2.00	PWD	08.06.2009		
18		Thane	M.O.W. Repairs of various Room flooring in first floor of new O.P.D. building at Civil Hospital Thane	10.04.2009	2.00	2.00	PWD	08.06.2009		
19		Thane	M.O.W. Repairs to wire fencing and Gate in the premises at Civil Hospital Thane.	22.04.2009	2.00	2.00	PWD	18.06.2009		
20		Thane	M.O.W. Repairs of flooring & dado and plaster, painting, in Ground floor of new O.P.D. building at Civil Hospital Thane.	22.04.2009	1.99	1.99	PWD	18.06.2009		
21		Thane	M.O.W. Repairs of various Room Dado in Ground floor of new O.P.D. building at Civil Hospital Thane.	17.04.2009	1.93	1.93	PWD	12.06.2009		
22		Thane	M.O.W. Repairs of various Room Dado in Ground floor passage in new O.P.D. building at Civil Hospital Thane.	17.04.2009	2.00	2.00	PWD	12.06.2009		
23		Thane	M.O.W. Repairs of flooring of Ground floor passage in new O.P.D. building at Civil Hospital Thane	11.04.2009	1.97	1.97	PWD	07.06.2009		
24		Thane	M.O.W. Repairs of various Room flooring in Ground Floor of new O.P.D. building at Civil Hospital Thane	11.04.2009	1.97	1.97	PWD	07.06.2009		
25		Thane	M.O.W. Repairs R.M.O. Cabin at Civil Hospital Thane	11.04.2009	3.78	3.78	PWD	08.10.2009		
26		Thane	Renovation of T.W. ward (4th floor) of New O.P.D. Building at Civil Hospital (Part-I) (T.B. Ward Hall)	11.04.2009	5.12	5.12	PWD	08.10.2009		
27		Thane	Renovation of T.B. ward (4th floor) of New O.P.D. Building at Civil Hospital (Part-II) (Wall painting & Partitions)	10.04.2009	5.15	5.15	PWD	22.11.2009		
28		Thane	Renovation of T.B. ward (4th floor) of New O.P.D. Building at Civil Hospital (Part-III) (Passage & Laboratory)	10.04.2009	4.65	4.65	PWD	22.11.2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
29		Thane	Repairs of Partition & Grill	16.04/2009	1.00	1.00	PWD	20.12.2009		
30		Thane	Repairs of Flooring Window	22.04/2009	1.98	1.98	PWD	20.12.2009		
31			A. C. Shed at Alibaug	7/5/2009	1.56	1.56	PWD	18/05/2010		
32			Laprosy Ward repair Alibaug	23/03/2009	4.78	4.78	PWD	28/08/2012		
33			Nursing School Alibaug	14/12/2009	75.97	75.97	PWD	26/03/2010		
34			Laprosy Ward Alibaug	7/5/2009	23.54	23.54	PWD	24/01/2011		
35			Shed at Third Floor Alibaug	11/8/2009	25.00	25.00	PWD	13/08/2011		
36		Satara	Electric Repair of Kitchen at DH Satara.	1/27/2009	0.47	0.47	PWD	May-12		
37		Satara	Construction of Compound Wall to Post Mortem Room at New Civil Hospital at Satara	1/27/2009	2.28	2.28	PWD	12/5/2009		
38		Satara	Improvement to New Civil Hospital at Satara Repairs of Toilet and Bathroom in Ward No. 1,4,10.	1/27/2009	2.00	2.00	PWD	7/5/2009		
39		Satara	Improvement to New Civil Hospital at Satara Repairs of Toilet Block in Ward No. 2, 7, 9.	1/27/2009	2.00	2.00	PWD	7/5/2009		
40		Satara	Improvement to New Civil Hospital at Satara Construction of Hall in East Side Terrace in Nurses Hostel.	1/27/2009	5.80	5.80	PWD	4/9/2009		
41		Satara	Improvement to New Civil Hospital at Satara Repairs of Toilet block, Water Proofing, Doors and Windows and Drainage Line in Ward No.11	1/27/2009	2.93	2.93	PWD	10/5/2009		
42		Nashik	NARSING SCHOOL Repairs & Maint./Renovation	Jun-2008	19.50	19.49	PWD	Mar-2009		
43		Nashik	Civil Hospital nashik Main Gate Constructions	Aug-2008	5.51	5.51	PWD	Mar-2009		
44		Nashik	NARSING SCHOOL Civil Hos.Nashik, Narsing Hostel Repairs	Jan-2009	2.49	2.49	PWD	Mar-2009		
45		Nashik	Civil Hospital nashik Dental Clinic dep. Repairs	Feb-2009	1.98	1.98	PWD	Mar-2009		
46		Nashik	Civil Hospital nashik Lab. Renovation	Feb-2009	9.74	9.74	PWD	Apr-2009		
47		Nashik	Civil Hospital nashik ICU Section 1st Flour Constructions	Feb-2009	12.12	19.98	PWD	May-2009		
48		Nashik	Civil Hospital nashik OPD, Ayush Section 1st Flour Constructions	Mar-2009	10.00	10.00	PWD	Jul-2009		
49		Nashik	Trama Care Unit PWD GRANT Distribut.	Mar-2009	24.92	24.92	PWD	Oct-09		
50		Nashik	Cunst. Of telemedicine room	Mar-09	1.78	1.78	PWD	May-09		
51		Nashik	Internal Colouring	Mar-09	7.32	7.32	PWD	Apr-09		
52		Nashik	Ayush Ward	Mar-09	7.35	7.35	PWD	Oct-09		
53		Nashik	M&R to D.H at A'Nagar	18/07/2008	8.5	8.36	IDW	24.02.09		
54		Nashik	M&R to D.H (old) at A'Nagar	22/12/2008	2.86	2.85	IDW	23.06.09		
55		Dhule	Repairs to Staff Qtr. At DH Dhule	25/3/2010	2.00	2.00	PWD	Jan-12		
56		Dhule	Arogya Bhawan Dhule	29/08/2009	33.82	33.82	PWD	Jan-12		
57		Jalgaon	District Hospital Training Extension	30/03/2009	51.80	51.80	PWD	21/03/2011		
58		Jalgaon	District Hospital Express Feeder Extension	30/03/2009	73.08	73.08	PWD	30/03/2010		
59		Jalgaon	Expres Fider	23/07/2009	45.71	45.71	PWD	20/03/2010		
60		Beed	Providing Chemical water Proofing to 100 Beded civil Hospital	17/12/07	1.66	1.66	IDW	7/3/2008		
61		Beed	Providing chemical water proofing to OPD building (part -I)	17/12/08	1.84	0.69	IDW	7/5/2008		
62		Beed	Providing chemical water proofing to OPD building (part -II)	17/12/09	1.84	0.95	IDW	7/5/2008		
63		Beed	Providing chemical water proofing to OPD building (part -III)	17/12/10	1.96	1.96	IDW	7/3/2008		
64		Beed	Providing Chemical water proofing to mian building (Part - I)	17/12/11	1.92	1.92	IDW	7/3/2008		
65		Beed	Providing Chemical water proofing to mian building (Part - II)	17/12/12	1.44	1.44	IDW	7/3/2008		
66		Beed	Providing Chemical water proofing to mian building (Part - III)	17/12/13	1.61	1.61	IDW	7/3/2008		
67		Beed	Providing Chemical water proofing to mian building (Part - IV)	17/12/14	1.46	1.46	IDW	7/3/2008		
68		Beed	Providing Colouring to main building civil hospital (Part - I)	17/12/15	1.76	1.76	IDW	7/5/2008		
69		Beed	Providing colouring to OPD building (Part - I)	17/12/16	1.97	1.84	IDW	7/3/2008		
70		Beed	Providing colouring to OPD building (Part - II)	17/12/17	1.9	1.84	IDW	7/3/2008		
71		Beed	Providing Colouring and flowing in 100 beded Civil Hospital (Part - I)	17/12/18	1.51	0.37	IDW	7/5/2008		
72		Beed	Providing colouring and flowing in 100 beded Civil Hospital (Part - II)	17/12/19	1.15	0.33	IDW	7/5/2008		
73		Beed	Repairs to civil hospital @ beed inner side (sanitary arrangement part - I)	5/3/2008	1.89	1.90	IDW	5/6/2008		
74		Beed	Repairs to civil hospital @ beed inner side (sanitary arrangement part - II)	5/3/2008	1.95	1.95	IDW	5/6/2008		
75		Beed	Repairs to civil hospital @ beed inner side (sanitary arrangement part - III)	5/3/2008	1.84	1.84	IDW	5/6/2008		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
76	Beed	Beed	Repairs to civil hospital @ beed inner side (sanitary arrangement part - IV)	5/3/2008	1.91	1.91	IDW	5/6/2008		
77		Beed	Repairs to civil hospital @ beed inner side (sanitary arrangement part - V)	5/3/2008	1.89	1.88	IDW	5/6/2008		
78		Beed	Repairs to Civil hospital @ beed outer side (sanitary arrangement part - I)	5/3/2008	1.24	1.24	IDW	5/6/2008		
79		Beed	Repairs to Civil hospital @ beed outer side (sanitary arrangement part - II)	5/3/2008	1.24	1.24	IDW	5/6/2008		
80		Beed	Repairs to Civil hospital @ beed outer side (sanitary arrangement part - III)	5/3/2008	1.75	1.76	IDW	5/6/2008		
81		Beed	Repairs to Civil hospital @ beed outer side (sanitary arrangement part - IV)	5/3/2008	1.71	1.65	IDW	5/6/2008		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
82		Beed	Repairs to Civil hospital @ beed outer side (sanitary arrgament part- V)	5/3/2008	1.96	1.97	IDW	5/6/2008		
83		Beed	Repairs to Civil hospital @ beed outer side (sanitary arrgament part-VI)	5/3/2008	0.6	0.60	IDW	5/6/2008		
84		Beed	Repairs toNurses training center civil Hospital @ beed (part - I)	5/3/2008	1.88	1.89	IDW	30/07/2008		
85		Beed	Repairs toNurses training center civil Hospital @ beed (part - II)	5/3/2008	1.86	1.87	IDW	30/07/2008		
86		Beed	Repairs toNurses training center civil Hospital @ beed (part - III)	5/3/2008	1.90	1.91	IDW	15/09/2008		
87		Beed	Repairs toNurses training center civil Hospital @ beed (part - IV)	5/3/2008	1.04	0.98	IDW	15/09/2008		
88		Beed	Repairs toNurses training center civil Hospital @ beed (part - V)	5/3/2008	1.16	1.16	IDW	15/09/2008		
89		Beed	Repairs toNurses training center civil Hospital @ beed (part - VI)	5/3/2008	1.88	1.87	IDW	15/09/2008		
90		Beed	Repairs toNurses training center civil Hospital @ beed (part - VII)	5/3/2008	1.03	1.02	IDW	15/09/2008		
91		Beed	Repairs toNurses training center civil Hospital @ beed (part - VIII)	5/3/2008	1.72	1.72	IDW	15/09/2008		
92		Beed	Repairs toNurses training center civil Hospital @ beed (part - IX)	5/3/2008	1.74	1.74	IDW	15/09/2008		
93		Beed	Repairs toNurses training center civil Hospital @ beed (part - X)	5/3/2008	1.57	1.57	IDW	15/09/2008		
94		Beed	Repairs toNurses training center civil Hospital @ beed (part - XI)	5/3/2008	1.03	1.04	IDW	15/09/2008		
95		Beed	Repairs to Nurses Hotel building civil hospital beed part - I	5/3/2008	1.55	1.55	IDW	15/09/2008		
96		Beed	Repairs to Nurses Hotel building civil hospital beed part - II	5/3/2008	0.95	0.95	IDW	15/09/2008		
97		Beed	Repairs to Glass windows in the premises Civil hospital beed	5/3/2008	1.88	1.85	IDW	15/09/2008		
98		Beed	Repairs to T.B. Section building premises civil hospital	5/3/2008	1.98	1.88	IDW	15/09/2008		
99		Beed	Repairs to eye hospital building civil hospital civil hospital	5/3/2008	1.85	1.83	IDW	15/09/2008		
100	Osmanabad	Osmanabad	Electrification to burn ward at D.H. Osmanabad	Dec-08	5.00	5.00	PWD	Mar-10		
101		Osmanabad	Citi scan exp. Fider D.H. Osmanabad	Dec-08	1.92	1.92	PWD	Mar-10		
102		Osmanabad	Daining hall at D.H. Osmanabad	Dec-08	14.37	14.37	PWD	Mar-10		
103		Osmanabad	NICU Electrification	Dec-08	0.38	0.38	PWD	Mar-10		
104	Hingoli	Hingoli	Tele- Medicine Room	09.10.2008	4.52	4.43	IDW	31.03.2010		
105		Hingoli	Construction of Garden	26.03.2008	2.50	1.50	IDW	22.09.2009		
106		Hingoli	Repairings of water tank, Ambulance	26.03.2009	2.00	2.00	Pwd	31.03.2010		
107		Hingoli	Internal Road	30.03.2009	3.00	3.00	Pwd	31.03.2010		
108		Buldana	Conersion of old C.S. office into medical store @ D.H. Buldana	Jun-08	3.23	1.92	IDW	31/03/2009		
109		Buldana	Extra work Aluminium cabine, tiles flooring in old C.S. @ D.H. Buldana	Jun-08	1.98	1.69	IDW	31/03/2009		
110		Buldana	Renovation of Nursing School Building @ D.H. Buldana	Jun-08	24.93	24.44	IDW	31/03/2009		
111		Buldana	Renovation of Blood storage component unit @ D.H. Buldana	Jun-08	8.55	8.08	IDW	31/03/2009		
112		Buldana	Water supply work in D.H. @ Buldana	Jun-08	1.14	0.66	IDW	31/03/2009		
113		Buldana	Renovation of Reneal dialysis unit @ D.H. Buldana	Jun-08	13.49	13.45	IDW	31/03/2009		
114		Buldana	Fixing paver block @ D.H. Buldana	Jun-08	1.99	1.98	IDW	31/03/2009		
115		Buldana	Renovation & Colouring from O.P.D. to dialysis Rout @ D.H. Buldana	Jun-08	1.97	1.96	IDW	31/03/2009		
116		Buldana	Electrification in Dialysis unit @ D.H. Buldana	Jun-08	9.38	8.84	IDW	31/03/2009		
117		Buldana	Sanction, Aluminum work, W.C./Bath & extra work @ D.H. Buldana	Jun-08	5.27	5.27	IDW	31/03/2009		
118		Buldana	Repairs to Training room & office @ D.H. Buldana	Jun-08	0.25	0.25	IDW	31/03/2009		
119		Akola	Main Hospital	Jun-08	1.99	0.66	IDW	22.03.2009		
120		Akola	Main Hospital	Jun-08	1.99	1.90	IDW	22.03.2009		
121		Akola	Main Hospital	Jun-08	20.00	20.00	IDW	31.03.2010		
122		Washim	Construction of Tin shed at District Hospital at Washim.	Jun-08	2.42	2.14	IDW	24.10.2008		
123		Washim	Construction of Telemedicine building at District Hospital at Washim.	Jun-08	4.18	3.34	IDW	28.04.2009		
124		Washim	Repairs to District Hospital at Washim.	Jun-08	1.86	1.24	IDW	31.08.2008		
125		Washim	Repairs to Water supply & Elect. At District Hospital at Washim.	Jun-08	1.30	0.48	IDW	17.03.2009		
126		Washim	Repairs to pipe line at District Hospital at Washim.	Jun-08	0.30	0.30	IDW	31.03.2009		
127		Washim	Repairing at District Hospital at Washim.	Jun-08	9.28	9.28	IDW	31.03.2009		
128	Nagpur	Nagpur	Compound Wall, Nagpur	Jun-08	9.99	9.99	IDW	31-10-2009		
129		Nagpur	Repairs of Nurse Hostel, Nagpur	Jun-08	10.00	10.00	IDW	31-10-2009		
Total					801.56	796.13				