

List of New Construction Works under NRHM

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Kalyan	Manpada	03.11.2009	11.24	10.58	IDW	30.08.2010		
2		Bhiwandi	Kuhe	21.11.2009	9.83	8.42	IDW	25.06.2011		
3		Bhiwandi	Zidke	23.11.2009	9.43	8.36	IDW	25.06.2011		
4		Dahanu	Saravali	23.11.2009	13.05	12.06	IDW	30.09.2010		
5		Dahanu	Ambavali	03.11.2009	12.98	12.90	IDW	30.07.2010		
6		Mahad	Sheltoli	21/07/2009	14.23	10.48	IDW	2/11/2010		
7		Poladpur	Kapade BK	21/08/2009	11.53	10.23	IDW	3/12/2010		
8	RAIGAD	Mahad	Varandh	24/08/2009	11.51	11.34	IDW	31/03/2011		
9		Karjat	Khandape	24/08/2009	14.23	13.33	IDW	6/1/2011		
10		Sudhagad	Nenawali	24/08/2009	14.23	12.08	IDW	29/03/2011		
11		Pen	Kamarli	24/08/2009	14.23	10.84	IDW	21/03/2011		
12		Tala	Talegaon	24/08/2009	11.34	12.10	IDW	28/03/2011		
13		Poladpur	Sakhar	24/08/2009	11.51	11.00	IDW	11/3/2011		
14		Karjat	Kodivale	24/08/2009	14.23	14.08	IDW	8/12/2011		
15	Sindhudurg	Malwan	Kunkawale	25/08/2009	9.96	9.22	IDW	31/03/2010		
16		Kudal	Wadiwarwade	25/08/2009	9.96	9.96	IDW	31/03/2010		
17		Vaibhavwadi	Nerle	25/08/2009	9.96	9.96	IDW	31/03/2010		
18		Vaibhavwadi	Kolpe	25/08/2009	9.96	9.68	IDW	31/03/2010		
19		Kankawali	Karul	25/08/2009	9.96	9.23	IDW	31/03/2010		
20		Lanja	Khawadi	29.07.2009	12.20	11.20	IDW	25.01.2011		
21	Ratnagiri	Khed	Kashedi	29.07.2009	12.50	12.20	IDW	25.01.2011		
22		Ratnagiri	Gaokhadi	29.07.2009	12.30	12.30	IDW	25.01.2011		
23		Sangameshwar	Ambavali	29.07.2009	12.20	12.20	IDW	25.01.2011		
24		Chiplun	Durgwadi	29.07.2009	12.25	12.20	IDW	25.01.2011		
25		Rajapur	Bhoo	29.07.2009	12.27	9.82	IDW	25.01.2011		
26		Guhagar	Palpen	29.07.2009	11.30	9.82	IDW	25.01.2011		
27		Rajapur	Kelwali	29.07.2009	12.35	12.31	IDW	25.01.2011		
28		Chiplun	Kumbharli	29.07.2009	12.92	12.80	IDW	25.01.2011		
29		Khed	Chorawane	29.07.2009	11.59	9.98	IDW	25.01.2011		
30		Sangameshwar	Pochari	29.07.2009	11.51	11.40	IDW	25.01.2011		
31		Chiplun	Nadivase	29.07.2009	11.40	11.38	IDW	25.01.2011		
32	Khed	Lavel	29.07.2009	11.81	11.80	IDW	25.01.2011			
33	Pune	Mandangad	Nargoli	29.07.2009	11.45	11.42	IDW	25.01.2011		
34		Baramati	Murum	1.01.2009	12.87	9.99	IDW	28.02.2010		
35		Shirur	Fakate	29.11.2008	12.47	10.52	IDW	30.03.2012		
36		Daund	Deulgaonada	20.10.2008	12.65	11.82	IDW	24.03.2011		
37		Haveli	Bahuli	25.02.2009	14.79	9.63	IDW	29.03.2011		
38		Junnar	Wadgaon Anand	25.02.2009	12.95	11.21	IDW	13.01.2010		
39		Haveli	Naigaon	25.02.2009	13.90	9.59	IDW	8.02.2012		
40		Daund	Koregaon Bhiwar	22.02.2009	13.67	10.44	IDW	12.10.2010		
41		Shirur	Ranjangaon Sandas	25.02.2009	12.11	10.66	IDW	06.03.2012		
42		Baramati	Kololi	3.07.2009	12.19	10.03	IDW	29.03.2011		
43		Junnar	Jadhavwadi	25.02.2009	13.48	11.63	IDW	2.03.2010		
44		Daund	Bhandgaon	25.02.2009	12.02	8.77	IDW	2.10.2010		
45		Indapur	Pimpri Bk	1.01.2009	12.80	10.66	IDW	2.10.2010		
46		Khed	Wahagaon	21.01.2009	12.50	10.77	IDW	15.03.2011		
47	Satara	Koregaon	Sonke	8/18/2009	13.59	11.81	IDW	2/17/2010		
48		Patan	Mathachiwadi	8/26/2009	13.17	10.93	IDW	9/2/2010		
49		Khatav	Budhi	8/26/2009	13.75	11.00	IDW	8/23/2010		
50		Khatav	Pimpri	8/18/2009	13.56	12.05	IDW	7/5/2010		
51		Khatav	Dharpudi	8/26/2009	13.80	12.07	IDW	7/8/2010		
52		Karad	Kusur	8/18/2009	13.54	11.68	IDW	2/18/2011		
53		Karad	Salshirambe	8/18/2009	13.79	10.93	IDW	2/16/2010		
54		Patan	Mahind	8/18/2009	13.90	10.70	IDW	8/22/2010		
55		Patan	Diwashi Khurd	8/26/2009	13.85	10.2	IDW	7/30/2010		
56		Patan	Mandure	8/26/2009	13.85	10.03	IDW	7/27/2010		
57	Kadegaon	Walwa	Bagani	10.09.2009	1.20	10.20	IDW	30.05.2010		
58		Kadegaon	Sonsal	10.09.2009	10.20	11.07	IDW	25.01.2010		
59		K.mahankal	Kucchi	15.06.2009	12.77	10.38	IDW	30.05.2010		
60		Jath	Avandhi	10.08.2009	13.57	11.96	IDW	11.04.2011		
61		Jath	Utagi	10.07.2009	13.78	10.00	IDW	11.04.2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
62	Sangli	Kadegaon	Shalgaon	15.11.2009	12.57	10.64	IDW		20.07.2010	
63		Khanapur	Nagewadi	15.11.2009	12.80	9.19	IDW		31.03.2011	
64		Tasgaon	Sawarde	20.10.2009	12.58	10.85	IDW		30.11.2010	
65		Jath	Tikondi	15.11.2009	13.82	10.53	IDW		30.11.2010	
66		Jath	Daribadachi	10.07.2009	13.49	10.27	IDW		25.06.2010	
67		Jath	Asangi (Tu)	15.11.2009	13.89	11.35	IDW		11.04.2010	
68		Miraj	K. Digraj	10.07.2009	12.44	10.35	IDW		25.06.2010	
69		Walwa	Kameri	15.11.2009	12.13	8.73	IDW		25.06.2010	
70		Jath	Konikonur	15.11.2009	13.44	10.30	IDW		11.08.2010	
71		Tasgaon	Anjani	31.12.2009	12.64	11.48	IDW		25.10.2010	
72		Jath	K. Boblad	31.12.2009	13.99	12.41	IDW		25.10.2010	
73		Jath	Balgaon	10.08.2009	14.29	12.49	IDW		20.09.2010	
74		Jath	Suslad	15.11.2009	14.29	11.67	IDW		20.07.2010	
75		Jath	Boragi	15.11.2009	13.78	12.18	IDW		25.10.2010	
76		Miraj	Salgare	10.07.2009	12.66	9.62	IDW		31.10.2010	
77		Walwa	Chikurde	10.07.2009	13.49	11.72	IDW		30.05.2010	
78		Jath	Bilur	31.12.2009	13.36	10.94	IDW		30.05.2010	
79		Ajra	Belewadi	8/28/2009	10.57	10.26	IDW		31-3-2010	
80		Kolhapur	Kagal	3/23/2010	11.01	10.57	IDW		8-4-2011	
81	Kagal		Karnur	8/28/2009	10.97	11.25	IDW		25-3-2010	
82	Nashik	Chandwad	Shelu	01.07.2009	10.99	10.65	IDW		31.03.2010	
83		Baglan	Danesaudane	01.07.2009	12.88	12.77	IDW		31.03.2010	
84		Igatpuri	Murdambi	01.07.2009	11.72	10.20	IDW		31.03.2010	
85		Igatpuri	Gonde	01.07.2009	11.68	9.30	IDW		31.03.2010	
86		Rahuri	Kukkadvedhe	07.11.2009	17.75	14.03	IDW		26.10.2010	
87		Shrigonda	Takkilonar	07.11.2009	16.67	13.62	IDW		09.09.2010	
88		Parner	Wadazire	07.11.2009	16.45	13.75	IDW		05.08.2010	
89		Parner	Palve Bk	07.11.2009	15.45	12.57	IDW		26.10.2010	
90		Jamkhed	Ghodegaon	07.11.2009	16.08	13.38	IDW		11.10.2010	
91		Pathardi	Chichondi (Shiral)	07.11.2009	16.77	13.70	IDW		21.09.2011	
92		Newasa	Barhanapur	07.11.2009	16.35	14.19	IDW		25.12.2010	
93		Newasa	Gevrai	24.12.2009	16.41	13.31	IDW		20.08.2010	
94		Rahata	Nimgaonnighoi	07.11.2009	17.76	14.46	IDW		05.12.2010	
95		Rahata	Shingave	07.11.2009	18.4	15.19	IDW		15.10.2010	
96		Rahata	Sakuri	07.11.2009	17.59	15.71	IDW		26.09.2010	
97		Rahata	Changdevnagar	07.11.2009	18.12	15.29	IDW		15.10.2010	
98		Karjat	Bhose	07.11.2009	16.29	13.89	IDW		14.09.2011	
99		Karjat	Nandurkhandarmal	07.11.2009	19.36	16.14	IDW		24.05.2011	
100		Nagar	Khadaki	07.11.2009	16.33	14.06	IDW		03.11.2010	
101	Nagar	Ralegan Mhasoba	13.08.2009	10.65	10.44	IDW		06.05.2010		
102	Nandurbar	Akkalkuwa	Gaman	20/7/2009	13.85	13.85	IDW		23/3/2010	
103		Akkalkuwa	Danel	20/7/2009	13.85	13.85	IDW		11/12/2009	
104		Akkalkuwa	Urmilamal	20/7/2009	13.85	13.85	IDW		11/12/2009	
105		Dhadgoan	Bhadal (Billeawan)	20/7/2009	13.85	13.85	IDW		6/2/2010	
106		Dhadgoan	Nimgavahan (Keli)	20/7/2009	13.85	13.85	IDW		23/3/2010	
107		Dhadgoan	Bhusha	20/7/2009	13.85	13.85	IDW		23/3/2010	
108		Sillod	Railgaon	8/29/2009	10.39	9.79	IDW		3/31/2012	
109		Aurangabad	Khodagaon	8/29/2009	13.20	10.17	IDW		3/31/2012	
110		Gangapur	Kate - Pimpalgao	10/26/2009	13.20	13.20	IDW		10/26/2013	
111	Aurangabad	Kannad	Chinchkheda (Bu.)	5/30/2009	10.96	10.95	IDW		3/25/2012	
112		Soyegaon	Nimbora	5/30/2009	11.29	9.99	IDW		3/20/2013	
113		Vaijapur	Balegaon	7/1/2009	12.43	12.33	IDW		3/31/2012	
114		Vaijapur	Sakegaon	2/24/2010	11.31	11.29	IDW		3/31/2012	
115	Osmanabad	Umarga	Malgi Tal.	01.07.2009	17.20	17.41	IDW		01.03.2011	
116		Umarga	Yenegur	01.07.2009	16.93	17.51	IDW		01.03.2011	
117		Umarga	Madaj	01.07.2009	17.11	16.73	IDW		01.03.2011	
118		Lohara	Salagaon	01.07.2009	18.24	17.49	IDW		01.03.2011	
119		Washi	Pargaon	10.11.2009	16.97	16.67	IDW		01.03.2011	
120	Latur	Shirur (Anantpal)	Shirur Anantpal	20.07.2009	12.00	11.18	IDW		20.02.2010	
121	Jalna	Jalna	Manegaon	10/31/2008	10.31	7.37	IDW		3/4/2010	
122		Ghansawangi	Rajegaon	10/31/2008	10.29	7.35	IDW		3/31/2010	
123	Nanded	Nanded	Pawadewadi	17/01/2009	13.00	12.53	IDW		2/21/2010	
124		Hadgaon	lingapur	21/08/2009	15.00	13.50	IDW		3/23/2010	
125		Kandhar	Halda	21/08/2009	15.00	11.54	IDW		2/22/2010	
126		Mahur	Hadsani	21/08/2009	15.00	13.50	IDW		3/22/2010	
127		Nanded	Kamtha (Ja)	21/08/2009	15.00	12.71	IDW		3/22/2010	
128	Hingoli	Sengon	Kahakar Bk.	29.03.2010	12.51	11.94	IDW		31.03.2011	
129		Sengon	Kendra Bk.	29.03.2010	12.08	12.26	IDW		31.03.2011	
130		Basmat	At Borala	29.03.2010	10.89	10.53	IDW		29.03.2011	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
131	Amravati	Daryapur	Chandikapur	20.10.2008	13.03	13.03	IDW		20.02.2010		
132		Nandgaon Khandeshwar	Dhanora Fasi	20.10.2008	14.85	12.44	IDW		30.08.2009		
133		Nandgaon Khandeshwar	Hiwara	20.10.2008	13.09	13.53	IDW		25.03.2010		
134		Chandur Rly.	Malkhed	20.10.2008	14.95	12.86	IDW		27.03.2010		
135		Anjangaon Surji	Nimbhari	20.10.2008	14.77	13.26	IDW		30.04.2010		
136		Amravatal	Pohara	20.10.2008	10.28	9.85	IDW		22.03.2010		
137		Achalpur	Yeota	20.10.2008	12.99	13.87	IDW		29.03.2010		
138		Mehkar	Andhrud	01.05.2010	14.55	12.00	IDW		31.03.2011		
139		Motala	Rohinkhed	01.05.2010	14.88	13.05	IDW		31.03.2011		
140		Khangaon	Shirla Nemane	01.05.2010	14.36	13.63	IDW		31.03.2011		
141	Buldana	Khangaon	Sutala	01.05.2010	14.88	14.43	IDW		31.03.2011		
142		Shegaon	Chincholi	01.05.2010	14.80	13.53	IDW		31.03.2011		
143		chikhli	Kawala	01.05.2010	14.94	12.96	IDW		31.03.2011		
144		chikhli	Warkhed	01.05.2010	14.95	13.64	IDW		31.03.2011		
145		S.Raja	Sonushi	01.05.2010	14.98	13.74	IDW		31.03.2011		
146		Motala	Talani	01.05.2010	14.99	14.76	IDW		31.03.2011		
147		Akot	Umara	12.01.2009	15.21	14.32	IDW		19/05/2010		
148		Patur	Charangaon	20.01.2009	14.79	14.05	IDW		28/04/2010		
149	Akola	Murtizapur	Lakhapuri	15.02.2009	14.78	12.67	IDW		07/05/2010		
150		Murtizapur	Sirso	20.03.2009	14.61	12.93	IDW		19/06/2010		
151		Akola	Ridhora	20.03.2009	14.85	12.80	IDW		13/06/2010		
152		Murtizapur	Borta	15.03.2009	15.22	13.25	IDW		01/06/2010		
153		Akola	Ghusar	18.02.2009	14.91	12.81	IDW		04/06/2010		
154		Akola	Boragaon	11.02.2009	14.82	13.61	IDW		28/05/2010		
155		Akola	Mhaisang	11.02.2009	15.03	13.96	IDW		16/05/2010		
156		Washim	Mangrulpir	Kothari	21.04.2009	13.04	11.13	IDW		22.03.2010	
157			Manora	Umri Bk.	21.09.2009	12.89	10.91	IDW		30.03.2011	
158			Risod	Ghobni	21.09.2009	13.00	9.23	IDW		23.03.2011	
159	Washim		Kekatumra	12.04.2009	13.00	10.32	IDW		15.03.2010		
160	Malegaon		Kavardari	18.02.2009	13.00	10.67	IDW		31.10.2010		
161	Manora		Asola Khu.	10.02.2009	15.78	12.18	IDW		15.03.2010		
162	Malegaon		Karanil	10.02.2009	15.51	12.93	IDW		31.03.2010		
163	Mangrulpir		Hirangi	10.02.2009	15.91	12.54	IDW		31.03.2010		
164	Yavatmal		babulgaon	Construction of SC Bldg. wall compound, CD work, concrete road, paving blocks & bore well at Galavha	3/8/2010	18.20	14.51	IDW		7/27/2011	
165			babulgaon	Construction of SC Bldg. wall compound, CD work, concrete road, paving blocks & bore well at Naigaon	3/8/2010	17.85	17.95	IDW		10/20/2011	
166		babulgaon	Construction of SC Bldg. wall compound, CD work, concrete road, paving blocks & bore well at Virkhed	3/8/2010	17.90	17.85	IDW		12/20/2011		
167		Wani	Construction of SC Bldg. wall compound, CD work, concrete road, paving blocks & bore well at Mendholi	3/26/2010	18.26	17.95	IDW		2/23/2012		
168		Wani	Construction of SC Bldg. wall compound, CD work, concrete road, paving blocks & bore well at Paramdoh	3/1/2011	18.19	17.89	IDW		11/2/2012		
169		Wani	Construction of SC Bldg. wall compound, CD work, concrete road, paving blocks & bore well at Belora	3/26/2010	18.10	17.25	IDW		6/24/2011		
170	Bhandara	Lakhani	Kaneri	29/08/2009	15.33	16.26	IDW		26/5/2010		
171		Pouni	Kondha	29/08/2009	14.98	16.82	IDW		25/5/2010		
172		Mohadi	Wadegaon	29/08/2009	14.98	16.73	IDW		12/1/2012		
173		Pouni	Sindpuri	29/08/2009	14.79	15.98	IDW		15/12/2010		
174		Lakhani	Kharasi	29/08/2009	15.08	15.61	IDW		27/5/2010		
175		Mohadi	Kalamana	29/08/2009	14.98	14.99	IDW		10/8/2010		
176		Lakhandur	Madeghat	29/08/2009	15.16	15.62	IDW		10/6/2010		
177		Lakhandur	Bhagadi	29/08/2009	15.34	16.30	IDW		27/3/2010		
178		Lakhandur	Masal	29/08/2009	15.29	17.08	IDW		25/5/2010		
179		Bhandara	Dhargaoon	29/08/2009	14.92	16.82	IDW		26/5/2010		
180	Gondia	Pouni	Asgaon	29/08/2009	15.02	16.84	IDW		27/5/2010		
181		Pouni	Pilandri	29/08/2009	15.21	14.90	IDW		12/6/2010		
182		Gondia	Korni	20.06.2009	13.00	12.62	IDW		16.04.2009		
183		Gondia	Katangikala	20.06.2009	12.00	11.53	IDW		25.04.2009		
184		Gondia	Sonbhiri	20.06.2009	12.50	12.18	IDW		18.9.2009		
185		Arjuni Mor.	Mahagaon	01.01.2010	12.50	12.50	IDW		26.03.2010		
186		Salekasa	Dhanoli	30.12.2009	12.00	11.87	IDW		18.04.2010		
187		Chandrapur	Chimur.	Hirapur	10.12.2009	17.89	14.89	IDW		31.03.2013	
188			Chimur.	Sawarla	10.12.2009	15.00	12.30	IDW		30.10.2010	
189			Sindewahi	Dongargaon	10.12.2009	21.77	20.82	IDW		25.11.2010	
190	Gadchiroli	Chamorshi	Thakri	21.09.2009	15.00	12.86	IDW		11.07.2013		
191		Aheri	Korepalli	21.09.2009	15.00	11.53	IDW		31.03.2013		
192		Arvi	Parwadi	11/9/2010	27.50	26.104	IDW		29/12/2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
193	Wardha	Deoli	Esapur	11/11/2010	15.35	10.133	IDW	10/9/2012		
194		Seloo	Digras	11/9/2010	15.76	15.116	IDW	15/11/2012		
					2678.99	2411.79				
PHCs/Additional PHCs										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1		Walwa	Kurlap	09.07.2009	59.57	55.33	IDW	10.03.2012		
2	Sangli	Tasgaon	Chinchani	09.07.2009	58.17	56.83	IDW	10.03.2012		
3	Nashik	Niphad	Devgaon	01.07.2009	52.12	48.84	IDW	01.03.2011		
4		Ambajogai	New Construction of Main Building, Quarter, Compound wall, and Electrification at.PHC Ghatnandur	25.10.2009	114.40	112.89	IDW	3/31/2012		
5		Beed	New construction Of Main building Quarter , & Electrification For Primary health center at Yellamghat	20.05.2010	80.00	80.45	IDW	8/31/2012		
6		Georai	New construction Of Main Building , Quarter, Compound wall & Electrification For primary health center at Chaklamba	21.09.2009	121.00	104.63	IDW	3/31/2013		
7		Kajj	New construction Of Main Building, Quarter, Compound wall & Electrification For Primary health center at Bansarola	21.09.2009	119.00	117.87	IDW	3/31/2013		
8		Ashti	New construction Of Main Building, Quarter & Electrification Primary health center at Takalshing	15.11.2009	104.00	102.07	IDW	3/31/2013		
9		Georai	New Construction of Main Building, Quarter, Compound wall, and Electrification at.PHC Talwada	15.11.2009	101.05	94.96	IDW	3/31/2012		
10	Hingoli	Aundha	Lohara	14.08.2009	164.32	163.90	IDW	3/31/2014		
11		Bhandara	Mohdura	2/24/2010	75.00	74.88	IDW	7/2/2012		
12	Bhandara	Pouni	Aasgaon	2/24/2010	75.00	70.68	IDW	16/5/2013		
13		Lakhandur	Kudegaon	2/24/2010	114.00	88.15	IDW	3/31/2014		
14		Arvi	Rohana	20/07/2009	70.18	72.230	IDW	25/11/2012		
15	Wardha	Seloo	Sindi Rly.	20/07/2009	72.66	76.442	IDW	15/11/2012		
					1380.47	1320.15				
CHCs										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Buldana	Lonar	Lonar	01.02.2009	210.38	186.69	IDW	31/03/2013		
2	Wardha	Deoli	Deoli	6/19/2009	310.00	310.00	PWD	31/03/2013		
3		Ashti	Ashti	6/19/2009	315.00	315.00	PWD		In Progress	30/09/2014
					835.38	811.69				
SDHs/Area Hospitals										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Nil										
District Hospitals										

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Nil										
List of Renovation/Upgradation under NRHM										
Sub Centre										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1		Kalyan	Golivali	07.08.2009	2.25	2.22	IDW	30.05.2010		
2		Palaghar	Kirat	23.03.2010	2.76	2.00	IDW	23.05.2010		
3		Palaghar	Nanivali	23.03.2010	2.76	2.06	IDW	23.05.2010		
4		Palaghar	Mari	23.03.2010	2.76	1.92	IDW	23.05.2010		
5		Palaghar	Velgaon	20.03.2010	2.76	2.01	IDW	20.05.2010		
6		Wada	Palsai	20.03.2010	2.76	2.17	IDW	20.05.2010		
7		Wada	Kharivali	20.03.2010	2.76	2.19	IDW	20.05.2010		
8		Wada	Kona	20.03.2010	2.76	2.17	IDW	20.05.2010		
9		Wada	Abitghar	25.03.2010	2.76	1.99	IDW	23.05.2010		
10		Wada	Kelthan	25.03.2010	2.76	2.16	IDW	23.05.2010		
11		Mokhada	Poshera	20.03.2010	2.76	2.21	IDW	20.05.2010		
12		Mokhada	Gonde	20.03.2010	2.76	2.21	IDW	20.05.2010		
13		Mokhada	Bhowadi	20.03.2010	2.76	2.18	IDW	20.05.2010		
14		Mokhada	Hirve	20.03.2010	2.76	2.21	IDW	20.05.2010		
15		Mokhada	Osarvira	20.03.2010	2.76	2.14	IDW	20.05.2010		
16		Shahapur	Dhasai	20.03.2010	2.76	2.05	IDW	20.05.2010		
17		Shahapur	Kharade	20.03.2010	2.76	2.11	IDW	20.05.2010		
18		Shahapur	Malagaon	20.03.2010	2.76	2.06	IDW	20.05.2010		
19		Dahanu	Bapugaon	23.03.2010	2.76	1.73	IDW	23.05.2010		
20		Dahanu	Charoti	23.03.2010	2.76	1.63	IDW	23.05.2010		
21		Dahanu	Kalamdevi	23.03.2010	2.76	1.93	IDW	23.05.2010		
22		Dahanu	Bordi	23.03.2010	2.76	1.94	IDW	23.05.2010		
23		Dahanu	Varor	23.03.2010	2.76	1.85	IDW	23.05.2010		
24		Dahanu	Gangangaon	23.03.2010	2.76	1.92	IDW	23.05.2010		
25		Dahanu	Ranshet	23.03.2010	2.76	1.74	IDW	23.05.2010		
26		Talasar	Kewada	23.03.2010	2.76	1.85	IDW	23.05.2010		
27		Talasar	Uplat	23.03.2010	2.76	1.91	IDW	23.05.2010		
28		Talasar	Sambha	23.03.2010	2.76	1.87	IDW	23.05.2010		
29		Talasar	Savroli	23.03.2010	2.76	1.91	IDW	23.05.2010		
30		Bhiwandi	Dighashi	21.01.2010	2.76	2.09	IDW	20.04.2010		
31		Kalyan	Bhisol Building Repairs	31.08.2009	2.50	2.35	IDW	30.11.2009		
32		Murbad	Nadhaj Building Repairs &Compound Wall Construction	30.08.2009	3.24	2.73	IDW	26.11.2009		
33		Murbad	Narivali Compound Wall Construction	31.08.2009	2.06	1.67	IDW	30.11.2009		
34		Shahapur	Vihigaon Building Repairs	18.02.2010	2.86	2.51	IDW	17.06.2010		
35		Shahapur	Dhakana Building Repairs	03.10.2009	2.18	1.98	IDW	30.12.2010		
36		Bhiwandi	Khaling	07.08.2009	2.32	2.32	IDW	21.01.2010		
37		Bhiwandi	Lakhiwall	31.08.2009	3.19	3.15	IDW	30.11.2009		
38		Bhiwandi	Pachhapur Building Repairs	31.08.2009	2.04	1.73	IDW	29.11.2009		
39		Mokhada	Dolhara	31.08.2009	3.19	2.93	IDW	30.11.2009		
40		Mokhada	Palsunda	31.08.2009	1.24	1.24	IDW	30.11.2009		
41		Mokhada	Osarvira	31.08.2009	1.24	1.23	IDW	30.11.2009		
42		Mokhada	Sakhari	31.08.2009	1.74	1.73	IDW	30.11.2009		
43		Wada	Mangathane Building Repairs	05.10.2009	2.63	2.31	IDW	30.12.2009		
44		Wada	Khaira Building Repairs	18.09.2009	1.38	1.30	IDW	15.12.2009		
45		Wada	Tuse Building Repairs	31.08.2009	2.74	2.56	IDW	30.11.2009		
46		Wada	Bhaveghar Compound Wall Construction.	31.08.2009	2.36	2.35	IDW	27.11.2009		
47		Vikramgad	Pochada Building Repairs &Compound Wall Repairs	31.08.2009	2.90	2.61	IDW	28.11.2009		
48		Jawhar	Kogada	21.01.2010	2.82	2.82	IDW	20.04.2010		
49		Palaghar	Parnali	31.08.2009	2.87	2.64	IDW	27.11.2009		
50		Palaghar	Shigaon	09.03.2010	1.87	1.65	IDW	05.06.2010		
51		Jawhar	Medhe	31.08.2009	0.77	0.77	IDW	30.11.2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
52	Thane	Jawhar	Medhe	31.08.2009	2.27	1.55	IDW	30.11.2009		
53		Bhiwandi	Digashi	08.10.2010	2.63	1.95	IDW	12.10.2010		
54		Wada	Kona	07.08.2009	1.74	1.18	IDW	20.04.2010		
55		Wada	Wada2	07.08.2009	1.22	1.10	IDW	30.11.2010		
56		Palaghar	Alewadi	13.01.2010	1.82	1.74	IDW	12.04.2010		
57		Palaghar	Velgaon	18.02.2010	1.87	1.59	IDW	15.04.2010		
58		Palaghar	Kharekuran	09.03.2010	2.11	1.42	IDW	07.04.2010		
59		Palaghar	Kondhan	25.01.2010	1.78	1.60	IDW	20.04.2010		
60		Vikramgad	Gavilpada	21.01.2010	0.48	0.48	IDW	20.02.2010		
61		Ambernath	Amibeshiv	16.11.2009	0.93	0.64	IDW	01.03.2010		
62		Bhiwandi	Pachhapur	16.11.2009	1.07	1.07	IDW	01.03.2010		
63		Dahanu	Chari	16.11.2009	0.93	0.67	IDW	01.03.2010		
64		Dahanu	Khunavade	16.11.2009	1.08	1.08	IDW	01.03.2010		
65		Dahanu	Bordi	16.11.2009	0.93	0.92	IDW	01.03.2010		
66		Dahanu	Ambesari	16.11.2009	0.96	0.96	IDW	01.03.2010		
67		Bhiwandi	Padgha	16.11.2009	1.04	1.04	IDW	01.03.2010		
68		Dahanu	Bapugaon	16.11.2009	0.93	0.92	IDW	01.03.2010		
69		Dahanu	Murbad	16.11.2009	0.93	0.92	IDW	01.03.2010		
70		Dahanu	Waghadi	16.11.2009	0.96	0.96	IDW	01.03.2010		
71		Mokhada	Mokhada1	16.11.2009	0.93	0.72	IDW	01.03.2010		
72		Mokhada	Poshera	16.11.2009	0.93	0.72	IDW	01.03.2010		
73		Murbad	Narivali	16.11.2009	0.93	0.64	IDW	01.03.2010		
74		Palaghar	Wave	16.11.2009	1.08	1.08	IDW	01.03.2010		
75		Palaghar	Shizeaon	16.11.2009	1.00	1.00	IDW	01.03.2010		
76		Palaghar	Agarwadi	16.11.2009	0.93	0.85	IDW	01.03.2010		
77		Shahapur	Mugaon	16.11.2009	0.93	0.92	IDW	01.03.2010		
78		Shahapur	Sakadbav	16.11.2009	0.96	0.96	IDW	01.03.2010		
79		Talasar	Kawada	16.11.2009	1.00	1.00	IDW	01.03.2010		
80		Talasar	Vevij2	16.11.2009	1.00	1.00	IDW	01.03.2010		
81		Wada	Devgon	16.11.2009	0.93	0.64	IDW	01.03.2010		
82		Wada	kone	16.11.2009	0.93	0.93	IDW	01.03.2010		
83		Wada	Parli	16.11.2009	0.93	0.62	IDW	01.03.2010		
84		Wada	Ujanii	16.11.2009	0.93	0.93	IDW	01.03.2010		
85		Wada	Wada 2	16.11.2009	0.93	0.93	IDW	01.03.2010		
86		Murbad	Nadhai	16.11.2009	0.93	0.93	IDW	01.03.2010		
87		Mokhada	Mokhada 2	16.11.2009	0.93	0.93	IDW	01.03.2010		
88		Palaghar	Velgaon	16.11.2009	0.93	0.64	IDW	01.03.2010		
89		Palaghar	Kondhan	16.11.2009	0.93	0.65	IDW	01.03.2010		
90		Palaghar	Kirat	16.11.2009	0.93	0.73	IDW	01.03.2010		
91		Palaghar	Delwadi	16.11.2009	0.93	0.63	IDW	01.03.2010		
92		Palaghar	Alewadi	16.11.2009	0.93	0.57	IDW	01.03.2010		
93		Shahapur	Nandgaon	16.11.2009	0.93	0.53	IDW	01.03.2010		
94		Talasar	Uplat	16.11.2009	0.93	0.61	IDW	01.03.2010		
95		Murbad	Vidhe	16.11.2009	0.93	0.93	IDW	01.03.2010		
96		Palaghar	Vave	16.11.2009	1.09	0.69	IDW	01.03.2010		
97		Murbad	Talegaon	16.11.2009	1.09	0.69	IDW	01.03.2010		
98		Murbad	Devpe	16.11.2009	1.09	0.79	IDW	01.03.2010		
99		Murbad	Sasne	16.11.2009	1.09	0.69	IDW	01.03.2010		
100		Murbad	Kishor	16.11.2009	1.09	0.69	IDW	01.03.2010		
101		Murbad	Asole	16.11.2009	1.09	1.09	IDW	01.03.2010		
102		Murbad	Karvele	16.11.2009	1.09	0.70	IDW	01.03.2010		
103		Bhiwandi	Armane	16.11.2009	1.09	0.76	IDW	01.03.2010		
104		vasai	Usgaon	16.11.2009	1.09	0.75	IDW	01.03.2010		
105		Bhiwandi	Dighashi	16.11.2009	1.09	0.76	IDW	01.03.2010		
106		Bhiwandi	Kolivali	16.11.2009	1.09	0.97	IDW	01.03.2010		
107		Bhiwandi	Hiwali	16.11.2009	1.09	0.76	IDW	01.03.2010		
108		Dahanu	Dhamangaon	16.11.2009	1.09	0.97	IDW	01.03.2010		
109		Shahapur	Dhake	16.11.2009	1.09	1.09	IDW	01.03.2010		
110		Shahapur	Washala	16.11.2009	1.09	1.09	IDW	01.03.2010		
111		Shahapur	Shird	16.11.2009	1.09	1.09	IDW	01.03.2010		
112		Shahapur	Vhigaon	16.11.2009	1.09	1.09	IDW	01.03.2010		
113		Shahapur	Dhamani	16.11.2009	1.09	1.09	IDW	01.03.2010		
114		Shahapur	Ratandhale	16.11.2009	1.09	0.81	IDW	01.03.2010		
115		Shahapur	Asnoli	16.11.2009	1.09	0.74	IDW	01.03.2010		
116		Shahapur	Dahivali	16.11.2009	1.09	0.66	IDW	01.03.2010		
117		Shahapur	Kanve	16.11.2009	1.09	0.74	IDW	01.03.2010		
118		Ambernath	Chon	16.11.2009	1.09	0.73	IDW	01.03.2010		
119		Ambernath	Boradpada	16.11.2009	1.09	0.71	IDW	01.03.2010		
120		Talasar	Savane	16.11.2009	1.09	0.72	IDW	01.03.2010		
121		Talasar	Karanjgaon	16.11.2009	0.69	0.70	IDW	01.03.2010		
122		Murbad	Shivle	16.11.2009	0.55	0.48	IDW	01.03.2010		
123		Palaghar	Parnali	16.11.2009	0.55	0.49	IDW	01.03.2010		
124		Wada	Varle	16.11.2009	0.55	0.48	IDW	01.03.2010		
125		Dahanu	Raytali	16.11.2009	0.55	0.50	IDW	01.03.2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
126		Palaghar	Man	16.11.2009	0.55	0.50	IDW	01.03.2010		
127		Wada	Khupari	16.11.2009	0.48	0.47	IDW	01.03.2010		
128		Wada	Khutal	16.11.2009	0.48	0.47	IDW	01.03.2010		
129		Wada	Kanchad	16.11.2009	0.48	0.48	IDW	01.03.2010		
130		Wada	Bramhangaon	16.11.2009	0.48	0.47	IDW	01.03.2010		
131		Wada	Sonale	16.11.2009	0.48	0.47	IDW	01.03.2010		
132		Talasa	Vevji 1	16.11.2009	0.60	0.53	IDW	01.03.2010		
133		Shahapur	Piwali	16.11.2009	0.60	0.53	IDW	01.03.2010		
134		Bhiwandi	Pimpalghar	16.11.2009	0.53	0.53	IDW	01.03.2010		
135		Bhiwandi	Dughad	16.11.2009	0.53	0.53	IDW	01.03.2010		
136		Bhiwandi	Eksal	16.11.2009	0.53	0.53	IDW	01.03.2010		
137		Kankwali	Shidawane	01.08.2009	1.70	1.70	IDW	01.03.2010		
138		Deogad	Sangawe	01.08.2009	2.66	2.57	IDW	01.03.2010		
139		Kankwali	Bidwadi	01.08.2009	1.92	1.87	IDW	01.03.2010		
140		Vaibhavwadi	Tithwali	01.08.2009	2.66	2.52	IDW	01.03.2010		
141		Sawantwadi	Otwane	01.08.2009	1.96	1.90	IDW	01.03.2010		
142		Sawantwadi	Kas	01.08.2009	0.99	0.98	IDW	01.03.2010		
143		Kudal	Salgaon	01.08.2009	1.14	1.01	IDW	01.03.2010		
144		Kudal	Sonawade	01.08.2009	1.23	1.11	IDW	01.03.2010		
145		Kudal	Kupwade	01.08.2009	1.27	2.24	IDW	01.03.2010		
146		Kudal	Wargachi Tulsuli	01.08.2009	1.90	1.90	IDW	01.03.2010		
147		Kudal	Pinguli	01.08.2009	1.65	1.64	IDW	01.03.2010		
148		Vengurla	Matond	01.08.2009	1.87	1.87	IDW	01.03.2010		
149		Malwan	Devbag	01.08.2009	1.22	1.15	IDW	01.03.2010		
150		Malwan	Shirwande	01.08.2009	1.15	9.22	IDW	01.03.2010		
151		Deogad	Tirlot	01.08.2009	1.70	1.62	IDW	01.03.2010		
152		Mandangad	Peve	29.07.2009	1.64	1.64	IDW	30.12.2009		
153		Dapoli	Wakavali	29.07.2009	1.95	1.82	IDW	30.12.2009		
154		khed	Shirashi	29.07.2009	1.63	1.53	IDW	30.12.2009		
155		khed	Shiravali	29.07.2009	1.98	1.97	IDW	30.12.2009		
156		khed	Borghar	29.07.2009	1.94	1.97	IDW	30.12.2009		
157		Sangameshwar	Kumbharkhani	29.07.2009	1.77	1.67	IDW	30.12.2009		
158		Sangameshwar	Digani	29.07.2009	1.98	1.88	IDW	30.12.2009		
159		Sangameshwar	Kirbet	29.07.2009	1.92	1.89	IDW	30.12.2009		
160		Ratnagiri	Basani	29.07.2009	1.94	1.88	IDW	30.12.2009		
161		Ratnagiri	Phansavale	29.07.2009	1.99	1.97	IDW	30.12.2009		
162		Sangameshwar	Bondye	29.07.2009	1.99	1.97	IDW	30.12.2009		
163		rajapur	Talavade	29.07.2009	1.99	1.92	IDW	30.12.2009		
164		Lanja	Punas	29.07.2009	1.98	1.91	IDW	30.12.2009		
165		Ratnagiri	Tonde	29.07.2009	1.33	1.34	IDW	30.12.2009		
166		Ratnagiri	Basani	29.07.2009	1.95	1.60	IDW	30.12.2009		
167		Sangameshwar	Kumbharkhani	29.07.2009	1.99	1.99	IDW	30.12.2009		
168		Ratnagiri	Chikhali	29.07.2009	1.99	1.65	IDW	30.12.2009		
169		Chiplun	Kutare	29.07.2009	1.95	1.80	IDW	30.12.2009		
170		Dapoli	Uhnavare	29.07.2009	1.96	1.99	IDW	30.12.2009		
171		Ratnagiri	Someshwar	29.07.2009	1.55	1.54	IDW	30.12.2009		
172		Ratnagiri	Karbude	29.07.2009	1.92	1.76	IDW	30.12.2009		
173		Lanja	Punas	29.07.2009	1.99	1.98	IDW	30.12.2009		
174		Guhagar	Shirwali	29.07.2009	1.25	1.26	IDW	30.12.2009		
175		Velha	Wangani	9.5.2008	1.92	1.24	IDW	16.05.2009		
176		Daund	Daund pathak	27.02.2009	3.97	3.41	IDW	31.03.2011		
177		Bhor	Shind	7.03.2009	0.57	0.57	IDW	13.05.2010		
178		Purandar	Gulunche	24.04.2008	3.43	2.75	IDW	8.02.2010		
179		Shirur	Jamboot	25.02.2008	0.72	0.62	IDW	2.05.2008		
180		Daund	Pimpri Sandas	31.05.2008	1.65	1.10	IDW	10.02.2010		
181		Baramati	Mekhali	9.02.2010	1.99	1.69	IDW	15.03.2011		
182		Karad	Ghogaon	2/26/2010	1.97	1.76	IDW	3/25/2010		
183		Karad	Kole	2/26/2010	1.16	1.10	IDW	3/25/2010		
184		Patn	Malharpeth	2/22/2010	1.66	1.22	IDW	7/12/2010		
185		Khatav	Pedgaon	3/2/2009	0.4	0.34	IDW	9/17/2009		
186		Patn	Kuthare	3/2/2009	1.68	1.60	IDW	9/1/2009		
187		Walwa	Borgaon	25.08.2009	1.24	1.24	IDW	01.03.2010		
188		Shirala	Mangrul	25.08.2009	0.94	0.54	IDW	01.01.2010		
189		Atapadi	Nellaranji	25.08.2009	0.74	0.74	IDW	01.01.2010		
190		Walwa	Gotkhindi	25.08.2009	0.88	0.77	IDW	01.02.2010		
191		khanapur	Mungrul	25.08.2009	0.91	0.77	IDW	01.01.2010		
192		Walwa	Yedenipani	25.08.2009	0.89	0.89	IDW	10.03.2010		
193		Walwa	Banewadi	25.08.2009	0.91	0.91	IDW	10.03.2010		
194		Shirala	Sagaon	25.08.2009	1.59	1.56	IDW	10.03.2010		
195		Shirala	Chikhali	25.08.2009	0.90	0.70	IDW	10.03.2010		
196		Shirala	Kandoor	25.08.2009	0.96	0.81	IDW	10.03.2010		
197		Walwa	Mirajwadi	25.08.2009	0.63	0.63	IDW	10.03.2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
198	Sangli	Walwa	Killemachindragad	25.08.2009	1.05	0.92	IDW			10.03.2010
199		K.mahankal	Karoli T	25.08.2009	1.58	1.49	IDW			10.03.2010
200		Jath	Umarani	25.08.2009	1.23	0.84	IDW			10.03.2010
201		kadegaon	Amarapur	25.08.2009	1.22	0.85	IDW			10.03.2010
202		khanapur	Karve	25.08.2009	1.11	0.70	IDW			10.03.2010
203		khanapur	Ba'Mani	25.08.2009	1.20	0.58	IDW			10.03.2010
204		kadegaon	Vinhapur	25.08.2009	1.84	1.04	IDW			10.03.2010
205		Walwa	Aithwade	25.08.2009	2.21	2.21	IDW			10.03.2010
206		Miraj	Bisur	25.08.2009	1.50	1.36	IDW			10.03.2010
207		Tasgaon	Upalavi	25.08.2009	1.22	1.09	IDW			10.03.2010
208		Tasgaon	Dongarsoni	25.08.2009	1.22	1.03	IDW			10.03.2010
209	Jath	Banali	25.08.2009	1.67	1.36	IDW			10.11.2010	
210	Jath	Baj	25.08.2009	1.57	0.88	IDW			10.08.2010	
211	Kolhapur	Radhanagari	Pungao	3/5/2010	1.98	1.94	IDW			29-3-2010
212		Radhanagari	fejivade	3/5/2010	1.67	1.80	IDW			29-03-2010
213		Kagal	Kenavade	3/5/2010	3.04	2.95	IDW			4-7-2010
214		Aajra	Masa belevadi	3/15/2010	1.65	1.63	IDW			30-3-2010
215	Nashik	Chandwad	Mungase	01.06.2009	1.99	0.96	IDW			10.03.2010
216		Chandwad	Hiverkheda	01.06.2009	0.99	0.98	IDW			10.03.2010
217		Deola	Vasul	01.06.2009	0.98	0.98	IDW			10.03.2010
218		Chandwad	Waahdardi	01.06.2009	0.89	0.85	IDW			10.03.2010
219		Niphad	Shirwade Wani	01.06.2009	1.42	1.4	IDW			10.03.2010
220		Sinnar	Wadgaon pingla	01.06.2009	1.42	1.41	IDW			10.03.2010
221		Chandwad	Ugaon	01.06.2009	0.93	0.89	IDW			10.03.2010
222		Sinnar	Chas	01.06.2009	0.84	0.84	IDW			10.03.2010
223		Deola	Kanakapur	01.06.2009	1.66	1.63	IDW			10.03.2010
224		Niphad	Kothure	01.06.2009	1.73	1.66	IDW			10.03.2010
225		Malegaon	Wake	01.06.2009	1.42	1.35	IDW			10.03.2010
226		Dindori	Awankhed	01.06.2009	1.99	1.91	IDW			10.03.2010
227		Malegaon	savakarwadi	01.06.2009	1.07	1.02	IDW			10.03.2010
228		Dindori	Dahavi	01.06.2009	1.77	1.71	IDW			10.03.2010
229		Dindori	Koshimbe	01.06.2009	1.19	1.19	IDW			10.03.2010
230		Dindori	Devsane	01.06.2009	1.99	1.94	IDW			10.03.2010
231		Niphad	Pachore	01.06.2009	1.02	0.99	IDW			10.03.2010
232		Niphad	Shivdi	01.06.2009	1.30	1.25	IDW			10.03.2010
233		Niphad	Vichuar Takli	01.06.2009	1.44	1.38	IDW			10.03.2010
234		Nandgaon	Kondhar	01.06.2009	1.50	1.37	IDW			10.03.2010
235		Niphad	Saykheda	01.06.2009	1.04	0.99	IDW			10.03.2010
236		Niphad	Bhendali	01.06.2009	1.72	1.7	IDW			10.03.2010
237		Baglan	Tatanai	01.06.2009	0.98	0.96	IDW			10.03.2010
238		Baglan	Patava	01.06.2009	0.99	0.97	IDW			10.03.2010
239		Malegaon	Nandgaon	01.06.2009	1.73	1.69	IDW			10.03.2010
240		Dindori	Chausale	01.06.2009	1.98	1.96	IDW			10.03.2010
241		Dindori	Aahitewadi	01.06.2009	1.99	1.89	IDW			10.03.2010
242		Malegaon	Agahr	01.06.2009	1.68	1.61	IDW			10.03.2010
243		Niphad	Davachwadi	01.06.2009	1.98	1.9	IDW			10.03.2010
244		Malegaon	Patane	01.06.2009	1.63	1.57	IDW			10.03.2010
245		Dindori	Tisgaon	01.06.2009	1.61	1.55	IDW			10.03.2010
246		Dindori	Haste	01.06.2009	1.99	1.92	IDW			10.03.2010
247		Deola	Phulenager	01.06.2009	1.85	1.82	IDW			10.03.2010
248		Malegaon	Dhavaleshwer	01.06.2009	1.67	1.61	IDW			10.03.2010
249		Malegaon	Takli	01.06.2009	1.90	1.83	IDW			10.03.2010
250	Sinnar	Datli	01.06.2009	1.52	1.4	IDW			10.03.2010	
251	Nandgaon	Bhalur	01.06.2009	2.00	1.85	IDW			10.03.2010	
252	Dindori	khedgaon	01.06.2009	1.83	1.73	IDW			10.03.2010	
253	Kalwan	Khird	01.06.2009	1.92	1.83	IDW			10.03.2010	
254	Kalwan	Pimpalakhurd	01.06.2009	2.00	1.93	IDW			10.03.2010	
255	Nagar	Pimpalgaon Malvi	4/8/2009	1.22	1.06	IDW			05.02.2010	
256	Ahmednagar	Parner	Const. Of New Compound Wall at Walawane	24/07/2009	2.36	2.01	IDW			06.02.2010
257		Parner	Const. Of New Compound Wall at Mandave	24/07/2009	2.40	1.87	IDW			04.02.2010
258		Parner	Constructing New Compound Wall at Kadus	24/07/2009	2.58	2.54	IDW			18.04.2011
259		Jamkhed	Constructing New Compound Wall at Loni	24/07/2009	2.26	2.03	IDW			27.09.2009
260	Dhule	Dhule	Songir	5/10/2009	2.00	1.99	IDW			20/9/2010
261		Dhule	Nandre	5/10/2009	2.00	1.98	IDW			30/3/2010
262		Sakri	Ashtane	5/10/2009	2.00	1.99	IDW			25/3/2010
263		Sakri	Karkhana	5/10/2009	2.00	1.98	IDW			23/3/2010
264		Shindkheda	Mhalsar	5/10/2009	2.00	1.99	IDW			20/9/2010
265		Nandurbar	P.H.S.C. Repairs Sundarde	31/7/2009	1.64	1.64	IDW			20/11/2009
266		Nandurbar	P.H.S.C. Repairs Plashi	31/7/2009	1.96	1.94	IDW			10/11/2009
267	Nandurbar	P.H.S.C. Repairs June Mhodi	31/7/2009	1.65	1.57	IDW			5/12/2009	
268	Nandurbar	P.H.S.C. Repairs Vranale Khurd	31/7/2009	1.85	1.73	IDW			12/11/2009	
269	Dhadgaon	P.H.S.C. Repairs Vadfalaya	31/7/2009	1.84	1.63	IDW			20/11/2009	
270	Dhadgaon	P.H.S.C. Repairs Roshmal	31/7/2009	1.13	0.94	IDW			8/10/2009	
271	Dhadgaon	P.H.S.C. Repairs Son B.	31/7/2009	1.96	1.90	IDW			19/12/2009	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
272	Nandurbar	Dhadgoan	P.H.S.C. Repairs Sita	31/7/2009	2.32	1.94	IDW	20/11/2009		
273		Nandurbar	P.H.S.C. Repairs Patonda	6/2/2010	2.00	1.14	IDW	30/3/2010		
274		Nandurbar	P.H.S.C. Repairs Shindgavan	6/2/2010	1.87	1.78	IDW	12/4/2010		
275		Navapur	P.H.S.C. Repairs Bilbara	6/2/2010	1.87	0.00	IDW	20/4/2010		
276		Navapur	P.H.S.C. Repairs Anjane	6/2/2010	1.87	0.00	IDW	20/4/2010		
277		Navapur	P.H.S.C. Repairs Kadwan	6/2/2010	2.00	0.00	IDW	20/4/2010		
278		Navapur	P.H.S.C. Repairs Sharvani	6/2/2010	1.94	0.00	IDW	20/4/2010		
279		Navapur	P.H.S.C. Repairs shehi	6/2/2010	1.94	0.97	IDW	30/3/2010		
280		Navapur	P.H.S.C. Repairs Devmogra	6/2/2010	1.97	1.96	IDW	20/4/2010		
281		Akkalkuwa	P.H.S.C. Repairs Saklumar	6/2/2010	2.00	1.84	IDW	18/4/2010		
282		Akkalkuwa	P.H.S.C. Repairs Silingpur	6/2/2010	2.00	1.99	IDW	31/3/2010		
283		Akkalkuwa	P.H.S.C. Repairs Alvihir	6/2/2010	2.00	1.94	IDW	31/3/2010		
284		Dhadgoan	P.H.S.C. Repairs Padali	6/2/2010	2.00	1.87	IDW	5/4/2010		
285		Shahada	P.H.S.C. Repairs Anared	6/2/2010	1.93	1.35	IDW	25/4/2010		
286		Shahada	P.H.S.C. Repairs Shirud	6/2/2010	2.00	1.91	IDW	7/5/2010		
287		Taloda	P.H.S.C. Repairs Somawal	6/2/2010	1.96	1.83	IDW	15/5/2010		
288		Taloda	P.H.S.C. Repairs Chinoda	6/2/2010	1.99	1.78	IDW	31/3/2010		
289		Vaijapur	Sawandgaon	29.08.09	1.68	1.56	IDW	29.10.09		
290		Soyegaon	Palaskheda	26.10.09	1.79	1.77	IDW	26.12.09		
291		Sillod	Sirsala	29.08.09	1.98	1.72	IDW	29.10.09		
292		Phulambri	Sherodi	29.08.09	1.99	1.85	IDW	29.10.09		
293		Sillod	Dhanora	29.08.09	1.99	1.34	IDW	29.10.09		
294		Soyegaon	Aamkheda	26.10.09	1.98	1.98	IDW	26.12.09		
295		Gangapur	Asegaon	29.08.09	1.99	1.85	IDW	29.10.09		
296		Gangapur	Khadknarla	26.10.09	2.27	2.27	IDW	26.12.09		
297		Vaijapur	Jarul	26.10.09	3.36	3.16	IDW	26.12.09		
298		Vaijapur	Kapusvadgaon	26.10.09	3.28	3.26	IDW	26.12.09		
299		Aurangabad	Chite Pimpalgaon	26.10.09	3.53	3.50	IDW	26.12.09		
300	Aurangabad	Aadgaon (K)	26.10.09	2.54	2.54	IDW	26.12.09			
301	Sillod	HAti	24.02.10	1.98	0.98	IDW	24.03.10			
302	Sillod	Kerhala	24.02.10	1.81	1.81	IDW	24.03.10			
303	Phulambri	Pathari	24.02.10	1.98	1.61	IDW	24.03.10			
304	Paithan	Dhongaon	24.02.10	1.86	1.61	IDW	24.03.10			
305	Phulambri	Borgaon Ar.	24.02.10	1.92	1.92	IDW	24.03.10			
306	Soyegaon	Gondgaon	24.02.10	1.98	1.97	IDW	24.03.10			
307	Soyegaon	Fardapur	24.02.10	1.95	1.95	IDW	24.03.10			
308	Sillod	Khupta	24.02.10	1.98	1.97	IDW	24.03.10			
309	Soyegaon	Molekheda	24.02.10	1.97	1.97	IDW	24.03.10			
310	Aurangabad	Kumbefal	05.03.10	1.74	1.68	IDW	31.03.10			
311	Aurangabad	Gevral (K)	05.03.10	1.70	1.70	IDW	31.03.10			
312	Aurangabad	Waladgaon	05.03.10	1.75	1.70	IDW	31.03.10			
313	Aurangabad	Adgaon (BK)	05.03.10	1.82	1.82	IDW	31.03.10			
314	Kannad	Jehur	05.03.10	1.80	1.79	IDW	31.03.10			
315	Kannad	Bahirgaon	05.03.10	1.63	1.54	IDW	31.03.10			
316	Kannad	Dewlana	05.03.10	1.72	1.72	IDW	31.03.10			
317	Kannad	Takli	05.03.10	1.83	1.79	IDW	31.03.10			
318	Kannad	Nadarapur	05.03.10	1.60	1.58	IDW	31.03.10			
319	Kannad	Umberkheda	05.03.10	1.81	1.80	IDW	31.03.10			
320	Kannad	Chimnapur	05.03.10	1.77	1.76	IDW	31.03.10			
321	Kannad	Mehgaon	05.03.10	1.66	1.66	IDW	31.03.10			
322	Kannad	Wasadi	05.03.10	1.81	1.03	IDW	31.03.10			
323	Kannad	Bharamba	05.03.10	1.57	1.56	IDW	31.03.10			
324	Kannad	Mohara	05.03.10	1.71	1.69	IDW	31.03.10			
325	Kannad	Sarola	05.03.10	1.74	1.50	IDW	31.03.10			
326	Gangapur	Jambhala	05.03.10	1.37	1.51	IDW	31.03.10			
327	Gangapur	Jamgaon	05.03.10	1.59	1.59	IDW	31.03.10			
328	Vaijapur	Palkheda	05.03.10	1.86	1.85	IDW	31.03.10			
329	Khultabad	Kanaksheel	05.03.10	1.72	1.72	IDW	31.03.10			
330	Khultabad	Yesgaon	05.03.10	1.43	0.69	IDW	31.03.10			
331	Khultabad	Devlana	05.03.10	1.66	1.65	IDW	31.03.10			
332	Khultabad	Sarai	05.03.10	1.59	1.56	IDW	31.03.10			
333	Paithan	Harshi	05.03.10	1.98	1.96	IDW	31.03.10			
334	Paithan	Rahatgaon	05.03.10	1.99	1.81	IDW	31.03.10			
335	Paithan	Bokud Jalgaon	05.03.10	1.98	1.96	IDW	31.03.10			
336	Paithan	Wahegaon	05.03.10	1.98	1.80	IDW	31.03.10			
337	Sillod	Pimpalgaon Peth	05.03.10	1.99	1.95	IDW	31.03.10			
338	Sillod	Mangrul	05.03.10	1.98	1.85	IDW	31.03.10			
339	Sillod	Balapur	05.03.10	1.99	1.78	IDW	31.03.10			
340	Sillod	Deulgaon	05.03.10	1.98	1.74	IDW	31.03.10			
341	Soyegaon	Pimpala	05.03.10	1.99	1.59	IDW	31.03.10			
342	Phulambri	Georal Gungi	05.03.10	1.98	1.62	IDW	31.03.10			
343	Phulambri	Khamgaon	05.03.10	1.99	1.99	IDW	31.03.10			
344	Phulambri	Pimpalgaon (V)	05.03.10	1.76	1.67	IDW	31.03.10			
345	Phulambri	Pirbavada	05.03.10	1.99	1.71	IDW	31.03.10			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
346		Phulambri	DhaMangaon	05.03.10	1.99	1.80	IDW			31.03.10
347		Phulambri	Marsawali	05.03.10	1.99	1.80	IDW			31.03.10
348		Osmanabad	Bamni	23.07.09	2.00	1.98	IDW			01.03.2010
349		Osmanabad	Yevati	23.07.09	3.19	3.37	IDW			01.02.2010
350		Osmanabad	Keshigaon	23.07.09	1.90	1.90	IDW			01.03.2010
351		Osmanabad	Upala	03.08.09	1.93	1.86	IDW			01.03.2010
352		Osmanabad	Hipparga	25.08.09	2.74	2.71	IDW			01.03.2010
353		Osmanabad	Ghatpimpri	25.08.09	2.15	1.98	IDW			01.03.2010
354		Osmanabad	Para	03.08.09	3.95	3.80	IDW			01.03.2010
355		Washi	Shendi	25.08.09	3.80	3.73	IDW			01.03.2010
356		Washi	Ijora	25.08.09	3.15	3.00	IDW			01.03.2010
357		Washi	GoiWada	25.08.09	0.50	0.50	IDW			01.03.2010
358		Washi	Gathpimpri	25.08.09	0.31	0.31	IDW			01.03.2010
359		Washi	Ijora	25.08.09	0.32	0.31	IDW			01.03.2010
360		Washi	Shendi	25.08.09	0.32	0.31	IDW			01.03.2010
361		Washi	Kanheri	03.08.09	0.33	0.33	IDW			01.03.2010
362		Washi	Saramkundi	03.08.09	0.34	0.33	IDW			01.03.2010
363		Washi	Mandwa	03.08.09	0.32	0.31	IDW			01.03.2010
364		Washi	Sarola (Ma)	03.08.09	0.33	0.33	IDW			01.03.2010
365		Washi	Pimpalgaon (K)	03.08.09	0.32	0.32	IDW			01.03.2010
366		Bhoom	Warud	25.08.09	0.20	0.15	IDW			01.03.2010
367		Bhoom	Astha	25.08.09	0.20	0.20	IDW			01.03.2010
368		Kallam	Borda	03.08.09	0.26	0.26	IDW			01.03.2010
369		Kallam	Hasegaon (K)	25.08.09	0.26	0.26	IDW			01.03.2010
370		Kallam	Devlali	25.08.09	0.27	0.26	IDW			01.03.2010
371		Kallam	Govindpur	25.08.09	0.27	0.25	IDW			01.03.2010
372		Kallam	Khamaswadi	25.08.09	0.27	0.27	IDW			01.03.2010
373		Osmanabad	Ruibhar	25.08.09	0.31	0.33	IDW			01.03.2010
374		Osmanabad	Chilwadi	25.08.09	0.31	0.30	IDW			01.03.2010
375		Osmanabad	Pohaner	25.08.09	0.30	0.31	IDW			01.03.2010
376		Osmanabad	Kajala	25.08.09	0.31	0.33	IDW			01.03.2010
377		Osmanabad	Mangarul (T)	25.08.09	0.31	0.29	IDW			01.03.2010
378		Osmanabad	Gini	03.08.09	1.80	1.68	IDW			01.07.2010
379		Tuljapur	Shindphal	25.08.09	2.20	2.13	IDW			01.03.2010
380		Umarga	Kesarjawaiga	25.08.09	1.96	1.49	IDW			01.07.2010
381		Lohara	Mardi	25.08.09	1.88	1.79	IDW			01.07.2010
382		Bhoom	Jamb	25.08.09	1.57	1.38	IDW			01.07.2010
383		Kallam	Govindpur	25.08.09	1.86	1.81	IDW			01.07.2010
384		Kallam	Dahiphal	03.08.09	4.45	3.90	IDW			01.07.2010
385		Paranda	Pistamwadi	25.08.09	2.00	1.84	IDW			01.07.2010
386		Bhoom	Ida	03.08.09	1.68	1.68	IDW			01.07.2010
387		Kallam	Wadgaon (J)	25.08.09	1.56	1.49	IDW			01.07.2010
388		Latur	Sawargaon	20.07.09	2.10	1.88	IDW			17.02.2010
389		Latur	Chincholi	20.07.09	3.60	3.44	IDW			17.02.2010
390		Latur	Pakharsangavi	20.07.09	3.70	3.67	IDW			17.02.2010
391		Latur	Khopegaon	20.07.09	4.47	4.43	IDW			16.02.2010
392		Latur	Dhanegaon	20.07.09	3.30	3.27	IDW			16.02.2010
393		Latur	Kavva	20.07.09	5.00	4.96	IDW			16.02.2010
394		Ausa	Kinniwar	20.07.09	4.50	4.53	IDW			16.02.2010
395		Ausa	Nannad	20.07.09	3.50	3.26	IDW			16.02.2010
396		Ausa	Lodga	20.07.09	2.00	1.95	IDW			20.02.2010
397		Ausa	Budhoda	20.07.09	2.20	2.19	IDW			20.02.2010
398		Ausa	Kinnithot	20.07.09	3.65	3.60	IDW			16.02.2010
399		Ausa	Tawashitad	20.07.09	2.90	3.05	IDW			20.02.2010
400		Ausa	Borgaon	20.07.09	3.60	3.67	IDW			16.02.2010
401		Chakur	Mahalg	20.07.09	2.25	2.10	IDW			17.12.2009
402		Chakur	Chapoli	20.07.09	2.10	1.78	IDW			10.12.2009
403		Chakur	Anjansonda	20.07.09	2.60	2.57	IDW			16.02.2010
404		Chakur	Rohin	20.07.09	3.30	3.18	IDW			16.02.2010
405		Renapur	Biteargaon	20.07.09	2.80	2.46	IDW			29.12.2009
406		Renapur	Poharegaon	20.07.09	2.40	2.30	IDW			29.12.2009
407		Renapur	Davangaon	20.07.09	3.40	3.32	IDW			30.12.2009
408		Renapur	Karepur	20.07.09	4.40	4.28	IDW			17.12.2009
409		Nilanga	Hosur	20.07.09	3.50	3.31	IDW			28.03.2010
410		Nilanga	Limmbala	20.07.09	2.60	2.48	IDW			03.02.2010
411		Nilanga	Dhanora	20.07.09	2.60	2.41	IDW			28.03.2010
412		Nilanga	Lambota	20.07.09	2.35	2.19	IDW			30.02.2010
413		Nilanga	Masalga	20.07.09	2.35	2.26	IDW			30.02.2010
414		Nilanga	Shidol	20.07.09	3.50	3.49	IDW			03.02.2010
415		Chakur	Atola	20.07.09	1.20	0.76	IDW			17.12.2009
416		Nilanga	Shiradhone	20.07.09	1.20	1.07	IDW			28.03.2010
417		Ghansawangi	Ramsagaon	4/1/2009	1.78	1.33	IDW			05.02.2009
418		Ghansawangi	Banegaon	4/1/2009	1.82	0.91	IDW			05.06.2009
419		Jafraabad	Borgaon	4/1/2009	0.34	0.28	IDW			6/16/2009

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
420	Jalna	Mantha	pangri Bu	8/21/2009	1.49	0.96	IDW			3/4/2010	
421		Ambad	NAlawadi	8/21/2009	1.45	1.18	IDW			3/31/2010	
422		Ambad	Bakshichiwadi	8/21/2009	1.84	1.26	IDW			3/31/2010	
423			Jalna	pirklyan	8/21/2009	1.31	0.61	IDW			3/31/2010
424			Partur	Patoda Mav	8/21/2009	1.52	1.20	IDW			3/31/2010
425			Mantha	Naygaon	8/21/2009	1.51	1.17	IDW			3/31/2010
426			Bhokardan	Sirasgaon Mandap	8/21/2009	1.73	1.22	IDW			3/31/2010
427			Ghansawangi	Kardgaon	8/21/2009	1.55	1.21	IDW			3/31/2010
428			Partur	Ashti 1	8/21/2009	0.84	0.75	IDW			3/31/2010
429			Partur	Ashti 2	8/21/2009	1.08	1.01	IDW			3/31/2010
430			Jafrabad	Dongaon	3/24/2010	0.24	0.22	IDW			3/31/2010
431			Jafrabad	Hiwarakabli	3/24/2010	0.24	0.23	IDW			3/31/2010
432			Jafrabad	Bharaj	3/24/2010	0.24	0.22	IDW			3/31/2010
433			Jafrabad	Borgaon	3/24/2010	0.24	0.23	IDW			3/31/2010
434			Jafrabad	Devdhana	3/24/2010	0.24	0.23	IDW			3/31/2010
435			Mantha	Pangari Bu	3/24/2010	0.24	0.23	IDW			3/31/2010
436			Partur	Ashti I	3/24/2010	0.24	0.23	IDW			3/31/2010
437			Partur	Ashti II	3/24/2010	0.24	0.23	IDW			3/31/2010
438		Parbhani	Parbhani	Dalthana	7/1/2009	0.50	0.43	IDW			12/3/2009
439			Parbhani	Pokharni	7/1/2009	0.50	0.43	IDW			12/3/2009
440			Purna	Kanadkheda.	7/1/2009	0.50	0.45	IDW			10/8/2009
441			Parbhani	Makhni.	7/1/2009	0.50	0.48	IDW			10/9/2009
442			Purna	Pimpran.	7/1/2009	0.50	0.41	IDW			11/18/2009
443			Sonpeth	Khadka.	7/1/2009	0.50	0.42	IDW			10/8/2009
444			Purna	Khujda	2/22/2010	0.47	0.47	IDW			3/27/2010
445	Palam		Khadi	2/22/2010	1.55	1.48	IDW			3/28/2010	
446	Parbhani		Samber	2/22/2010	0.68	0.53	IDW			3/26/2010	
447	Palam		Ghatangra	2/22/2010	1.40	1.35	IDW			3/28/2010	
448	Palam		Pokharni Divi	2/22/2010	1.37	1.28	IDW			3/22/2010	
449			Parbhani	Providing Water Proofing at OT & Ward At PHC Zari	2/22/2010	0.77	0.74	IDW			3/25/2010
450			Jintur	Vessa	2/22/2010	1.03	1.01	IDW			6/27/2010
451			Jintur	Warud	2/22/2010	1.65	1.45	IDW			9/27/2010
452			Jintur	Mandhani	2/22/2010	1.90	1.67	IDW			4/9/2010
453			Parbhani	Arvi	2/22/2010	0.38	0.30	IDW			8/5/2010
454			Manwat	Kekarjawala	2/22/2010	0.65	0.53	IDW			6/26/2010
455			Purna	Aherwadi	2/22/2010	1.37	1.34	IDW			9/2/2010
456			Parbhani	Borwand	2/22/2010	0.90	0.86	IDW			3/28/2010
457			Selu	Degaon	2/22/2010	0.75	0.65	IDW			9/25/2010
458			Gangakhed	Harngul	2/22/2010	1.50	1.44	IDW			3/28/2010
459			Gangakhed	Isad	2/22/2010	1.50	1.38	IDW			3/27/2010
460			Gangakhed	Muli	2/22/2010	1.68	1.53	IDW			3/28/2010
461			Gangakhed	Padegaon	2/22/2010	1.27	1.21	IDW			3/28/2010
462			Parbhani	Pimpri Deshmukh	2/22/2010	1.28	1.13	IDW			3/28/2010
463			Palam	Shaikh Rajur	2/22/2010	1.06	1.01	IDW			8/28/2010
464			Pathri	Gunj	2/22/2010	1.27	1.22	IDW			3/27/2010
465			Pathri	Vadi	2/22/2010	1.72	1.68	IDW			8/5/2010
466			Palam	Pethshivni	2/22/2010	1.42	0.54	IDW			8/8/2010
467			Parbhani	Babulgaon	7/1/2009	0.50	0.47	IDW			10/10/2009
468			Parbhani	Brahmangaon	7/1/2009	0.50	0.49	IDW			10/10/2009
469			Parbhani	Parwa.	7/1/2009	0.50	0.49	IDW			11/18/2009
470			Parbhani	Borwand (BK.).	7/1/2009	0.50	0.49	IDW			12/31/2009
471			Parbhani	Wadgaon sukre.	7/1/2009	0.50	0.48	IDW			12/31/2009
472			Parbhani	Tadpangri.	7/1/2009	0.50	0.45	IDW			12/31/2009
473			Purna	Limla.	7/1/2009	0.50	0.43	IDW			10/9/2009
474			Sonpeth	Awalgaon.	7/1/2009	0.50	0.45	IDW			11/18/2009
475			Sonpeth	Narwadi.	7/1/2009	0.50	0.49	IDW			12/31/2009
476			Gangakhed	Anterweli.	7/1/2009	0.50	0.48	IDW			10/10/2009
477			Parbhani	Wangl.	7/1/2009	0.50	0.49	IDW			10/10/2009
478			Parbhani	Rahali.	7/1/2009	0.50	0.43	IDW			11/18/2009
479			Purna	Dhanora Matya.	7/1/2009	0.50	0.42	IDW			12/31/2009
480			Purna	Katneshwar.	7/1/2009	0.50	0.42	IDW			10/10/2009
481			Manwat	Hamdapur	2/22/2010	1.38	1.14	IDW			6/29/2010
482			Manwat	Hatkarwadi	2/22/2010	1.29	1.22	IDW			3/28/2010
483			Parbhani	Nandapur	2/22/2010	1.19	1.08	IDW			4/9/2010
484			Parbhani	Nandkheda	2/22/2010	2.00	1.95	IDW			3/27/2010
485			Parbhani	Pimpalgaon S.M.	2/22/2010	1.41	1.24	IDW			3/28/2010
486			Manwat	Rametaki	2/22/2010	1.84	1.80	IDW			6/27/2010
487			Manwat	Palodi	2/22/2010	0.83	0.83	IDW			3/29/2010
488		Parbhani	Juka Parbhani Driling Borewel & Instalation Motar Pum	2/22/2010	14.01	12.33	IDW			3/27/2010	
489		Gangakhed	Jka Gangakhed Driling Borewel & Instalation Motar Pum	2/22/2010	10.94	10.91	IDW			3/28/2010	
490		Palam & Purna	PALAM & PURNA Driling Borewel & Instalation Motar P	2/22/2010	11.35	10.14	IDW			3/28/2010	
491		Pathri & Sonpeth	HRI & SONPETH Driling Borewel & Instalation Motar Pur	2/22/2010	11.87	11.27	IDW			3/28/2010	
492		Sailu & Manwat	LU & MANWAT Driling Borewel & Instalation Motar Pum	2/22/2010	12.92	10.22	IDW			3/27/2010	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
493		Jintur	NTUR TALUKA Drilling Borewel & Instalation Motar Pump	2/22/2010	4.91	4.08	IDW	3/28/2010		
494	Nanded	Billoli	Adampur	2/17/2009	2.00	1.55	IDW	31.12.2009		
495		Naigaon	Repair to SC Rathodi	2/17/2009	2.00	1.77	IDW	31.12.2009		
496		Hadgaon	At SC Choramba	2/17/2009	2.00	1.97	IDW	31.12.2009		
497		Himyatnagar	Repair to SC Sarsam	2/17/2009	2.50	2.08	IDW	31.12.2009		
498		Loha	Repair to SC Kapsal	2/17/2009	1.35	0.69	IDW	31.12.2009		
499		Mukhed	Repair to SC Maulli	2/17/2009	1.53	0.70	IDW	31.12.2009		
500		Mahoor	Repair to SC Papalwadi	2/17/2009	2.00	1.76	IDW	31.12.2009		
501		Kinwat	Repair to SC Kamthala	2/17/2009	2.00	1.91	IDW	31.12.2009		
502		Kinwat	Repair to SC Jawarla	2/17/2009	2.00	1.99	IDW	31.12.2009		
503		Kinwat	Repair to SC Kopra	2/17/2009	2.00	1.75	IDW	31.12.2009		
504	Hingoli	Aundha	Suregaon	27.08.2009	1.99	2.11	IDW	09.03.2010		
505		Aundha	Lohara Kille	27.08.2009	1.48	0.94	IDW	31.03.2010		
506		Aundha	Sendursena	27.08.2009	1.45	1.37	IDW	31.07.2010		
507		Aundha	Yehlegaon	27.08.2009	1.67	1.35	IDW	31.03.2010		
508		Aundha	Sidheshwar	27.08.2009	1.72	1.39	IDW	31.03.2010		
509		Aundha	Purjal	25.06.2009	1.98	1.68	IDW	30.09.2009		
510		Aundha	Pota Shelke	29.03.10	1.38	1.22	IDW	31.07.2010		
511		Aundha	Pota Bk.	29.03.10	1.60	1.42	IDW	31.07.2010		
512		Aundha	Jalaladhaba	23.03.2010	1.51	0.53	IDW	31.03.2010		
513		Sengaoan	Sawana	27.08.2009	1.27	1.25	IDW	31.03.2010		
514	Sengaoan	kadoli	27.08.2009	1.46	1.22	IDW	30.04.2010			
515	Sengaoan	Palsi	27.08.2009	1.39	1.25	IDW	31.03.2010			
516	Sengaoan	Jamthi	27.08.2009	1.04	0.45	IDW	31.03.2010			
517	Sengaoan	Hatala	27.08.2006	1.59	0.92	IDW	30.11.2009			
518	Sengaoan	Hatta	29.03.10	1.14	1.03	IDW	31.07.2010			
519	Basmat	Wakhari	27.08.2009	1.40	1.31	IDW	09.03.2010			
520	Basmat	Khandegaon	27.08.2009	2.37	2.32	IDW	31.07.2010			
521	Basmat	Ridhora	27.08.2009	1.99	1.88	IDW	31.03.2010			
522	Kalamnuri	Digras Bk.	1/18/1900	0.99	0.96	IDW	31.03.2010			
523	Kalamnuri	Bothi	27.08.2008	1.99	1.85	IDW	31.03.2010			
524	Kalamnuri	Kandli	27.08.2009	1.89	1.82	IDW	31.03.2010			
525	Kalamnuri	Kurtadi	27.08.2009	1.55	1.46	IDW	31.03.2010			
526	Kalamnuri	Kondur	25.01.2010	3.24	3.47	IDW	30.09.2009			
527	Kalamnuri	Shewala	29.03.2010	1.99	1.56	IDW	31.08.2010			
528	Kalamnuri	Salagaon	29.03.10	0.84	0.78	IDW	31.08.2010			
529	Kalamnuri	Bolda	29.03.10	1.53	1.43	IDW	30.10.2010			
530	Kalamnuri	Wal	29.03.10	1.37	1.22	IDW	31.12.2010			
531	Kalamnuri	Kille Wadgaon	10.02.2010	2.69	2.69	IDW	31.03.2010			
532	Hingoli	Bhirda	27.08.2009	0.75	0.77	IDW	09.03.2010			
533	Hingoli	MaldhaMani	27.08.2009	1.51	1.48	IDW	15.03.2010			
534	Hingoli	Incha	02.03.10	1.94	1.88	IDW	31.03.2010			
535	Sengaoan	Jaipur	6/25/2009	0.31	0.31	IDW	11.08.2009			
536	Hingoli	Jamrun Tanda	3/29/2010	1.35	1.21	IDW	31.07.2010			
537	Amravati	Nandgaon Kh	Fulamla	01.02.2009	2.50	2.50	IDW	30.06.2009		
538		Chikhaldara	Khari	01.02.2009	2.75	2.74	IDW	30.06.2009		
539		Chikhaldara	Kulanga	01.02.2009	2.75	2.75	IDW	30.06.2009		
540		Amravati	Kund Sarjapur	01.02.2009	1.20	1.17	IDW	30.06.2009		
541		mORSHI	Ridhpur	01.02.2009	2.00	1.98	IDW	30.06.2009		
542		Morshi	Shirkhed	01.02.2009	2.50	2.50	IDW	30.06.2009		
543		Mehkar	Sonati	25.08.2009	1.27	1.13	IDW	31/03/2010		
544		Mehkar	Chaygaon	25.08.2009	0.87	0.80	IDW	31/03/2010		
545	Mehkar	Bhangura	25.08.2009	1.28	1.23	IDW	31/03/2010			
546	S.Raja	Dusarbid	25.08.2009	1.43	1.37	IDW	31/03/2010			
547	Shegaon	Dolarkhed	25.08.2009	1.14	1.14	IDW	31/03/2010			
548	Motala	Talkhed	25.08.2009	1.40	1.25	IDW	31/03/2010			
549	Motala	Taroda	25.08.2009	1.31	1.08	IDW	31/03/2010			
550	Jalgaon j	Surgaoan	25.08.2009	2.67	2.23	IDW	31/03/2010			
551	Jalgaon j	Zadegaon	25.08.2009	0.73	0.69	IDW	31/03/2010			
552	Lonar	Radegaon	25.08.2009	1.30	1.17	IDW	31/03/2010			
553	Mehkar	Wadgaon mali	25.08.2009	1.23	1.15	IDW	31/03/2010			
554	chikhli	Mera Bk	25.08.2009	0.67	0.63	IDW	31/03/2010			
555	S.Raja	Shindi	25.08.2009	0.63	0.63	IDW	31/03/2010			
556	Buldana	Sawali	25.08.2009	0.86	0.85	IDW	31/03/2010			
557	Lonar	Wadgaon Telan	25.08.2009	2.96	2.75	IDW	31/03/2010			
558	S.Raja	Shendurjan (Aurvedik)	25.08.2009	2.93	2.91	IDW	31/03/2010			
559	Khangaon	kadmapur	25.08.2009	1.48	1.46	IDW	31/03/2010			
560	Buldana	Gummi	25.08.2009	1.11	1.09	IDW	31/03/2010			
561	Malkapur	Ranthan	25.08.2009	1.39	1.12	IDW	31/03/2010			
562	Sangrapur	Sangrapur (Ayurvedik Hospital)	20.05.2009	5.79	4.34	IDW	31/03/2010			
563	Malkapur	Belad	25.08.2009	0.59	0.36	IDW	31/03/2010			
564	Jalgaon j	Gadegaon	25.08.2009	1.14	0.59	IDW	31/03/2010			
565	Shegaon	Nagzari	25.08.2009	0.53	0.32	IDW	31/03/2010			
566	chikhli	Dhotra Naik	25.08.2009	0.53	0.32	IDW	31/03/2010			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
567		Buldana	Gummi	25.08.2009	0.47	0.28	IDW			31/03/2010
568		S.Raja	Shindi	25.08.2009	0.47	0.23	IDW			31/03/2010
569		S.Raja	Shendurjan	25.08.2009	0.53	0.36	IDW			31/03/2010
570		S.Raja	Waghala	25.08.2009	0.47	0.23	IDW			31/03/2010
571		chikhli	Sawana	25.08.2009	0.47	0.23	IDW			31/03/2010
572		Nandlura	Nimgaon	25.08.2009	1.53	1.47	IDW			31/03/2010
573		chikhli	Shelsur	25.08.2009	0.53	0.28	IDW			31/03/2010
574			PHC shelsurv Fixing Hand pump (11 No.)	25.08.2009	1.38	1.38	IDW			31/03/2010
575		Mangrulpir	Sangaon	21.07.2009	1.99	1.99	IDW			31.03.2010
576		Karanja	Kondoli	21.07.2009	1.88	1.88	IDW			31.03.2010
577		Manora	Panchala	21.07.2009	1.82	1.82	IDW			31.03.2010
578		Karanja	Wal	21.07.2009	1.97	1.97	IDW			31.03.2010
579		Karanja	KamathWada	21.07.2009	1.95	1.95	IDW			31.03.2010
580		Risod	Gobhni	12.05.2009	4.96	4.40	IDW			31.03.2011
581		Washim	Kekatumra	12.05.2009	4.32	2.99	IDW			31.03.2011
582		Malegoan	Kavardari	12.05.2009	4.40	3.09	IDW			31.03.2010
583		Kalamb	kotha	1/6/2009	1.88	1.88	IDW			2/5/2009
584		Yavatmal	Ghodkindi	1/6/2009	1.33	1.33	IDW			2/5/2009
585		Kalamb	Sonegaon	4/1/2009	1.35	1.35	IDW			11/6/2009
586		Kalamb	Mategaon	4/1/2009	1.68	1.68	IDW			11/6/2009
587		Kalamb	KamathWada	4/1/2009	1.86	1.86	IDW			11/6/2009
588		Yavatmal	Ghatana	4/1/2009	0.99	0.99	IDW			11/6/2009
589		Yavatmal	Lohara	1/6/2009	1.20	1.20	IDW			2/5/2009
590		Yavatmal	Bldg. Umarsara	1/6/2009	0.90	0.90	IDW			2/5/2009
591	Bhandara	Lakhani	Murmadi	13/11/2009	2.50	2.42	IDW			30/1/2010
592	Gondia	Gondia	Dongargaon	10.12.2009	1.50	1.44	IDW			19.03.2010
593		Gondia	Fulchur	10.12.2009	1.60	1.62	IDW			28.04.2010
594		Gondia	Dasgaon (Khurd)	10.12.2009	1.70	1.69	IDW			10.03.2010
595		Gondia	Datora	10.12.2009	2.00	1.96	IDW			24.03.2010
596		Salekasa	Tirkhedi	10.12.2009	2.00	2.00	IDW			22.01.2010
597		Salekasa	Kahall	30.12.2009	2.00	1.94	IDW			21.02.2010
598		Goregaon	Mhassaon	20.12.2009	2.00	2.00	IDW			18.02.2010
599		Tirora	Lakhegaon	10.12.2009	2.50	2.48	IDW			28.04.2010
600		Sadak-Arjuni	Girola	10.12.2009	2.60	2.54	IDW			14.04.2010
601		Sadak-Arjuni	Tidka	10.12.2009	2.90	2.84	IDW			09.04.2010
602		Tirora	Mohadi	10.12.2009	1.50	1.21	IDW			15.02.2009
603		Sadak-Arjuni	Mohadi, Girola, Tidka	05.02.2009	0.50	0.45	IDW			10.02.2009
604		Arjuni-Mor	Nimgaon	26.02.2010	0.80	0.75	IDW			28.02.2010
605		Gondia	Adasi	12.11.2009	0.60	0.57	IDW			16.11.2009
606		Tirora	KeshalWada	12.11.2009	0.50	0.49	IDW			14.11.2009
607		Gondia	Mundipar.	12.11.2009	0.50	0.51	IDW			14.11.2009
608		Salekasa	Kati,Bijepar,kamtha.	05.02.2010	0.75	0.74	IDW			10.02.2010
609		Arjuni-Mor	Nimgaon.	26.02.2010	3.50	3.29	IDW			24.04.2010
610		Gondpipari	VitthalWada	01.07.2009	1.97	1.93	IDW			30.10.2010
611		Gondpipari	Gojoli ,Part-I	01.07.2009	1.80	1.86	IDW			30.10.2010
612		Gondpipari	Gojoli ,Part-II.	01.07.2009	1.90	1.80	IDW			30.10.2010
613		Gondpipari	Karanja	01.07.2009	1.90	1.96	IDW			31.12.2010
614		Gondpipari	ChekDarur	01.07.2009	1.92	1.79	IDW			31.12.2010
615		Bramhapuri	Baradkinhi	01.07.2009	0.96	0.75	IDW			30.07.2010
616		Nagbhbid	Kanhalgaon	01.07.2009	0.83	0.63	IDW			30.07.2010
617		Chimur	Amboli	01.07.2009	0.60	0.48	IDW			30.07.2010
618		Chimur	Motegaon	01.07.2009	1.40	1.19	IDW			30.10.2010
619		Bhadrawati	Chalbaradi	01.07.2009	1.66	1.45	IDW			30.10.2010
620		Bhadrawati	Ashta	01.07.2009	1.99	1.75	IDW			30.10.2010
621		Mul	bhejgaon	01.07.2009	1.87	1.71	IDW			31.12.2010
622		Jiwati	hirapur	01.07.2009	1.83	1.87	IDW			31.12.2010
623		Jiwati	shengaoon	01.07.2009	1.95	1.96	IDW			30.10.2010
624		Rajura	warurraod	01.07.2009	0.63	0.60	IDW			30.07.2010
625		Rajura	bhurkunda	01.07.2009	1.89	1.90	IDW			30.10.2010
626		Korpana	Manoli	01.07.2009	1.99	2.00	IDW			31.12.2010
627		Korpana	khirdi	01.07.2009	1.96	1.98	IDW			31.12.2010
628		Nagbhbid	girgaon	01.07.2009	1.21	1.11	IDW			30.10.2010
629		Nagbhbid	Govindpur	01.07.2009	1.21	1.13	IDW			30.10.2010
630		Bramhapuri	kalmgaon	01.07.2009	0.85	0.90	IDW			30.07.2010
631		Sindewahi	Pawanpar	01.07.2009	1.58	1.61	IDW			30.10.2010
632		Nagbhbid	Minthur	01.07.2009	1.15	1.04	IDW			30.10.2010
633		Nagbhbid	Chindichuk	01.07.2009	0.70	0.64	IDW			30.07.2010
634		Mul	bhejgaon	01.07.2009	0.90	0.82	IDW			30.07.2010
635		Pombhurna	chintaldhaba	01.07.2009	1.24	1.19	IDW			30.10.2010
636		Nagbhbid	Palasgaon (khurd)	01.07.2009	1.19	1.07	IDW			30.10.2010
637		Korpana	matha	01.07.2009	0.69	0.61	IDW			30.07.2010
638		Korpana	wansadi	01.07.2009	0.65	0.62	IDW			30.07.2010
639		Rajura	bhurkunda	01.07.2009	0.65	0.55	IDW			30.07.2010

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress				
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion		
640	Gadchiroli	Rajura	warur station	01.07.2009	0.65	0.62	IDW			30.07.2010		
641		Jiwati	nagrala	01.07.2009	0.68	1.42	IDW			30.10.2010		
642		Gondpipari	Chekdarur	01.07.2009	0.69	0.47	IDW			30.10.2010		
643		Gondpipari	Karanji	01.07.2009	0.50	0.28	IDW			30.10.2010		
644		Mul	Nandgaon	01.07.2009	1.24	1.10	IDW			30.10.2010		
645		Gondpipari	VitthalWada	01.07.2009	1.89	0.95	IDW			31.12.2010		
646		Nagbhid	Paharni	01.07.2009	1.06	0.45	IDW			30.10.2010		
647		Rajura	Sasti No.1	01.07.2009	0.65	0.58	IDW			30.10.2010		
648		Jiwati	Pundgoda	01.07.2009	0.67	0.61	IDW			30.10.2010		
649		Jiwati	Nandgapa	01.07.2009	0.68	0.62	IDW			30.10.2010		
650		Korpana	Durgadi	01.07.2009	1.99	2.06	IDW			31.12.2010		
651		Korpana	Pipri	01.07.2009	0.67	0.63	IDW			30.07.2010		
652		Gondpipari	Bhangaram Talodhi.	01.07.2009	1.72	1.68	IDW			30.10.2010		
653		Korpana	Nandgaon	01.07.2009	0.63	0.61	IDW			31.12.2010		
654		Nagbhid	nawkhala	01.07.2009	0.69	0.65	IDW			30.10.2010		
655		Saoli	belgaon	01.07.2009	0.69	0.65	IDW			30.07.2010		
656		Bramhapuri	pimpalgaon brahmpuri	01.07.2009	0.89	0.69	IDW			30.07.2010		
657		Bramhapuri	torgaon	01.07.2009	0.69	0.65	IDW			30.07.2010		
658		Sindewahi	shivani sindhewahi	01.07.2009	0.69	0.65	IDW			30.07.2010		
659		Bhadrawati	viloda bhadrawati	01.07.2009	0.69	0.65	IDW			31.03.2010		
660		Chandrapur	pipri chandrapur	01.07.2009	0.69	0.65	IDW			31.03.2010		
661		Warora	anjanagaon warora	01.07.2009	0.69	0.65	IDW			31.03.2010		
662		Bhadrawati	Mangli bhadrawati	01.07.2009	1.74	1.65	IDW			31.12.2010		
663		Bhadrawati	patala bhadrawati	01.07.2009	1.74	1.65	IDW			31.12.2010		
664		Warora	wanoja warora	01.07.2009	1.74	1.65	IDW			30.07.2010		
665		Warora	waghnakh warora	01.07.2009	1.74	1.65	IDW			30.07.2010		
666		Bramhapuri	bhuji brahmpuri	01.07.2009	0.69	0.65	IDW			31.03.2010		
667		Bramhapuri	awalgaon brahmpuri	01.07.2009	0.69	0.65	IDW			31.03.2010		
668		Gondpipari	aksapur gondpipari	01.07.2009	0.69	0.65	IDW			31.03.2010		
669		Gondpipari	mohurli gondpipari	01.07.2009	0.69	0.65	IDW			31.03.2010		
670		Gadchiroli	Aheri	Repangalli	25.06.2009	1.06	1.02	IDW			31.03.2010	
671			Chamorsahi	Talodhi	25.06.2009	2.00	1.96	IDW			31.03.2010	
672			Aheri	Rangayapalli	25.06.2009	1.87	1.75	IDW			31.03.2010	
673			Aheri	Kistapur	25.06.2009	2.50	2.00	IDW			31.03.2010	
674			Aheri	Gundera	25.06.2009	1.35	1.25	IDW			31.03.2010	
675			Mulchera	Gomani	25.06.2009	1.75	1.57	IDW			31.03.2010	
676			Wadsa	Bodtha	25.06.2009	0.93	0.82	IDW			31.03.2010	
677			Korchi	Navezari	25.06.2009	1.50	1.42	IDW			31.03.2010	
678			Korchi	Nandali	25.06.2009	1.50	1.41	IDW			31.03.2010	
679			Mulchera	Sundarnagar	25.06.2009	1.75	1.84	IDW			31.03.2010	
680			Gadchiroli	Gurwala	25.06.2009	2.00	2.18	IDW			31.03.2010	
681			Korchi	Lekurbodi	25.06.2009	1.50	1.41	IDW			31.03.2010	
682			Kurkheda	Belgaon	25.06.2009	1.52	1.57	IDW			31.03.2010	
683			Wadsa.	Tulashi	25.06.2009	2.00	1.93	IDW			31.03.2010	
684			Aheri	Guddigudam	25.06.2009	2.00	1.99	IDW			31.03.2010	
685			Armori	Wasala	25.06.2009	1.57	1.44	IDW			31.03.2010	
686			Bhamragad	Botanfundu	25.06.2009	1.72	1.54	IDW			31.03.2010	
687			Bhamragad	Yechali	25.06.2009	1.50	1.26	IDW			31.03.2010	
688			Bhamragad	Bamanpalli	25.06.2009	1.72	1.50	IDW			31.03.2010	
689			Kurkheda	Yengalkheda	25.06.2009	1.53	1.38	IDW			31.03.2010	
690			Wadsa	Potgaon	25.06.2009	1.49	1.30	IDW			31.03.2010	
691			Gadchiroli	Wardha	Addition constrction of Lebour room & Compound wall Health Sub-Center at Nalwadi	11/26/2009	9.47	8.27	IDW			5/17/2010
692				Wardha	Addition constrction of Lebour room & Compound wall Health Sub-Center at Jaouilgaon	11/26/2009	7.38	6.60	IDW			5/21/2010
693				Wardha	Addition constrction of Lebour room & Compound wall Health Sub-Center at Salod	11/24/2009	6.41	4.47	IDW			5/15/2010
694				Seloo	Addition constrction of Lebour room & Compound wall Health Sub-Center at Chanki	11/26/2009	5.56	5.32	IDW			5/20/2010
695				Seloo	Addition constrction of Lebour room & Compound wall Health Sub-Center at Jumona	11/26/2009	5.07	4.58	IDW			5/20/2010
696				Seloo	Addition constrction of Lebour room & Compound wall Health Sub-Center at Wadgaon	11/26/2009	7.27	7.19	IDW			5/20/2010
697				Seloo	Addition constrction of Lebour room & Compound wall Health Sub-Center at Ghorad	11/24/2009	6.01	6.48	IDW			3/31/2011
698				Seloo	Addition constrction of Lebour room & Compound wall Health Sub-Center at Palasgaon Bai	11/26/2009	6.49	6.99	IDW			2/20/2011
699				Deoli	Addition constrction of Lebour room & Compound wall Health Sub-Center at Kawatha	11/24/2009	7.42	6.51	IDW			5/18/2010
700		Deoli		Addition constrction of Lebour room & Compound wall Health Sub-Center at Inzala	11/26/2009	8.48	8.95	IDW			5/20/2010	
701		Arvi		Addition constrction of Lebour room & Compound wall Health Sub-Center at Pachod	1/11/2010	5.90	6.67	IDW			7/1/2010	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
702	Wardha	Arvi	Addition constrction of Lebour room & Compound wall Health Sub-Center at Deourwada	11/26/2009	7.32	6.83	IDW	5/22/2010		
703		Ashti	Addition constrction of Lebour room & Compound wall Health Sub-Center at Antora	11/27/2009	7.05	6.51	IDW	5/20/2010		
704		Ashti	Addition constrction of Lebour room & Compound wall Health Sub-Center at Khadki	5/25/2010	8.00	7.07	IDW	2/15/2012		
705		Ashti	Addition constrction of Lebour room & Compound wall Health Sub-Center at Delwadi	11/26/2009	6.28	6.44	IDW	5/20/2010		
706		Karanja	Addition constrction of Lebour room & Compound wall Health Sub-Center at Chopan	11/26/2009	6.80	6.03	IDW	5/18/2010		
707		Karanja	Addition constrction of Lebour room & Compound wall Health Sub-Center at Chincholi	11/30/2009	6.69	6.72	IDW	5/26/2010		
708		Karanja	Addition constrction of Lebour room & Compound wall Health Sub-Center at Sindhiwhiri	11/28/2009	7.42	6.70	IDW	5/22/2010		
709		Hgt	Addition constrction of Lebour room & Compound wall Health Sub-Center at Pohana	2/5/2010	6.30	6.83	IDW	7/29/2010		
710		Hgt	Addition constrction of Lebour room & Compound wall Health Sub-Center at Kosuria	12/5/2009	7.48	7.33	IDW	5/20/2010		
711		Hgt	Addition constrction of Lebour room & Compound wall Health Sub-Center at Kingaon	11/24/2009	8.18	7.18	IDW	5/18/2010		
712		S'pur	Addition constrction of Lebour room & Compound wall Health Sub-Center at Kandhali	11/24/2009	6.80	7.19	IDW	5/20/2010		
713		S'pur	Addition constrction of Lebour room & Compound wall Health Sub-Center at Bothuda	11/24/2010	8.23	7.78	IDW	5/20/2010		
714		S'pur	Addition constrction of Lebour room & Compound wall Health Sub-Center at Bhosa	11/26/2009	8.00	7.09	IDW	5/20/2010		
715		S'pur	Addition constrction of Lebour room & Compound wall Health Sub-Center at Nandpur	12/25/2009	7.07	7.59	IDW	6/20/2010		
					1331.95	1209.28				
PHCs/Additional PHCs										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Kalyan	Nilje	13.06.2009	13.99	13.98	IDW	18.01.2012		
2		Ambarnath	Sonavala	21.01.2010	5.84	5.48	IDW	20.07.2010		
3		Bhiwandi	Kharbav	06.03.2010	5.81	5.25	IDW	06.09.2010		
4		Bhiwandi	Chimbipada	21.01.2010	6.40	5.00	IDW	21.07.2010		
5		Ambarnath	wangani	06.03.2010	2.35	2.35	IDW	06.09.2010		
6		Murbad	Shivale, Tulai, Mhasa, Saralgaon Walavi Pratibandhak Upay Yojana	11.08.2009	1.97	1.77	IDW	15.01.2011		
7		Bhiwandi	Kharbav	27.02.2009	7.10	6.69	IDW	26.10.2009		
8		Bhiwandi	Angaon	31.08.2009	7.50	7.50	IDW	30.02.2010		
9		Wada	Khanivali	20.07.2009	4.51	4.51	IDW	19.01.2010		
10		Wada	Gorha	03.10.2009	8.84	8.46	IDW	02.04.2010		
11		Wada	Kudus, Khanivali, Gorha, Parli, Walavi Pratibandhak Upay Yojana	11.08.2009	1.97	1.77	IDW	15.01.2011		
12		Palghar	Somta	25.01.2010	7.61	6.27	IDW	24.07.2010		
13		Palghar	PHC Kelva Mahim, Satpati, Safale, Masvan, Somata, Tarapur, Edavan Walavi Pratibandhak Upay Yojana	11.08.2009	3.45	3.39	IDW	15.01.2011		
14		Talasari	Udhava	31.08.2009	14.80	12.08	IDW	30.08.2010		
15		Dahanu	Salvan, Ganjad, Gholvad, Chinchani, Aina, Dhundalwadi, Ashagad Walavi Pratibandhak Upay Yojana	11.08.2009	3.45	3.32	IDW	15.01.2011		
16		Ambarnath	Badlapur	21.01.2010	0.99	0.97	IDW	20.04.2010		
17		Ambarnath	Sonavala	21.01.2010	1.67	1.67	IDW	19.04.2010		
18		Shahapur	Aghai	18.02.2010	3.79	3.10	IDW	17.06.2010		
19		Bhiwandi	Kharbav	03.10.2009	4.25	3.08	IDW	02.04.2009		
20		Bhiwandi	Chimbipada	21.01.2010	6.35	6.26	IDW	15.07.2010		
21	Wada	Prov. Electrical works to MO class I, II & Staff Quarteers Unit 1, 2 at PHC Khanivali	06.03.2010	0.70	0.70	IDW	31.03.2010			
22	Wada	Prov. Electrical works to MO class I, II & Staff Quarteers Unit 1, 2 at PHC Parli	06.03.2010	0.70	0.70	IDW	31.03.2010			
23	Palghar	Repairs Of OT & labour room & Building Repairs at PHC Tarapur	31.08.2009	2.77	1.59	IDW	30.11.2009			
24	Palghar	Repairs Of OT & labour room & Building Repairs at PHC Edavan	18.02.2010	5.13	4.91	IDW	17.05.2010			
25	Palghar	Repairs Of main Building & prov. Electrical works at PHC Satpati	31.08.2009	1.35	0.00	IDW	30.02.2010			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
26		Dahanu	Repairs Of OT & labour room & Building Repairs at PHC Sayvan	13.01.2010	4.39	4.27	IDW	12.04.2010		
27		Dahanu	Repairs Of OT & labour room & Building Repairs at PHC Ganjad	31.08.2009	4.75	4.68	IDW	30.02.2010		
28		Dahanu	Repairs Of OT & labour room & Building Repairs at PHC Chinchani	18.09.2009	5.50	5.36	IDW	17.03.2010		
29		Dahanu	Repairs Of OT & labour room & Building Repairs at PHC Gholwad	31.08.2009	4.61	4.33	IDW	30.02.2010		
30		Vasai	Repairs Of OT & labour room & Building Repairs at PHC Kaman	06.03.2010	2.66	2.59	IDW	05.06.2010		
31		Vasai	Prov. Electrical works to MO Quarters at PHC Kaman	31.08.2009	0.18	0.18	IDW	30.02.2010		
32		Bhiwandi	Providing Borewell Water Supply With Dual Pump At PHC Padgha	03.03.2010	0.93	0.92	IDW	21.04.2010		
33		Mokhada	Providing Borewell Water Supply With Dual Pump At PHC Morhanda	03.03.2010	1.00	0.52	IDW	21.04.2010		
34		Kalyan	Providing Borewell Water Supply With Dual Pump At PHC Nilje	03.03.2010	0.93	0.23	IDW	21.04.2010		
35		Bhiwandi	Providing Borewell Water Supply With Dual Pump At PHC Kharbav	03.03.2010	0.93	0.29	IDW	21.04.2010		
36		Bhiwandi	Providing Borewell Water Supply With Dual Pump At PHC Chimbipada	03.03.2010	0.55	0.47	IDW	21.04.2010		
37		Bhiwandi	Providing Borewell Water Supply With Dual Pump At PHC Vaireshwari	03.03.2010	1.09	0.97	IDW	21.04.2010		
38		Shahapur	Providing Borewell Water Supply With Dual Pump At PHC Washind	03.03.2010	1.09	0.16	IDW	21.04.2010		
39		Wada	Providing Borewell Water Supply With Flushing & Electrical Pump At PHC Parli	03.03.2010	0.48	0.47	IDW	21.04.2010		
40		Murbad	Providing Borewell Water Supply With Flushing & Electrical Pump At PHC Tulai	03.03.2010	0.60	0.53	IDW	21.04.2010		
41		Bhiwandi	Providing Borewell Water Supply With Flushing & Electrical Pump At PHC Dabhad	03.03.2010	0.60	0.53	IDW	21.04.2010		
42		Karjat	Kadav	22/02/2010	0.70	0.70	IDW	31/03/2011		
43		Tala	Tala	09.02.2010	3.68	3.38	IDW	17.08.2010		
44		Tala	Tala (Staff Qtr.)	09.02.2010	7.00	7.00	IDW	17.08.2010		
45		Roha	Nagothane (Parking Shed)	17.06.2010	6.50	3.85	IDW	14.06.2010		
46		Roha	Nagothane (Elec.)	15.06.2009	2.50	2.36	IDW	14.06.2010		
47		Alibag	Rewdanda Tal. Alibag	02.02.2010	5.68	5.50	IDW	14.06.2010		
48		Roha	Kokban Tal. Roha	07.05.2010	3.99	3.01	IDW	14.06.2010		
49		Khalapur	Khalapur (Mortury Room)	11.06.2010	3.55	3.20	IDW	25.02.2011		
50		Mangaon	Nijampur	26.05.2010	0.62	0.51	IDW	21.06.2011		
51		Khalapur	Khalapur (PM Room)	08.02.2010	1.30	1.00	IDW	30.03.2011		
52		Mangaon	Nijampur (Elec. Work)	31.05.2010	0.77	0.77	IDW	25.08.2010		
53		Mahad	Vinhere	15.04.2009	7.26	7.25	IDW	10.04.2010		
54		Khalapur	Khalapur (Lab Room)	11.06.2010	2.06	1.77	IDW	31.03.2011		
55		Khalapur	Khalapur	24.06.2009	1.47	0.91	IDW	17.03.2009		
56		Sudhagad	Pali (MO Qtr 3)	21.01.2010	4.37	3.72	IDW	22.12.2010		
57		Sudhagad	Pali (MO Qtr 1)	29.01.2010	3.53	3.32	IDW	17.01.2011		
58		Sudhagad	Pali (MO Qtr.2)	29.01.2010	2.84	2.71	IDW	21.01.2011		
59		Tala	Tala	09.02.2010	2.70	1.23	IDW	17.08.2010		
60		Mahad	Vinhere	22.07.2010	5.67	5.29	IDW	28.03.2011		
61		Kankawali	Reapris to MO Quat at Kasarde PHC	01.08.2013	0.34	0.36	IDW	01.03.2010		
62		Kankawali	Reapris to Driver Quat at Kasarde PHC	01.08.2013	0.93	0.74	IDW	01.03.2010		
63		Kankawali	Reapris to MO 2 Quat at Kalsuli PHC	01.08.2013	1.18	1.29	IDW	01.03.2010		
64		Kankawali	Reapris to ANM /PHM Quat at Nandgaon PHC	01.08.2013	1.95	2.04	IDW	01.03.2010		
65		Kankawali	Reapris to HI/SV Quat at Nandgaon PHC	01.08.2013	1.98	1.98	IDW	01.03.2010		
66		Kankawali	Reapris to MO 2 Quat at Nandgaon PHC	01.08.2013	1.03	1.03	IDW	01.03.2010		
67		Kankawali	Reapris to MO 2 Quat at Phonda PHC	01.08.2013	0.76	0.76	IDW	01.03.2010		
68		Kankawali	Reapris to SI/HV Quat at Varwade PHC	01.08.2013	0.72	0.75	IDW	01.03.2010		
69		Kankawali	Reapris to ANM/PHM Quat at Varwade PHC	01.08.2013	0.71	0.64	IDW	01.03.2010		
70		Kankawali	Reapris to Driver Quat at Varwade PHC	01.08.2013	0.40	0.33	IDW	01.03.2010		
71		Kankawali	Reapris to Driver Quat at Nandgaon PHC	01.08.2013	0.89	0.94	IDW	01.03.2010		
72		Kankawali	Reapris to SI/PHM Quat at Phonda PHC	01.08.2013	0.94	0.99	IDW	01.03.2010		
73		Kankawali	Reapris to ANM/HV Quat at Phonda PHC	01.08.2013	1.08	1.11	IDW	01.03.2010		
74		Kankawali	Reapris to MO Quat at Kharepatan PHC	01.08.2013	1.49	1.16	IDW	01.03.2010		
75		Kankawali	Reapris to MO 1 Quat at Varwade PHC	01.08.2013	1.48	1.47	IDW	01.03.2010		
76		Kankawali	Reapris to MO 2 Quat at Varwade PHC	01.08.2013	1.46	1.67	IDW	01.03.2010		
77		Kankawali	Reapris to Drainage System at Varwade PHC	01.08.2013	1.48	1.17	IDW	01.03.2010		
78		Kankawali	Reapris to Drainage System at Kharepatan PHC	01.08.2013	1.50	1.13	IDW	01.03.2010		
79		Deogad	Reapris to Drinking water well at Mithbav PHC	01.08.2013	1.84	1.06	IDW	01.03.2010		
80		Deogad	Reapris to MO Quat at Padel PHC	01.08.2013	1.87	1.87	IDW	01.03.2010		
81		Deogad	Reapris to MO Quat at Phanasgaon PHC	01.08.2013	1.43	1.28	IDW	01.03.2010		
82		Deogad	Reapris to Driver Quat at Shirgaon PHC	01.08.2013	0.38	0.29	IDW	01.03.2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
83		Deogad	Reapris to ANM/HV Quat at Phanasgaon PHC	01.08.2013	1.99	2.04	IDW	01.03.2010		
84		Deogad	Reapris to ANM/PHM. Quat at Illaye PHC	01.08.2013	1.99	2.06	IDW	01.03.2010		
85		Deogad	Reapris to MO Quat at Illaye PHC	01.08.2013	0.56	0.57	IDW	01.03.2010		
86		Deogad	Reapris to SI/HV Quat at Illaye PHC	01.08.2013	2.00	1.83	IDW	01.03.2010		
87		Deogad	Reapris to MO Quat at Shirgaon PHC	01.08.2013	1.37	1.04	IDW	01.03.2010		
88		Deogad	Reapris to Water Well at Shirgaon PHC	01.08.2013	8.50	7.82	IDW	01.03.2010		
89		Deogad	Reapris to Drainage System at Shirgaon PHC	01.08.2013	2.00	1.01	IDW	01.03.2010		
90		Deogad	Reapris to OT/Labour Room at Phanasgaon PHC	01.08.2013	1.98	1.71	IDW	01.03.2010		
91		Deogad	Reapris to OT/Labour Room Roof at Phanasgaon PHC	01.08.2013	1.71	1.98	IDW	01.03.2010		
92		Sawantwadi	Reapris to ANM/HV Quat at Amboli PHC	01.08.2013	1.79	1.88	IDW	01.03.2010		
93		Sawantwadi	Reapris to Driver Quat at Nirwade PHC	01.08.2013	1.01	1.00	IDW	01.03.2010		
94		Sawantwadi	Reapris to Driver Quat at Amboli PHC	01.08.2013	1.07	1.12	IDW	01.03.2010		
95		Sawantwadi	Reapris to Mo 1 Quat at Amboli PHC	01.08.2013	1.64	1.59	IDW	01.03.2010		
96		Sawantwadi	Reapris to Mo 2 Quat at Amboli PHC	01.08.2013	1.72	1.81	IDW	01.03.2010		
97		Sawantwadi	Reapris to SI/PHM. Quat at Amboli PHC	01.08.2013	1.79	1.79	IDW	01.03.2010		
98		Sawantwadi	Reapris to ANM/HV Quat at Nirwade PHC	01.08.2013	1.87	1.88	IDW	01.03.2010		
99		Sawantwadi	Reapris to SI/PHM Quat at Nirwade PHC	01.08.2013	1.79	1.78	IDW	01.03.2010		
100		Sawantwadi	Reapris to MO Quat at Malewad PHC	01.08.2013	1.88	1.79	IDW	01.03.2010		
101		Sawantwadi	Reapris to Water Well at Malewad PHC	01.08.2013	2.60	2.49	IDW	01.03.2010		
102		Sawantwadi	Reapris to Female Ward at Malewad PHC	01.08.2013	1.69	1.69	IDW	01.03.2010		
103		Dodamarg	Reapris to HA/SI Quat at Bhedashi PHC	01.08.2013	0.94	0.84	IDW	01.03.2010		
104		Dodamarg	Reapris to Calss IV Quat at Bhedashi PHC	01.08.2013	1.82	1.54	IDW	01.03.2010		
105		Dodamarg	Reapris to HV/Phm. Quat at Bhedashi PHC	01.08.2013	0.94	0.81	IDW	01.03.2010		
106		Dodamarg	Construction of new water well at Talkat PHC	01.08.2013	6.31	5.71	IDW	01.03.2010		
107		Kudal	Reapris to SI/Phm. Quat at Mangaon PHC	01.08.2013	1.32	1.39	IDW	01.03.2010		
108		Kudal	Reapris to ANM /HV. Quat at Mangaon PHC	01.08.2013	1.32	1.29	IDW	01.03.2010		
109		Kudal	Reapris to MO 1 Quat at Mangaon PHC	01.08.2013	1.57	1.65	IDW	01.03.2010		
110		Kudal	Reapris to MO 2 Quat at Mangaon PHC	01.08.2013	1.58	1.66	IDW	01.03.2010		
111		Kudal	Reapris to Driver Quat at Mangaon PHC	01.08.2013	0.91	0.95	IDW	01.03.2010		
112		Kudal	Reapris to MO Quat at Kadawal PHC	01.08.2013	0.99	0.99	IDW	01.03.2010		
113		Kudal	Reapris to Driver Quat at Kadawal PHC	01.08.2013	1.01	0.96	IDW	01.03.2010		
114		Kudal	Reapris to SI/PHM Quat at Hirlok PHC	01.08.2013	1.92	1.77	IDW	01.03.2010		
115		Kudal	Reapris to ANM/HV Quat at Hirlok PHC	01.08.2013	1.87	1.77	IDW	01.03.2010		
116		Kudal	Reapris to MO 1 Quat at Kasal PHC	01.08.2013	1.31	1.33	IDW	01.03.2010		
117		Kudal	Reapris to MO 2 Quat at Kasal PHC	01.08.2013	1.36	1.30	IDW	01.03.2010		
118		Kudal	Reapris to OT at Pandur PHC	01.08.2013	0.95	0.99	IDW	01.03.2010		
119		Kudal	Reapris to Drainage System at Hirlok PHC	01.08.2013	1.43	1.38	IDW	01.03.2010		
120		Kudal	Reapris to Drainage System at Mangaon PHC	01.08.2013	1.50	1.50	IDW	01.03.2010		
121		Kudal	Reapris to OT Room at Hirlok PHC	01.08.2013	1.47	1.46	IDW	01.03.2010		
122		Kudal	Reapris to OT Room at Kasal PHC	01.08.2013	1.74	1.74	IDW	01.03.2010		
123		Vengurla	Reapris to SI Quat at Redi PHC	01.08.2013	0.68	0.66	IDW	01.03.2010		
124		Vengurla	Reapris to Phm. Quat at Redi PHC	01.08.2013	0.68	0.71	IDW	01.03.2010		
125		Vengurla	Reapris to ANM Quat at Redi PHC	01.08.2013	0.74	0.74	IDW	01.03.2010		
126		Vengurla	Reapris to HV Quat at Redi PHC	01.08.2013	0.77	0.81	IDW	01.03.2010		
127		Vengurla	Reapris to MO Quat at Redi PHC	01.08.2013	0.99	0.75	IDW	01.03.2010		
128		Vengurla	Reapris to Phm. Quat at Tulas PHC	01.08.2013	0.78	0.78	IDW	01.03.2010		
129		Vengurla	Reapris to ANM Quat at Tulas PHC	01.08.2013	0.89	0.79	IDW	01.03.2010		
130		Vengurla	Reapris to HV Quat at Tulas PHC	01.08.2013	0.89	0.79	IDW	01.03.2010		
131		Vengurla	Reapris to SI Quat at Tulas PHC	01.08.2013	0.78	0.79	IDW	01.03.2010		
132		Vengurla	Reapris to MO 2 Quat at Tulas PHC	01.08.2013	0.85	0.77	IDW	01.03.2010		
133		Vengurla	Reapris to Water Well at Adeli PHC	01.08.2013	3.09	3.09	IDW	01.03.2010		
134		Vengurla	New Cont. of Water Well at Tulas PHC	01.08.2013	3.63	3.50	IDW	01.03.2010		
135		Vengurla	Reapris to Drainage System at Parula PHC	01.08.2013	1.42	1.33	IDW	01.03.2010		
136		Milawan	Reapris to MO Quat at Chowake PHC	01.08.2013	1.46	1.50	IDW	01.03.2010		
137		Milawan	Reapris to SI/PHM Quat at Masure PHC	01.08.2013	1.99	1.63	IDW	01.03.2010		
138		Milawan	Reapris to MO Quat at Masure PHC	01.08.2013	1.55	1.22	IDW	01.03.2010		
139		Milawan	Reapris to ANM/HV Quat at Masure PHC	01.08.2013	2.99	1.62	IDW	01.03.2010		
140		Milawan	Reapris to MO Quat at Hiwale PHC	01.08.2013	1.41	1.38	IDW	01.03.2010		
141		Milawan	Reapris to ANM/HV Quat at Achara PHC	01.08.2013	0.81	0.89	IDW	01.03.2010		
142		Milawan	Reapris to SI Quat at Achara PHC	01.08.2013	0.81	0.90	IDW	01.03.2010		
143		Milawan	Reapris to MO Quat at Achara PHC	01.08.2013	0.72	0.76	IDW	01.03.2010		
144		Milawan	Reapris to Hiwale PHC	01.08.2013	1.89	1.61	IDW	01.03.2010		
145		Milawan	Reapris to Water Well at Masure PHC	01.08.2013	6.94	6.82	IDW	01.03.2010		
146		Milawan	Reapris to OT/Labour Room at Masure PHC	01.08.2013	2.00	2.00	IDW	01.03.2010		
147		Milawan	Reapris to Drainage System at Masure PHC	01.08.2013	1.99	1.63	IDW	01.03.2010		
148		Mandangad	Kumble	29.07.2009	8.55	8.50	IDW	28.02.2010		
149		Khed	Tisangi	29.07.2009	2.22	1.29	IDW	28.02.2010		
150		Ratnagiri	Malgund	29.07.2009	6.85	6.57	IDW	28.02.2010		
151		Rajapur	Kumbhavade	29.07.2009	4.90	2.88	IDW	28.02.2010		
152		Dapoli	Dabhol	29.07.2009	9.96	9.90	IDW	28.02.2010		
153		Dapoli	Asud	29.07.2009	15.39	15.25	IDW	28.02.2010		
154		Khed	Furus	29.07.2009	5.73	3.45	IDW	28.02.2010		
155		Chiplun	Dadar	29.07.2009	1.59	1.52	IDW	28.02.2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
156	Ratnagiri	Chiplun	Adare	29.07.2009	1.72	1.66	IDW			28.02.2010	
157		Rajapur	Kondumare	29.07.2009	12.42	8.48	IDW			28.02.2010	
158		Ianja	Wadilimbu	29.07.2009	8.75	7.85	IDW			28.02.2010	
159		Dapoli	Pisai	29.07.2009	11.34	11.30	IDW			28.02.2010	
160		Chiplun	Kharavate	29.07.2009	12.25	12.25	IDW			28.02.2010	
161		Dapoli	Fansu	29.07.2009	14.71	14.70	IDW			28.02.2010	
162		Chiplun	Adare	29.07.2009	4.52	3.97	IDW			28.02.2010	
163		Rajapur	Oni	29.07.2009	4.53	4.37	IDW			28.02.2010	
164		Ianja	Wadilimbu	29.07.2009	3.37	4.90	IDW			28.02.2010	
165		Ianja	Shiposhi	29.07.2009	16.80	16.80	IDW			28.02.2010	
166		Ratnagiri	Jakadevi	29.07.2009	19.81	18.70	IDW			28.02.2010	
167		Ratnagiri	Construction of staff qtr. At PHC Chanderai	29.07.2009	61.15	66.07	IDW			28.02.2010	
168		Pune	Baramati	Shirsuphal	24.02.2009	1.37	1.37	IDW			30.10.2010
169			Khed	Kadus	28.02.2009	1.37	1.33	IDW			12.05.2010
170	Khed		Wada	9.09.2009	1.58	1.58	IDW			11.05.2010	
171	Haveli		Manjri Pathak	6.03.2009	4.23	3.03	IDW			5.12.2009	
172	Khed		Nimgaon sava	6.03.2009	1.41	1.41	IDW			31.03.2011	
173	Baramati		Hol	28.8.2009	0.49	0.42	IDW			31.03.2010	
174	Baramati		Pandare	28.08.2009	1.55	0.00	IDW			21.02.2012	
175	Purandar		Valha	24.08.2009	1.55	1.46	IDW			14.11.2011	
176	Daund		Warwand	28.08.2009	1.80	1.40	IDW			6.08.2010	
177	Daund		Nangaon	28.10.2009	1.82	1.64	IDW			1.08.2010	
178	Junnar		Aptale	15.09.2009	1.72	1.72	IDW			27.11.2011	
179	Indapur		Palasdev	30.08.2009	0.94	0.94	IDW			6.08.2010	
180	Ambeegaon		Peth	30.09.2009	1.58	1.58	IDW			31.03.2010	
181	Mulshi		Man	6.03.2009	3.72	3.59	IDW			31.03.2010	
182	Junnar		Ingalun	11.02.2010	1.58	1.58	IDW			15.03.2011	
183	Satara		Karher Main Building	2/22/2010	8.76	8.74	IDW			3/25/2010	
184	Satara		Thosghar Main Building	2/23/2010	5.18	4.71	IDW			5/28/2010	
185	Wai		Bavdhan Main Building	2/22/2010	6.67	5.93	IDW			3/20/2010	
186	Wai		Pachgani Main Building	2/26/2010	8.76	8.52	IDW			6/15/2010	
187	Khatav		Mayani Main Building	2/22/2010	8.52	7.95	IDW			3/21/2010	
188	Khatav		Pusegaon Main Building	3/26/2010	7.24	7.23	IDW			4/28/2010	
189	Phaltan		Bibi Main Building	2/26/2010	6.89	6.03	IDW			3/25/2010	
190	Phaltan		Giravi Main Building	2/11/2010	7.45	6.92	IDW			3/10/2010	
191	Koregaon		Wathar Kiroli Main Building	3/20/2010	1.74	1.66	IDW			4/19/2010	
192	Karad		Supne Main Building	2/22/2010	2.49	2.45	IDW			3/25/2010	
193	Karad		Sadashivgad Main Building	2/22/2010	5.04	4.21	IDW			3/21/2010	
194	Karad		Kole Main Building	2/22/2010	0.98	0.98	IDW			3/21/2010	
195	Karad		Vadgaon H. Main Building	2/22/2010	1.21	1.15	IDW			3/30/2010	
196	Patan		Sonawade Main Building	2/22/2010	2.06	1.43	IDW			3/20/2010	
197	Patan		Helwak Main Building	2/26/2010	0.81	0.46	IDW			4/12/2009	
198	Patan		Murud Main Building	3/20/2010	0.99	0.98	IDW			4/19/2010	
199	Patan		Salve Main Building	2/22/2010	7.40	6.58	IDW			10/23/2010	
200	Patan		Keral Main Building	2/26/2010	4.39	4.28	IDW			3/30/2010	
201	Patan		Malharpeth Main Building	2/22/2010	2.36	2.02	IDW			7/12/2010	
202	Satara	Satara	Chinchner	3/2/2009	3.34	2.9	IDW			7/28/2009	
203		Khatav	Katar Khatav Main Building	2/26/2010	6.94	6.23	IDW			5/1/2010	
204		Patan	Chaphal	3/2/2009	5.05	4.56	IDW			9/5/2009	
205		Patan	Marali	3/2/2009	2.90	2.27	IDW			4/16/2009	
206		Patan	Morgiri	3/2/2009	3.83	3.25	IDW			9/22/2009	
207		Patan	Tarale	3/2/2009	1.23	1.08	IDW			8/8/2009	
208		Satara	Parali class 2,3,4 Quarters	2/26/2010	4.07	4.05	IDW			3/25/2010	
209		Phaltan	Bibi class 2,3,4 Quarters	2/26/2010	8.89	8.88	IDW			3/25/2010	
210		Phaltan	Girvi class 2,3,4 Quarters	2/22/2010	10.29	8.47	IDW			3/21/2010	
211		Koregaon	wathar Kiroli class 2,3,4 Quarters	2/26/2010	7.00	6.16	IDW			3/25/2010	
212		Karad	Kole class 2,3,4 Quarters	2/22/2010	3.20	3.02	IDW			3/21/2010	
213		Karad	Sadashivgad class 2,3,4 Quarters	2/22/2010	3.59	2.63	IDW			3/21/2010	
214		Karad	Indoli class 2,3,4 Quarters	2/26/2010	7.92	6.64	IDW			4/12/2010	
215		Karad	Vadgaon H 2,3,4 Quarters	2/22/2010	5.42	5.42	IDW			3/30/2010	
216		Karad	Supne 2,3,4 Quarters	2/22/2010	3.47	3.16	IDW			3/25/2010	
217		patan	Sonawade 2,3,4 Quarters	2/22/2010	4.82	3.51	IDW			3/20/2010	
218		Patan	Helwak 2,3,4 Quarters	2/26/2010	4.01	2.63	IDW			3/23/2010	
219		Patan	Murud 2,3,4 Quarters	3/20/2010	3.32	3.05	IDW			4/19/2010	
220		Patan	Repair to PHC Keral 2,3,4 Quarters	2/22/2010	3.97	3.85	IDW			3/30/2010	
221		Wai	Repair to PHC Bavdhan Quarters	3/2/2009	1.72	1.65	IDW			4/16/2009	
222		Wai	Repair to PHC Buinj Quarters	3/2/2009	1.42	1.4	IDW			6/30/2009	
223		Patan	Helwak	3/2/2009	0.72	0.47	IDW			4/16/2009	
224		Mohol	S.R.to Phc Narkhed	19.11.2009	1.21	1.04	IDW			21.04.2010	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
225	Solapur	Pandharpur	S.R.to Phc Ropale	19.11.2009	1.73	1.73	IDW		14.05.2010	
226		Pandharpur	S.R.To Phc Bhalawani	19.11.2009	1.47	1.47	IDW		17.03.2010	
227		N.Solapur	S.R.To Phc Kondi	19.11.2009	1.50	1.49	IDW		11.03.2010	
228		Barshi	S.R.To PhcUpale Dumala	19.11.2009	0.98	0.98	IDW		05.03.10	
229		S.Solapur	S.R.To Phc Hotagi	19.11.2009	0.54	0.54	IDW		3.02.2010	
230		Akkalkot	S.R.To Phc Dudhani	02.12.2009	1.03	0.88	IDW		23.06.2011	
231		Akkalkot	S.R.To Phc Nagansur	19.11.2009	0.60	0.60	IDW		23.03.2010	
232		Barshi	S.R.To PhcGoudgaon	19.11.2009	1.53	1.53	IDW		05.03.2010	
233		Karmala	S.R.To Phc Varkute	19.11.2009	1.71	1.71	IDW		09.02.2011	
234		Sangola	S.R.To Phc Nazare	19.11.2009	1.11	1.11	IDW		11.03.2010	
235		Madha	S.R.To Phc Manegaon	19.11.2009	1.97	1.88	IDW		06.05.2010	
236		Malshiras	Shankarnagar Water Supply	02.12.2009	2.65	2.46	IDW		21.03.2010	
237		Malshiras	Purandawade Water Supply	02.12.2009	4.78	2.18	IDW		23.02.10	
238		Mohol	Narkhed Water Supply	19.11.2009	0.89	0.89	IDW		15.05.2010	
239		Mohol	Patkul Water Supply	19.11.2009	1.92	1.61	IDW		10.03.2010	
240		Pandharpur	Ropale Water Supply	19.11.2009	1.63	1.63	IDW		07.03.2010	
241		Pandharpur	Bhalawani Water Supply	19.11.2009	1.67	1.50	IDW		30.03.2012	
242		Sangola	Mahud Water Supply	19.11.2009	1.44	1.36	IDW		19.03.10	
243		Akkalkot	Chappalgaon Water Supply	19.11.2009	1.12	1.12	IDW		23.03.2011	
244		Sangola	S.R. to Phc Mahud	19.11.2009	1.51	1.51	IDW		23.04.2010	
245		S.Solapur	S.R.to phc BoraMani	02.12.2009	0.27	2.11	IDW		15.03.10	
246		Akkalkot	S.R.to Phc Jeur	19.11.2009	0.37	0.34	IDW		3.02.2010	
247		N.Solapur	S.R.to Phc Mardi	02.12.2009	0.53	0.53	IDW		9.03.2010	
248		Barshi	S.R.to Agalgaon	19.11.2009	1.50	1.50	IDW		22.03.10	
249		Barshi	S.R.to Phc Vairag	19.11.2009	1.03	1.01	IDW		14.03.10	
250		Karmala	S.R.to Phc Sade	19.11.2009	1.91	1.91	IDW		09.06.2010	
251		Mangalwedha	S.R.to Phc Salgar B.K	19.11.2009	1.87	1.82	IDW		21.04.2010	
252		Malshiras	S.R.to Phc Phondshiras	02.12.2009	1.09	1.09	IDW		28.02.2010	
253		Mangalwedha	S.R.to Phc Andhalgaon	02.12.2009	3.04	3.04	IDW		24.04.2010	
254		Mohol	S.R to Phc Patkul	02.12.2009	2.28	2.28	IDW		12.03.2010	
255		S.Solapur	BoraMani Water Supply	19.11.2009	3.62	3.14	IDW		10.04.2010	
256		Malshiras	S.R to Phc Morochi	02.12.2009	2.90	2.85	IDW		19.03.2012	
257		Akkalkot	Nagansur Water Supply	02.12.2009	3.34	3.34	IDW		24.04.2010	
258		Malshiras	Phondshiras Water Supply	02.12.2009	3.20	2.34	IDW		22.03.10	
259		Mangalwedha	Borale Water Supply	02.12.2009	2.45	2.45	IDW		10.05.2010	
260		Barshi	Goudgaon Water Supply	02.12.2009	2.29	1.82	IDW		27.03.2010	
261		Barshi	Pangaon Water Supply	02.12.2009	2.26	1.74	IDW		29.03.10	
262		Madha	Manegaon Water Supply	02.12.2009	4.21	3.53	IDW		17.05.2010	
263		Mangalwedha	Andhalgaon Water Supply	02.12.2009	6.82	6.59	IDW		05.10.2010	
264		S.Solapur	S.R to Phc Aurad	02.12.2009	2.49	1.55	IDW		26.03.2010	
265		S.Solapur	Aurad Water Supply	02.12.2009	2.29	2.16	IDW		09.03.2010	
266		Malshiras	Velapur Water Supply	02.12.2009	3.20	2.95	IDW		25.02.10	
267		Barshi	Upale Dumala Water Supply	02.12.2009	3.73	3.19	IDW		26.03.2010	
268		Barshi	Agalgaon Water Supply	02.12.2009	4.48	4.47	IDW		19.01.2010	
269		Madha	Tembhurni Water Supply	02.12.2009	3.13	3.13	IDW		21.02.2010	
270		Malshiras	Borgaon Water Supply	02.12.2009	3.31	2.57	IDW		18.02.10	
271		Pandharpur	S.R to Phc Puluji	02.12.2009	2.60	2.60	IDW		25.03.10	
272		Pandharpur	Gadegav Water Supply	19.11.2009	1.50	0.99	IDW		06.01.2011	
273		Madha	S.R.To Phc Pimpalner	19.11.2009	0.65	0.64	IDW		04.05.2010	
274	Malshiras	S.R.To Phc Borgaon	02.12.2009	3.05	3.05	IDW		23.03.10		
275	Akkalkot	S.R.To Phc Maindargi	19.11.2009	0.34	0.34	IDW		30.03.10		
276	Barshi	S.R.To Phc Pangaon	19.11.2009	0.22	0.22	IDW		05.03.10		
277	Karmala	S.R.to Phc Jeur	19.11.2009	1.59	1.36	IDW		24.06.2010		
278	K Mahankal	Repair Of Phc at Ranjani	01.08.2009	4.97	4.74	IDW		01.03.2010		
279	Walwa	Repair Of Phc at YedeManchindtra	01.08.2009	2.84	1.10	IDW		01.03.2010		
280	Walwa	Renewation Of Phc at Bavachi	01.08.2009	1.96	1.96	IDW		01.03.2010		
281	Atpadi	Constructing water tank at Phc Kargani	01.08.2009	0.85	0.58	IDW		01.03.2010		
282	Walwa	Rain water Har. at Phc Walava	01.08.2009	0.76	0.76	IDW		01.03.2010		
283	Kadegaon	Rain water Har. at Phc Hingangaon Br. Tal -	01.08.2009	0.76	0.70	IDW		01.03.2010		
284	Tasgaon	Renewation Of Phc at Yelavi	01.08.2009	4.85	4.84	IDW		01.03.2010		
285	Shirala	Ward Repair at Phc Shirashi	01.08.2009	2.58	1.93	IDW		01.03.2010		
286	Jath	Renewation Of Phc at Umadi	01.08.2009	4.99	3.79	IDW		01.03.2010		
287	Miraj	Extn. Of Ward at Phc Kavalapur	01.08.2009	2.65	2.48	IDW		01.03.2010		
288	Jath	Conct. Of water tank at Phc Bilur	01.08.2009	1.99	1.41	IDW		01.03.2010		
289	Miraj	Repair Of M.O.Qtr. at Maishal	01.08.2009	1.55	1.21	IDW		01.03.2010		
290	Jath	Electrification Of M.O.Qtr. at Umadi	01.08.2009	0.18	0.10	IDW		01.03.2010		
291	Walwa	Repair Of S.I.Pharmas Qtr.at Kurlap	01.08.2009	1.62	1.30	IDW		01.03.2010		
292	Walwa	Repair Of ANM Qtr. at Kurlap	01.08.2009	1.62	1.24	IDW		01.03.2010		
293	Atpadi	Repair Of M.O.Qtr.at Kharsundi	01.08.2009	1.43	1.28	IDW		01.03.2010		
294	Atpadi	Repair Of ANM Qtr. at Kharsundi	01.08.2009	1.77	1.62	IDW		01.03.2010		
295	Walwa	Repair Of M.O.Qtr. at Kasegaon	01.08.2009	1.18	0.82	IDW		01.03.2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
296	Sangli	Walwa	Repair Of Staff Qtr. at Bagani	01.08.2009	1.59	1.46	IDW	01.03.2010		
297		Atpadi	Repair Of ANM Qtr. at Kargani	01.08.2009	1.38	1.44	IDW	01.03.2010		
298		Jath	Repair Of M.O.Qtr.at Dafalapur	01.08.2009	1.14	1.14	IDW	01.03.2010		
299		Jath	Repair Of ANM .Qtr. at Dafalapur	01.08.2009	1.94	1.74	IDW	01.03.2010		
300		Atpadi	Repair Of M.O. Qtr.at Kargani	01.08.2009	1.18	1.05	IDW	01.03.2010		
301		Atpadi	Repair Of S.I.Pharma Qtr. at Kargani	01.08.2009	1.38	1.40	IDW	01.03.2010		
302		Atpadi	Repair Of M.O. Qtr. at Atpadi	01.08.2009	1.44	1.34	IDW	01.03.2010		
303		Tasgaon	Repair Of ANM .Qtr. at Hatnoor	01.08.2009	1.79	1.73	IDW	01.03.2010		
304		Walwa	Repair Of LHV Qtr.at Kurlap	01.08.2009	1.52	1.47	IDW	01.03.2010		
305		Walwa	Repair Of S.I.Pharma Qtr. at Kurlap	01.08.2009	1.52	1.47	IDW	01.03.2010		
306		K Mahankal	Repair Of ANM Qtr.at Ranjani	01.08.2009	1.87	1.81	IDW	01.03.2010		
307		K Mahankal	Repair Of S.I.Pharma Qtr.at Ranjani	01.08.2009	1.93	1.88	IDW	01.02.2010		
308		Kadegaon	Repair Of ANM Qtr. at Hingangaon Bu	01.08.2009	1.78	1.71	IDW	01.02.2010		
309		Kadegaon	Repair Of S.I.Pharma Qtr. At Hingangaon Bu	01.08.2009	1.78	1.71	IDW	01.02.2010		
310		K Mahankal	Repair Of Staff Qtr. at Ranjani	01.08.2009	0.40	0.38	IDW	01.02.2010		
311		Walwa	Repair Of M.O. Qtr. at Kamari	01.08.2009	0.79	0.79	IDW	01.02.2010		
312		Khanapur	Renewation Of ANM Qtr. at Vejegaon	01.08.2009	1.36	1.18	IDW	01.02.2010		
313		Khanapur	Renewation Of S.I.Pharma Qtr. at Vejegaon	01.08.2009	1.37	1.16	IDW	01.02.2010		
314		Khanapur	Repair Of S.I.Pharma Qtr. at Khanapur	01.08.2009	1.22	1.02	IDW	01.02.2010		
315	K Mahankal	Repair Of M.O. Qtr. at Ranjani	01.08.2009	1.40	1.05	IDW	01.02.2010			
316	K Mahankal	Repair Of M.O. Qtr. at Deshing	01.11.2010	1.10	0.92	IDW	01.03.2011			
317	K Mahankal	Repair Of S.I.Pharma Qtr. at Deshing	01.11.2010	1.91	1.91	IDW	01.03.2011			
318	K Mahankal	Repair Of ANM Qtr. at Deshing	01.11.2010	1.90	1.90	IDW	01.03.2011			
319	Shirala	Repair Of M.O.II Qtr. at Mandoor	01.11.2010	1.99	1.88	IDW	01.03.2011			
320	Karveer	Providing Re electrification works to main building at PHC sangrul Tal.karveer	8/28/2009	1.08	1.08	IDW	21-10-2009			
321		Providing Re electrification works to main building at PHC Mudshingi	8/28/2009	1.15	1.12	IDW	16-10-2009			
322		Special repair works to drainage,plumbing,OT,delivery room at PHC Sangrul	8/17/2009	4.59	4.56	IDW	11-12-2009			
323		Special repair works to OT,Plumbing at PHC main Building Bhuye	8/24/2009	4.68	4.68	IDW	9-12-2009			
324		Special repair works to drainage ,delivery room at PHC Shirolu dumala	8/17/2009	2.65	2.65	IDW	24-11-2009			
325		Providing Re electrification works to main building at PHC Shirolu dumala	8/28/2009	1.15	1.13	IDW	14-10-2009			
326		Special repair works to OT & water supply system at PHC Mudshingi	8/24/2009	2.99	1.72	IDW	23-12-2009			
327		Special repair works to OT & water supply system at PHC Ispurli	8/20/2009	2.66	2.66	IDW	21-12-2009			
328		Special repair works to OT,delivery room & LR at PHC Building kaneri	3/8/2010	3.13	3.14	IDW	3-7-2010			
329		Special repair works to OT,plumbing at PHC Chikhali	8/28/2009	4.68	4.68	IDW	17-12-2009			
330		Providing Re electrification works to main building at PHC Siddnerli	8/28/2009	1.15	1.19	IDW	21-10-2009			
331		Re electrification works to main building at PHC Chikhali	8/28/2009	1.15	1.19	IDW	6-10-2009			
332		Providing Re electrification works to main building at PHC Kapashi	8/28/2009	1.08	1.14	IDW	15-9-2009			
333		Special repair works to OT,Slab leakage & plmbing at PHC Pimpalgaon	8/28/2009	2.66	2.56	IDW	24-12-2009			
334		Providing sub mersibale pump over Bore well & supplying water at PHC Danoli	8/12/2009	1.14	1.01	IDW	1-10-2009			
335		Special repair works to OT,plumbing work at PHC Danoli	8/17/2009	4.99	4.98	IDW	14-12-2009			
336		Special repair work to OT,Drainage system at PHC Abullat	8/17/2009	3.81	4.03	IDW	4-12-2009			
337		Providing sub mersibale pump over Bore well & Drainage system at PHC Nandani	8/24/2009	2.68	2.54	IDW	1-12-2009			
338		Special repair works to OT,Delivery room,Slab leakage at PHC Takali	3/8/2010	4.29	4.27	IDW	27-6-2010			
339	Hatkangale	Providing Re electrification works to main building at PHC PATankodoli	8/28/2009	1.08	1.07	IDW	22-10-2009			
340	Hatkangale	Providing Re electrification works to main building at PHC Hupari	8/28/2009	1.08	1.07	IDW	22-10-2009			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
341	Kolhapur	Hatkangale	Providing sub mersibale pump over Bore well & supplying water at PHC Aalate	11/26/2009	0.97	0.99	IDW	23-1-2010		
342		Hatkangale	Special repair works to OT,Delivery room,Drainage system at PHC Bhadole	8/28/2009	1.94	1.94	IDW	23-1-2010		
343		Hatkangale	Special repair work to PHC Building Pulachi Shiroli	8/14/2009	4.18	4.09	IDW	23-11-2009		
344		Hatkangale	Special repair works to Delivery room,Slab leakage,Wate tank ,Drainage system at PHC Sajani	8/24/2009	4.98	3.52	IDW	23-11-2009		
345		Hatkangale	Special repair works to OT,Plumbing at PHC Herale	8/28/2009	2.71	2.71	IDW	20-3-2010		
346		Hatkangale	Special repair works to OT,Slab leakage,Plumbing at PHC PATankodoli	8/25/2009	4.96	4.81	IDW	23-12-2009		
347		Hatkangale	Special repair works to delivery room,OT,Slab leakage at PHC Hupari	8/25/2009	3.76	3.76	IDW	27-9-2010		
348		Hatkangale	Special repair works to OT,Slab leakage at PHC Savarde	8/20/2009	4.99	4.76	IDW	11-12-2009		
349		Bhudargad	Providing Re electrification works to main building at PHC Minache	8/28/2009	1.30	1.55	IDW	14-10-2009		
350		Bhudargad	Special repair works to OT & water supply system at PHC Minache	8/27/2009	1.99	1.83	IDW	15-10-2009		
351		Gaganbawada	Special repair works to OT,Delivery room at PHC Nivade	8/28/2009	4.91	3.98	IDW	12-10-2010		
352		Panhala	Special repair works to OT,Delivery room,Slab leakage at PHC main Building Bajarbhagaon	8/28/2009	5.47	5.80	IDW	22-3-2010		
353		Panhala	Special repair works to OT,Delivery room,Drainage system at PHC Borpadale	8/28/2009	4.89	4.90	IDW	15-12-2009		
354		Panhala	Providing Re electrification works to main building at PHC Borpadale	8/28/2009	1.08	1.08	IDW	16-10-2009		
355		Panhala	Providing Re electrification works to main building at PHC Bajarbhagaon	8/28/2009	1.15	1.14	IDW	14-10-2009		
356		Radhanagari	Providing Re electrification works to main building at PHC Kasaba walava	8/28/2009	1.15	1.14	IDW	23-10-2009		
357		Radhanagari	Special repair works to Delivery room,Drainage system at PHC Building Walave	8/17/2009	4.97	5.17	IDW	11-12-2009		
358		Radhanagari	Special repair works to Drainage system at PHC Tarale	8/28/2009	2.41	2.64	IDW	20-3-2010		
359		Shahuwadi	Providing Re electrification works to main building at PHC Bhedasgaon	8/28/2009	1.08	1.10	IDW	26-10-2009		
360		Shahuwadi	Special repair works to PHC Building Parali Ninai	8/27/2009	3.64	3.29	IDW	22-03-2010		
361		Shahuwadi	Special repair works to OT,Delivery room,Drainage system at PHC Manjare	8/17/2009	4.15	4.14	IDW	15-3-2010		
362		Shahuwadi	Special repair works to OT,Delivery room,Tiles at PHC Bhedasgaon	8/26/2009	3.82	3.72	IDW	20-3-2010		
363		Chandgad	Special repair works to OT,delivery room at Tudiye	11/26/2009	4.98	5.28	IDW	22-3-2010		
364		Chandgad	Special repair works to OT,Delivery room at PHC Here	8/28/2009	3.32	3.29	IDW	20-3-2009		
365		Gadhinglaj	Special repair works to Slab leakage ,Drainage system at PHC Building Mahagaon	8/28/2009	5.64	5.70	IDW	20-01-2010		
366		Gadhinglaj	Special repair works to OT,Delivery room PHC Building Halkarni	8/27/2009	2.97	2.85	IDW	20-3-2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
367	Nashik	Gadhinglaj	Special repair works to PHC Building Nool	8/27/2009				20-3-2010		
368		Malegoan	Saudane	01.06.2009	2.82	2.74	IDW			
369		Sinnar	Devpur	01.06.2009	5.24	4.82	IDW	10.03.2010		
370		Yeola	Andurul	01.06.2009	4.85	4.44	IDW	10.03.2010		
371		Niphad	Kasabe Sukane	01.06.2009	1.99	1.97	IDW	10.03.2010		
372		Nandgaon	Hiswal-Nangaon	01.06.2009	14.28	14.12	IDW	10.03.2010		
373		Malegoan	ChikAhol	01.06.2009	1.89	1.85	IDW	10.03.2010		
374		Sinnar	Wavi	01.06.2009	9.12	8.61	IDW	10.03.2010		
375	Ahmednagar	Shrigonda	Constructing New MO-quarter & New Building at Kashi	24/07/2009	6.45	6.32	IDW	20.11.10		
376		Akole	Constructing New PHC Extension at Kohane	4/8/2009	20.21	20.20	IDW	10.02.12		
377		Parner	Bhalawani-M.O quarter	24/07/2009	1.49	1.38	IDW	06.02.10		
378		Sangamner	Bota-compound wall extension	24/07/2009	3.57	3.57	IDW	07.02.10		
379		Jamkhed	Arangaon M.O quarter I	24/07/2009	1.49	1.28	IDW	05.02.10		
380		Jamkhed	Arangaon M.O quarter II	24/07/2009	1.49	1.27	IDW	05.02.10		
381		Nagar	Talikhatgaon P.M.Room	4/8/2009	0.52	0.51	IDW	15.12.09		
382		Kopargaon	Sanvantsar- Compound wall Extension	4/3/2010	1.17	1.17	IDW	28.01.10		
383	Kopargaon	Sanvantsar- NRHM Hording Board	4/8/2009	1.32	1.32	IDW	29.01.10			
384	Dhule	Dhule	PHC@ Kheda	5/10/2009	5.00	4.99	IDW	29/3/2010		
385		Sakri	PHC@ Kudashi	5/10/2009	5.00	4.99	IDW	31/3/2010		
386		Shindkheda	PHC@ Vikharan	5/10/2009	5.00	4.99	IDW	31/3/2010		
387		Dhule	PHC MO Qtr. @ Borkund	5/10/2009	3.45	3.44	IDW	27/3/2010		
388		Dhule	PHC MO Qtr. @ Lamkani	5/10/2009	3.45	3.44	IDW	29/9/2010		
389		Dhule	PHC MO Qtr. @ Kheda	5/10/2009	3.45	3.44	IDW	31/3/2010		
390		Dhule	PHC MO Qtr. @ Kusumba	5/10/2009	3.45	3.44	IDW	31/3/2010		
391		Dhule	PHC MO Qtr. @ Boris	5/10/2009	3.45	3.44	IDW	1/3/2011		
392		Dhule	PHC MO Qtr. @ Ner	5/10/2009	3.45	3.44	IDW	31/3/2010		
393		Dhule	PHC MO Qtr. @ Kapaadne	5/10/2009	3.45	3.44	IDW	31/3/2010		
394		Sakri	PHC MO Qtr. @ Dahiwal	5/10/2009	3.45	3.44	IDW	31/3/2010		
395		Sakri	PHC MO Qtr. @ Mhasadi	5/10/2009	3.45	3.44	IDW	31/3/2010		
396		Sakri	PHC MO Qtr. @ Dusanee	5/10/2009	3.45	3.44	IDW	29/6/2010		
397		Sakri	PHC MO Qtr. @ Kudashi	5/10/2009	3.45	3.44	IDW	13/7/2010		
398		Sakri	PHC MO Qtr. @ Kasare	5/10/2009	3.45	3.44	IDW	31/3/2010		
399		Shindkheda	PHC MO Qtr. @ Betawad	5/10/2009	3.45	3.44	IDW	31/3/2010		
400		Shindkheda	PHC MO Qtr. @ Vikharan	5/10/2009	3.45	3.44	IDW	31/3/2010		
401		Shindkheda	MO Qtr. @ Chimthana	5/10/2009	3.45	3.44	IDW	31/3/2010		
402		Shindkheda	PHC MO Qtr. @ Malpur	5/10/2009	3.45	3.44	IDW	20/9/2010		
403		Shindkheda	PHC MO Qtr. @ Dhamane	5/10/2009	3.45	3.44	IDW	27/3/2010		
404		Shirpur	PHC MO Qtr. @ Sangvi	5/10/2009	3.45	3.44	IDW	23/3/2010		
405		Navapur	Mo Quarter Uamran Repairs	31/7/09	2.40	2.19	IDW	20/11/2009		
406		Navapur	Staff Quarter No.1 Uamran Repairs	31/7/09	2.49	2.25	IDW	5/10/2009		
407		Navapur	Staff Quarter No.2 Uamran Repairs	31/7/09	2.49	2.33	IDW	25/11/2009		
408		Navapur	Staff Quarter No.1 Dogeogan Repairs	31/7/09	3.44	3.27	IDW	6/12/2009		
409		Navapur	Staff Quarter No.2 Dogeogan Repairs	31/7/09	3.44	3.27	IDW	12/11/2009		
410		Shahadha	Staff Quarter No.1 Kahatul Repairs	31/7/09	3.26	3.25	IDW	20/11/2009		
411		Shahadha	Staff Quarter No.2 Kahatul Repairs	31/7/09	3.52	3.45	IDW	28/12/2009		
412	Shahadha	Mo Quarter Prakasha Repairs	31/7/09	1.26	1.18	IDW	20/9/2009			
413	Shahadha	Mo Quarter Prakasha No. 1 Repairs	31/7/09	1.26	1.18	IDW	25/9/2009			
414	Shahadha	Mo Quarter Kahatul Repairs	31/7/09	2.57	2.57	IDW	20/10/2009			
415	Shahadha	Singale Quarter Vadali Repairs	31/7/09	1.97	1.71	IDW	15/11/2009			
416	Shahadha	Staff Quarter No.1 Vadali Repairs	31/7/09	1.97	1.71	IDW	20/10/2009			
417	Shahadha	Staff Quarter No.2 Vadali Repairs	31/7/09	1.06	1.06	IDW	5/9/2009			
418	Akkalkuwa	Mo Quarter Khaper Repairs	31/7/09	1.61	1.53	IDW	20/10/2009			
419	Akkalkuwa	Staff Quarter Khaper No.1 Repairs	31/7/09	1.99	1.52	IDW	5/10/2009			
420	Akkalkuwa	Staff Quarter Khaper No.2 Repairs	31/7/09	1.98	1.45	IDW	20/10/2009			
421	Akkalkuwa	Staff Quarter Khaper No.1 Repairs	31/7/09	3.36	2.45	IDW	25/10/2009			
422	Akkalkuwa	Staff Quarter Khaper No.2 Repairs	31/7/09	3.36	3.11	IDW	20/11/2009			
423	Taloda	Mo Quarter Somawal Repairs	31/7/09	2.26	2.01	IDW	19/9/2009			
424	Taloda	Staff Quarter Somawal No.1 Repairs	31/7/09	3.90	3.57	IDW	25/11/2009			
425	Taloda	Staff Quarter Somawal No.2 Repairs	31/7/09	3.90	3.51	IDW	20/9/2009			
426	Dhadgoan	Mo Quarter Toranmal Repairs	31/7/09	4.45	3.93	IDW	5/12/2009			
427	Dhadgoan	Staff Quarter Toranmal No.1 Repairs	31/7/09	5.62	4.15	IDW	20/12/2009			
428	Dhadgoan	Staff Quarter Toranmal No.2 Repairs	31/7/09	5.62	4.19	IDW	15/12/2009			
429	Nandurbar	Staff Quarter Rakaswada No.1 Repairs	31/7/09	2.62	2.61	IDW	12/9/2009			
430	Nandurbar	Staff Quarter Rakaswada No.1 Repairs	31/7/09	2.62	2.61	IDW	25/9/2009			
431	Navapur	Mo Quarter Dogeogan Repairs	21/1/10	2.62	2.62	IDW	20/3/2010			
432	Shahada	Mo Quarter Kusumwade No.2 Repairs	21/1/10	2.39	2.30	IDW	1/3/2010			
433	Shahada	Mo Quarter Wadali No.2 Repairs	21/1/10	3.00	2.86	IDW	10/3/2010			
434	Shahada	Mo Quarter Padalda Repairs	21/1/10	1.22	1.14	IDW	25/3/2010			
435	Shahada	Staff Quarter Shahna No.1 Repairs	21/1/10	2.65	2.58	IDW	30/3/2010			
436	Shahada	Staff Quarter Shahna No.2 Repairs	21/1/10	2.65	2.58	IDW	10/4/2010			
437	Akkalkuwa	Staff Quarter Moramba No.1 Repairs	21/1/10	2.93	2.64	IDW	29/3/2010			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
438	Nandurbar	Akkalkuwa	Staff Quarter Moramba No.2 Repairs	21/11/10	4.35	4.18	IDW	25/3/2010		
439		Dhadgoan	Staff Quarter Son No.1 Repairs	21/11/10	1.96	1.84	IDW	30/3/2010		
440		Dhadgoan	Staff Quarter Son No.2 Repairs	21/11/10	1.96	1.79	IDW	30/3/2010		
441		Nandurbar	Mo Quarter Shanimandi Repairs	21/11/10	1.77	1.67	IDW	25/3/2010		
442		Nandurbar	Mo Quarter Rakaswade No1 Repairs	21/11/10	2.82	2.73	IDW	15/3/2010		
443		Nandurbar	Mo Quarter Rakaswade No.2 Repairs	21/11/10	2.82	2.81	IDW	30/3/2010		
444		Nandurbar	P.H.C.Dhekwad	10/2/2010	1.66	1.61	IDW	20/4/2010		
445		Nandurbar	P.H.C.Aashte	10/2/2010	1.50	1.59	IDW	30/4/2010		
446		Nandurbar	P.H.C.Shanimandal	10/2/2010	1.50	1.38	IDW	1/5/2010		
447		Nandurbar	P.H.C.Kopri	10/2/2010	1.50	1.45	IDW	30/4/2010		
448		Shahada	P.H.C.Kalsadi	10/2/2010	1.66	1.66	IDW	25/4/2010		
449		Shahada	P.H.C.Sarangkheda	10/2/2010	1.66	1.63	IDW	20/4/2010		
450		Akkalkuwa	P.H.C.Moramba	10/2/2010	1.66	1.42	IDW	15/4/2010		
451		Taloda	P.H.C.Somawal	10/2/2010	1.66	1.65	IDW	5/5/2010		
452		Nandurbar	P.H.C.Kittchen Shede Costruction at Dhekwad	5/3/2010	2.50	2.46	IDW	20/9/2010		
453		Nandurbar	P.H.C.Kittchen Shede Costruction at Aashte	5/3/2010	2.50	2.49	IDW	15/10/2010		
454		Nandurbar	P.H.C.Kittchen Shede Costruction at Kopri	5/3/2010	2.50	2.50	IDW	25/11/2010		
455		Nandurbar	P.H.C.Kittchen Shede Costruction at Shanimandal	5/3/2010	2.50	2.50	IDW	5/9/2010		
456		Nandurbar	P.H.C.Kittchen Shede Costruction at Rakaswade	5/3/2010	2.50	2.50	IDW	20/9/2010		
457		Nandurbar	P.H.C.Kittchen Shede Costruction at Lahanshadade	5/3/2010	2.50	2.50	IDW	25/10/2010		
458		Akkalkuwa	P.H.C.Kittchen Shede Costruction at Pimpalkhuta	5/3/2010	2.50	2.07	IDW	20/9/2010		
459		Akkalkuwa	P.H.C.Kittchen Shede Costruction at Kathi	5/3/2010	2.50	2.50	IDW	25/7/2010		
460		Akkalkuwa	P.H.C.Kittchen Shede Costruction at Khaper	5/3/2010	2.50	2.50	IDW	20/8/2010		
461		Akkalkuwa	P.H.C.Kittchen Shede Costruction at Moramba	5/3/2010	2.50	2.50	IDW	15/6/2010		
462		Taloda	P.H.C.Kittchen Shede Costruction at Bored	5/3/2010	2.50	2.49	IDW	5/6/2010		
463		Taloda	P.H.C.Kittchen Shede Costruction at Pratappur	5/3/2010	2.50	2.50	IDW	15/7/2010		
464		Taloda	P.H.C.Kittchen Shede Costruction at Somawal	5/3/2010	2.50	2.49	IDW	25/7/2010		
465		Taloda	P.H.C.Kittchen Shede Costruction at Valehari	5/3/2010	2.50	2.44	IDW	1/8/2010		
466		Navapur	P.H.C.Kittchen Shede Costruction at Dogeogan	5/3/2010	2.50	2.50	IDW	6/7/2010		
467		Navapur	P.H.C.Kittchen Shede Costruction at Umaran	5/3/2010	2.50	2.44	IDW	1/7/2010		
468		Navapur	P.H.C.Kittchen Shede Costruction at Cinchpada	5/3/2010	2.50	2.38	IDW	8/7/2010		
469		Navapur	P.H.C.Kittchen Shede Costruction at Zainanzer	5/3/2010	2.50	2.48	IDW	10/6/2010		
470		Navapur	P.H.C.Kittchen Shede Costruction at Vandi	5/3/2010	2.50	2.50	IDW	20/6/2010		
471		Shahada	P.H.C.Kittchen Shede Costruction at Mandana	5/3/2010	2.50	2.50	IDW	15/6/2010		
472		Shahada	P.H.C.Kittchen Shede Costruction at Shahana	5/3/2010	2.50	2.50	IDW	13/9/2010		
473		Shahada	P.H.C.Kittchen Shede Costruction at Kusumwade	5/3/2010	2.50	2.39	IDW	20/7/2010		
474	Shahada	P.H.C.Kittchen Shede Costruction at Kalsadi	5/3/2010	2.50	2.49	IDW	15/6/2010			
475	Shahada	P.H.C.Kittchen Shede Costruction at Kahatul	5/3/2010	2.50	2.46	IDW	1/7/2010			
476	Shahada	P.H.C.Kittchen Shede Costruction at Padalda	5/3/2010	2.50	2.46	IDW	25/6/2010			
477	Shahada	P.H.C.Kittchen Shede Costruction at Prakasha	5/3/2010	2.50	2.48	IDW	25/8/2010			
478	Shahada	P.H.C.Kittchen Shede Costruction at Sarangkhedha	5/3/2010	2.50	2.50	IDW	1/9/2010			
479	Shahada	P.H.C.Kittchen Shede Costruction at Sulwade	5/3/2010	2.50	2.50	IDW	25/6/2010			
480	Dhadgoan	P.H.C.Kittchen Shede Costruction at Son	5/3/2010	2.50	2.49	IDW	20/7/2010			
481	Dhadgoan	P.H.C.Kittchen Shede Costruction at Chulwad	5/3/2010	2.50	2.50	IDW	15/6/2010			
482	Aurangabad	Aurangabad	Ladsawangi	26.10.09	5.99	5.87	IDW	26.02.10		
483		Gangapur	Lasur - station	26.10.09	7.47	7.42	IDW	26.02.10		
484		Phulambri	Wadod bajar	26.10.09	5.36	5.29	IDW	26.02.10		
485		Kannad	Aurala	09.03.10	6.55	6.50	IDW	31.03.10		
486		Kannad	Nachanwel	08.03.10	6.33	6.23	IDW	31.03.10		
487		Gangapur	S.Wadhagaon	09.03.10	3.15	2.78	IDW	31.03.10		
488		Gangapur	Jikthan	08.03.10	5.87	5.79	IDW	31.03.10		
489		Vaiapur	Borsar	08.03.10	7.36	7.34	IDW	31.03.10		
490		Khultabad	Bazarsawangi	08.03.10	6.01	6.00	IDW	31.03.10		
491		Paithan	Nandar	09.03.10	6.51	6.50	IDW	31.03.10		
492		Sillod	Amthana	09.03.10	4.36	4.32	IDW	31.03.10		
493		Soyagaon	Banoti	09.03.10	6.27	6.00	IDW	31.03.10		
494		Phulambri	Ganoti	09.03.10	2.75	2.73	IDW	31.03.10		
495		Vaiapur	Gade pimpalgaon	09.03.10	5.31	5.30	IDW	31.03.10		
496		Khultabad	Verul	08.03.10	7.50	7.49	IDW	31.03.10		
497		Paithan	Adul	08.03.10	4.76	4.75	IDW	31.03.10		
498		Paithan	Dhakephal	09.03.10	5.27	5.23	IDW	31.03.10		
499		Sillod	Undangaon	08.03.10	8.82	8.82	IDW	31.03.10		
500		Sillod	Panwadod	08.03.10	1.98	1.56	IDW	31.03.10		
501		Gangapur	Siddhanath wadgaon	08.03.10	3.55	3.05	IDW	31.03.10		
502	Georai	Medical Officers quarters at PHC Jategaon (ANM/LHV/Driver quirtier) Primary Helath center at. Umapur	15/07/09	3.20	3.15	IDW	31/03/2010			
503	Georai	primaty health center at. Nipanijawala	15/07/09	4.60	4.54	IDW	31/03/2010			
504	Georai	Medical Officers quirters at primaty health center at. Umapur	15/07/09	4.60	4.55	IDW	27/10/10			
505	Georai	Repais to primary health center at. Jategaon (water proofing)	15/07/09	3.20	3.07	IDW	27/10/10			
506	Georai	Repais to primary health center at. Jategaon	15/07/09	3.50	3.43	IDW	31/03/2010			
507	Georai	Repais to primary health center at. Jategaon	15/07/09	4.75	4.19	IDW	31/03/2010			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
508	Beed	Beed	primary Health center at. Limbaganesh (ANM,LHV, Driver quarter)	15/07/09	5.00	4.99	IDW	31/03/2010			
509		Beed	primary Health center at. Limbaganesh Medical Officers Quarters)	15/07/09	4.98	4.91	IDW	31/03/2010			
510		Georai	Repairs at Madalmohi tq. Georai (Part -I)	15/07/09	2.00	1.99	IDW	31/03/2010			
511		Georai	Repairs at Madalmohi tq. Georai(Part -II)	15/07/09	2.00	1.95	IDW	31/03/2010			
512		Georai	Primary health center at. Madalmohi (water proofing)	15/07/09	2.00	1.96	IDW	31/03/2010			
513		Georai	primary health center at. Madalmohi (ANM/LHV Quarters Re)	15/07/09	2.00	1.98	IDW	31/03/2010			
514		Georai	water proofing & sanitary Arrangement to ANM /LHV Quarters at Madalmohi	15/07/09	2.00	1.96	IDW	31/03/2010			
515		Dharur	Repairs main Building Of primary health center at. Bhogalwadi	28/07/09	5.00	4.97	IDW	31/03/2010			
516		Dharur	quairs Of primary health center at. Bhogalwadi (M.O/ ANM/LHV)	28/07/09	3.00	2.80	IDW	31/03/2010			
517		Kaij	Mian Building Of primary health center at. Adas	28/07/09	5.00	4.44	IDW	27/10/10			
518		kaij	quairs Of primary health center at. Adas (M.O/ ANM/LHV)	28/07/09	4.00	2.10	IDW	31/03/2010			
519		Shirur	Mian Building Of primary health center at. shirur	28/07/09	4.97	4.88	IDW	31/03/2010			
520		Shirur	quairs Of primary health center at. Shirur (M.O/ ANM/LHV)	28/07/09	4.99	4.96	IDW	27/10/10			
521		Patoda	Mian Building Of primary health center at.Naigaon	28/07/09	5.00	3.08	IDW	27/10/10			
522		Patoda	quairs Of primary health center at. Naigaon (M.O/ ANM/LHV)	28/07/09	3.00	2.36	IDW	27/10/10			
523		Ashti	Mian Building Of primary health center at. Kada	28/07/09	5.00	3.85	IDW	27/10/10			
524		Ashti	quairs Of primary health center at. Kada (M.O/ ANM/LHV)	28/07/09	3.11	2.77	IDW	31/03/2010			
525		Osmanabad	Osmanabad	Pohanerd	23.07.09	4.04	4.31	IDW	3/1/2010		
526			Tuljapur	Katgaon	23.07.09	5.34	5.35	IDW	1/1/2011		
527			Paranda	Jawala (Ni)	03.08.09	6.45	6.48	IDW	3/1/2011		
528			Paranda	Aasu	17.08.09	6.67	6.54	IDW	3/1/2011		
529			Osmanabad	Samudrawani	25.08.09	6.00	5.52	IDW	3/1/2011		
530			Tuljapur	Salgara (D)	25.08.09	6.00	5.76	IDW	7/1/2010		
531	Umarga		Aalur	23.07.09	7.91	7.91	IDW	8/1/2010			
532	Kallam		Moha	03.08.09	3.35	2.29	IDW	7/1/2010			
533	Kallam		Moha	03.08.03	4.56	3.91	IDW	3/1/2011			
534	Kallam		Dahiphal	03.08.09	3.91	3.98	IDW	7/1/2010			
535	Kallam		Dahiphal	03.08.09	9.92	9.92	IDW	8/1/2010			
536	Kallam		Yermala	25.08.09	1.41	1.04	IDW	3/1/2010			
537	Paranda		Shelgaon	05.08.09	5.60	5.58	IDW	8/1/2010			
538	Tuljapur		Mangarul (T)	23.07.09	11.32	10.78	IDW	1/1/2011			
539	Tuljapur		Andur	25.08.09	7.50	6.64	IDW	11/1/2010			
540	Paranda		Aasu	10.10.09	3.60	3.19	IDW	8/1/2010			
541	Latur		Nilanga	Aurad Shajarli	20.07.09	6.00	4.86	IDW	22.03.2010		
542			Ahamedpur	Kingaon	20.07.09	5.00	4.80	IDW	20.03.2010		
543	Ahamedpur		Andhori	20.07.09	6.00	4.82	IDW	15.03.2010			
544	Jalna		Ambad	Electrification Of Staff Quarter Nos 2 & MO Quarters Nos 1 PHC Wadigodri	5/21/2009	0.94	0.94	IDW	11/11/2009		
545		Bhokardan	Reparing Quareter MO 1 & Class 3 Quartyer No 5 PHC Walsawangi	3/24/2010	1.92	1.46	IDW	3/31/2010			
546		Badnapur	Reparing MO2 & LHV Quarter PHC Dabhadi	8/21/2009	1.78	1.31	IDW	3/4/2010			
547		Bhokardan	PHC Re pimpalgaon	2/15/2010	3.15	3.09	IDW	3/31/2010			
548		Partur	Reparing Work Of PHC Watur	2/15/2010	1.76	1.29	IDW	8/10/2009			
549		Badnapur	Reparing MO 1 & Class 4 Quarter PHC Dabhadi	8/21/2009	1.89	1.24	IDW	3/4/2010			
550		Ambad	Reparing Estimate of Quarter 3& 4 (ANM & Staff) PHC Wakulani	8/21/2009	1.90	1.01	IDW	3/31/2011			
551		Badnapur	Reparign Class 4 staff Quarter PHC Wakulni	8/21/2009	1.87	0.96	IDW	3/31/2011			
552		Bhokardan	Reparing Estimate of PHC Walsawangi Quarter No 1 & 2	3/24/2010	2.05	1.97	IDW	8/2/2010			
553		Bhokardan	Reparing Estimate of PHC Walsawangi Quarter No 3 & 4	3/24/2010	2.17	2.10	IDW	8/2/2010			
554	Jalna	Badnapur	Reparing MO 1 & Class 4 Quarter PHC Dabhadi	8/21/2009	1.89	1.62	IDW	8/13/2010			
555		Mantha	PHC D. Khandare Quarter No 3 & 4 Repair	2/15/2010	1.16	0.99	IDW	8/13/2010			
556		Ambad	PHC jamkhed ANM Quarter Repair	2/15/2010	1.14	0.80	IDW	11/1/2010			
557		Ambad	PHC jamkhed LHV Quarter Repair	2/15/2010	1.15	0.80	IDW	11/1/2010			
558		Ambad	PHC jamkhed Compaunder Quarter Repair	2/15/2010	1.47	1.30	IDW	11/1/2010			
559		Ambad	PHC jamkhed Supervisor Quarter Repair	2/15/2010	1.03	0.80	IDW	11/1/2010			
560		Bhokardan	PHC Re Pimpalgaon MO & Driver Quarter Repairs	2/15/2010	1.67	1.37	IDW	2/7/2011			
561		Bhokardan	PHC Re Pimpalgaon Quarter 1 & 2 Repairs	2/15/2010	1.58	1.30	IDW	2/7/2011			
562		Bhokardan	PHC Re Pimpalgaon Quarter 3 & 4 Repairs	2/15/2010	1.58	1.32	IDW	2/7/2011			
563		Badnapur	PHC Shelgaon ANM Quarter Repair	8/21/2009	1.65	0.93	IDW	3/31/2011			
564		Badnapur	PHC Shelgaon LHV Quarter Repair	8/21/2009	1.78	1.06	IDW	3/31/2011			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
565		Jafrabad	PHC Warud Quarter No 1 & 2 Repair	2/15/2010	1.41	1.28	IDW	8/2/2010		
566		Jafrabad	Repairing PHC Mahora	3/24/2010	2.00	1.97	IDW	6/8/2010		
567		Jafrabad	Repairing work of PHC Warud MO & Driver Quarter	2/15/2010	1.45	1.39	IDW	8/2/2010		
568		Ambad	Repairing Estimate of PHC Shahagad	3/24/2010	1.99	1.90	IDW	8/2/2010		
569		Jafrabad	PHC Warud Quarter No 3 & 4 Repair	2/15/2010	1.35	1.26	IDW	8/2/2010		
570		Ghansawangi	PHC Ku. Pimpalgaon Main building, OT, DR Repair	3/24/2010	3.97	3.70	IDW	8/2/2010		
571		Parbhani	PHC Zari	2/22/2010	2.00	1.97	IDW	3/24/2010		
572		Purna	PHC Tadkals	2/22/2010	2.83	2.73	IDW	12/30/2010		
573		Parbhani	Instalation o f submersible pump on bore & plumbing at P.H.C Zhari	2/22/2010	0.50	0.40	IDW	3/25/2010		
574		All Block	21 PHC Pest Control. Works	2/22/2010	5.06	4.91	IDW	3/29/2010		
575		Sonpeth	Reelctrification Of LHV & Pharmacist Qtrs At P.H.C Sonpeth	7/16/2009	0.50	0.49	IDW	10/7/2009		
576		Sonpeth	Reelctrification Of ANM Qtrs At P.H.C Sonpeth	7/16/2009	0.50	0.49	IDW	10/7/2009		
577		Jintur	ir to sanitation & Drainage line For Qtrs. At P.H.C Chart	8/27/2009	0.50	0.49	IDW	11/11/2009		
578		Naigaon	Anex Bldg. repair PHC- Barbada	2/17/2009	10.00	8.94	IDW	31.12.2009		
579		Bitloli	M.O. Qtr Repair 1 PHC Kondalwadi,	2/17/2009	2.00	1.80	IDW	31.12.2009		
580		Bitloli	Main bldg (R.F.W.) repair, PHC kondalwadi	2/17/2009	2.89	2.72	IDW	31.12.2009		
581		Bitloli	M.O. Qtr Repair PHC Sagroli,	2/17/2009	1.20	1.08	IDW	31.12.2009		
582		Naigaon	Repair to M.O. Qtr PHC Kuntoor,	2/17/2009	2.00	1.89	IDW	31.12.2009		
583		Naigaon	M.O. Qtr Repair PHC Barbada	2/17/2009	1.60	1.46	IDW	31.12.2009		
584		Hadgaon	M.O. Qtr Repair PHC Walfana	2/17/2009	1.75	1.71	IDW	31.12.2009		
585		Naigaon	M.O. Qtr Repair PHC Manjam1	2/17/2009	1.70	1.65	IDW	31.12.2009		
586		Naigaon	M.O. Qtr Repair PHC Manjam 2,	2/17/2009	1.55	1.55	IDW	31.12.2009		
587		kinwat	M.O. Qtr Repair PHC Mandvi(Kotari),	2/17/2009	1.94	1.86	IDW	31.12.2009		
588		Mahur	M.O. Qtr Repair PHC Sindkhed	2/17/2009	1.34	1.25	IDW	31.12.2009		
589		Kinwat	M.O. Qtr Repair PHC Islapur	2/17/2009	1.97	1.94	IDW	31.12.2009		
590		Kinwat	M.O. Qtr Repair PHC Apparapetah	2/17/2009	1.78	1.63	IDW	31.12.2009		
591		Kinwat	M.O. Qtr Repair PHC Bodhadi	2/17/2009	1.88	1.54	IDW	31.12.2009		
592		Kinwat	M.O. Qtr. Repair PHC Shivani	2/17/2009	1.90	1.60	IDW	31.12.2009		
593		Kandhar	M.O. Qtr Repair to PHC Kurula	2/17/2009	2.77	1.24	IDW	31.12.2009		
594		Loha	Repair M.O. Qtr PHC Kalambar	2/17/2009	2.99	2.85	IDW	31.12.2009		
595		Deglur	M.O. Qtr Repair to PHC Hanegaon	2/17/2009	1.33	1.33	IDW	31.12.2009		
596		Deglur	M.O. Qtr Repair PHC Shahapur	2/17/2009	1.71	1.40	IDW	31.12.2009		
597		Ardhapur	M.O. Qtr Repair PHC Malegaon	2/17/2009	1.12	1.09	IDW	31.12.2009		
598		Mudkhed	M.O. Qtr 1 Repair PHC Rohimpalgaon	2/17/2009	1.16	1.07	IDW	31.12.2009		
599		Mudkhed	M.O. Qtr 2 Repair PHC Rohimpalgaon	2/17/2009	1.20	1.14	IDW	31.12.2009		
600		Bhokar	M.O. Qtr 1 Repair to PHC Bhosi	2/17/2009	1.11	1.15	IDW	31.12.2009		
601		Bhokar	M.O. Qtr 2 Repair to PHC Bhosi	2/17/2009	1.21	1.24	IDW	31.12.2009		
602		Bhokar	Repair to M.O. Qtr. PHC Kini -1	2/17/2009	1.09	1.09	IDW	31.12.2009		
603		Bhokar	M.O. Qtr. Repair to PHC Kini-2	2/17/2009	1.10	1.24	IDW	31.12.2009		
604		Kinwat	Delivery Room at Kinwat	2/17/2009	4.50	4.26	IDW	31.12.2009		
605		Ardhapur	Operation Theator at PHC Ardhapur	2/17/2009	4.25	3.75	IDW	31.12.2009		
606		Dharmabad	Lab room at PHC Karsheli	2/17/2009	2.50	2.25	IDW	31.12.2009		
607		Kinwat	Lab room at PHC Islapur	2/17/2009	2.75	2.52	IDW	31.12.2009		
608		Loha	Waiting Room at PHC Kapsi	2/17/2009	3.70	2.46	IDW	31.12.2009		
609		Nanded	PHC - Rahati Quarters	2/17/2009	1.50	1.48	IDW	31.12.2009		
610		Loha	PHC - Kapsi (M.O. Quarters)	2/17/2009	0.90	0.68	IDW	31.12.2009		
611		Kalamnuri	PHC Dongarkada	29.03.2010	1.98	1.97	IDW	22.07.2010		
612		Kalamnuri	PHC Masod	29.03.2010	4.06	0.30	IDW	25.06.2010		
613		Kalamnuri	PHC Rameshwar TANDA	29.03.2010	3.31	3.12	IDW	30.10.2010		
614		Basmat	PHC Hayatna gar	29.03.2010	4.03	2.42	IDW	30.10.2010		
615		Aundha	PHC Jawala Bazaar	29.03.2010	2.07	1.88	IDW	31.07.2010		
616		Sengaoon	PHC Goregaon	29.03.2010	4.29	4.28	IDW	31.12.2010		
617		Amravati	Anjangaon Bari	22.06.2009	2.00	1.86	IDW	31.03.2010		
618		Chandur Bz	Asegaon	21.08.2009	0.87	0.83	IDW	31.03.2010		
619		Dharni	Bairagad	26.06.2008	2.00	1.72	IDW	31.03.2010		
620		Dharni	Dharni	22.06.2009	1.50	1.46	IDW	31.03.2010		
621		Dharni	Dharni	22.06.2009	2.00	1.75	IDW	31.03.2010		
622		Morshi	Hiwarkhed	21.08.2009	0.98	0.93	IDW	31.03.2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
623	Amravati	Morshi	Khed	21.08.2009	0.98	0.96	IDW	31.03.2010		
624		Tivsa	Kurha	21.08.2009	0.99	0.99	IDW	31.03.2010		
625		Morshi	PHC. hiwarkhed	9.11.2010	2.00	1.83	IDW	31.03.2010		
626		Nand Kh	Loni Takli	9.11.2010	2.00	2.00	IDW	31.03.2010		
627		Warud	Loni (W)	21.08.2009	0.99	0.99	IDW	31.03.2010		
628		Warud	Loni	21.08.2009	2.00	1.54	IDW	31.03.2010		
629		Amravati	Mahuli J.	21.08.2009	0.99	0.95	IDW	31.03.2010		
630		Tivsa	Mardi	21.08.2009	0.99	0.99	IDW	31.03.2010		
631		Morshi	Nerpingalai	21.08.2009	0.98	0.97	IDW	31.03.2010		
632		Morshi	NerPingalai	21.08.2009	2.00	1.83	IDW	31.03.2010		
633		Warud	Pusala	21.08.2009	0.98	0.99	IDW	31.03.2010		
634		Warud	Rajura Bazar	21.08.2009	0.98	0.99	IDW	31.03.2010		
635		Nand Kh	Satargaon	21.08.2009	1.42	1.33	IDW	31.03.2010		
636		Chikhaldara	Semadoha	22.6.2009	2.00	1.51	IDW	31.03.2010		
637		Chikhaldara	Semadoha	22.6.2009	2.00	1.52	IDW	31.03.2010		
638		Warud	Shendurjana Ghat	21.08.209	2.00	0.98	IDW	31.03.2010		
639		Amravati	Shirala	21.08.2009	1.38	1.42	IDW	31.03.2010		
640		Amravati	Shirala	21.08.2009	2.00	2.00	IDW	31.03.2010		
641		Dhamangaon Rly	Talegaon D	21.08.2009	1.00	1.00	IDW	31.03.2010		
642		Dhamangaon Rly	Talwel	21.08.2009	0.98	0.97	IDW	31.03.2010		
643		Dhamangaon Rly	Tembrusonda	26.06.2009	1.57	1.32	IDW	31.03.2010		
644		Morshi	Vichori	21.08.2009	0.99	0.97	IDW	31.03.2010		
645		Morshi	Vichori	9.11.2010	2.00	1.71	IDW	31.03.2010		
646		Daryapur	Yeoda	21.08.2009	1.00	1.00	IDW	31.03.2010		
647		Dharni	Construction Of Maher Shelter at PHC Bairagadh,	21.08.2010	5.16	4.00	IDW	31.03.2011		
648		Dharni	Construction Of Maher Shelter at PHC Dhulghat Rly,	21.08.2011	5.22	4.00	IDW	31.12.2012		
649		Chikhaldara	Construction Of Maher Shelter at PHC Hatru,	21.08.2012	5.35	4.00	IDW	31.12.2013		
650		Dharni	Construction Of Maher Shelter at Sadrawadi,	21.08.2013	5.02	4.00	IDW	31.12.2014		
651		Chikhaldara	Construction Of Maher Shelter at PHC Semadoha,	21.08.2014	5.11	4.00	IDW	31.12.2015		
652		Chikhaldara	Construction Of Maher Shelter at PHC Tembrusonda,	21.08.2015	5.06	4.00	IDW	31.12.2015		
653		Nandura	Nandura	30.04.2009	4.90	4.14	IDW	31.03.2010		
654		chikhli	Eklara (O.T.Repair)	12.07.2009	1.10	0.94	IDW	31.03.2010		
655		Motala	Pimpri Gawali (QT/LR)	13.06.2009	2.97	2.97	IDW	31/03/2010		
656		Buldana	Padali	20.05.2009	4.51	4.51	IDW	31/03/2010		
657		Mehkar	Sultanpur	20.03.2009	6.53	5.82	IDW	31/03/2010		
658		Mehkar	D.Sakharsha	20.03.2009	6.32	5.43	IDW	31/03/2010		
659	Shegaon	Bhongaon	20.03.2009	5.40	5.39	IDW	31/03/2010			
660	Motala	Pimpri Gawali	20.03.2009	6.21	6.17	IDW	31/03/2010			
661	Jalgaon j	Pimpalgaon Raja (O.T.Repair)	13.06.2009	2.79	2.40	IDW	31/03/2010			
662	Nandura	Takarkhed	25.09.2009	3.97	3.97	IDW	31/03/2010			
663	chikhli	Eklara	01.02.2009	8.54	7.45	IDW	31/03/2010			
664	chikhli	Amdapur	20.03.2009	5.15	4.97	IDW	31/03/2010			
665	S.Raja	Malkapur Pangra	20.03.2009	5.89	5.88	IDW	31/03/2010			
666	Buldana	Warwand	12.07.2009	2.11	1.97	IDW	31/03/2010			
667	Mehkar	D.Mali	12.07.2009	0.90	0.93	IDW	31/03/2010			
668	S.Raja	Repair to ANM Qtr. @ Sakharherda	12.07.2009	1.39	1.34	IDW	31/03/2010			
669	chikhli	Repair to M.O. Qtr. No.1 @ Shelgaon Atol	12.07.2009	1.81	1.72	IDW	31/03/2010			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
670		Malkapur	Repair to ANM Qtr @ Narvei	12.07.2009	1.55	1.41	IDW			31/03/2010
671		Malkapur	Repair to ANM Qtr No.1 @ Umali	12.07.2009	1.97	1.64	IDW			31/03/2010
672		Buldana	Repair to M.O. Qtr No.2 Raipur	12.07.2009	1.97	1.95	IDW			31/03/2010
673		Buldana	Repair to M.O. Qtr No.2 Padali	12.07.2009	1.75	1.57	IDW			31/03/2010
674		Jalgaon j	Repair to M.O. Qtr Pimpalgaon Kale	12.07.2009	1.98	1.71	IDW			31/03/2010
675		Shegaon	Repair to M.O. Qtr @ PHC Jawala (BK)	12.07.2009	1.97	1.73	IDW			31/03/2010
676		Khamgaon	Repair to M.O. Qtr @ Ganeshpur	12.07.2009	2.82	2.28	IDW			31/03/2010
677		Motala	Repair to M.O. Qtr No.1 @ Pimpalgaon Devi	12.07.2009	1.35	1.21	IDW			31/03/2010
678		chikhli	Repair to M.O. Qtr @ Eklara	12.07.2009	1.19	1.03	IDW			31/03/2010
679		Shegaon	Repair to M.O. Qtr No.1 @ Adsud	12.07.2009	2.33	1.61	IDW			31/03/2010
680		chikhli	Repair to ANM Qtr @ Mera (BK)	12.07.2009	1.99	1.98	IDW			31/03/2010
681		Motala	Repair to M.O. Qtr No.2 @ Borakhedi	12.07.2009	1.75	1.65	IDW			31/03/2010
682		chikhli	Repair to M.O. Qtr No.2 @ Shelgaon Atol	12.07.2009	1.72	1.69	IDW			31/03/2010
683		Malkapur	Repair to ANM Qtr No.2 @ Umali	12.07.2009	1.95	1.78	IDW			31/03/2010
684		Khamgaon	Repair to M.O. Qtr @ Bothakazi	12.07.2009	2.07	2.01	IDW			31/03/2010
685		Shegaon	Repair to M.O. Qtr @ Jalamb	12.07.2009	2.28	1.89	IDW			31/03/2010
686		S.Raja	Repair to 4th Class type Servant Qtr @ Sakarkherda	12.07.2009	0.59	0.59	IDW			31/03/2010
687		chikhli	Repair to M.O. Qtr No.2 @ Eklara	12.07.2009	1.42	1.40	IDW			31/03/2010
688		Nandura	Repair to Sarvent Qtr @ Wadner Bholaji	12.07.2009	2.28	2.16	IDW			31/03/2010
689		Nandura	Repair to M.O. Qtr @ Wadner Bholaji	20.05.2009	4.35	3.62	IDW			31/03/2010
690		chikhli	Repair to M.O. Qtr @ Amdapur	25.07.2009	3.73	3.14	IDW			31/03/2010
691		chikhli	Repair to M.O. Qtr. @ Aantri Khedekar	25.07.2009	3.49	3.02	IDW			31/03/2010
692		chikhli	Repair to ANM Qtr @ Kinholra	12.07.2009	1.90	1.76	IDW			31/03/2010
693		Buldana	Repair to ANM Qtr. @ Hatedi	12.07.2009	1.89	1.82	IDW			31/03/2010
694		Lonar	Repair to ANM Qtr. No.1 & 2 @ Raigaon	12.07.2009	1.90	1.84	IDW			31/03/2010
695		Khamgaon	Repair to Servent Qtr. No.3 @ Ganeshpur	12.07.2009	2.51	2.12	IDW			31/03/2010
696		Buldana	Repair to ANM Qtr No.1 @ Padali	12.07.2009	1.82	1.81	IDW			31/03/2010
697		Shegaon	Repair to M.O. Qtr. No.2 @ Adsud	12.07.2009	2.33	2.09	IDW			31/03/2010
698		Khamgaon	Repair to M.O. Qtr. No.2 @ Pimpalgaon Raja	12.07.2009	3.25	2.77	IDW			31/03/2010
699		chikhli	Repair to Servant Qtr.No.1 & 2 @ Eklara,	12.07.2009	3.08	2.53	IDW			31/03/2010
700		S.Raja	Repair to M.O. Qtr. No.1 @ Malkapurpangra	12.07.2009	3.16	3.14	IDW			31/03/2010
701		Shegaon	Repair to M.O. Qtr. @ Jalamb	12.07.2009	2.28	1.90	IDW			31/03/2010
702		D.Raja	Repair to ANM Qtr @ Deulgaonmahi	12.07.2009	1.98	1.95	IDW			31/03/2010
703		Sangrampur	Repair to M.O. Qtr. @ Sangrampur	12.07.2009	1.97	1.80	IDW			31/03/2010
704		Shegaon	Repair to M.O. Qtr. No.2 @ Adsud	12.07.2009	2.52	2.43	IDW			31/03/2010
705		Mehkar	Repair to M.O. Qtr. @ Deulgaon Sakharsha	12.07.2009	3.17	1.51	IDW			31/03/2010
706		Shegaon	Repair to M.O. Qtr. @ Bhongaon	12.07.2009	2.53	2.45	IDW			31/03/2010
707		Motala	Repair to Servant Qtr. No.5 @ Borkhedi	12.07.2009	1.99	1.75	IDW			31/03/2010
708		Motala	Repair to Servant Qtr. No.6 @ Borkhedi	12.07.2009	1.86	1.83	IDW			31/03/2010
709		Khamgaon	Ganeshpur (P.H.C.)	12.07.2009	0.47	0.28	IDW			31/03/2010
710		Motala	Pimpalgaon Devi (P.H.C.)	12.07.2009	0.53	0.32	IDW			31/03/2010
711		Motala	Pimpali Gawali (P.H.C.)	12.07.2009	0.43	0.28	IDW			31/03/2010
712		Khamgaon	Botha Kaji (P.H.C.)	12.07.2009	0.53	0.36	IDW			31/03/2010
713		Khamgaon	Pimpalgaon Raja	12.07.2009	0.59	0.52	IDW			31/03/2010
714		Shegaon	Jawala Bk. (P.H.C.)	12.07.2009	0.59	0.28	IDW			31/03/2010
715		Shegaon	Jalam (P.H.C.)	12.07.2009	0.53	0.28	IDW			31/03/2010
716		Motala	DhaMangaon Badhe (P.H.C.)	12.07.2009	0.47	0.28	IDW			31/03/2010
717		Motala	Borakhedi (P.H.C.)	12.07.2009	0.53	0.28	IDW			31/03/2010
718		Nandura	Wadner Bholji (P.H.C.)	12.07.2009	0.72	0.51	IDW			31/03/2010
719		Jalgaon j	P.Kale (P.H.C.)	12.07.2009	0.53	0.38	IDW			31/03/2010
720		Shegaon	P.H.C. Adsul	12.07.2009	1.64	1.48	IDW			31/03/2010
721		Shegaon	P.H.C.Bhogaon	12.07.2009	1.64	1.46	IDW			31/03/2010
722		Sangrampur	P.H.C. Sangrampur	12.07.2009	1.64	1.48	IDW			31/03/2010
723		Sangrampur	P.H.C.Paturda	12.07.2009	1.64	1.47	IDW			31/03/2010
724		Sangrampur	P.H.C. Sonala	12.07.2009	1.64	1.48	IDW			31/03/2010
725		Malkapur	P.H.C. Narvei	12.07.2009	0.72	0.67	IDW			31/03/2010
726		Mehkar	P.H.C. D.Sakharsha	12.07.2009	0.59	0.36	IDW			31/03/2010
727		Mehkar	P.H.C.Janefal	12.07.2009	0.47	0.23	IDW			31/03/2010
728		Mehkar	P.H.C. Dongaon	12.07.2009	0.72	0.63	IDW			31/03/2010
729		chikhli	P.H.C. Amdapur	12.07.2009	0.53	0.32	IDW			31/03/2010
730		chikhli	P.H.C. Undri	12.07.2009	0.53	0.28	IDW			31/03/2010
731		Buldana	P.H.C. Hatedi	12.07.2009	0.47	0.31	IDW			31/03/2010
732		Buldana	P.H.C. Raipur	12.07.2009	0.53	0.32	IDW			31/03/2010
733		S.Raja	P.H.C.Sakharshherda	12.07.2009	0.53	0.31	IDW			31/03/2010
734		Mehkar	P.H.C.Raigaon	12.07.2009	3.47	0.48	IDW			31/03/2010
735		Mehkar	P.H.C.Sultanpur	12.07.2009	0.47	0.36	IDW			31/03/2010
736		Mehkar	P.H.C.Malkapur Pangra	12.07.2009	0.53	0.31	IDW			31/03/2010
737		Buldana	P.H.C.Padali	12.07.2009	0.47	0.21	IDW			31/03/2010
738		Jalgaon j	P.H.C. Madakhed	12.07.2009	1.64	1.48	IDW			31/03/2010
739		chikhli	P.H.C. Kinholra	12.07.2009	0.47	0.36	IDW			31/03/2010
740		chikhli	P.H.C. Shelgaon Atol	12.07.2009	0.53	0.23	IDW			31/03/2010
741		chikhli	Supplying Hand pump 50 No.	12.07.2009	4.90	4.90	IDW			31/03/2010
742		chikhli	Providing & Fixing Submersible Pump 41 No	12.07.2009	11.02	11.02	IDW			31/03/2010

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
743		Mangrulpir	Provision Of Deep Burial Pit at PHC Asegaon	01.02.2009	0.62	0.60	IDW	25.09.2009		
744		Mangrulpir	Provision Of Deep Burial Pit at PHC Kasola	01.02.2009	0.62	0.62	IDW	9.092009		
745		Mangrulpir	Provision Of Deep Burial Pit at PHC Shelubazar	01.02.2009	0.62	0.62	IDW	23.07.2009		
746		Mangrulpir	Provision Of Deep Burial Pit at PHC Mohari	01.02.2009	0.62	0.62	IDW	29.12.2009		
747		Karanja	Provision Of Deep Burial Pit at PHC Dhammi	01.02.2009	0.63	0.63	IDW	01.08.2009		
748		Manora	Provision Of Deep Burial Pit at PHC Poharadevi	01.02.2009	0.61	0.61	IDW	04.09.2009		
749		Malegaon	Provision Of Deep Burial Pit at PHC Medshi	01.02.2009	0.63	0.63	IDW	30.01.2010		
750		Malegaon	Provision Of Deep Burial Pit at PHC Jaulka	01.02.2009	0.65	0.65	IDW	02.01.2010		
751		Risod	Provision Of Deep Burial Pit at PHC Mangulzanak	01.02.2009	0.65	0.65	IDW	31.03.2010		
752		Risod	Provision Of Deep Burial Pit at PHC Kenwad	01.02.2009	0.65	0.65	IDW	31.03.2010		
753		Risod	Provision Of Deep Burial Pit at PHC Kawatha	01.02.2009	0.63	0.63	IDW	31.03.2010		
754		Risod	Provision Of Deep Burial Pit at PHC Mop	01.02.2009	0.63	0.49	IDW	25.08.2009		
755		Washim	Provision Of Deep Burial Pit at PHC Kata	01.02.2009	0.63	0.63	IDW	30.03.2010		
756		Washim	Provision Of Deep Burial Pit at PHC Pardtakmor	01.02.2009	0.63	0.63	IDW	31.03.2010		
757		Washim	Provision Of Deep Burial Pit at PHC Tongdaon	01.02.2009	0.63	0.63	IDW	31.03.2010		
758		Mangrulpir	Provision Of Deep Burial Pit at PHC Wanoja	01.02.2009	0.62	0.62	IDW	29.12.2009		
759		Manora	Provision Of Deep Burial Pit at PHC Shendurjana	01.02.2009	0.62	0.62	IDW	31.03.2010		
760		Karanja	Provision Of Deep Burial Pit at PHC Poha	01.02.2009	0.62	0.62	IDW	29.12.2009		
761		Karanja	Provision Of Deep Burial Pit at PHC Dhanaj Bk	01.02.2009	0.62	0.62	IDW	29.12.2009		
762		Malegaon	Repairs works to Quarters at PHC Medshi	01.02.2009	12.26	11.69	IDW	25.03.2010		
763		Malegaon	Repairs works to Quarters at PHC Shirpur	01.02.2009	12.19	11.87	IDW	31.03.2010		
764		Washim	Repairs works to Quarters at PHC Tongdaon	01.02.2009	11.27	9.23	IDW	31.03.2010		
765		Risod	Repairs works to Quarters at PHC Kenwad	01.02.2009	9.43	8.77	IDW	31.03.2010		
766		Washim	Repairs works to Quarters at PHC Kata	01.02.2009	13.21	12.64	IDW	31.03.2010		
767		Risod	Repairs works to Quarters at PHC Mangulzanak	01.02.2009	11.05	11.05	IDW	31.03.2010		
768		Malegaon	Repairs works to Quarters at PHC Jaulka	01.02.2009	14.97	14.40	IDW	25.03.2010		
769		Mangrulpir	Repairs works to Quarters at PHC Asegaon	01.02.2009	9.10	7.20	IDW	31.03.2010		
770		Mangrulpir	Repairs works to Quarters at PHC Wanoja	01.02.2009	7.29	6.38	IDW	25.03.2010		
771		Mangrulpir	Repairs works to Quarters at PHC Mohari	01.02.2009	11.32	10.30	IDW	31.03.2010		
772		Karanja	Repairs works to Quarters at PHC Poha	01.02.2009	6.38	4.87	IDW	20.03.2010		
773		Karanja	Repairs works to Quarters at PHC Umbardabazar	01.02.2009	10.91	7.31	IDW	25.03.2010		
774		Manora	Repairs works to Quarters at PHC Poharadevi	01.02.2009	7.41	7.41	IDW	31.03.2010		
775		Risod	Repairs works to Quarters at PHC Kawtha	01.02.2009	8.82	8.63	IDW	31.03.2010		
776		Washim	Plinth protection to PHC Kata-1	01.02.2009	1.80	1.77	IDW	31.03.2010		
777		Washim	Plinth protection to PHC Kata-2	01.02.2009	1.62	1.62	IDW	31.03.2010		
778		Washim	Plinth protection to PHC Kata-3	01.02.2009	0.94	0.93	IDW	31.03.2010		
779		Washim	Plinth protection to PHC Tongdaon-1	01.02.2009	1.41	1.40	IDW	31.03.2010		
780		Washim	Plinth protection to PHC Tongdaon-2	01.02.2009	1.51	1.49	IDW	31.03.2010		
781		Washim	Plinth protection to PHC Tongdaon-3	01.02.2009	1.51	1.49	IDW	31.03.2010		
782		Risod	Plinth protection to PHC Kawtha-1	01.02.2009	1.59	1.59	IDW	31.03.2010		
783		Risod	Plinth protection to PHC Kawtha-2	01.02.2009	1.71	1.41	IDW	31.03.2010		
784		Risod	Plinth protection to PHC Mangulzanak-1	01.02.2009	1.94	1.91	IDW	31.03.2010		
785		Risod	Plinth protection to PHC Mangulzanak-2	01.02.2009	1.21	1.21	IDW	31.03.2010		
786		Risod	Plinth protection to PHC Jaulka-1	01.02.2009	1.49	1.49	IDW	31.03.2010		
787		Malegaon	Plinth protection to PHC Jaulka-2	01.02.2009	1.62	1.62	IDW	31.03.2010		
788		Malegaon	Plinth protection to PHC Jaulka-3	01.02.2009	1.62	1.62	IDW	31.03.2010		
789		Malegaon	Plinth protection to PHC Medshi-1	01.02.2009	1.73	1.73	IDW	31.03.2010		
790		Malegaon	Plinth protection to PHC Medshi-2	01.02.2009	1.86	1.86	IDW	31.03.2010		
791		Malegaon	Plinth protection to PHC Medshi-3	01.02.2009	1.86	1.86	IDW	31.03.2010		
792		Risod	Plinth protection to PHC Kenwad-1	01.02.2009	1.71	1.71	IDW	31.03.2010		
793		Risod	Plinth protection to PHC Kenwad-2	01.02.2009	0.97	0.97	IDW	31.03.2010		
794		Malegaon	Plinth protection to PHC Shirpur-1	01.02.2009	0.97	0.97	IDW	31.03.2010		
795		Malegaon	Plinth protection to PHC Shirpur-2	01.02.2009	1.84	1.84	IDW	31.03.2010		
796		Malegaon	Plinth protection to PHC Shirpur-3	01.02.2009	1.84	1.84	IDW	31.03.2010		
797		Karanja	Plinth protection to PHC Poha-1	01.02.2009	1.94	1.94	IDW	31.03.2010		
798		Karanja	Plinth protection to PHC Poha-2	01.02.2009	1.14	1.14	IDW	31.03.2010		
799		Mangrulpir	Plinth protection to PHC Asegaon-1	01.02.2009	1.85	1.85	IDW	31.03.2010		
800		Mangrulpir	Plinth protection to PHC Asegaon-2	01.02.2009	1.94	1.94	IDW	31.03.2010		
801		Mangrulpir	Plinth protection to PHC Wanoja-1	01.02.2009	1.93	1.93	IDW	31.03.2010		
802		Mangrulpir	Plinth protection to PHC Wanoja-2	01.02.2009	1.15	1.15	IDW	31.02.2010		
803		Mangrulpir	Plinth protection to PHC Mohari-1	01.02.2009	1.65	1.65	IDW	31.02.2010		
804		Mangrulpir	Plinth protection to PHC Mohari-2	01.02.2009	1.61	1.61	IDW	31.03.2010		
805		Mangrulpir	Plinth protection to PHC Mohari-3	01.02.2009	1.78	1.78	IDW	31.03.2010		
806		Manora	Plinth protection to PHC Poharadevi-1	01.02.2009	1.79	1.79	IDW	31.03.2010		
807		Manora	Plinth protection to PHC Poharadevi-2	01.02.2009	1.05	1.05	IDW	31.03.2010		
808		Karanja	Plinth protection to PHC Umbardabazar-1	01.02.2009	1.65	1.65	IDW	31.03.2010		
809		Karanja	Plinth protection to PHC Umbardabazar-2	01.02.2009	0.94	0.94	IDW	31.03.2010		
810		Karanja	Plinth protection to PHC Umbardabazar-3	01.02.2009	1.78	1.78	IDW	31.03.2010		
811		Karanja	Plinth protection to PHC Umbardabazar-4	01.02.2009	1.71	1.71	IDW	31.03.2010		
812		Pandarkavda	Repair to PHC Arli,	06.06.2009	1.43	1.43	IDW	06.11.2009		
813		Ghatanji	Repair to PHC Shivni,	06.06.2009	2.02	2.02	IDW	06.11.2009		
814		Mahagaon	AgguMantation Of Water Supply to PHC Kali D.	06.06.2009	1.99	1.99	IDW	06.11.2009		
815		Pusad	Repair to PHC Chondi,	06.06.2009	1.82	1.82	IDW	06.11.2009		
816		Arni	Repair to PHC Lonj,	06.06.2009	1.91	1.91	IDW	17.09.2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
817	Bhandara	Pouni	Construction Of toilet block in Sawarla	11.06.2009	2.64	2.87	IDW	30.01.2009		
818		Lakhani	Renovation Of two M.O. Qtr. 4 Worker Qtr. 1 Sweeper	13/11/2009	11.83	11.69	IDW	25/3/2010		
819		Bhandara	Repairs Of PHC main Building, Shahapur	26/11/2009	6.19	6.07	IDW	23/2/2010		
820		Mohadi	Repairs Of PHC main Building, Pahela	23/11/2009	3.33	3.33	IDW	21/2/2010		
821		Tumsar	Repairs Of PHC main Building, Dewadi	23/11/2009	9.29	9.26	IDW	20/5/2010		
822		Sadak-Arjuni	Shenda	20.12.2009	13.00	12.69	IDW	16.03.2010		
823		Amgaon	Bangaon	30.12.2009	1.60	1.59	IDW	28.03.2010		
824		Deori	Mispri	26.02.2010	2.00	2.09	IDW	25.03.2010		
825		Gondia	Dawaniwada	10.12.2009	3.50	3.35	IDW	06.03.2010		
826		Gondia	Kamtha	10.12.2009	2.00	2.00	IDW	26.02.2010		
827		Amgaon	Kalimati	10.12.2009	2.50	2.49	IDW	25.03.2010		
828		Goregaon	Chopa	10.12.2009	5.00	4.93	IDW	04.03.2010		
829		Arjuni-Mor	Mahagaon	10.12.2009	5.00	5.00	IDW	09.03.2009		
830		Gondia	Trisom Hall Gondia.	26.02.2010	5.00	4.82	IDW	24.03.2010		
831		Sadak-Arjuni	Pandhari	10.12.2009	5.50	5.23	IDW	10.04.2010		
832		Arjuni-Mor	Gothangaon	10.12.2009	10.00	9.91	IDW	28.04.2010		
833		Gondia	Dawaniwada	20.12.2009	14.00	13.50	IDW	18.04.2010		
834		Gondia	Dashgaon	10.12.2009	7.00	6.82	IDW	14.4.2010		
835		Salekasa	Bijepar	10.12.2009	10.00	9.24	IDW	14.05.2010		
836		Arjuni-Mor	Keshori	10.12.2009	7.50	7.40	IDW	12.05.2010		
837		Deori	Kakodi	10.12.2009	10.00	9.78	IDW	27.02.2010		
838		Tirora	Indora	10.12.2009	5.00	5.00	IDW	10.02.2010		
839		Goregaon	Kurhadi	10.12.2009	2.50	2.39	IDW	19.02.2010		
840		Sadak-Arjuni	Pandhari	10.12.2009	3.00	2.70	IDW	24.03.2010		
841		Salekasa	Kawarabandh	10.12.2009	1.50	1.40	IDW	29.02.2010		
842		Salekasa	Darrekasa	05.02.2010	1.25	1.20	IDW	25.03.2010		
843		Gondia	Kati	16.02.2009	1.25	1.13	IDW	18.03.2009		
844		Gondia	Rawanwadi.	10.12.2009	5.00	4.34	IDW	10.01.2010		
845		Deori	Mulla	10.12.2009	4.00	3.63	IDW	06.03.2010		
846		Gondia	Dasgaon	10.12.2009	4.00	4.10	IDW	10.04.2010		
847		Tirora	Wadegaon.	10.12.2009	1.75	1.68	IDW	14.01.2010		
848		Gondia	Kamtha.	10.12.2009	2.00	1.97	IDW	12.01.2010		
849		Deori	Kakodi	10.12.2009	5.00	4.72	IDW	10.01.2010		
850		Deori	Ghonadi	10.12.2009	3.00	2.73	IDW	26.03.2010		
851		Deori	Futana	10.12.2009	4.00	3.60	IDW	10.02.2010		
852		Salekasa	Kawarabandh	10.12.2009	1.50	1.50	IDW	14.02.2010		
853		Arjuni-Mor	Korbhitola.	05.02.2010	1.00	0.98	IDW	18.02.2010		
854		Arjuni-Mor	Keshori	05.02.2010	1.75	1.75	IDW	14.02.2010		
855		Gondia	Rawanwadi	05.02.2010	2.00	1.98	IDW	17.02.2010		
856		Sadak-Arjuni	Shenda.	05.02.2010	1.80	1.66	IDW	18.02.2010		
857		Salekasa	Darrekasa.	05.02.2010	1.00	0.93	IDW	12.02.2010		
858		Amgaon	Kalimati.	05.02.2010	1.00	0.94	IDW	14.02.2010		
859		Arjuni-Mor	Mahagaon.	05.02.2010	2.00	1.95	IDW	17.02.2010		
860		Arjuni-Mor	Gothangaon	05.02.2010	0.75	0.75	IDW	10.02.2010		
861		Gondia	Dasgaon	05.02.2010	0.50	0.43	IDW	20.02.2010		
862		Salekasa	Bijepar.	05.02.2010	0.60	0.56	IDW	22.02.2010		
863	Gondia	Kamtha	05.02.2010	1.75	1.60	IDW	03.03.2010			
864	Gondia	Kamtha	05.02.2010	2.00	1.97	IDW	10.02.2010			
865	Goregaon	Kurhadi.	05.02.2010	2.00	1.93	IDW	18.02.2010			
866	Deori	Kakodi.	05.02.2010	2.00	1.78	IDW	14.02.2010			
867	Deori	Kakodi.	05.02.2010	2.00	2.00	IDW	10.02.2010			
868	Deori	Kakodi.	05.02.2010	0.50	0.44	IDW	12.02.2010			
869	Deori	Futana.	05.02.2010	2.00	2.00	IDW	10.02.2010			
870	Deori	Futana.	05.02.2010	1.00	1.00	IDW	12.02.2010			
871	Salekasa	Darekasa.	05.02.2010	2.00	2.00	IDW	18.02.2010			
872	Sadak-Arjuni	Pandhari.	05.02.2010	1.00	1.00	IDW	11.02.2010			
873	Goregaon	Chopa	05.02.2010	1.50	1.43	IDW	10.02.2010			
874	Gondipipari	Dhaba	01.07.2009	1.99	1.92	IDW	30.06.2010			
875	Gondipipari	Dhaba	01.07.2009	0.61	1.45	IDW	30.06.2010			
876	Mul	Bembal	01.07.2009	1.99	1.80	IDW	30.06.2010			
877	Pombhurna	Navegaon More	01.07.2009	1.99	1.85	IDW	30.06.2010			
878	Mul	Rajoli	01.07.2009	1.99	1.22	IDW	30.07.2010			
879	Jiwati	Patan	01.07.2009	1.99	1.73	IDW	30.07.2010			
880	Rajura	Dewada	01.07.2009	1.76	2.02	IDW	30.07.2010			
881	Chimur	Mansal	01.07.2009	1.54	1.35	IDW	30.07.2010			
882	Chimur	Bhisi	01.07.2009	1.25	1.20	IDW	30.07.2010			
883	Chimur	Shankarpur	01.07.2009	1.97	1.90	IDW	30.07.2010			
884	Saoli	Pathari	01.07.2009	0.83	0.91	IDW	30.07.2010			
885	Saoli	Pathari	01.07.2009	1.75	1.36	IDW	30.07.2010			
886	Rajura	Dewada	01.07.2009	0.80	0.82	IDW	30.07.2010			
887	Rajura	Kadholi	01.07.2009	1.23	1.05	IDW	30.07.2010			
888	Korpana	Virur Gadesgaon	01.07.2009	6.63	5.25	IDW	30.07.2010			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
889	Chandrapur	Jiwati	Jiwati	01.07.2009	10.77	8.79	IDW			
890		Chandrapur	Tadali	01.07.2009	0.52	0.64	IDW	30.07.2010		
891		Nagbhid	Wadhona	01.03.2009	1.99	1.85	IDW	31.12.2009		
892		Mul	Bembal	01.03.2009	1.98	1.85	IDW	31.12.2009		
893		Mul	Bembal	01.03.2009	0.66	1.94	IDW	31.12.2009		
894		Saoli	Antergaon	01.03.2009	1.97	2.00	IDW	31.12.2009		
895		Nagbhid	Maushi	01.03.2009	1.99	1.98	IDW	31.12.2009		
896		Sindewahi	Navargoan	01.03.2009	1.99	1.90	IDW	31.12.2009		
897		Bramhapuri	Arher Navergaon	01.03.2009	1.89	1.80	IDW	31.12.2009		
898		Bramhapuri	Gangalwadi	01.03.2009	1.98	1.90	IDW	31.12.2009		
899		Sindewahi	Gunjewahi	01.03.2009	1.98	1.91	IDW	31.12.2009		
900		Saoli	Pathari	01.03.2009	1.99	1.85	IDW	31.12.2009		
901		Korpana	Mandwa	01.03.2009	4.59	4.21	IDW	31.12.2009		
902		Nagbhid	Wadhona	01.07.2009	0.69	0.65	IDW	31.03.2010		
903		Vyahd	Saoli	01.07.2009	0.69	0.65	IDW	31.03.2010		
904		Bramhapuri	Gangalwadi	01.07.2009	0.69	0.65	IDW	31.03.2010		
905		Sindewahi	Wesera	01.07.2009	0.69	0.65	IDW	31.03.2010		
906		Bramhapuri	Mudza	01.07.2009	0.69	0.65	IDW	31.03.2010		
907		Bhadrawati	Dongargaon	01.07.2009	0.69	0.65	IDW	31.03.2010		
908		Bhadrawati	Majari	01.07.2009	0.69	0.65	IDW	31.03.2010		
909		Bhadrawati	Mohurli	01.07.2009	0.69	0.65	IDW	31.03.2010		
910		Saoli	Pathari	01.07.2009	1.75	1.36	IDW	31.03.2010		
911		Korpana	Virur Gadegaon	01.07.2009	0.76	0.78	IDW	31.03.2010		
912		Sindewahi	Gunjewahi	01.07.2009	1.75	1.23	IDW	31.03.2010		
913		Mul	Bembal	01.07.2009	1.80	1.26	IDW	31.03.2010		
914		Mul	Bembal	01.07.2009	1.71	1.36	IDW	31.03.2010		
915		Gondpipari	Dhaba	01.07.2009	1.65	1.92	IDW	31.03.2010		
916		Mul	Rajoli	01.07.2009	1.97	1.24	IDW	31.03.2010		
917		Mul	Rajoli	01.07.2009	1.37	1.27	IDW	31.03.2010		
918		Chandrapur	Chichpalli	01.07.2009	1.77	1.77	IDW	31.03.2010		
919		Pombhurna	Navegaon More	01.07.2009	1.74	1.52	IDW	31.03.2010		
920		Nagbhid	Wadhona	01.07.2009	1.57	1.45	IDW	31.03.2010		
921		Nagbhid	Wadhona	01.07.2009	1.93	1.70	IDW	31.03.2010		
922		Nagbhid	Wadhona	01.07.2009	1.82	1.65	IDW	31.03.2010		
923		Jiwati	Patan	01.07.2009	1.99	2.01	IDW	31.03.2010		
924		Chimur	Shankarpur	01.07.2009	1.71	1.40	IDW	31.03.2010		
925		Chimur	Bhisi	01.07.2009	1.95	1.70	IDW	31.03.2010		
926		Nagbhid	Maushi	01.07.2009	1.69	1.09	IDW	31.03.2010		
927		Rajura	Kadholi	01.07.2009	1.16	1.06	IDW	31.03.2010		
928		Rajura	Kadholi	01.07.2009	1.46	1.27	IDW	31.03.2010		
929		Nagbhid	Balapur	01.07.2009	4.21	3.84	IDW	31.03.2010		
930		Korpana	Virur Gadegaon	01.07.2009	4.32	3.37	IDW	31.03.2010		
931		Bramhapuri	Gangalwadi	01.07.2009	2.34	1.86	IDW	31.03.2010		
932		Gondpipari	Dhaba	01.07.2009	1.46	1.58	IDW	31.03.2010		
933		Chandrapur	Jiwati	01.07.2009	1.14	1.20	IDW	31.03.2010		
934		Jiwati	Jiwati	01.07.2009	1.99	1.94	IDW	31.03.2010		
935		Rajura	Dewada	01.07.2009	1.99	2.00	IDW	31.03.2010		
936		Ballarpur	Kothari	01.07.2009	1.92	1.90	IDW	31.03.2010		
937		Chimur	Masal	01.07.2009	1.99	1.91	IDW	31.03.2010		
938	Rajura	Dewada	01.07.2009	1.99	1.42	IDW	31.03.2010			
939	Chimur	Masal	01.07.2009	1.91	1.45	IDW	31.03.2010			
940	Dhanora	Rangi	25.09.2009	1.00	1.00	IDW	31.03.2010			
941	Dhanora	Rangi	25.09.2009	1.00	1.01	IDW	31.03.2010			
942	Etapalli	Gatta	10.04.2009	6.09	2.38	IDW	31.03.2010			
943	Gadchiroli	Armirza	16.02.2009	18.00	19.12	IDW	15.11.2011			
944	Armeri	Delanwadi	12.01.2009	20.00	18.03	IDW	30.10.2011			
945	Armeri	Waddha	12.01.2009	20.00	19.50	IDW	31.02.2012			
946	Gadchiroli	Potegaon	16.02.2009	18.00	19.24	IDW	30.02.2011			
947	Korchi	Kotgul	30.05.2009	11.50	11.64	IDW	30.03.2011			
948	Bhamragadh	Mannerajaram	25.04.2009	4.00	3.54	IDW	30.03.2011			
949	Chamorshi	Kunghada	21.11.2010	2.00	2.22	IDW	30.03.2011			
950		Ashti	Repairing Work of Medical officer Quarter 01 at Sahur PHC	6/7/2009	1.96	1.53	IDW	7/27/2009		
951		Ashti	Repairing Work of Medical officer Quarter 02 at Sahur PHC	6/7/2009	1.98	1.61	IDW	8/12/2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
952	Wardha	Ashti	Repairing Work of Health Assistance Quarter at Sahur PHC	6/27/2009	1.76	1.44	IDW	9/10/2009			
953		Ashti	Repairing Work of Ladies Health Assistance Quarter at Sahur PHC	6/7/2009	1.74	1.49	IDW	8/26/2009			
954		Ashti	Repairing Work of Pharmasist Quarter at Sahur PHC	6/2/2009	1.48	0.93	IDW	7/14/2009			
955		Ashti	Repairing Work of ANM Quarter at Sahur PHC	6/2/2009	1.50	1.03	IDW	7/2/2009			
956		Ashti	Renovation Work of Septic tank for all Quaters at Sahur PHC	6/30/2009	1.52	1.65	IDW	9/19/2009			
957		Ashti	Renovation Work of Water supply for all Quaters at Sahur PHC	7/30/2009	1.07	1.03	IDW	6/26/2009			
958		Ashti	Renovation Work of Plinth protection for all Quaters at Sahur PHC	6/2/2009	1.53	1.23	IDW	6/17/2009			
959		Wardha	Wardha	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Anji (mo) Ta. Wardha	2/26/2010	7.88	7.86	IDW	5/12/2010		
960		Wardha	Wardha	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Talegaon (ta)	3/20/2010	7.91	9.28	IDW	6/10/2010		
961		Wardha	Wardha	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Kharangana (go)	1/4/2010	7.93	7.36	IDW	5/20/2012		
962		Seloo	Seloo	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Hamdapur	3/20/2010	8.07	9.37	IDW	6/15/2010		
963		Seloo	Seloo	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Zadasi	3/31/2010	7.79	7.97	IDW	9/10/2011		
964		Seloo	Seloo	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Salaikala	3/1/2010	8.29	9.52	IDW	6/25/2010		
965		Seloo	Seloo	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Dahegaon (go)	3/3/2010	8.11	8.14	IDW	12/20/2011		
966		Deoli	Deoli	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Nachangaon	12/30/2010	7.73	8.48	IDW	1/20/2012		
967		Deoli	Deoli	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Vijaygopal	12/30/2010	7.96	8.11	IDW	1/20/2012		
968		Arvi	Arvi	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Kharangana (mo)	4/10/2010	8.05	9.72	IDW	7/8/2010		
969		Arvi	Arvi	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Jalgaon	3/15/2010	7.82	6.91	IDW	3/15/2012		
970		Ashti	Ashti	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Sahur	6/26/2010	7.98	5.38	IDW	3/15/2012		
971		Karanja	Karanja	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Kannamwargram	3/12/2010	8.13	7.32	IDW	1/16/2012		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
972		Hgt	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Allipur	3/25/2010	8.05	8.90	IDW	6/19/2010		
973		Hgt	New Construction Work of Laboratory Room & Maternity Ward/Meeting Hall At. PHC Burkoni	3/15/2010	7.86	8.92	IDW	6/10/2010		
Total					3019.88	2806.22				
CHCs										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Javhar	Kutir Rugnalaya Javhar	10.11.2009	4.46	4.46	PWD	05.04.2010		
2		Mokhada	Gutter & OT Room at RH Mokhada	05.11.2009	2.39	2.39	PWD	04.01.2010		
3		Mokhada	Construction Of shed for ambulance at RH Mokhada	05.11.2009	2.42	2.42	PWD	03.01.2010		
4		Dahanu	Repairs Of shed at RH Dahanu	05.11.2009	7.31	7.31	PWD	03.01.2010		
5		Wada	Repairs Of medical superintendent and Office toilet at RH Wada	05.11.2009	4.68	4.68	PWD	10.04.2010		
6		Wada	Repairs Of OPD ward at RH Wada	05.11.2009	3.32	3.32	PWD	03.02.2010		
7		Dahanu	Repairs Of toilet at RH Kasa	08.11.2009	1.49	1.49	PWD	05.01.2010		
8		Dahanu	Repairs Of tiles, doors & windows at RH Kasa	08.11.2009	5.17	5.17	PWD	05.01.2010		
9		Javhar	Repairs Of tiles at Kutir Rugnalaya Javhar	15.11.2009	8.80	8.80	PWD	12.09.2010		
10		Javhar	Tile works in Varandah at Kutir Rugnalaya Javhar	10.11.2009	4.13	4.13	PWD	05.04.2010		
11		Javhar	Repairs Of shed part II at Kutir Rugnalaya Javhar	12.11.2009	4.46	4.46	PWD	08.05.2010		
12		Murbad	Repairs Of Class III staff Qtrs. At RH Tokawade	20.11.2009	2.55	2.55	PWD	18.02.2010		
13		Murbad	Repairs Of Class IV staff Qtrs. At RH Tokawade	18.11.2009	1.97	1.97	PWD	15.02.2010		
14		Murbad	Repairs Of MO Qtrs. At RH Tokawade	12.11.2009	2.36	2.36	PWD	10.02.2010		
15		Javhar	Repairs Of Kutir Rugnalaya Javhar	08.11.2009	4.46	4.46	PWD	07.04.2010		
16		Javhar	hospital at Kutir Rugnalaya Javhar	31.03.2010	7.63	7.63	PWD	28.09.2010		
17		Javhar	store room at Kutir Rugnalaya Javhar	31.03.2010	2.12	1.25	PWD	25.06.2010		
18		Talasar	drainage line at RH Talasar	31.03.2010	4.98	4.98	PWD	29.07.2010		
19		Wada	Class III staff Qtr. At RH Wada	31.03.2010	5.72	5.45	PWD	27.09.2010		
20		Talasar	Class III staff Qtr. At RH Talasar	31.03.2010	4.97	4.97	PWD	29.07.2010		
21	Talasar	Providing plinth protection around hospital bldg. at RH Talasar	31.03.2010	4.99	4.99	PWD	29.07.2010			
22	Talasar	Providing toilet block, terrace, water proofing mortuary Bio-chemical A.C. roOf and rearside chequered tiles to RH Talasar	31.03.2010	4.99	4.99	PWD	29.07.2010			
23	Talasar	Construction Of blood bank and eye ward at RH Talasar (Part II)	31.03.2010	4.88	4.76	PWD	26.07.2010			
24	Talasar	Construction Of blood bank and eye ward at RH Talasar (Part I)	31.03.2010	4.98	4.76	PWD	26.07.2010			
25	Ratnagiri	Sangameshwar	Minor RH Devrukh	29.07.2009	2.50	2.50	PWD	31.03.2010		
26		Sangameshwar	Minor RH Sangameshwar	29.07.2009	2.49	2.50	PWD	31.03.2010		
27	Khandala	Koregaon	main Building At RH Koregaon	26-03-2010	7.01	7.01	PWD	20-04-2011		
28		Khandala	class II/III/IV Quarters at RH Khandala	26-03-2010	5.51	5.51	PWD	20-03-2011		
29	Khatol	Khatol	Const. Of Compound Wall at Rural Hospital at Vaduj	26-03-2010	5.62	3.89	PWD	In Progress		31-03-2014
30		Koregaon	Repairs Of main Building Of Rural hospital Pimpode	26-03-2010	6.40	6.41	PWD	In Progress		31-08-2013
31	Satara	Man	New Ceramic Tiles, Doors and window and Drainage line at rural Hospital Gondawale	26-03-2010	2.48	2.48	PWD	12/10/2012		
32		Patan	Const. Of compound wall & drainage & windows Of Qtrs. at rural Hospital Patan	26-03-2010	3.74	3.74	PWD	31-03-2012		
33		Patan	Repairs Of flooring at rural Hospital Patan	26-03-2010	3.85	3.85	PWD	31-03-2012		
34		Jawali	Internal painting at Rural Hospital Jawali	26-03-2010	2.00	1.87	PWD	31-03-2012		
35		Jawali	General rural Hospital Jawali	26-03-2010	1.70	1.61	PWD	10/2/2011		
36		Mahabaleshwar	Repairs Of male and female ward at RH Mahabaleshwar	26-03-2010	6.08	2.61	PWD	In Progress		21-03-2014
37	Somardi	flooring & painting at RH Somardi	26-03-2010	3.99	3.96	PWD	31-03-2012			
38	Solapur	Sangola	S.R to RH Sangola	25.01.2010	7.40	6.98	PWD	31-03-2011		
39		Mohol	S.R to RH Mohol	25.01.2010	5.00	3.80	PWD	31-03-2011		
40		Akkalkot	S.R to RH Akkalkot	25.01.2010	0.50	0.50	PWD	31-03-2011		
41		Malshiras	S.R to RH Malshiras Natepute	25.01.2010	3.85	3.85	PWD	31-03-2011		
42		Maoha	S.R to RH Kurudwadi	25.01.2010	4.80	4.76	PWD	31-03-2011		
43		Mangalwedha	S.R.To RH Mangalwedha	25.01.2010	2.37	2.37	PWD	31-03-2011		
44		Jath	Rural Hospital Jath	01.03.2010	6.05	6.05	PWD	25.05.2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
45	Sangli	Atpadi	Rural Hospital Atpadi	01.03.2010	4.00	4.00	PWD	25.05.2011		
46		Palus	Rural Hospital Palus	01.03.2010	3.27	3.27	PWD	30.11.2011		
47		Jath	Rural Hospital Chinchani wangi	01.03.2010	7.50	7.50	PWD	30.11.2011		
48		kadegaon	Rural Hospital Jath	10.02.2010	6.49	6.49	PWD	30.11.2011		
49		Khanapur	Rural Hospital Vita	25.06.2010	5.72	5.72	PWD	30.11.2011		
50		Palus	Rural Hospital Palus	01.03.2010	9.03	9.03	PWD	30.11.2011		
51	Kolhapur	Panhala	Repair works to Delivery room & OT at RH Panala	26-02-2010	3.70	3.70	PWD	25-04-2010		
52		Shirol	Special repair works & electrification to Delivery room & OT at Rural hospital Shirol	16-03-2010	2.73	2.73	PWD	27-04-2010		
53		Shirol	Providing electrical Transformer at Shirol	20-02-2010	0.39	0.39	PWD	22-04-2010		
54		Kagal	Special repair works to Delivery room & water supply system at Kagal	30-01-2010	5.77	5.77	PWD	29-05-2010		
55		Karveer	Providing submersible pump at Rural hospital Khupire	26-02-2010	1.40	1.40	PWD	25-04-2010		
56		Gaganbawada	Special repair work to labour room & OT at Rural hospital at Gaganbawada	26-02-2010	9.49	9.49	PWD	25-06-2010		
57		Chandgad	Providing water tank at rural hospital Chandgad	26-02-2010	3.76	3.76	PWD	25-04-2010		
58		Ajara	Special repaie work to LR at rural hospital at Ajara	26-02-2010	3.71	3.71	PWD	24-04-2010		
59		Hatkangale	Special repair works to RH Pargaon	25-03-2010	5.01	4.99	PWD	24-05-2010		
60		Jalgaon	Dharangaon	RH DHARANGAON PM ROOM	22.03.2010	12.53	12.53	PWD	27.04.2011	
61	Raver		RH RAVER PM ROOM	04.02.2010	12.00	12.00	PWD	21.05.2012		
62	Jamner		RH PAHUR PM ROOM	04.02.2010	10.00	10.00	PWD	04.01.2012		
63	Nandurbar	Dhadgaon	Upgradation Of medicine & blood storage unit @ RH Dhadgaon	31-03-2010	15.00	15.00	PWD	31-03-2011		
64		Akkalkuwa	Renovation Rural Hospital Akkalkuwa Dist Nandurbar	31/3/2010 No3438	14.99	14.99	PWD	31-03-2011		
65		Nandurbar	Water Supply Scheme ,Const. to Water trunk @Rural Hospital Khondamali	31/3/2010 No3438	30.32	30.32	PWD	31-03-2011		
66		Nandurbar	Repairs @Rural Hospital Ranale	31/3/2010 No3438	24.15	24.15	PWD	31-03-2011		
67	Aurangabad	Paitthan	Repairs Of Main Building @ Bedkin	15.10.2009	13.71	13.71	PWD	31-03-2011		
68	Beed	Ashti	Repair to Rural Hospital at. Ashti	25.09.2009	5.79	5.79	PWD	31.03.2011		
69		Majalgaon	Repair to Rurul Hospital at. Talkhed	30.01.2010	2.82	2.82	PWD	31.03.2011		
70	Osmanabad	Umerga	CHC Murum	31.12.2010	7.80	7.80	PWD	31.03.2012		
71		Kallam	CHC Kallam	31.12.2010	7.00	7.00	PWD	31.03.2012		
72		Washi	CHC Washi	31.12.2010	7.00	7.00	PWD	31.03.2012		
73		Osmanabad	CHC Ter	31.12.2010	4.00	4.00	PWD	31.03.2012		
74		Umerga	CHC Murum	31.12.2010	4.00	4.00	PWD	31.03.2012		
75		Bhoom	CHC Bhoom	31.12.2010	6.00	6.00	PWD	31.03.2012		
76	Latur	Ausa	RH Ausa	04.02.2010	9.89	9.89	PWD	31.03.2011		
77		Ausa	RH Ausa	04.02.2010	15.00	15.00	PWD	31.03.2011		
78		Ausa	RH Killari	04.02.2010	2.77	2.70	PWD	31.03.2011		
79		Bhokardan	RH Bhokardan CC Road and CC Gutar	8/27/2009	15.27	14.98	PWD	25-07-2010		
80	Bhokardan	RH Bhokardan staff Qtr. Premises	8/27/2009	10.00	9.61	PWD	25-07-2010			
81	Nanded	ChC	Construction OfCompound Wall at RH Biloli	2/17/2009	9.72	9.72	IDW	31.12.2009		
82		Lonar	Additional & altration to Delivery ward @ R.H. Lonar.	21.07.2009	1.82	1.82	IDW	31/03/2010		
83		chikhi	Construction Of store shed @ R.H. Chikhi	12.04.2009	4.20	4.20	IDW	31/03/2010		
84		S.Raja	Construction Of Medical store at R.H. S.Raja	12.04.2009	5.92	5.92	IDW	31/03/2010		
85		S.Raja	Construction Of blood storage unit @ R.H. S.Raja	21.07.2009	1.66	1.66	IDW	31/03/2010		
86		S.Raja	Construction Of blood storage unit @ R.H. S.Raja	12.04.2009	4.45	4.24	IDW	31/03/2010		
87		D.Raja	Levelling Of ground / Land Of R.H. D.Raja	01.01.2009	14.67	14.67	IDW	31/03/2010		
88		Lonar	Construction Of blood storage unit @ R.H. Bibi	12.04.2009	4.46	4.46	IDW	31/03/2010		
89		Khangaon	Construction Of Blood Bank @ R.H. LakhanaWada	12.04.2009	2.64	2.64	IDW	31/03/2010		
90		D.Raja	RH D. Raja	12.04.2009	4.46	4.46	IDW	31/03/2010		
91		Mehkar	RH Mehkar	20.06.2009	7.36	7.36	IDW	31/03/2010		
92		Sangrampur	RH Varavand Bakal	01.01.2009	16.64	14.99	IDW	31/03/2010		
93		Khangaon	RH LakhanaWada	20.06.2009	8.24	8.24	IDW	31/03/2010		
94	Nagpur	Kalameshwar	Blood storage unit at RH Kalameshwar	26-03-2010	4.00	4.00	PWD	31-07-2010		
95		Kalameshwar	deep burial pit at RH Kalameshwar	27-07-2009	3.64	3.64	PWD	31-10-2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
96	Bhandara	Sakoli	4 No. Qtr. at RH Sakoli	30.01.2010	11.80	11.80	PWD	31-03-2011		
97		Sakoli	Construction OfCompound Wall, kitchen & labour room at RH Sakoli	30.01.2011	10.00	7.48	PWD	31-03-2012		
98		Lakhandur	Repair Of RH Lakhandur	30.01.2011	7.69	6.75	PWD	31-03-2012		
99	Gondia	Sadak-Arjuni	Repair to Main Building & Staff Qtr. At RH Sad/Arjuni	25.07.2009	3.68	3.68	PWD	4/5/2010		
100		Arjuni-Mor	Construction OfCompound Wall at RH Arjuni / Mor	13-05-2010	24.18	24.18	PWD	18-06-2010		
101	Wardha	Deoli	Renovation work of OT/ Leibur room At RH Pulgaon	15-10-2010	3.45	3.45	PWD	3/31/2010		
Total					638.86	624.19				
SDHs/Area Hospitals										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Dahanu	SDH Dahanu	15.11.2009	3.94	3.94	PWD	20.04.2010		
2		Dahanu	ward room at SDH Dahanu	14.11.2010	9.17	9.17	PWD	12.05.2010		
3		Dahanu	SDH Kasa	31.03.2010	1.99	1.99	PWD	29.06.2010		
4		Dahanu	compounder Qtr. at SDH Dahanu	31.03.2010	4.13	4.13	PWD	30.11.2010		
5		Dahanu	MO Qtr. at SDH Dahanu	31.03.2010	7.15	7.15	PWD	25.06.2010		
6		Dahanu	Class IV staff Qtrs. at SDH Dahanu	31.03.2010	5.82	5.82	PWD	30.09.2010		
7		Dahanu	staff nurses Qtrs. at SDH Dahanu	31.03.2010	5.47	5.39	PWD	25.06.2010		
8		Dahanu	painting and plastering Of compounder Qtr. at SDH Kasa	31.03.2010	1.99	1.99	PWD	28.06.2010		
9		Dahanu	nurses Qtr. at SDH Dahanu	31.03.2010	5.47	5.47	PWD	27.06.2010		
10		Dahanu	flooring Of nurses Qtr. at SDH Dahanu	31.03.2010	2.27	2.27	PWD	25.06.2010		
11	Pune	Daund	SDH Daund	26.03.2011	31.50	31.50	PWD	31.03.2012		
12		Daund	Internal Road Daund	26.03.2011	8.00	8.00	PWD	31.03.2012		
13	satara	Phaltan	Repairs of Doctor's Cabin and Passage Waiting Room and Fixing Paving Block at SDH Phaltan.	3/26/2010	4.54	4.54	PWD	6/4/2011		
14		Karad	Entrance Gate at Sub District Hospital Karad	3/31/2010	3.56	3.12	PWD	17-01-2011		
15		Karad	Const. of Blood Bank Building at Sub District Hospital Karad Tal. Karad Dist. Satara	3/26/2010	3.85	3.86	PWD	14-01-2011		
16		Karad	Construction Of Compound Wall at SDH Karad	3/26/2010	5.61	3.89	PWD	31.03.2011		
17	Beed	Georai	Repair to Sub District Hospital at. Georai	2009 - 10	70.07	20.00	PWD	31.03.2011		
18	Osmanabad	Umarga	Const. Of Telimedecin at SDH Omerga	01.03.2010	5.00	5.00	PWD	31.03.2012		
19	Latur	Nilanga	Nilanga SDH Repair	30.03.2012	2.86	2.86	PWD	31.12.2012		
20		Nilanga	Nilanga SDH Repair	30.03.2012	4.14	4.14	PWD	31.12.2012		
21		Nilanga	Nilanga SDH Repair	30.03.2012	8.62	8.62	PWD	31.12.2012		
22	Nanded	SDH	Repairs work Of Officer Qtr. at SDH Hadgaon	2/17/2009	4.75	4.75	IDW	Dec. 2009		
23		SDH	Qtr. at SDH Hadgaon	2/17/2009	4.79	4.79	IDW	Dec. 2009		
24		SDH	main bldg. at SDH Hadgaon	2/17/2009	4.54	4.54	IDW	Dec. 2009		
25	Buldana	Khamsaon	Construction Of otta & Shed @ SDH Khamsaon	12.06.2009	9.55	8.00	IDW	31/03/2010		
26		Khamsaon	S. D. H. @ Khamsaon	01.02.2009	17.85	16.41	IDW	31/03/2010		
27		Khamsaon	Construction Of Record Room @ SDH Khamsaon	05.03.2009	11.10	10.02	IDW	31/03/2010		
28		Shegaon	Construction Of store room @ SDH Shegaon	17.05.2009	5.00	5.00	IDW	31/03/2010		
29		Malkapur	SDH Malkapur	12.06.2009	9.70	9.70	IDW	31/03/2010		
30		Shegaon	SDH Shegaon	01.02.2009	15.00	14.76	IDW	31/03/2010		
31	Nagpur	SDH	SDH Ramtek	8/3/2010	4.14	4.14	PWD	31-07-2010		
32	Wardha	Arvi	Renovation work of Leibur room At SDH Arvi	15-10-2010	3.74	3.74	PWD	3/31/2010		
33		Hgt	Renovation work of OT/ Leibur room At SDH Hinganghat	15-10-2010	4.36	4.36	PWD	3/31/2010		
Total					289.67	233.06				
District Hospitals										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Thane	table storage unit, window & grill at new OPD and TCU Bldg. at Civil Hospital Thane	31.03.2010	1.99	1.99	PWD	21/10/2010		
2		Thane	MOW ground floor Verandah Of 96 nurses unit, window & grill at new OPD & TC Bldg. at Civil Hospital Thane	31.03.2010	1.40	1.40	PWD	21/10/2010		
3		Thane	MOW to addition & alteration at new Bldg. near old OPD at Civil Hospital Thane (Part 4)	31.03.2010	1.98	1.98	PWD	31/03/2011		
4		Thane	MOW to addition & alteration at new Bldg. near old OPD at Civil Hospital Thane (Part 6)	31.03.2010	1.97	1.97	PWD	31/03/2011		
5		Thane	MOW to addition & alteration at new Bldg. near old OPD at Civil Hospital Thane (Part 1)	31.03.2010	1.96	1.96	PWD	31/03/2011		
6		Thane	Cell at DH Thane	30.03.2010	1.24	1.24	PWD	31/03/2011		
7		Thane	Electric wiring at TB ward Civil Hospital Thane	30.03.2010	6.41	6.41	PWD	31/03/2011		
8	Ratnagiri	Ratnagiri	72 nurses hostel bldg.	29.07.2009	18.00	18.00	IDW	30.11.2010		
9		Ratnagiri	warehouse	29.07.2009	1.49	1.50	IDW	30.11.2010		
10	Satara	Satara	Improvement to New Civil Hospital at Satara Repairs of Garden Tiles in T.B. & Leprosy Ward at Front Side Garden.	3/26/2010	4.94	4.94	PWD	8/4/2011		
11		Satara	Improvement to New Civil Hospital at Satara Repairs of flooring concrete and chequered tiles in front of operation theatre and Kitchen room.	3/26/2010	4.98	4.98	PWD	20-09-2010		
12		Satara	Improvement to New Civil Hospital at Satara Repairs of OPD Back side, West side garden and Old Dharmashala front of flooring, fixing paver block.	3/26/2010	9.72	9.72	PWD	20-05-2011		
13		Satara	Impts to New Civil Hospital at Satara. Repairs of Flooring and Dado in Ward No. 1	3/26/2010	6.08	6.08	PWD	5/4/2013		
14		Satara	Improvement to New Civil Hospital at Satara Repairs of flooring and Dado in Ward No.2	3/26/2010	5.31	5.31	PWD	21-12-2011		
15		Satara	Improvement to New Civil Hospital at Satara Repairs of flooring and Dado in Ward No.3.	3/26/2010	6.28	6.28	PWD	21-12-2011		
16		Satara	Improvement to New Civil Hospital at Satara Repairs of flooring tiles in OPD Building.	3/26/2010	8.39	8.39	PWD		80% Work Complete	9/30/2014
17		Satara	Improvement and Construction of Entrance Gate and Repairs of Compound Wall in New Civil Hospital at Satara.	3/26/2010	5.55	5.55	PWD	20-03-2012		
18		Satara	Improvement to New Civil Hospital at Satara Repairs of Internal Road, WBM, BBM and Carpet.	3/26/2010	9.97	9.97	PWD	13-12-2011		
19		Satara	Improvement to New Civil Hospital at Satara Repairs of Flooring and Dado in Ward No. 4,5,6,7.	3/26/2010	24.51	24.51	PWD	Complete		
20		Satara	Improvement to New Civil Hospital at Satara Repairs of Main Gate and Development in OPD front Side.	3/26/2010	6.72	6.72	PWD	6/20/2011		
21		Satara	Improvement to New Civil Hospital at Satara Repairs of Doors & Windows, Drainage Line painting in New Dharmashala	3/26/2010	1.51	1.51	PWD	20-09-2010		
22		Satara	Improvement to New Civil Hospital at Satara Construction of Compound Wall and Providing Painting paving block for flooring.	3/26/2010	1.48	1.48	PWD	20-09-2010		
23		Satara	Const. Of Ayush Siddhi Unit and Unani at new civil Hospital Satara	26-03-2010	47.05	42.51	PWD	Complete		
24	Satara	Construction Of store room at DH ware house	31-03-2010	31.84	24.70	PWD	Complete			
25	Nashik	Nashik	Civil Hos.Nashik Main Gate Porch New Constructions	01.12.2009	8.26	8.26	PWD	31.03.2010		
26	Jalgaon	Jalgaon	DH ICU WARD REPAIRING	30/3/2010	5.00	5.00	PWD	2/12/2010		
27		Jalgaon	DH 1 & 2 FLOOR REPAIRING	30/03/2010	15.00	15.00	PWD	7/1/2011		
28		Jalgaon	DH RMO , OFFICE ROOM & RECORD ROOM REPAIRING	30/03/2010	10.00	10.00	PWD	2/12/2010		
29		Jalgaon	DH JALGAON BORWELL	30/03/2010	2.00	2.00	PWD	17/1/2011		
30		Jalgaon	DH JALGAON Lacto ward	18/11/2009	5.00	5.00	PWD	21/03/2010		
31		Jalgaon	NURSING SCHOOL SANISTRATION WARD JALGAON	1/12/2009	12.00	12.00	PWD	2/3/2010		
32		Jalgaon	DH JALGAON MEDICAL STORE REPAIRING	21/10/2009	1.50	1.50	PWD	21/03/2010		
33	Nandurbar	Nandurbar	Civil Hospital Wall compound Construction @ Civil Hospital Nandurbar	31/3/2010 No3319	15.16	12.28	PWD	31.03.2011		
34	Aurangabad	Aurangabad	New Constriction Of Compound Wall @ Chikalthan (C.S.Office)	1/25/2010	22.00	22.00	PWD	5/20/2011		
35		Aurangabad	New Constriction Of Compound Wall @ Chikalthan (C.S.Office)	1/25/2010	18.00	18.00	PWD	5/20/2011		
36	Beed	Beed	Repair to Prison Ward District Hospital at. Beed tq. Dist beed For Tho Office	28.07.2009	4.28	4.28	PWD	-		
37	Osmanabad	Osmanabad	D.H. at Osmanabad	01.12.2009	3.00	3.00	PWD	31.03.2010		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
38	Osmanabad	Osmanabad	Store room at D.H. Osmanabd	01.12.2009	10.00	10.00	PWD	31.03.2012		
39	Parbhani	Parbhani	Providing Laying Concrit Blocks in Front of OPD	7/15/2009	9.67	9.67	PWD	Work Cancel		
40	Parbhani	Parbhani	Renovation of Burn Ward at District Hospital	2/20/2010	6.60	6.28	PWD	31/03/2012		
41	Parbhani	Parbhani	Construction of Aluminium Partition at Tramacare ICU at	7/6/2009	1.36	1.02	PWD	31/03/2012		
42	Parbhani	Parbhani	Construction of Teen Shade for registration at OPD DH	7/6/2009	9.00	9.00	PWD	31/03/2012		
43	Buldana	Buldana	Repairs toCompound Wall & other Repairs at Nursing School at Buldana	01.01.2009	15.00	15.00	IDW	31/03/2010		
44	Buldana	Buldana	Micellaneous Repairs work at Nursing School Buldana	25.04.2009	10.00	5.02	IDW	31/03/2010		
45	Buldana	Buldana	Addition & altration to Delivery & Ldies toilet ward Of D.H. Buldana	11.06.2009	8.00	8.00	IDW	31/03/2010		
46	Buldana	Buldana	Drainage system providing paver & Grill Gate @ D.H. Buldana	01.01.2009	20.00	13.26	IDW	31/03/2010		
47	Buldana	Buldana	Miscellenous Repair @ D.H. buldana	01.01.2009	25.85	15.16	IDW	31/03/2010		
48	Buldana	Buldana	Carrying out other repair work @ D.H. Buldana	01.01.2009	24.99	23.06	IDW	31/03/2010		
49	Buldana	Buldana	Carrying out other repair work @ D.H. Buldana	01.01.2009	19.33	19.25	IDW	31/03/2010		
50	Buldana	Buldana	Improvement to internal Road @ D.H. Buldana	25.07.2009	5.00	5.00	IDW	31/03/2010		
51	Buldana	Buldana	Construction & ware house @ D.H.Buldana	20.12.2009	1.50	1.56	IDW	31/03/2010		
52	Buldana	Buldana	Class IV.servents Qtr. @ D.H. Buldana	01.01.2009	28.00	28.00	IDW	31/03/2010		
53	Buldana	Buldana	Water supply Plumbing, Sanitation in Dialysis unit @ D.H. Buldana	20.12.2009	1.27	1.26	IDW	31/03/2010		
54	Buldana	Buldana	Water proofing to slab on Dialysis unit @ D.H. Buldana	20.12.2009	1.84	1.84	IDW	31/03/2010		
Total					529.38	489.80				