

### List of New Construction Works under NRHM (2010-2011)

Sub Centre										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Ambernath	Dwarali	27.12.2010	14.73	14.72	IDW	May-11		
2		Shahapur	Ajnup	27.12.2010	14.95	14.93	IDW	May-11		
3		Dahanu	Sarawali 2	05.01.2011	14.93	14.88	IDW	May-11		
4		Dahanu	Gholwad 2	05.01.2011	14.98	14.68	IDW	May-11		
5	Ratnagiri	Ianja	Vervell	04-Jul-10	17.00	14.37	IDW	Sep-11		
6		Guhagar	Velamb	04-Jul-10	17.00	14.21	IDW	Sep-11		
7		Rajapur	Hasol	04-Jul-10	16.00	14.81	IDW	Nov-11		
8		Khed	Gaunde	04-Jul-10	15.00	14.53	IDW	Sep-11		
9		Khed	Savans	04-Jul-10	16.00	14.45	IDW	Jun-11		
10		Haveli	Fulgaon	20.12.2010	14.88	12.35	IDW	21.10.2012		
11		Haveli	Alandi Mhatobachi	8.2.2011	14.39	12.36	IDW	26.03.2012		
12		Mulshi	Nere	16.11.2010	15.77	12.83	IDW	16.01.2012		
13		Bhor	Velvand	5.01.2011	14.42	12.72	IDW	31.03.2012		
14	Purandar	Kothale	28.02.2011	13.36	12.20	IDW	5.09.2011			
15	Purandar	Mandki r	9.02.2010	12.46	11.74	IDW	31.03.2012			
16	Baramati	Malegaon Kh.	31.12.2010	13.80	11.66	IDW	30.03.2012			
17	Baramati	Pimpili	31.12.2011	13.57	11.84	IDW	26.03.2012			
18	Baramati	Kambaleshwar	30.06.2010	13.68	11.70	IDW	30.03.2012			
19	Indapur	Bhandgaon	10.02.2011	13.24	11.58	IDW	30.03.2012			
20	Indapur	Shetphalgaade	31.12.2010	14.12	12.41	IDW	26.03.2012			
21	Indapur	Rui	5.01.2011	13.49	11.55	IDW	15.03.2012			
22	Daund	Boribell	20.12.2010	13.91	12.39	IDW	26.03.2012			
23	Daund	Wadeaon Darekar	10.12.2010	13.39	12.25	IDW	31.10.2011			
24	Daund	Kangaon	27.12.2010	14.13	12.25	IDW	26.03.2012			
25	Daund	Pargaon Salu-Malu	11.02.2011	13.39	11.12	IDW	12.03.2012			
26	Junnar	Umbraj	10.02.2011	14.96	13.02	IDW	15.09.2011			
27	Junnar	Pimpri Pendhar	31.12.2010	14.93	13.19	IDW	14.12.2012			
28	Junnar	Bori Bk.	15.12.2010	14.96	12.98	IDW	2.08.2011			
29	Junnar	Avsari	15.02.2011	13.31	11.80	IDW	18.10.2011			
30	Junnar	Dingore	25.01.2011	14.81	13.01	IDW	21.12.2011			
31	Junnar	Shiroli Kh.	31.02.2010	14.72	13.32	IDW	25.03.2012			
32	Ambegaon	Kanase	5.01.2011	13.43	13.34	IDW	30.03.2012			
33	Ambegaon	Girawali	20.12.2010	14.82	12.78	IDW	31.03.2012			
34	Shirur	Ganegaon Dumala	17.01.2011	14.98	11.82	IDW	28.03.2012			
35	Khed	Supe	18.02.2011	14.38	12.21	IDW	30.03.2013			
36	Khed	Gulani	25.01.2011	14.73	12.62	IDW	25.03.2013			
37	Khed	Kiwale	25.01.2011	13.16	11.91	IDW	30.03.2012			
38	Sangli	Miraj	Budhgaon	11-Feb	12.87	11.72	IDW	11-Jul-13		
39		Walwa	Yelur	11-Feb	12.17	11.35	IDW	11-Jul-13		
40		Jath	Umadi	11-Feb	13.81	11.67	IDW	12-Jan-13		
41		K.mahankal	Ghatnandre	11-Feb	12.69	12.21	IDW	11-Jul-13		
42		Jath	Yelvi	11-Feb	13.11	11.13	IDW	11-Jul-13		
43	Jath	Dighanchi	11-Feb	12.46	11.99	IDW	11-Jul-13			
44	Kolhapur	Shahuwadi	Savarde	16-Feb-11	15.59	13.59	IDW	9-1-2013		
45		Shahuwadi	Pishavi	22-Feb-11	14.94	14.24	IDW	5-1-2012		
46		Shahuwadi	Suparte	18-Feb-11	14.36	13.51	IDW	29-11-2011		
47		Aajra	Parewadi	21-Feb-11	15.24	14.42	IDW	11-7-2012		
48		Karveer	Pasarde	9-Mar-11	15.06	14.22	IDW	3-1-2012		
49		Kagal	Chikhali	19-Feb-11	14.49	14.17	IDW	28-11-2011		
50		Kagal	Mouje Sangaon	21-Feb-11	14.39	13.76	IDW	10-1-2012		
51		Hatkanangle	Narande	16-Feb-11	13.31	12.38	IDW	6-1-2012		
52		Hatkanangle	Top	15-Feb-11	15.44	14.62	IDW	6-1-2012		
53		Bhudargad	Hedvade	1-Mar-11	15.11	11.86	IDW	14-1-2013		
54	Shirol	Arjunwad	15-Feb-11	15.82	15.75	IDW	2-1-2012			
55	Aajra	Velvatti	16-Mar-13	15.33	0.00	IDW	31-3-2014			
56	Nashik	Chandwad	Hatti	Jul-11	14.2	14.2	IDW	Mar-12		
57		Yeola	Andarsul	Jul-11	12.0	11.9	IDW	Mar-12		
58		Baglan	Harnbari	Jul-11	13.8	13.7	IDW	Mar-12		
59		Sinnar	Vavi	Jul-11	11.9	10.7	IDW	Mar-12		
60	Dhule	Dhule	Kheda	15/1/2011	12.00	11.84	IDW	16/11/12	..	..
61		Dhule	Boris	28/12/10	12.00	11.73	IDW	15/12/11	..	..
62		Dhule	Shirud 2	15/1/2011	12.00	7.50	IDW	11/7/2012	..	..
63		Dhule	Kapadne 2	15/1/2011	12.00	11.82	IDW	25/11/11	..	..
64		Dhule	Ner 2	14/1/2011	12.00	11.81	IDW	5/10/2011	..	..
65		Sakri	Dusane	15/1/2011	12.00	5.50	IDW	27/11/12	..	..
66		Sakri	Sakri 1	28/12/10	12.00	11.76	IDW	5/1/2012	..	..
67		Shindkheda	Shindkheda 2	28/12/10	12.00	11.82	IDW	30/3/13	..	..

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
68	Osmanabad	Kallam	Pangaon	Dec-10	13.47	13.47	IDW	31/3/2012		
69		Chikhaldara	Gangarkheda	07/2010-11	17.24	16.72	IDW	30.11.2011		
70	Amravati	Chandur Bz.	Karajgaon	01/2010-11	14.27	13.44	IDW	29.05.2012		
71		Bhatkuli	saur	02/2010-11	15.19	13.37	IDW	22.03.2012		
72		Chandur Bz.	Shirajgaon Band	10/2010-11	14.88	14.83	IDW	31.12.2011		
73		Morshi	Shirkhed	03/2010-11	14.74	14.07	IDW	31.07.2011		
74		Morshi	Taroda	05/2010-11	14.98	16.19	IDW	6.02.2012		
75		Chandur rly	Yerad Bazar	06/2010-11	15.37	15.27	IDW	30.11.2011		
76		Akola	Barshitakli	Kinkhed	10/29/2010	18.17	17.07	IDW	12/11/2011	
77	Barshitakli		Mahan	10/29/2010	17.72	14.14	IDW	24/09/11		
78	Murtizapur		Bapori	10/29/2010	18.16	16.86	IDW	17/11/11		
79	Balapur		Morgaon Sadigan	10/29/2010	18.02	15.97	IDW	12/8/2011		
80	Murtizapur		Hiwara (Korde)	10/29/2010	17.98	16.79	IDW	12/10/2011		
81	Patur		Khetri	10/29/2010	18.43	12.16	IDW	26/09/11		
82	Pandharkawda		Akoli	2/15/2011	18.67	18.46	IDW	3/31/2012		
83	Yavatmal	Pandharkawda	Booth	2/15/2011	18.52	18.46	IDW	3/28/2012		
84		Ner	Malikhed	2/15/2011	18.40	18.40	IDW	3/28/2012		
85		Pusad	Moha	2/15/2011	18.26	18.26	IDW	1/22/2013		
86	Nagpur	Hingna	Kawadas	10/29/2010	15.50	14.93	IDW	31/03/12	---	---
87		Saoner	Jaga	10/29/2010	15.50	15.16	IDW	31/03/12		
88		Kamptee	Sonegaon	10/29/2010	15.50	15.41	IDW	31/03/12	---	---
<b>Total</b>					<b>1288.84</b>	<b>1163.02</b>				

### PHC'S /Additional PHC'S

Sr.No.	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in lakhs)	Expenditure (Rs in lakhs)		If Completed-Date/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Satara	Satara	Kumthe	9-Mar-11	80.29	71.78	IDW	3/31/2012		
2	Kolhapur	Bhudargad	Kadgaon	12/31/2011	67.63	58.07	IDW	31/3/2013		
3	Jalgaon	Chalisgaon	Dahiwad	12/31/2011	66.25	61.08	IDW	3/31/2012		
4		Raver	Anpur	12/31/2011	60.68	61.27	IDW	3/31/2012		
5	Hngoli	Kalamnuri	Masod	10.02.2011	53.89	48.52	IDW	3/31/2014		
<b>Total</b>					<b>328.74</b>	<b>300.72</b>				

### CHC'S

Sr.No.	District	Block	Name of CHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in lakhs)	Expenditure (Rs in lakhs)		If Completed-Date/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Ahmednagar	Shrirampur	Shrirampur Tal. Shrirampur		190.00	160.15	PWD	Feb-14		
<b>Total</b>					<b>190.00</b>	<b>160.15</b>				

### SDH'S/Area Hospitals

Sr.No.	District	Block	Name of SDH'S/Area Hospitals	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in lakhs)	Expenditure (Rs in lakhs)		If Completed-Date/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Gadchiroli	Gadchiroli	New Construction of Womens Hospital		1661.00	246.85	PWD	In Progress		
<b>Total</b>					<b>1661.00</b>	<b>246.85</b>				

### District Hospitals

Sr.No.	District	Block	Name of District Hospital	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in lakhs)	Expenditure (Rs in lakhs)		If Completed-Date/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
<b>Total</b>					<b>Nil.</b>	<b>0.00</b>				

## List of Repair & Renovation Works under NRHM (2010-2011)

### Sub Centre

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1		Talasari	1) Addition & alteration to delivery room of Sub center at Zai	19.01.2011	3.80	3.63	IDW	10.02.2011		
2		Talasari	2) Addition & alteration to delivery room of Sub center at Zari	29.01.2011	3.79	3.62	IDW	10.04.2011		
3		Talasari	3) Addition & alteration to delivery room of Sub center at Ghimanya	17.02.2011	3.81	3.52	IDW	16.03.2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
4	Thane	Palghar	4) Addition & alteration to delivery room of Sub center at Dativare	17.02.2011	3.81	3.62	IDW	10.03.2011		
5		Palghar	5) Addition & alteration to delivery room of Sub center at Virathan	17.02.2011	3.54	3.54	IDW	14.04.2011		
6		Palghar	6) Addition & alteration to delivery room of Sub center at Borsheti	17.02.2011	3.83	3.81	IDW	10.04.2011		
7		Palghar	7) Addition & alteration to delivery room of Sub center at Delvadi	17.02.2011	3.42	3.40	IDW	14.04.2011		
8		Dahanu	8) Addition & alteration to delivery room of Sub center at Dharampur	22.02.2011	3.70	3.70	IDW	10.04.2011		
9		Dahanu	9) Addition & alteration to delivery room of Sub center at Murbad	17.02.2011	3.67	3.67	IDW	10.04.2011		
10		Dahanu	10) Addition & alteration to delivery room of Sub center at Nagzari	18.02.2011	3.73	3.71	IDW	10.04.2011		
11		Murbad	11) Addition & alteration to delivery room of Sub center at Kolhan	18.02.2011	3.08	3.08	IDW	17.04.2011		
12		Murbad	12) Addition & alteration to delivery room of Sub center at Eklahare	18.02.2011	3.86	3.86	IDW	13.04.2011		
13		Murbad	13) Addition & alteration to delivery room of Sub center at Devpe	07.02.2011	3.09	3.09	IDW	11.07.2011		
14		Kalyan	14) Addition & alteration to delivery room of Sub center at Guravali	24.02.2011	3.51	3.50	IDW	23.04.2011		
15		Shahapur	15) Addition & alteration to delivery room of Sub center at Sane	18.02.2011	3.88	3.81	IDW	23.04.2011		
16		Shahapur	16) Addition & alteration to delivery room of Sub center at Asangaon	21.01.2011	3.48	3.47	IDW	09.04.2011		
17		Shahapur	17) Addition & alteration to delivery room of Sub center at Hiv	18.02.2011	3.22	3.22	IDW	04.04.2011		
18		Shahapur	18) Addition & alteration to delivery room of Sub center at Gunde	17.02.2011	3.34	3.34	IDW	31.03.2011		
19		Shahapur	19) Addition & alteration to delivery room of Sub center at Sakadbav	17.02.2011	3.38	3.37	IDW	31.03.2011		
20		Ambarnath	20) Addition & alteration to delivery room of Sub center at Chon	24.02.2011	3.65	3.65	IDW	30.03.2011		
21		Kalyan	21) Addition & alteration to delivery room of Sub center at Manpada	24.02.2011	2.70	2.69	IDW	30.03.2011		
22		Bhiwandi	22) Addition & alteration to delivery room of Sub center at Tembivali	10.03.2011	3.19	2.52	IDW	25.03.2011		
23		Bhiwandi	23) Addition & alteration to delivery room of Sub center at Vadavali	15.03.2011	3.14	3.07	IDW	30.03.2011		
24		Jawhar	24) Addition & alteration to delivery room of Sub center at Valvanda	10.03.2011	3.10	3.06	IDW	30.03.2011		
25		Jawhar	25) Addition & alteration to delivery room of Sub center at Vinval	10.03.2011	3.13	3.08	IDW	30.03.2011		
26		Jawhar	26) Addition & alteration to delivery room of Sub center at Dengachimet	10.03.2011	3.71	3.67	IDW	30.03.2011		
27		Wada	27) Addition & alteration to delivery room of Sub center at Bramhangaon	10.03.2011	3.68	3.64	IDW	30.03.2011		
28		Wada	28) Addition & alteration to delivery room of Sub center at Kalamkhand	17.02.2011	3.76	3.73	IDW	31.03.2011		
29		Wada	29) Addition & alteration to delivery room of Sub center at Sange	17.02.2011	3.86	3.82	IDW	31.03.2011		
30		Wada	30) Addition & alteration to delivery room of Sub center at Chambale	17.02.2011	3.87	3.83	IDW	31.03.2011		
31		Wada	31) Addition & alteration to delivery room of Sub center at Mangathane	18.02.2011	2.86	2.84	IDW	31.03.2011		
32		Vikramgad	32) Addition & alteration to delivery room of Sub center at Khand	17.02.2011	2.66	2.65	IDW	31.03.2011		
33		Vikramgad	33) Addition & alteration to delivery room of Sub center at Savade	17.02.2011	2.86	2.83	IDW	31.03.2011		
34		Wada	34) Addition & alteration to delivery room of Sub center at Kondhala	18.02.2011	3.73	3.71	IDW	31.03.2011		
35		Wada	35) Addition & alteration to delivery room of Sub center at Uchat	09.12.2010	3.87	3.81	IDW	15.03.2011		
36		Wada	36) Addition & alteration to delivery room of Sub center at Kanchad	09.12.2010	3.62	3.56	IDW	05.02.2011		
37		Wada	37) Addition & alteration to delivery room of Sub center at Devgaon	18.02.2011	3.67	3.62	IDW	03.03.2011		
38		Wada	38) Addition & alteration to delivery room of Sub center at Galtare	09.12.2010	3.68	3.63	IDW	05.02.2011		
39		Wada	39) Addition & alteration to delivery room of Sub center at Mandava	18.02.2011	3.61	3.60	IDW	30.03.2011		
40		Wada	40) Addition & alteration to delivery room of Sub center at Mangarul	18.02.2011	3.71	3.70	IDW	30.03.2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. in Lakhs)	Expenditure (Rs. in Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
41		Bhiwandi	41) Addition & alteration to delivery room of Sub center at Kambe	21.01.2011	3.77	3.32	IDW	20.03.2011		
42		Jawhar	42) Addition & alteration to delivery room of Sub center at Pawarpada	21.01.2011	3.67	3.65	IDW	20.03.2011		
43		Jawhar	43) Addition & alteration to delivery room of Sub center at Nandanmaj	09.12.2010	3.80	3.78	IDW	31.03.2011		
44		Shahapur	44) Addition & alteration to delivery room of Sub center at Lavle	20.12.2010	3.90	3.89	IDW	30.03.2011		
45		Shahapur	45) Addition & alteration to delivery room of Sub center at Kanve	20.12.2010	3.80	3.80	IDW	03.04.2011		
46		Ambernath	46) Addition & alteration to delivery room of Sub center at Boradpada	09.12.2010	3.10	3.08	IDW	04.04.2011		
47		Ambernath	47) Addition & alteration to delivery room of Sub center at Hajimalang	09.12.2010	3.75	3.74	IDW	25.03.2011		
48		Murbad	48) Addition & alteration to delivery room of Sub center at Olivale	09.12.2010	3.86	3.81	IDW	08.05.2011		
49		Kalyan	49) Addition & alteration to delivery room of Sub center at Falegaon	09.12.2010	3.60	3.58	IDW	11.04.2011		
50		Dahanu	50) Addition & alteration to delivery room of Sub center at Dhamangaon	14.12.2010	3.86	3.69	IDW	03.04.2011		
51		Dahanu	51) Addition & alteration to delivery room of Sub center at Sisane	14.12.2010	3.78	3.54	IDW	03.05.2011		
52		Dahanu	52) Addition & alteration to delivery room of Sub center at Dhanivari	14.12.2010	3.94	3.80	IDW	16.04.2011		
53		Vasai	53) Addition & alteration to delivery room of Sub center at Khanivade	20.12.2010	3.57	3.44	IDW	16.05.2011		
54		Vasai	54) Addition & alteration to delivery room of Sub center at Sakvar	10.01.2011	3.68	3.08	IDW	03.05.2011		
55		Palghar	55) Addition & alteration to delivery room of Sub center at Lalonde	10.01.2011	3.53	3.73	IDW	03.05.2011		
56		Bhiwandi	56) Addition & alteration to delivery room of Sub center at Bhinar	20.12.2010	3.96	3.19	IDW	20.04.2011		
57		Talassari	57) Addition & alteration to delivery room of Sub center at Kodad	14.12.2010	3.81	3.60	IDW	03.05.2011		
58		Palghar	58) Addition & alteration to delivery room of Sub center at Makunsar	14.12.2010	3.84	3.61	IDW	03.05.2011		
59		Palghar	59) Addition & alteration to delivery room of Sub center at Parnali	14.12.2010	3.31	3.15	IDW	31.03.2011		
60		Palghar	60) Addition & alteration to delivery room of Sub center at Unbhat	14.12.2010	3.87	3.76	IDW	02.05.2011		
61		Palghar	61) Addition & alteration to delivery room of Sub center at Shigaon	14.12.2010	3.19	2.95	IDW	23.03.2011		
62		Vikramgad	62) Addition & alteration to delivery room of Sub center at Kodegaon	17.02.2011	3.78	3.77	IDW	31.03.2011		
63		Vikramgad	63) Addition & alteration to delivery room of Sub center at Gadade	09.12.2010	3.67	3.66	IDW	01.04.2011		
64		Bhiwandi	64) Addition & alteration to delivery room of Sub center at Kolivali	09.12.2010	3.71	3.69	IDW	31.03.2011		
65		Allbag	Parhurpada	21/01/2010	3.94	3.59	IDW	22/10/2010		
66		Pen	Aarav	5/10/2010	3.45	2.43	IDW	22/10/2010		
67		Poladpur	Paithan	15/01/2010	0.49	0.49	IDW	21/01/2010		
68		Roha	Palasgaon	15/09/2010	0.49	0.44	IDW	28/01/2010		
69		Roha	Yashwantkhar	15/01/2010	0.44	0.33	IDW	20/03/2010		
70		Panvel	Vaveghar	6/12/2010	1.99	1.99	IDW	31/03/2011		
71		Panvel	Shirdhon	6/12/2010	1.99	1.93	IDW	31/03/2010		
72		Karjat	Shelu	7/12/2010	1.99	1.17	IDW	22/03/2011		
73		Mangaon	Bhagad	6/12/2010	1.99	1.93	IDW	15/03/2011		
74		Roha	Sambhe	6/12/2010	1.99	1.93	IDW	29/03/2011		
75		Allbag	Khanav	6/12/2010	1.91	1.17	IDW	28/08/2011		
76		Tala	Talegaon	6/12/2010	1.99	1.15	IDW	15/03/2011		
77		Rajaour	Juwathi	04-Jul-10	1.98	2.00	IDW	12-Dec-10		
78		Khed	Dhamnand	04-Jul-10	5.20	3.14	IDW	12-Dec-10		
79		Chiplun	Omlil	04-Jul-10	2.00	1.96	IDW	12-Dec-10		
80		Dapoli	Dehen	04-Jul-10	2.00	1.88	IDW	12-Dec-10		
81		Dapoli	Agarwaygani	04-Jul-10	2.00	1.96	IDW	12-Dec-10		
82		Chiplun	Pedhambe	04-Jul-10	2.00	1.85	IDW	12-Dec-10		
83		Purandar	Repair work of SC Bhivadi	6.09.2010	1.24	1.24	IDW	31.12.2010		
84		Purandar	Re-electrification work of SC Chambali	2.03.2011	0.50	0.49	IDW	31.03.2011		
85		Purandar	Re-electrification work of SC Gulunche	10.02.2010	0.49	0.49	IDW	25.03.2011		
86		Purandar	Re-electrification work of SC Bhivadi	14.02.2011	0.49	0.49	IDW	25.03.2011		
87		Maval	Repair work of SC Chandkhed	21.09.2010	1.50	1.40	IDW	18.03.2011		
88		Maval	Repair work of SC Bebedohol	21.09.2010	3.25	2.40	IDW	31.03.2011		
89		Baramati	Re-electrification work of SC Sonagaon	28.02.2011	0.45	0.44	IDW	31.03.2011		
90		Baramati	Re-electrification work of SC Mekhall	11.02.2011	0.45	0.44	IDW	31.03.2011		
91		Baramati	Re-electrification work of SC Bhikobanagar	28.02.2011	0.45	0.44	IDW	31.03.2011		
92		Bhor	Repair work of SC Kikwi	21.09.2010	2.84	1.52	IDW	13.10.2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
93		Ambeegaon	Repair work of OT Labroom & Labour room of Nirgudsar	5.01.2011	4.84	1.78	IDW	30.03.2012		
94		Jawali	Munawale	2/23/2011	2.62	2.28	IDW	8/13/2011		
95		Satara	Apshinge	2/14/2011	1.25	1.17	IDW	3/5/2011		
96		Phaltan	Gunaware	2/14/2011	1.95	1.49	IDW	5/20/2011		
97		Man	Shingapur	2/14/2011	1.23	0.91	IDW	3/18/2011		
98		Satara	Ambavade Khurd	2/14/2011	1.56	1.50	IDW	4/12/2011		
99		Satara	Kamthi	2/14/2011	1.04	0.99	IDW	8/13/2011		
100		Satara	Kashil	2/23/2011	2.57	2.38	IDW	8/24/2011		
101		Tasgaon	Repair of SC at Punadi	Sept. 2010	1.39	1.38	IDW	11-Feb		
102		Tasgaon	Repair of SC at Koulage	Sept. 2010	1.32	1.32	IDW	11-Feb		
103		Walwa	Repair of SC at Shirate	Sept. 2010	1.22	1.22	IDW	11-Mar		
104		Jath	Repair of SC at Sordi	Sept. 2010	1.60	1.60	IDW	11-Feb		
105		Jath	Repair of SC at Ankale	Sept. 2010	1.60	1.60	IDW	11-Feb		
106		Walwa	Renewation of SC at Bahe	Sept. 2010	1.31	1.31	IDW	11-Feb		
107		Shirala	Repair of SC at Tadawale	Sept. 2010	1.35	1.31	IDW	11-Mar		
108		kadegaon	Repair of SC at Bhikawadi	Sept. 2010	1.29	1.16	IDW	11-Mar		
109		Kagal	Belavade(budruk)	16-Mar-11	4.00	2.37	IDW	13-10-2011		
110		Radhanagari	Piral	9-Mar-11	2.95	2.14	IDW	28-6-2011		
111		Radhanagari	Kaulav	16-Mar-11	2.65	2.16	IDW	6-7-2011		
112		Karveer	Shiye	16-Mar-11	2.32	1.55	IDW	13-10-2011		
113		Karveer	Kurukali	9-Mar-11	3.38	1.92	IDW	23-6-2011		
114		Yeola	Pimpri	Dec-11	1.48	137.00	IDW	Mar-12	--	--
115		Malegon	Matarne	Dec-11	1.86	1.84	IDW	Mar-12	--	--
116		Chandwad	Mangrul	Dec-11	1.97	1.85	IDW	Mar-12	--	--
117		Baglan	Daswale	Dec-11	1.98	1.96	IDW	Mar-12	--	--
118		Dindori	Nilwandi	Dec-11	1.53	1.52	IDW	Mar-12	--	--
119		Nashik	Matori	Dec-11	1.99	1.99	IDW	Mar-12	--	--
120		Nashik	Goverdhan	Dec-11	1.99	1.01	IDW	Mar-12	--	--
121		Malegon	Chaugaon	Dec-11	1.94	1.90	IDW	Mar-12	--	--
122		Malegon	Tembal	Dec-11	1.97	1.96	IDW	Mar-12	--	--
123		Dindori	Vani (kh)	Dec-11	1.65	1.54	IDW	Mar-12	--	--
124		Nashik	Wadgaon	Dec-11	1.50	1.51	IDW	Mar-12	--	--
125		Sinnar	Pangri	Dec-11	153.00	1.53	IDW	Mar-12	--	--
126		Dindori	Jopul	Dec-11	1.72	1.71	IDW	Mar-12	--	--
127		Sinnar	Shivde	Dec-11	1.40	1.40	IDW	Mar-12	--	--
128		Parner	Vankuta.	6/12/2010	1.38	0.95	IDW	31.03.11	-	-
129		Parner	Karijule Harva	15/01/2011	1.38	1.37	IDW	05.05.11	-	-
130		Parner	Hanga	6/12/2010	1.24	0.84	IDW	28.09.11	-	-
131		Karjat	Khed	6/12/2010	1.49	1.39	IDW	31.03.11	-	-
132		Karjat	Alsunde	6/12/2010	1.16	1.08	IDW	27.03.11	-	-
133		Rahata	Ekrukhe	6/12/2010	2.00	2.00	IDW	27.03.11	-	-
134		Pathardi	Bhalgaon	6/12/2010	1.37	1.27	IDW	28.03.11	-	-
135		Jamkhed	sakat	6/12/2010	1.11	1.03	IDW	31.03.11	-	-
136		Jamkhed	Moha	6/12/2010	1.5	0.73	IDW	30.12.11	-	-
137		Jamkhed	Dhorelgaon	6/12/2010	1.14	0.94	IDW	31.03.11	-	-
138		Shrigonda	Suregaon	6/12/2010	1.5	0.83	IDW	30.03.11	-	-
139		Akole	Kalamb	6/12/2010	1.17	0.00	IDW	29.03.11	-	-
140		Sangamner	Chikhali	6/12/2010	1.5	1.49	IDW	30.03.11	-	-
141		Sangamner	Chandanapuri	15/01/2011	1.44	1.37	IDW	30.03.11	-	-
142		Sangamner	Wadagaonpan	6/12/2010	1.44	1.44	IDW	30.03.11	-	-
143		Pathardi	Shiral	6/12/2010	1.36	1.35	IDW	29.03.11	-	-
144		Shrirampur	Wadalamahadev	6/12/2010	1.55	1.31	IDW	25.03.11	-	-
145		Rahuri	Pathre kh.	5/8/2009	0.60	0.6	IDW	26.09.09	-	-
146		Rahuri	Kukadvedhe	24/07/2009	0.58	0.58	IDW	26.09.09	-	-
147		Rahata	Ranjankhol	5/8/2009	0.62	0.62	IDW	08.11.10	-	-
148		Rahata	Shingapur	5/8/2009	0.62	0.61	IDW	19.10.09	-	-
149		Rahata	Hanumatgaon	5/8/2009	0.6	0.60	IDW	10.10.09	-	-
150		Rahata	Ranjangaon kh.	5/8/2009	0.62	0.62	IDW	10.10.09	-	-
151		Rahata	Savalivihir	26/02/2009	0.58	0.57	IDW	01.02.11	-	-
152		Rahata	Pimprinirmal	26/02/2009	0.58	0.58	IDW	01.02.11	-	-
153		Rahata	Bhabhaleshwar	26/02/2009	0.58	0.58	IDW	01.03.11	-	-
154		Sangamner	Ashwi Bk.	5/8/2009	0.62	0.62	IDW	22.10.09	-	-
155		Sangamner	Jwalekadlug	17/02/2009	0.46	0.42	IDW	19.04.12	-	-
156		Sangamner	Nadurkhandarmal	24/07/2009	0.58	0.57	IDW	22.03.11	-	-
157		Shrigonda	Shedgaon	5/8/2009	1.11	1.11	IDW	15.10.10	-	-
158		Shrigonda	Taklilonar	4/8/2009	0.57	0.56	IDW	20.02.11	-	-
159		Karjat	Chilwadi	5/8/2009	1.11	0.88	IDW	24.02.09	-	-
160		Karjat	Bhose	27/07/2009	0.58	0.58	IDW	26.03.11	-	-
161		Pathardi	Muguswade	5/8/2009	1.21	1.16	IDW	22.10.10	-	-
162		Pathardi	Chichondi Shiral	24/07/2009	0.57	0.56	IDW	22.05.11	-	-
163		Jamkhed	Loni	5/8/2009	1.11	0.97	IDW	02.12.10	-	-
164		Jamkhed	Ghodegaon	27/07/2009	0.57	0.54	IDW	30.04.11	-	-
165		Parner	walwane	5/8/2009	1.11	0.89	IDW	05.01.11	-	-

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
166		Parner	Mandve	5/8/2009	1.11	0.89	IDW	05.01.11	-	-
167		Parner	Kadus	5/8/2009	1.11	0.89	IDW	05.01.11	-	-
168		Parner	Wadzire	24/07/2009	0.58	0.5	IDW	25.03.11	-	-
169		Parner	Palve Bk.	24/07/2009	0.57	0.51	IDW	25.03.11	-	-
170		Shevgaon	Samangaon	5/8/2009	1.21	1.03	IDW	26.03.11	-	-
171		Nagar	Khadki	24/07/2009	0.57	0.55	IDW	26.03.11	-	-
172		Nagar	Ralegan Mhasoba	22/05/2009	0.58	0.56	IDW	20.02.11	-	-
173		Newasa	Bhanashivara	23/10/2008	0.58	0.58	IDW	01.03.11	-	-
174		Newasa	Gevrai	24/07/2009	0.58	0.58	IDW	01.03.11	-	-
175		Newasa	Barhanpur	24/07/2009	0.58	0.58	IDW	22.03.11	-	-
176		Shrirampur	Khokar	23/10/2008	0.58	0.58	IDW	01.03.11	-	-
177		Rahata	Shingve	27/07/2009	0.58	0.58	IDW	22.03.11	-	-
178		Rahata	Changdevnagar	4/8/2009	0.58	0.58	IDW	22.03.11	-	-
179		Rahata	Nimgaon Nighoi	24/07/2009	0.58	0.58	IDW	16.04.11	-	-
180		Rahata	Hanumatgaon	4/3/2010	1.86	1.85	IDW	28.03.11	-	-
181		Rahata	Bhabhaleshwar	4/3/2010	3.24	3.07	IDW	05.06.11	-	-
182		Rahata	Ranangaon	4/3/2010	2.91	2.91	IDW	05.06.11	-	-
183		Parner	Kadus	24/07/2009	2.58	2.54	IDW	18.04.11	-	-
184		Nagar	Ralegan Mhasoba	4/3/2010	2.38	2.34	IDW	25.03.11	-	-
185		Newasa	Bhanashivra	4/3/2010	3.04	2.50	IDW	15.04.11	-	-
186		Sangamner	Ashvi bk.	20/12/2010	0.99	0.99	IDW	22.03.11	-	-
187		Kopargaon	Shingapur	4/3/2010	2.01	2.00	IDW	30.05.11	-	-
188		Dhule	Burzad	28/12/2010	2.00	1.98	IDW	14/12/2011	..	..
189		Dhule	Nhyalod	15/1/2011	2.00	1.98	IDW	31/3/2012	..	..
190		Sakri	Khori	28/12/2010	2.00	1.99	IDW	31/10/2011	..	..
191		Sakri	Aamkhel	15/1/2011	2.00	1.99	IDW	30/11/2011	..	..
192		Sakri	Vitai	15/1/2011	2.00	1.99	IDW	30/11/2011	..	..
193		Sakri	Indave	15/1/2011	2.00	1.99	IDW	30/11/2011	..	..
194		Shirpur	Karwand	28/12/2010	2.00	1.96	IDW	14/12/2011	..	..
195		Shirpur	Lauki	28/12/2010	2.00	1.97	IDW	30/11/2011	..	..
196		Shirpur	Arthe	15/1/2011	2.00	1.97	IDW	30/11/2011	..	..
197		Shirpur	Shingave	15/1/2011	2.00	1.96	IDW	14/12/2011	..	..
198		Shirpur	Taradi	15/1/2011	2.00	1.98	IDW	14/12/2011	..	..
199		Shindkheda	Virdel	28/12/2010	2.00	1.98	IDW	30/3/2012	..	..
200		Shindkheda	Gavhane	28/12/2010	2.00	1.98	IDW	29/9/2012	..	..
201		Shindkheda	Mudwad	28/12/2010	2.00	1.99	IDW	31/3/2011	..	..
202		Raver	Kumbharkheda	1/7/2010	3.96	3.49	IDW	3/21/2011	..	..
203		Pachora	Nandra	1/7/2010	1.95	1.54	IDW	10/19/2010	..	..
204		Pachora	Banrul Raniche	1/7/2010	1.97	1.64	IDW	12/13/2010	..	..
205		Jalgaon	Ashoda	1/7/2010	1.99	1.79	IDW	10/19/2010	..	..
206		Jalgaon	Malod	1/7/2010	1.97	1.67	IDW	12/13/2010	..	..
207		Dhargaoan	Bhorkeda	1/7/2010	1.99	1.93	IDW	2/29/2012	..	..
208		Bodwad	Nadgaon	1/7/2010	2.3	2.3	IDW	2/29/2012	..	..
209		Jalgaon	Bhokar	1/7/2010	1.99	1.7	IDW	3/31/2012	..	..
210		Jamner	KekatNimbhora	1/7/2010	2.31	1.96	IDW	3/31/2012	..	..
211		Nandurbar	Koptri	27/12/2010	3.25	3.16	IDW	3/31/2012	..	..
212		Akkalkuwa	Nala	27/12/2010	3.25	3.15	IDW	3/31/2012	..	..
213		Dhadgoan	Telkhedi	27/12/2010	3.25	3.24	IDW	3/31/2012	..	..
214		Dhadgoan	Shelkuei	27/12/2010	3.25	3.06	IDW	3/31/2012	..	..
215		Akkalkuwa	Valamba K	27/12/2010	3.26	2.46	IDW	3/31/2012	..	..
216		Aurangabad	Khodegaon	28.02.11	8.52	8.51	IDW	28.04.11	..	..
217		Vaijapur	Sakegaon	28.02.11	8.39	8.38	IDW	28.04.11	..	..
218		Sillod	Railgaon	28.02.11	6.92	6.91	IDW	28.04.11	..	..
219		Kannad	Chinchkheda	28.02.11	8.60	8.57	IDW	28.04.11	..	..
220		Vaijapur	Balhegaon	28.02.11	6.79	6.78	IDW	28.04.11	..	..
221		Ambejogai	Jawalgaon	8/5/2011	1.52	1.45	IDW	2/28/2012	..	..
222		Asthi	Ashta	8/5/2011	1.55	1.47	IDW	3/30/2012	..	..
223		Dharur	Hingani Bk	8/5/2011	1.50	1.38	IDW	2/28/2012	..	..
224		Dharur	Ambewadgaon	8/5/2011	1.50	1.43	IDW	2/28/2012	..	..
225		Omerga	Malgi	Dec.2010	2.00	1.64	IDW	Mar-11	..	..
226		Washi	Para	Dec.2010	3.94	3.96	IDW	Mar-11	..	..
227		Osmanabad	Kumalwadi	Dec.2010	1.49	1.37	IDW	Mar-11	..	..
228		Tuljapru	Shindphal	Dec.2010	1.00	1.00	IDW	Mar-11	..	..
229		Tuljapru	Apsinga	Dec.2010	1.00	0.70	IDW	Mar-11	..	..
230		Omerga	Chincholi	Dec.2010	1.00	0.90	IDW	Mar-11	..	..
231		Washi	Kanehari	Dec.2010	0.81	0.79	IDW	Mar-11	..	..
232		Paranda	Kukkadgaon	Dec.2010	0.97	0.97	IDW	Mar-11	..	..
233		Kallam	Karanjalka	Dec.2010	0.97	0.87	IDW	Mar-11	..	..
234		Bhoom	Ida	Dec.2010	0.97	0.95	IDW	Mar-11	..	..
235		Lohara	Hipparga (Rav)	Dec.2010	1.00	1.00	IDW	Mar-11	..	..
236		Paranda	Aasu	Dec.2010	0.25	0.21	IDW	Mar-11	..	..
237		Latur	Udgir	Sep. 10	1.11	0.65	IDW	Mar-11	..	..
238		Bhokardan	Kedarkheda	30-Jul-09	1.82	1.68	IDW	5/5/2010	..	..
239		Mantha	Pangri Gosavi	30-Jul-09	1.77	1.22	IDW	5/17/2010	..	..
240		Badnapur	Badnapur	30-Jul-09	1.06	0.73	IDW	5/17/2010	..	..
241		Jalna	Pathrud	30-Jul-09	1.57	0.90	IDW	6/8/2010	..	..

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
242	Jalna	Mantha	Devthana	24-Nov-09	1.64	0.99	IDW			6/8/2010	
243		Jafrabad	Asai	24-Nov-09	0.24	0.22	IDW			6/30/2010	
244		Jafrabad	Adha	24-Nov-09	0.24	0.21	IDW			6/30/2010	
245		Jafrabad	Janephal	24-Nov-09	0.24	0.21	IDW			6/30/2010	
246		Jafrabad	Sipora Ambhara	24-Nov-09	0.24	0.21	IDW			6/30/2010	
247		Bhokardan	Repimpalgaon	3-Jun-10	1.69	1.64	IDW			7/20/2010	
248		Ambad	Rui	3-Jun-10	1.84	1.33	IDW			8/2/2010	
249		Ambad	Nandkheda	24-Nov-09	1.35	1.22	IDW			9/2/2010	
250		Ambad	Shahapur	3-Jun-10	1.63	1.18	IDW			9/2/2010	
251		Ambad	Pithori Sirsgaon	3-Jun-10	1.78	1.60	IDW			9/2/2010	
252		Jafrabad	Borgaon	3-Jun-10	1.93	1.83	IDW			11/1/2010	
253		Ambad	Parner	3-Jun-10	1.33	1.29	IDW			11/1/2010	
254		Ambad	Sukhapuri	24-Nov-09	1.59	1.53	IDW			2/23/2011	
255		Jafrabad	Sipora Ambhoara	24-Nov-09	0.87	0.85	IDW			2/28/2011	
256		Partur	Amba	23-Feb-11	3.18	3.01	IDW			3/31/2011	
257		Ambad	Tadhadgaon	23-Feb-11	5.18	4.35	IDW			3/31/2011	
258		Ghansawangi	Pimparkhed	23-Feb-11	4.15	3.88	IDW			3/31/2011	
259		Badnapur	Roshangaon	23-Feb-11	4.97	3.76	IDW			3/31/2011	
260		Ghansawangi	Rajegaon	23-Feb-11	4.08	3.77	IDW			3/31/2011	
261		Jafrabad	Adha	23-Feb-11	1.57	1.54	IDW			3/31/2011	
262		Jafrabad	Janephal	23-Feb-11	1.59	1.41	IDW			3/31/2011	
263		Mantha	Jaypur	23-Feb-11	1.59	1.21	IDW			3/31/2011	
264		Jintur	Dudhgaon	2/22/2011	4.17	3.90	IDW			7/15/2011	
265		Parbhani	Parbhani	Ravha	2/22/2011	4.20	4.08	IDW			10/12/2011
266			Parbhani	Girgaon	2/22/2011	4.22	4.22	IDW			10/31/2012
267			Parbhani	Shirshi	2/22/2011	3.90	3.75	IDW			10/31/2011
268	Parbhani		Khavas	2/22/2011	4.14	4.07	IDW			12/25/2011	
269	Parbhani		Khadi	2/22/2011	3.43	3.40	IDW			9/6/2011	
270	Parbhani		Erendeshwar	2/22/2011	4.47	4.22	IDW			9/26/2013	
271	Nanded	Mudkhed	Vasari	8/18/2010	2.00	1.70	IDW			9/30/2010	
272		Kandhar	Umaraj	8/18/2010	1.77	1.50	IDW			9/30/2010	
273		Mahur	Bondgavan	8/18/2010	2.19	2.19	IDW			9/30/2010	
274		Kinwat	Maregaon	8/18/2010	1.85	1.84	IDW			9/30/2010	
275		Kinwat	Kanakwadi	8/18/2010	1.96	1.45	IDW			9/30/2010	
276		Biloli	Machnur	8/18/2010	1.90	1.93	IDW			9/30/2010	
277	Hingoli	Basmat	Babulgaon	30.12.2010	2.92	2.36	IDW			31.03.2012	
278		Hingoli	Lasina	15.03.2011	2.18	2.18	IDW			31.03.2012	
279		Aundha	Rameshwar	11.03.2011	1.93	1.73	IDW			18.11.2011	
280		Aundha	Jalaldhaba	15.03.2011	2.25	2.24	IDW			18.11.2011	
281		Chikhaldara	Ambapatti	8.12.2009	2.75	2.70	IDW			march.2011.	
282		Chikhaldara	Awagadh	8.12.2009	2.75	2.80	IDW			march.2011.	
283	Tq. Dharni	Baratanda	8.12.2009	2.75	2.65	IDW			march.2011.		
284	Tq. Dharni	Berdabalda	8.12.2009	2.75	2.71	IDW			march.2011.		
285	Chikhaldara	Bihali	8.12.2009	2.75	2.74	IDW			march.2011.		
286	Chikhaldara	Borada	8.12.2009	2.75	2.73	IDW			march.2011.		
287	Tq. Dharni	Chourakhanda	8.12.2009	2.75	2.43	IDW			march.2011.		
288	Chikhaldara	Doma	8.12.2009	2.75	2.75	IDW			march.2011.		
289	Dharni	Duni	8.12.2009	2.75	2.74	IDW			march.2011.		
290	Chikhaldara	Jambhali	8.12.2009	2.75	2.63	IDW			march.2011.		
291	Chikhaldara	Jarida	8.12.2009	2.75	2.45	IDW			march.2011.		
292	Dharni	Jutpani	8.12.2009	2.75	2.57	IDW			march.2011.		
293	Chikhaldara	Khadimal	8.12.2009	2.75	2.19	IDW			march.2011.		
294	Dharni	Karda	8.12.2009	2.75	2.72	IDW			march.2011.		
295	Dharni	Kharya Tembru	8.12.2009	2.75	2.75	IDW			march.2011.		
296	Chikhaldara	Khatkali	8.12.2009	2.75	2.71	IDW			march.2011.		
297	Dharni	Nanduri	8.12.2009	2.75	2.60	IDW			march.2011.		
298	Bhatkuli	Nimbha	8.12.2009	2.50	2.43	IDW			march.2011.		
299	Daryapur	Pimplod.	8.12.2009	2.50	2.47	IDW			march.2011.		
300	Bhatkuli	Saur.	8.12.2009	2.50	2.40	IDW			march.2011.		
301	Chikhaldara	Somwarkheda	8.12.2009	2.75	2.70	IDW			march.2011.		
302	Daryapur	Wadner G.	8.12.2009	2.50	2.45	IDW			march.2011.		
303	Daryapur	Wand K.	8.12.2009	2.50	2.16	IDW			march.2011.		
304	Bhatkuli	Wathoda Shu.	8.12.2009	2.50	2.49	IDW			march.2011.		
305	Bhatkuli	Wathoda Shukleshwar	8.12.2009	5.00	4.37	IDW			march.2011.		
306	Nandura	Dhahigaon	Nov.10	1.49	1.39	IDW			31/03/2011		
307	Motala	Sarola Maroti	Nov.10	1.47	1.29	IDW			31/03/2011		
308	Chikhlil	Shelud	Nov.10	0.79	0.78	IDW			31/03/2011		
309	Chikhlil	Kolara	Nov.10	1.97	1.92	IDW			31/03/2011		
310	D.Raja	Saromba	Nov.10	1.95	1.80	IDW			31/03/2011		
311	S.Raja	Sawadad	Nov.10	1.86	1.85	IDW			31/03/2011		
312	Mehakar	Anjni (Bk)	Nov.10	1.99	1.95	IDW			31/03/2011		
313	Mehakar	Pangarkhed	Nov.10	1.98	1.97	IDW			31/03/2011		
314	S.Raja	Zotinga	Nov.10	1.85	1.84	IDW			31/03/2011		
315		Akot	Akolkhed	10/29/2010	3.24	2.8	IDW			6/27/2011	
316		Murtizapur	Madhapuri	10/29/2010	3.47	3.13	IDW			6/24/2011	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
317	Akola	Balapur	Kolasa	10/29/2010	3.00	2.99	IDW		6/24/2011		
318		Barshitakli	Salpi	10/29/2010	3.75	3.66	IDW		6/24/2011		
319		Barshitakli	Rahit		10/29/2010	4.50	4.51	IDW		6/24/2011	
320		Patur	Malrajura	10/29/2010	2.77	2.75	IDW		6/24/2011		
321	Yavatmal	Yavatmal	Borsingh	1/6/2011	2.19	2.15	IDW		3/27/2011		
322		Ghatanji	Mowada	1/6/2011	1.27	1.00	IDW		3/27/2011		
323		Ner	Wafali	1/6/2011	2.36	2.36	IDW		3/27/2011		
324		Yavatmal	Karalgaon	1/6/2011	2.60	2.45	IDW		3/27/2011		
325		Ner	Satefal	1/6/2011	2.39	2.39	IDW		3/27/2011		
326		Ner	Bangaon	1/6/2011	2.44	2.44	IDW		3/27/2011		
327		Ner	Mozar	1/6/2011	2.30	2.28	IDW		3/27/2011		
328		Ner	Mangladevi	1/6/2011	2.40	2.40	IDW		3/27/2011		
329		Ralegaon	Ridhora	1/6/2011	2.00	1.80	IDW		3/27/2011		
330		Pusad	Hudi	1/25/2011	3.99	3.99	IDW		3/27/2011		
331		Kalamb	Potgavhan	1/25/2011	3.12	1.8	IDW		3/27/2011		
332		Ralegaon	Warud	1/25/2011	3.62	1.65	IDW		3/27/2011		
333		Kalamb	Rudha	1/25/2011	3.25	0.78	IDW		3/27/2011		
334		Ner	Umartha	1/25/2011	3.36	1.56	IDW		3/27/2011		
335		Mohadi	Kandri	9/3/2011	0.84	0.84	IDW		20/5/2011		
336		Mohadi	Satona	24/2/2011	1.09	1.00	IDW		10/3/2011		
337		Mohadi	Kalamna	9/3/2011	0.50	0.50	IDW		22/3/2011		
338		Bhandara		Water Supply Facility and approach Road At Sub Centre Amgaon Tal. & Distt. Bhandara	25/2/2011	1.16	1.09	IDW		18/3/2011	
339		Bhandara		Special Repair At Sub Centre Gunthara Ta. & Distt. Bhandara	20/2/2011	1.25	1.06	IDW		21/3/2011	
340		Bhandara		Special Repair At Sub Centre Manegaon (Ba) Tal. & Distt. Bhandara	24/2/2011	1.48	1.18	IDW		21/3/2011	
341	Tumsar		Special Repair At Sub Centre Ashti Ta. Tumsar Distt. Bhandara	9/3/2011	1.27	1.34	IDW		8/4/2011		
342	Tumsar		Special Repair At Sub Centre Tamaswadi Tal. Tumsar, Distt. Bhandara	25/2/2011	0.91	0.83	IDW		24/3/2011		
343	Tumsar		Special Repair At Sub Centre Yerli Tal. Tumsar, Distt. Bhandara	9/3/2011	1.57	1.63	IDW		8/4/2011		
344	Sakoli		Surface Bore At Sub Centre Umari Tal. Sakoli Distt. Bhandara	25/2/2011	0.93	1.10	IDW		10/3/2011		
345	Lakhandur		Surface bore At Sub Centre Mandhal Tal. Lakhandur Distt. Bhandara	9/3/2011	1.22	0.25	IDW		8/4/2011		
346	Lakhandur		Water Supply arrangement At Sub Centre Tai Tal. Lakhandur Distt. Bhandara	9/3/2011	0.77	1.01	IDW		8/4/2011		
347	Lakhandur		Electrification At Sub Centre Madeghat Tal. Lakhandur Distt. Bhandara	9/3/2011	0.50	0.50	IDW		28/3/2011		
348	Lakhandur		Water Supply arrangement At Sub Centre Pardi Tal. Lakhandur Distt. Bhandara	9/3/2011	0.77	0.64	IDW		2/4/2011		
349	Pouni		Water Supply arrangement At Sub Centre Kodurli Tal. Pouni Distt. Bhandara	24/2/2011	0.77	0.21	IDW		25/2/2011		
350	Pouni		Electrification At Sub Centre Sindpuri Tal. Pouni Distt. Bhandara	9/3/2011	0.50	0.50	IDW		20/3/2011		
351	Pouni		Electrification At Sub Centre Pilandri Tal Pouni, Distt. Bhandara	9/3/2011	0.50	0.50	IDW		15/3/2011		
352	Lakhandur		Electrification At Sub Centre Bhagadi Tal. Lakhandur Distt. Bhandara	9/3/2011	0.50	0.50	IDW		12/3/2011		
353	Lakhandur		Renovation of Sub Centre Manegaon Tal. Lakhandur Distt. Bhandara	9/3/2011	1.41	1.62	IDW		8/4/2011		
354	Lakhani		Renovation of Sub Centre Dighori (Nanori) Tal. Lakhani Distt. Bhandara	16/3/2011	1.07	1.37	IDW		14/4/2011		
355	Lakhani		Renovation of Sub Centre Garada Tal. Lakhani, Distt. Bhandara	24/2/2011	1.46	1.55	IDW		30/3/2011		
356	Lakhani		Renovation of Sub Centre Kolari Tal. Lakhani, Distt. Bhandara	25/2/2011	1.90	1.92	IDW		28/3/2011		
357	Sakoli		Renovation of Sub Centre Satalwada Tal. Sakoli Distt. Bhandara	9/3/2011	1.40	1.11	IDW		7/4/2011		
358	Pouni		Renovation of Sub Centre Bhavad Ta. Pouni Distt. Bhandara	28/2/2011	1.25	1.08	IDW		25/3/2011		
359	Sakoli		Renovation of Sub Center Mundipar Ta. Sakoli, Distt. Bhandara	9/3/2011	1.46	1.17	IDW		8/4/2011		
360	Sadak-Arjuni		Providing Repair in SC Building at Kokana.	10.01.2011	2.00	2.00	IDW		18.04.2011		
361	Sadak-Arjuni		Providing Repair's in a SC Building at palsaon ( Raka)	10.01.2011	2.00	2.00	IDW		14.03.2011		
362	Sadak-Arjuni		Repair's to SC Building at . Dall.	10.01.2011	2.50	2.50	IDW		16.04.2011		
363	Gondia		Repair to SC Building At. Karnja.	10.01.2011	2.00	1.93	IDW		24.03.2011		
364	Gondia		Repairs to SC Building & Electrification At Gangazari.	10.01.2011	1.50	1.52	IDW		26.02.2011		



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
365	Gondia	Gondia	Providing Water Supply Arrangement & Electrification In a SC Building At Kudwa.	10.01.2011	2.00	1.80	IDW	26.04.2011			
366		Gondia	Repairs To Sub center Building & Electrification At. Ratnara.	10.01.2011	1.50	1.35	IDW	30.03.2011			
367		Amgaon	Repairs to SC Building & Electrification At Katurli	10.01.2011	1.60	1.57	IDW	16.04.2011			
368		Amgaon	Repairs To SC Building & Electrification At Chirchadbandh.	10.01.2011	1.70	1.62	IDW	25.03.2011			
369		Amgaon	Repair to SC building At Padampur .	10.01.2011	1.70	1.68	IDW	28.02.2011			
370		Amgaon	Repair Of SC building & Providing Water Proofing Treatment At.Wadad .	10.01.2011	1.50	1.43	IDW	16.04.2011			
371		Amgaon	Repair Of SC building & Providing Water Proofing Treatment At.Anjora.	10.01.2011	1.50	1.41	IDW	04.03.2011			
372		Amgaon	Repair Of SC building & Providing Water Proofing Treatment At Kopitola	10.01.2011	1.70	1.67	IDW	14.03.2011			
373		Salekasa	Repair to SC Building At Nawatola.	10.01.2011	2.30	2.20	IDW	23.01.2011			
374		Salekasa	Repair to Sub center building At Girola	10.01.2011	2.00	1.91	IDW	23.04.2011			
375		Salekasa	Repairs To Sub Center Building & Electrification At Khadepar.	10.01.2011	1.70	1.69	IDW	14.04.2011			
376		Deori	Repair to Sub center building At Sherpar .	10.01.2011	2.50	2.34	IDW	09.03.2011			
377		Deori	Repair to SC building At Singandoh	10.01.2011	2.00	1.97	IDW	17.04.2011			
378		Tirora	Repair to SC building At Kawalewada .	10.01.2011	2.50	2.50	IDW	26.03.2011			
379		Tirora	Repair to SC building At Salebari.	10.01.2011	2.00	1.82	IDW	28.04.2011			
380		Tirora	Repair to SC building At Navezari.	10.01.2011	1.80	1.77	IDW	18.04.2011			
381		Tirora	Repair to SC building At Mangezari.	10.01.2011	2.00	2.00	IDW	24.03.2011			
382		Tirora	Repair to Sub center building At Ghogra.	10.01.2011	2.00	2.00	IDW	25.03.2011			
383		Goregaon	Repair to SC building At Chichgaon.	10.01.2011	2.00	2.00	IDW	18.04.2011			
384		Salekasa	Repair To Electrification At. S.C. Khadepar	20.01.2012	0.16	0.16	IDW	14.02.2012			
385		Gondia	Repair To Electrification At. Gangazari.	20.01.2012	0.33	0.33	IDW	24.01.2012			
386		Gondia	Repair To Electrification At. S.C. Ratnara	20.01.2012	0.13	0.13	IDW	22.01.2012			
387		Amgaon	Repair To Electrification At. S.C. Katurli	20.01.2012	0.18	0.18	IDW	24.01.2012			
388		Deori	Repair To Electrification At. S.C. Sherpar	20.01.2012	0.39	0.39	IDW	24.01.2012			
389		Deori	Repair To Electrification At. S.C. Girola	20.01.2012	0.26	0.26	IDW	26.01.2012			
390		Amgaon	Repair To Electrification At. S.C. Kopitola	20.01.2012	0.21	0.21	IDW	10.02.2012			
391		Amgaon	Repair To Electrification At. S.C. Anjora	20.01.2012	0.19	0.19	IDW	09.02.2012			
392		Amgaon	Repair To Electrification At. S.C. Wadad	20.01.2012	0.30	0.30	IDW	25.01.2012			
393		Amgaon	Repair To Electrification At. S.C. Padampur	20.01.2012	0.30	0.30	IDW	14.02.2012			
394		Amgaon	Repair To Electrification At Chirchadbandh	20.01.2012	0.30	0.30	IDW	22.01.2012			
395		Salekasa	Repair To Electrification At. S.C. Nawatola	20.01.2012	0.30	0.30	IDW	23.01.2012			
396		Gondia	Repair To Electrification At. S.C. Karnja	20.01.2012	0.32	0.32	IDW	24.01.2012			
397		Gondia	Providing & Installation of electrification in Primary Health SC Building At.Korni.	20.01.2012	0.50	0.50	IDW	14.02.2012			
398		Gondia	Providing & Installation of electrification in Primary Health SC Building At.Katangikala.	20.01.2012	0.50	0.50	IDW	18.02.2012			
399		Gondia	Providing & Installation of electrification in Primary Health SC Building At.Sonbhiri .	20.01.2012	0.50	0.50	IDW	28.01.2012			
400		Arjuni-Mor	Providing & Installation of electrification in Primary Health SC Building At.Mahagaon.	20.01.2012	0.50	0.50	IDW	23.01.2012			
401		Salekasa	Providing & Installation of electrification in Primary Health SC Building At.Dhanoli .	20.01.2012	0.50	0.50	IDW	26.01.2012			
402		Chandarapur	Jiwati	M/R to SC at Nandappa	Nov 2010	3.56	3.50	IDW	31.03.2011		
403			Korpana	M/Repairs to SC Bakhardi	Nov 2010	2.24	2.10	IDW	31.03.2011		
404	Bramhapuri		M/R work at SC Nanhori	Nov 2010	3.74	3.39	IDW	31.03.2011			
405	Sindewahi		M/R work at SC Shiwani	Nov 2010	2.64	2.24	IDW	31.03.2011			
406	Sindewahi		M/R to SC Building at Pendhari.	Nov 2010	2.68	1.84	IDW	31.03.2011			
407	Mul		M/R to SC Building at Bhadurni.	Nov 2010	2.46	2.30	IDW	31.03.2011			
408	Korpana		M/R to SC Building at Pardi (Thavre).	Nov 2010	2.3	1.95	IDW	31.03.2011			
409	Gondpipari		M/R to SC Wadholi	Nov 2010	1.72	1.71	IDW	31.03.2011			
410	Gondpipari		M/R to SC Nandwardhan	Nov 2010	2.19	2.07	IDW	31.03.2011			
411	Sindewahi		M/Repairs to SC at Palasgaon (Jat)	Nov 2010	3.38	3.00	IDW	31.03.2011			
412	Jiwati		M/Repairs to SC at Tekamandwa	Nov 2010	2.79	2.10	IDW	31.03.2011			
413	Saoli		M/R work at SC Kawthi	Nov 2010	2.95	2.60	IDW	31.03.2011			
414	Gondpipari		M/R to SC Aksapur	Nov 2010	3.43	2.80	IDW	31.03.2011			
415	Bramhapuri		M/R work at SC Ruie	Nov 2010	3.26	2.95	IDW	31.03.2011			
416	Gadchiroli		Wadsa	S/R of ANM at - Kinhalala	Sep. 10	2.00	1.99	IDW	31.03.2011		
417		Sironcha	S/R of ANM at - Venalaya	Sep. 10	2.00	2.00	IDW	31.03.2011			
418		Gadchiroli	Repair of Labour Room& Providing water supply at Gilgaon	Sep. 10	1.50	1.64	IDW	31.03.2011			
419		Armori	S/R of ANM at - Shirsi	Sep. 10	1.50	1.46	IDW	31.03.2011			
420		Bhamragad	S/R of ANM at Visamundi	Sep. 10	2.00	1.87	IDW	31.03.2011			
421		Dhanora	Repairs & Providing water supply to Health at-Nimgaon	Sep. 10	2.00	2.10	IDW	31.03.2011			
422		Chamorshi	Repairs & Providing water supply to PH at- Bori	Sep. 10	2.00	1.91	IDW	31.03.2011			
423		Korchi	S/R of ANM at - Markekasa	Sep. 10	2.00	1.96	IDW	31.03.2011			
424		Chamorshi	Repairs & Providing water supply to PH at Fokurdi	Sep. 10	1.50	1.56	IDW	31.03.2011			
				<b>Total</b>		<b>1067.38</b>	<b>981.45</b>				

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
<b>PHCS /Additional PHC'S</b>										
Sr.No.	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in lakhs)	Expenditure (Rs in lakhs)		If Completed-Date/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Thane	Dahanu	Main building at IPHS PHC Ganjad & Staff Quarters class 3&4 & M.O. quarters repair at IPHS PHC Ganjad	06.01.2010	14.83	14.57	IDW	22.05.2011		
2		Dahanu	Main building repairs at IPHS PHC Aina & M O Quarters Unit I & II. repair at IPHS PHC Aina	27.12.2010	14.79	14.77	IDW	24.04.2011		
3		Kalyan	Main building repairs at IPHS PHC Nandgaon & M O 1 & Staff Quarters class 3&4 repair & Construction of at IPHS PHC Nandgaon	06.01.2010	14.85	14.70	IDW	22.05.2011		
4		Wada	Main building repairs at IPHS PHC Khanivall	20.12.2010	9.59	9.55	IDW	31.03.2011		
5		Murbad	Main building repairs at IPHS PHC Shivale & M O & Staff Quarters repairs at IPHS PHC Shivale	31.12.2010	14.92	14.86	IDW	14.05.2011		
6		Palghar	Repairs of Staff Quarters Class Unit 3 & 4, M O Quarters Unit 1 & 2 Repairs at PHC Tarapur	27.12.2010	12.10	11.32	IDW	14.04.2011		
7		Bhiwandi	Repairs of Main Building & Extension of wards at PHC Diva Anjur	21.01.2011	4.61	4.61	IDW	31.03.2011		
8		Murbad	Repairs of Main Building & Extension of wards at PHC Saralgaon	24.02.2011	12.76	12.63	IDW	04.04.2011		
9		Jawhar	Repairs of Main Building & Extension of wards at PHC Jamsar	21.01.2011	6.93	6.84	IDW	31.03.2011		
10		Bhiwandi	Repairs of Main Building & Extension of wards at PHC Dabhad	27.12.2010	14.98	14.97	IDW	15.04.2011		
11		Bhiwandi	Repairs of Proposed PHC Building at PHC Kon	24.09.2011	4.83	4.83	IDW	15.11.2011		
12	Bhiwandi	Providing Water Supply at PHC Padega	21.01.2011	0.49	0.49	IDW	30.02.2011			
13	Raigad	Mahad	Khamgaon Tal. Mhada (Elec. Work)	22/01/2010	0.99	0.99	IDW	28/04/2010		
14		Roha	Aambewadi	15/01/2010	1.35	1.23	IDW	15/01/2010		
15		Alibag	Rewdanda	15/01/2010	0.99	0.99	IDW	29/06/2010		
16		Murud	Aagardanda (Elec. Work)	15/01/2010	1.49	1.40	IDW	7/6/2010		
17		Murud	Borli Mandala Tal. Murud (Elec. Work)	15/01/2010	0.99	0.96	IDW	29/06/2010		
18		Parvel	Wavanje (Elec. Work)	22/02/2010	1.49	1.41	IDW	212/02/2011		
19		Mangaon	Indapur	6/12/2010	1.97	1.97	IDW	17/03/2011		
20		Mangaon	Indapur (OT)	28/02/2011	2.00	2.00	IDW	17/03/2011		
21		Mangaon	Indapur (Elec. Work)	6/12/2010	0.97	0.88	IDW	30/03/2011		
22		Roha	Nagothane (Elec. Work)	30/01/2011	1.49	1.49	IDW	15/03/2011		
23	Roha	Nagothane (Waiting Room)	17/06/2010	6.29	3.85	IDW	14/06/2010			
24	Mahad	Khamgaon Tal. Mhada	7/2/2011	1.90	1.90	IDW	28/03/2011			
25	Ratnagiri	Ratnagiri	Khanu	04-Jul-10	17.13	16.48	IDW	Feb-11		
26		Ratnagiri	Hatkhama	04-Jul-10	18.66	13.62	IDW	Feb-11		
27		Haveli	Repair work of PHC Kunjirwadi	1.9.2010	4.04	3.89	IDW	30.03.2011		
28	Haveli	Repair work of PHC Sangarun	09.09.2010	1.96	1.08	IDW	16.12.2010			
29	Maval	Repair work of PHC Karfa	09.09.2010	3.52	2.01	IDW	16.12.2010			
30	Maval	Repair work of PHC Takawe	11.09.2010	6.15	3.14	IDW	21.03.2012			
31	Pune	Junnar	Re-electrification work of PHC Pimplewandi	10.12.2010	0.72	0.71	IDW	25.03.2011		
32		Junnar	Re-electrification work of PHC Ingalun	11.02.2010	1.70	1.70	IDW	15.03.2011		
33		Junnar	Repair work of PHC Pimplewandi	11.02.2010	1.40	1.40	IDW	31.03.2011		
34		Baramati	Re-electrification work of PHC Dorlewadi	17.03.2011	1.60	1.56	IDW	21.10.2011		
35		Baramati	Re-electrification work of PHC Murti	15.03.2011	1.60	1.37	IDW	28.03.2011		
36		Ambegaon	Repair work of PHC Peth	15.03.2011	2.50	2.50	IDW	28.03.2011		
37		Shirur	Re-electrification work of PHC Takalehaji	10.12.2010	1.23	1.23	IDW	25.03.2011		
38		Bhor	Repair work of PHC Ambavade	27.09.2009	4.35	2.69	IDW	7.12.2010		
39		Koregaon	Palashi	2/23/2011	8.12	7.05	IDW	6/6/2011		
40		Patan	Morgiri	2/23/2011	5.13	3.80	IDW	3/12/2011		
41	Patan	Marali	2/14/2011	4.96	4.72	IDW	3/15/2011			
42	Wai	Bhuinj	2/14/2011	1.44	1.34	IDW	6/24/2011			
43	Khandala	Shirwal	2/23/2011	4.13	3.76	IDW	3/14/2011			
44	Phaltan	Shakharwadi	2/23/2011	3.19	2.96	IDW	3/20/2011			
45	Wai	Bhuinj(Quarter)	2/23/2011	6.84	6.35	IDW	3/25/2011			
46	Phaltan	Taradgaon(Quarter)	2/23/2011	5.25	5.26	IDW	3/9/2011			
47	Khatav	Mayani(Quarter)	2/23/2011	7.00	6.81	IDW	3/25/2011			
48	Man	Mhasvad(Quarter)	2/23/2010	5.95	3.01	IDW	12/13/2011			
49	Koregaon	Kinhail(Quarter)	2/23/2011	5.93	5.25	IDW	3/22/2011			
50	Koregaon	Palshi (Quarter)	2/23/2011	9.23	8.91	IDW	3/28/2011			
51	Man	Malawadi (Quarter)	2/23/2011	4.41	1.50	IDW	5/25/2011			
52	S.Solapur	S.R.to PHC Aurad	31.12.2010	7.58	7.58	IDW	20.12.2011			
53	Pandharpur	S.R.to PHC Ropate	31.12.2010	8.87	8.87	IDW	26.08.2010			
54	Madha	S.R. to PHC Pimpalner	31.12.2010	5.08	4.98	IDW	24.08.2011			
55	Barshi	S.R. to PHC UpaleDumala	31.12.2010	6.04	5.31	IDW	20.12.2011			
56	Mangalwedha	S.R.To PHC Andhalgaon	31.12.2010	4.71	4.71	IDW	07.07.2011			
57	Barshi	S.R. to PHC Apalgaon	31.12.2010	5.97	5.65	IDW	17.01.2012			
58	N.Solapur	S.R. To PHC. Kondi	31.12.2010	7.89	7.48	IDW	03.09.2011			
59	Sangola	S.R. to PHC Mahud	31.12.2010	3.26	3.23	IDW	02.07.2011			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
60	Solapur	Malshiras	S.R. To PHC Morochi	31.12.2010	5.74	5.70	IDW	19.03.2012		
61		Sangola	S.R. To Phc All Quarters Mahud	31.12.2010	9.31	9.26	IDW	13.08.2011		
62		Mangalwedha	S.R. To All Qurts. Andhalgaon	31.12.2010	7.22	7.22	IDW	14.03.2012		
63		Pandharpur	S.R. To All Qurts. Ropale	31.12.2010	9.93	9.89	IDW	14.05.2011		
64		Barshi	S.R. to All Qur. Agalgaon	31.12.2010	6.49	5.43	IDW	19.01.2012		
65		Mohol	S.R. to All Qur. Nerkhed	31.12.2010	8.54	8.54	IDW	30.08.2011		
66		Mangalwedha	S.R. to All Qur. Bhoase	31.12.2010	6.5	6.40	IDW	24.10.2011		
67	Akkalkot	S.R. To All Qur. Chapalgaon	31.12.2010	5.36	5.25	IDW	06.09.2011			
68	Madha	S.R.To All Qur. Pimpalner	31.12.2010	5.82	5.82	IDW	03.09.2011			
69	S.Solapur	Kandalgaon PHC Water supply	31.12.2010	6.58	4.96	IDW	30.03.2013			
70	Jat	Renewation of PHC at Shegaon	Nov-10	4.94	4.92	IDW	Mar-11			
71	Kadegaon	Renewation at Kheradewangi	Nov-10	4.00	3.89	IDW	Mar-11			
72	Atpadi	Renewation of PHC at Diganchi	Nov-10	4.86	4.82	IDW	Mar-11			
73	Atpadi	Renewation of Electrification at PHC Diganchi	Nov-10	0.98	0.97	IDW	Mar-11			
74	Atpadi	Renewation of Electrification at PHC Kharsundi	Nov-10	0.98	0.98	IDW	Mar-11			
75	Kadegaon	Renewation of Electrification at MO Quarter Mo Wadgaon	Nov-10	0.98	0.97	IDW	Mar-11			
76	Kolhapur	Kagal	Special repair work at Siddhanerli	12/18/2010	3.55	3.55	IDW	17-03-2011		
77		Kagal	Special repair work at Chikhali	12/9/2010	5.00	5.35	IDW	29-3-2011		
78		Kagal	Special repair work at kasaba sangaon	12/4/2010	4.99	5.09	IDW	29-3-2011		
79		Hatkangale	Providing borewell at pulachi shiroli	12/9/2010	0.43	0.20	IDW	29-3-2011		
80		Hatkangale	Borewell & handpump work at Ambap	12/9/2010	0.43	0.20	IDW	29-3-2011		
81		Hatkangale	Special repair work water supply system to PHC at Alate	12/29/2010	0.51	0.53	IDW	2/2/2011		
82		Hatkangale	Borewell & handpump work to at Savarde	12/9/2010	0.43	0.22	IDW	29-3-2011		
83		Ajara	Special repair work of water supply system to PHC at Watangl	12/7/2010	2.07	2.12	IDW	1-4-2011		
84		Bhudargad	Special repair works to OT,LR & delivery room at PHC Madilage	2/22/2011	3.87	4.00	IDW	23-03-2011		
85		Gadhinglaj	Special repair work to Toilet block & male ,Female ward at PHC Mahagaon	12/8/2010	4.01	4.47	IDW	25-2-2011		
86		Gadhinglaj	Special repair work to OT,Delivery rook at PHC Halkarni	12/8/2010	4.12	4.09	IDW	16-3-2011		
87		Shahuwadi	Special repair work to Slab leakage, Plumbing, & drainage line at PHC Manjare	12/8/2010	4.25	4.25	IDW	2-4-2011		
88		Shahuwadi	Special repair work to OT,Delivery room,Plumbing at PHC bambavade	12/13/2010	4.99	4.92	IDW	6-3-2011		
89	Radhanagari	Special repair work to OT,Delevery room,at PHC Tarale	12/6/2010	4.99	5.14	IDW	24-3-2011			
90	Pamala	Special repair work to Plumbing ,Slab laekage, & plinth protection at PHC Borpadale	12/7/2010	4.84	4.84	IDW	2/4/2011			
91	Pamala	Special repair work at Kekhale	9/26/2011	3.60	3.82	IDW	25-1-2012			
92	Karveer	Special repair work to OT,delivery room,Toilet block at PHC Hasur	12/13/2010	4.81	5.01	IDW	7/4/2011			
93	Shirol	Electrification of New PHC at Ghalwad	1/3/2012	3.42	3.05	IDW	28/02/2012			
94	Shirol	Steet light work of New PHC at Ghalwad	1/3/2012	2.03	1.99	IDW	28/02/2012			
95	Radhanagari	Electrification of New PHC at Rashiwade	3/11/2011	3.32	1.99	IDW	29-3-2011			
96	Radhanagari	Steet light work at Rashiwade	3/11/2011	1.20	1.04	IDW	7-5-2011			
97	Nashik	Chandwad	Talegaon Rohi	Dec-11	4.97	4.91	IDW	Mar-12	--	--
98		Yeola	Patoda	Dec-11	12.42	11.94	IDW	Sep-12	--	--
99		Malegaon	Kalwadi	Dec-11	1.97	1.91	IDW	Mar-12	--	--
100		Niphad	Naitate	Dec-11	7.93	7.77	IDW	Mar-12	--	--
101		Baglan	Mulher	Dec-11	1.97	1.91	IDW	Mar-12	--	--
102		Dindori	Umrade	Dec-11	8.78	8.64	IDW	Mar-12	--	--
103		Dindori	Nigadol	Dec-11	9.97	9.91	IDW	Mar-12	--	--
104		Dindori	Khedgaon	Dec-11	5.98	5.97	IDW	Mar-12	--	--
105		Malegaon	Sundane	Jul-11	9.38	9.35	IDW	Mar-12	--	--
106		Niphad	Palkhed	Jul-11	9.38	9.36	IDW	Mar-12	--	--
107		Sinnar	Deopur	Jul-11	9.79	9.78	IDW	Mar-12	--	--
108	Ahmednagar	Kopargaon	PHC Electrification work at vari	5/8/2009	1.09	1.03	IDW	10.11.10	-	-
109		Kopargaon	PHC ward Electrification work at Savantser	6/12/2010	0.2	0.2	IDW	01.02.11	-	-
110		Kopargaon	Const. of jeep garage shed at PHC Savantser	17/11/2009	1.54	1.48	IDW	05.07.12	-	-
111		Kopargaon	Extention work of compound wall at PHC Savantser	6/12/2009	0.39	0.37	IDW	26.02.11		
112	Shirur	Shrigonda	PHC MO Quarter Electrification work at Kashti	24/07/2009	0.46	0.39	IDW	26.03.11	-	-
113		Dhule	Kheda	15/1/2011	8.00	7.83	IDW	30/3/2011	--	--
114		Dhule	Lamkani	15/1/2011	10.00	9.84	IDW	31/10/2011	--	--
115		Dhule	Kusumba	15/1/2011	10.00	9.88	IDW	10/2/2012	--	--
116		Sakri	Kudashi	15/1/2011	15.00	14.92	IDW	30/3/2012	--	--
117		Sakri	Kasare	15/1/2011	8.00	7.94	IDW	12/12/2011	--	--
118		Shirur	Viharan	15/1/2011	10.00	9.94	IDW	25/3/2012	--	--
119		Shindkheda	Nardana	15/1/2011	10.00	9.58	IDW	31/3/2011	--	--
120		Shindkheda	Betawad	15/1/2011	9.00	8.57	IDW	30/3/2012	--	--
121		Shindkheda	Malpur	15/1/2011	7.00	6.67	IDW	25/3/2012	--	--
122		Sakri	Mhasdi	15/1/2011	10.00	9.94	IDW	30/11/2011	--	--
123		Sakri	Shirsola	15/1/2011	10.00	9.94	IDW	10/2/2012	--	--

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
124	Dhule	Sakri	Nawapada	15/1/2011	10.00	9.84	IDW	30/11/2011	..	..
125		Shirpur	Wakwad	15/1/2011	4.00	3.95	IDW	30/3/2011	..	..
126		Dhule	Lamkani	28/12/2010	12.00	11.92	IDW	30/3/2011	..	..
127		Dhule	Kusumba	15/1/2011	5.00	4.95	IDW	10/2/2012	..	..
128		Dhule	Boris	28/12/2010	5.00	4.94	IDW	30/3/2011	..	..
129		Sakri	Sukapur	28/12/2010	5.00	4.97	IDW	30/3/2011	..	..
130		Sakri	Kasare	28/12/2010	5.00	4.99	IDW	30/3/2011	..	..
131		Sakri	Tembha	28/12/2010	5.00	4.97	IDW	30/3/2011	..	..
132		Shirpur	Wakwad	28/12/2010	7.00	6.94	IDW	30/3/2011	..	..
133		Shirpur	Rohini	28/12/2010	5.00	4.98	IDW	30/3/2011	..	..
134		Shindkheda	Walkheda	28/12/2010	2.77	2.62	IDW	30/11/2011	..	..
135		Shindkheda	Nimgul	28/12/2010	7.00	6.96	IDW	30/3/2011	..	..
136		Shindkheda	Nalpur	28/12/2010	5.00	4.93	IDW	30/3/2011	..	..
137		Shindkheda	Dhamane	28/12/2010	5.00	4.98	IDW	30/3/2011	..	..
138		Shindkheda	Nardana	15/1/2011	5.00	4.87	IDW	30/3/2011	..	..
139		Amanier	Manwad	1/7/2010	4.84	4.4	IDW	3/31/2012	..	..
140		Parola	Mangrul	1/7/2010	1.96	1.66	IDW	11/2/2010	..	..
141		jamner	Wakadi	1/7/2010	3.49	2.96	IDW	10/19/2010	..	..
142		Raver	Thorgawhan	1/7/2010	12.38	10.35	IDW	2/29/2012	..	..
143	Raver	Waghod	1/7/2010	12.59	10.63	IDW	3/31/2011	..	..	
144	Bhadgaon	Gudhe	1/7/2010	8.26	7.81	IDW	3/31/2011	..	..	
145	Parola	Lohara	1/7/2010	6.15	5.2	IDW	12/13/2011	..	..	
146	Bhadgaon	Pimparkhed	1/7/2010	7.66	6.07	IDW	3/31/2012	..	..	
147	Chalisgaon	Ranjangaon	1/7/2010	5.77	4.55	IDW	2/29/2012	..	..	
148	Parola	Shelave	1/7/2010	3.93	3.29	IDW	12/13/2010	..	..	
149	Erandole	Talaj	1/7/2010	1.91	1.91	IDW	1/29/2011	..	..	
150	Chopda	Chahardi	1/7/2010	1.96	1.77	IDW	10/19/2010	..	..	
151	Chopda	Dhanora	1/7/2010	1.64	1.63	IDW	11/2/2010	..	..	
152	Yawal	Kingaoan	1/7/2010	2.49	2.11	IDW	3/31/2012	..	..	
153	Yawal	Savkhedim	1/7/2010	1.99	1.69	IDW	3/31/2011	..	..	
154	jamner	Neri	1/7/2010	2.43	2.13	IDW	12/13/2010	..	..	
155	jamner	Shendurni	1/7/2010	1.99	1.97	IDW	11/2/2010	..	..	
156	Bodwad	Yavati	1/7/2010	1.99	1.77	IDW	11/2/2010	..	..	
157	Bhusawal	Varadsim	1/7/2010	1.32	1.18	IDW	11/2/2010	..	..	
158	Bhusawal	Pimpalgaon	1/7/2010	1.34	1.19	IDW	11/2/2010	..	..	
159	Amanier	Patonda KK Building	1/7/2010	1.89	1.6	IDW	1/29/2011	..	..	
160	Nandurbar	ISO IPHS PHC Koprli Wall Compound Repairs	28/1/2011	9.18	7.70	IDW	29-Jan-11	..	..	
161	Nandurbar	IPHS PHC Shanimandal Wall Compound Repairs	28/1/2011	9.16	8.15	IDW	29-Jan-11	..	..	
162	Shahada	Providing Chemical treatment water proofing @ IPHS PHC Prkasha	23/2/2011	1.66	0.93	IDW	29-Jan-11	..	..	
163	Shahada	Providing Chemical treatment water proofing @ IPHS PHC Sarangkhed	23/2/2011	1.66	1.14	IDW	29-Jan-11	..	..	
164	Shahada	Providing Chemical treatment water proofing @ IPHS PHC Kalasadi	23/2/2011	1.71	1.38	IDW	29-Jan-11	..	..	
165	Shahada	Providing Chemical treatment water proofing @ IPHS PHC Kahatul	23/2/2011	1.71	0.75	IDW	29-Jan-11	..	..	
166	Shahada	Providing Chemical treatment water proofing @ IPHS PHC Padalda	23/2/2011	1.89	1.81	IDW	29-Jan-11	..	..	
167	Taloda	Providing Chemical treatment water proofing @ IPHS PHC Pratappur	23/2/2011	1.89	1.81	IDW	29-Jan-11	..	..	
168	Nandurbar	Providing Chemical treatment water proofing @ IPHS PHC Shanimandal	23/2/2011	1.71	1.02	IDW	29-Jan-11	..	..	
169	Nandurbar	Providing Chemical treatment water proofing @ IPHS PHC Aashte	23/2/2011	1.71	0.99	IDW	29-Jan-11	..	..	
170	Navapur	Providing Chemical treatment water proofing @ IPHS PHC Palsun Tal Navapur	23/2/2011	1.89	1.84	IDW	29-Jan-11	..	..	
171	Navapur	Providing Chemical treatment water proofing @ IPHS PHC Vavdi	23/2/2011	1.89	1.84	IDW	29-Jan-11	..	..	
172	Shahada	Providing Chemical treatment water proofing @ IPHS PHC Wagherdy	23/2/2011	1.89	1.83	IDW	29-Jan-11	..	..	
173	Shahada	Providing Chemical treatment water proofing @ IPHS PHC Sulwade	23/2/2011	1.89	1.84	IDW	29-Jan-11	..	..	
174	Nandurbar	Providing Chemical treatment water proofing @ IPHS PHC Lahan Shahade	23/2/2011	1.84	1.84	IDW	29-Jan-11	..	..	
175	Navapur	Providing Chemical treatment water proofing @ IPHS PHC Zamanzer	23/2/2011	1.89	1.84	IDW	29-Jan-11	..	..	
176	Nandurbar	Providing Chemical treatment water proofing @ IPHS PHC Koprli	23/2/2011	1.71	1.01	IDW	29-Jan-11	..	..	
177	Sillod	Repairs of Main Building at Andhari	28.02.11	9.34	9.33	IDW	28.05.11	..	..	
178	Paithan	Repairs of Main Building at Vihamndawa	28.02.11	7.86	7.86	IDW	28.05.11	..	..	
179	Paithan	Repairs of Staff Quarter at Phc Nandari	28.02.11	10.88	10.86	IDW	28.06.11	..	..	
180	Paithan	Repairs of Staff Quarter at Phc Dhakephal	28.02.11	11.04	11.03	IDW	28.06.11	..	..	
181	Paithan	Repairs of Staff Quarter at Phc Adul	28.02.11	16.37	16.36	IDW	28.06.11	..	..	
182	Vaijapur	Repairs of Staff Qtr. at Gade- pimalgaon	28.02.11	13.38	13.02	IDW	28.06.11	..	..	
183	Khultabad	Repairs of Staff Quarter at Phc Verul	28.02.11	13.97	13.97	IDW	28.06.11	..	..	
184	Phulambri	Repairs of Staff Quarter at Phc Ganori	28.02.11	16.05	16.04	IDW	28.06.11	..	..	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
185		Kannad	Compound wall & Internal road construction at Aurala	28.02.11	23.38	23.37	IDW	28.06.11		
186		Khultabad	Compound wall & Internal road construction at Bazar sawangi	28.02.11	19.63	19.62	IDW	28.05.11		
187		Beed	M/R. Work to Labour room, Operation theater, to Primary Health Center at. Navgan Raiuri	8/5/2011	7.35	7.24	IDW	3/30/2012		
188		Majalgaon	M/R. Work to Labour room, Operation theater, to Primary health center at. Gangamasla	8/5/2011	10.90	10.83	IDW	3/30/2012		
189		Patoda	M/R. Work to Labour room, Operation theater, to Primary Health Center at. DongarKinhi	8/5/2011	3.00	2.98	IDW	2/28/2012		
190		Dharur	M/R. Electrical Work to Labour room, Operation theater, to Primary Health Center at. Bhogalwadi	8/5/2011	2.10	2.05	IDW	2/28/2012		
191		Georai	M/R. Electrical Work to Labour room, Operation theater, to Primary Health Center at. Madalmohi	8/5/2011	1.60	1.53	IDW	2/28/2012		
192		Ashti	M/R. Work to Labour room, Operation theater, to Primary Health Center at. Dhamangaon	8/5/2011	5.00	4.98	IDW	2/28/2012		
193		Georai	M/R. Work to Labour room, Operation theater, to Primary Health Center at. Umapur	8/5/2011	1.50	1.53	IDW	1/3/2011		
194		Kaij	M/R. work to labour room, operation theater, to Primary Health Center at. Chincholimali	8/5/2011	5.00	4.96	IDW	2/28/2012		
195		Ambajogai	M/R. Work to Labour room, Operation theater, to Primary Health Center at. Bardapur	8/5/2011	5.85	5.82	IDW	2/28/2012		
196		Ambajogai	M/R. Work to Labour room, Operation theater, to Primary Health Center at. Nagapur	8/5/2011	3.70	3.58	IDW	3/31/2012		
197		Tuljapur	Construction of Staff Qtr's at Mangrul (T)	Dec. 10	6.48	7.03	IDW	Dec.2011		
198		Osmanabad	Repairs to PHC at Samudrawani	Dec. 10	10.40	10.11	IDW	Nov.2011		
199		Bhoom	Electrification and water supply at Walwad	Dec. 10	2.25	2.25	IDW	Mar.2011		
200		Kallam	Electrification & water supply at Mangrul (k)	Dec. 10	2.36	2.36	IDW	Mar.2011		
201		Osmanabad	Electrification and water supply at Dhoki	Dec. 10	3.46	3.46	IDW	Mar.2011		
202		Kallam	Electrification and water supply at Shiradhon	Dec. 10	1.41	1.41	IDW	Mar.2011		
203		Lohara	Repairs to MO Qtr's and Staff Qtr at Jevali	Dec. 10	11.71	12.63	IDW	Aug.2011		
204		Umarga	Electrification to MO and Staff Qtrs at Aalur	Dec. 10	1.50	1.50	IDW	Mar.2011		
205		Paranda	Electrification and water supply at Anala	Dec. 10	3.36	3.36	IDW	Mar.2011		
206		Kallam	Electrification and water supply at Dahiphah	Dec. 10	2.83	2.83	IDW	Mar.2011		
207		Tuljapur	Electrification to PHC & Staff Qtr at Salagara (d)	Dec. 10	1.50	1.50	IDW	Mar.2011		
208		Osmanabad	Electrification to PHC Yedashi	Dec. 10	0.98	0.98	IDW	Mar.2011		
209		Kallam	Electrification to PHC & Staff Qtr at Pargaon	Dec. 10	2.87	2.87	IDW	Mar.2011		
210		Paranda	Repairs to PHC at Shelgaon	Dec. 10	6.00	5.96	IDW	Mar.2011		
211		Osmanabad	Electrification to PHC at Dhoki	Dec. 10	1.22	1.22	IDW	Mar.2011		
212		Osmanabad	Electrification to PHC & Staff Qtr at Dhoki	Dec. 10	1.41	1.41	IDW	Mar.2011		
213		Washi	Electrification to PHC&Staff Qtr at Pargaon	Dec. 10	1.41	1.41	IDW	Mar.2011		
214		Washi	Electrification to PHC at Pargaon	Dec. 10	1.45	1.45	IDW	Mar.2011		
215		Paranda	Electrification to PHC at Anala	Dec. 10	1.41	1.41	IDW	Mar.2011		
216		Paranda	Electrification to PHC & Staff Qtr at Anala	Dec. 10	0.98	0.98	IDW	Mar.2011		
217		Bhoom	Electrification to PHC at Walwad	Dec. 10	1.41	1.41	IDW	Mar.2011		
218		Kallam	Electrification to PHC at Mangrul K.	Dec. 10	1.50	1.50	IDW	Mar.2011		
219		Kallam	Electrification to PHC at Dhahiphah	Dec. 10	2.00	2.00	IDW	Mar.2011		
220		Latur	Chincholi B.	27.12.2010	3.82	3.35	IDW	Mar.2011		
221		Latur	Nivali	27.12.2010	4.16	3.64	IDW	Mar.2011		
222		Ausa	Lamjana	27.12.2010	4.99	4.62	IDW	Mar.2011		
223		Ausa	Belkund	27.12.2010	5.14	4.61	IDW	Mar.2011		
224		Renapur	Pohergaon	27.12.2010	5.18	4.69	IDW	Mar.2011		
225		Renapur	Khorala	27.12.2010	3.98	3.56	IDW	Mar.2011		
226		Ahemedpur	Satala	27.12.2010	4.20	3.59	IDW	Mar.2011		
227		Udgir	Handarguli	27.12.2010	4.03	3.45	IDW	Mar.2011		
228		Devni	Walandi	27.12.2010	4.00	3.58	IDW	Mar.2011		
229		Ausa	Kitchen Shead Room at PHC Bhada	27.12.2010	2.61	2.27	IDW	Mar.2011		
230		Udgir	Kitchen Shead Room at PHC Wadhana	27.12.2010	2.63	2.14	IDW	Mar.2011		
231		Ahemedpur	Kitchen Shead Room at PHC Shirur Taj	27.12.2010	2.61	2.10	IDW	Mar.2011		
232		Ahemedpur	Kitchen Shead Room at PHC Satala	27.12.2010	2.69	2.10	IDW	Mar.2011		
233		Chakur	Kitchen Shead Room at PHC Janwal	27.12.2010	2.64	2.20	IDW	Mar.2011		
234		Latur	Laboratory Room at PHC Nivali	27.12.2010	2.78	2.40	IDW	Mar.2011		
235		Latur	Laboratory Room at PHC Gangapur	27.12.2011	2.77	2.41	IDW	Mar.2011		
236		Latur	Laboratory Room at PHC Jawala	27.12.2012	2.79	2.40	IDW	Mar.2011		
237		Latur	Laboratory Room at PHC Chincholi B.	27.12.2013	2.78	2.42	IDW	Mar.2011		
238		Ausa	Laboratory Room at PHC Lamjana	27.12.2014	2.79	2.37	IDW	Mar.2011		
239		Ausa	Laboratory Room at PHC Bhada	27.12.2015	2.77	2.30	IDW	Mar.2011		
240		Ausa	Laboratory Room at PHC Ujani	27.12.2016	2.79	2.37	IDW	Mar.2011		
241		Renapur	Laboratory Room at PHC Pangaon	27.12.2017	2.78	2.31	IDW	Mar.2011		
242		Renapur	Laboratory Room at PHC Pohergaon	27.12.2018	2.79	2.44	IDW	Mar.2011		
243		Renapur	Laboratory Room at PHC Khorala	27.12.2019	2.79	2.31	IDW	Mar.2011		
244		Udgir	Laboratory Room at PHC Wadhana	27.12.2020	2.79	2.24	IDW	Mar.2011		
245		Udgir	Laboratory Room at PHC Her	27.12.2021	2.79	2.21	IDW	Mar.2011		
246		Udgir	Laboratory Room at PHC Devarjan	27.12.2022	2.79	2.22	IDW	Mar.2011		
247		Chakur	Laboratory Room at PHC Nalegaon	27.12.2023	2.78	2.35	IDW	Mar.2011		
248		Chakur	Laboratory Room at PHC Janwal	27.12.2024	2.79	2.40	IDW	Mar.2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
249		jalkot	Laboratory Room at PHC Atnur	27.12.2025	2.79	2.25	IDW	Mar.2011	—	—
250		Ahemedpur	Laboratory Room at PHC Kingaon	27.12.2026	2.79	2.18	IDW	Mar.2011	—	—
251		Ahemedpur	Laboratory Room at PHC Satala	27.12.2027	2.80	2.25	IDW	Mar.2011	—	—
252		Ahemedpur	Laboratory Room at PHC Andhori	27.12.2028	2.79	2.17	IDW	Mar.2011	—	—
253		Ahemedpur	Laboratory Room at PHC Shirur	27.12.2029	2.77	2.25	IDW	Mar.2011	—	—
254		Shirur (A)	Laboratory Room at PHC Shirur Antpal	27.12.2030	2.79	2.36	IDW	Mar.2011	—	—
255		Bhokardan	PHC RaniUncheagaon Construction of Lab Room	1/17/2011	3.34	2.98	IDW	2/7/2011	—	—
256		Bhokardan	Repairing Estimate of Main Building at PHC Hasanabad	1/17/2011	4.51	4.26	IDW	3/31/2011	—	—
257		Partur	Repairing Estimate of Main Building at PHC Ashti	12/14/2010	4.77	4.71	IDW	3/31/2011	—	—
258		Partur	Repairing Estimate of Class III Quarter No 1 & 2 at PHC Ashti	12/14/2010	1.69	1.66	IDW	3/31/2011	—	—
259		Partur	Repairing Estimate of Class III Quarter No 3 & 4 at PHC Ashti	12/14/2010	1.72	1.39	IDW	3/31/2011	—	—
260		Partur	Repairing Estimate of Medical Officer Quarter at PHC Ashti	12/14/2010	0.91	0.87	IDW	3/31/2011	—	—
261		Partur	Repairing Estimate of Driver Quarter at PHC Ashti	12/14/2010	0.78	0.73	IDW	3/31/2011	—	—
262		Bhokardan	Repairing Estimate of Class III Quarter No 1 & 2 at PHC Hasanabad	1/17/2011	2.32	2.21	IDW	3/31/2011	—	—
263		Bhokardan	Repairing Estimate of Class III Quarter No 3 & 4 at PHC Hasanabad	1/17/2011	2.32	2.18	IDW	3/31/2011	—	—
264		Bhokardan	Repairing Estimate of Medical Officer Quarter at PHC Hasanabad	12/14/2010	1.83	1.68	IDW	3/31/2011	—	—
265		Bhokardan	Repairing Estimate of Driver Quarter at PHC Hasanabad	12/14/2010	1.16	1.07	IDW	3/31/2011	—	—
266		Ambad	Repairing Estimate of Class 3 Quarter of ANM, LHV, Pharmasist, HA at PHC Shahagad	1/17/2011	4.69	2.27	IDW	3/31/2011	—	—
267		Ghansawnagi	Repairing Estimate of Class 3 Quarter of ANM, LHV, Pharmasist, HA at PHC Ku Pimpalgaon	1/17/2011	4.99	4.31	IDW	2/7/2011	—	—
268		Jafrabad	Repairing Estimate of Main Building at PHC Warud	1/17/2011	4.93	3.71	IDW	10/25/2010	—	—
269		Badnapur	Repairing Estimate of Main Building & Dharmashala at PHC Wakulani	1/17/2011	5.23	4.42	IDW	6/8/2010	—	—
270		Jafrabad	Repairing Estimate of Medical Officer 2 Quarter at PHC Warud	1/17/2011	1.33	1.20	IDW	10/25/2010	—	—
271		Ambad	Repairing Estimate of Medical officer 1 & 2 & Driver Quarter at PHC Shahagad	1/17/2011	5.27	2.26	IDW	8/2/2010	—	—
272		Badnapur	Repairing Estimate of Medical officer 1 & 2 & Driver Quarter at PHC Wakulani Tq Badnapur	1/17/2011	3.37	3.21	IDW	6/8/2010	—	—
273		Ghansawnagi	Repairing Estimate of Medical officer 1 & 2 & Driver Quarter at PHC Ku. Pimpalgaon	1/17/2011	5.42	4.29	IDW	8/2/2010	—	—
274		Gangakhed	Repairs to P.H.C. Main Bldg. at Kawalgaon	2/22/2011	6.74	6.70	IDW	6/22/2011	—	—
275		Jintur	Repairs to P.H.C. Main Bldg., M.O. & Staff Quarter At Babhulgaon	2/22/2011	12.87	12.87	IDW	12/19/2011	—	—
276		Palam	Repairs to P.H.C. Main Bldg. & Staff Quarter at Hadgaon	2/22/2011	2.95	2.16	IDW	3/22/2012	—	—
277		Parbhani	Repairs to Four Staff Quarters of P.H.C. Zari	2/22/2011	2.42	1.44	IDW	3/28/2012	—	—
278		Purna	Repairs to P.H.C. Main Bldg. at Walur	2/22/2011	3.70	3.67	IDW	9/6/2011	—	—
279		Nanded	M/R to Other Qtr. at PHC Limbgaon (4 Nos.)	8/18/2010	4.15	4.04	IDW	9/30/2010	—	—
280		Ardhapur	Construction of Labour Room at PHC Ardhapur	8/18/2010	3.50	3.44	IDW	9/30/2010	—	—
281		Kinwat	Construction of Labour Room at PHC Barahadi	8/18/2010	3.50	3.19	IDW	9/30/2010	—	—
282		Ardhapur	M / R to O.T. room at PHC Ardhapur	8/18/2010	1.60	1.30	IDW	9/30/2010	—	—
283		Mukhed	M / R to O.T. room at PHC Barhali	8/18/2010	1.95	1.53	IDW	9/30/2010	—	—
284		Mukhed	M/R to Repair Lab. Room at PHC Jamb	8/18/2010	2.25	0.76	IDW	9/30/2010	—	—
285		Hadgaon	M / R to Repair & Electrical PHC Nimgaon	8/18/2010	1.80	1.89	IDW	9/30/2010	—	—
286		Loha	M / R to O.T. room at PHC Malakoli	8/18/2010	1.50	1.16	IDW	9/30/2010	—	—
287		Kandhar	M / R to Labour room at PHC Barul	8/18/2010	2.10	1.58	IDW	9/30/2010	—	—
288		Naigaon	M / R to Repair at PHC Manjaram	8/18/2010	1.90	1.85	IDW	9/30/2010	—	—
289		Naigaon	M/R to Repair at PHC Barbada	8/18/2010	2.50	2.50	IDW	9/30/2010	—	—
290		Mahur	M/R to Repair at PHC Sindkhade	8/18/2010	2.36	2.35	IDW	9/30/2010	—	—
291		Hingoli	Repairs to PHC Sirsam	15.03.2011	6.72	6.70	IDW	18.12.2012	—	—
292		Chandur Rly	Amla Vishweshwar Tq. Chandur Rly.	29.08.2010	0.98	0.83	IDW	march.2011.	—	—
293		Chandur Rly	Amla V.	9.11.2010	2.00	1.80	IDW	march.2011.	—	—
294		Chandur Rly	PHC Amla V	2.03.2010	13.82	10.41	IDW	march.2011.	—	—
295		Amravati	Anjangaon Bari	21.08.2010	0.97	0.77	IDW	march.2011.	—	—
296		Amravati	Anjangaon Bari	28.7.2010	5.12	4.51	IDW	march.2011.	—	—
297		Amravati	Anjangaon Bari	2.03.2010	9.84	9.00	IDW	march.2011.	—	—
298		Dhamangaon Rly	Anjansingli	9.11.2010	0.99	0.67	IDW	march.2011.	—	—
299		Dhamangaon Rly	Anjansingli	9.11.2010	2.00	1.58	IDW	march.2011.	—	—
300		Dhamangaon Rly	Anjansingli	2.03.2010	6.50	5.51	IDW	march.2011.	—	—
301		Chandur Bz	Asegaon	9.11.2010	2.00	1.79	IDW	march.2011.	—	—
302		Chandur Bz	Asegaon	2.03.2010	15.72	12.52	IDW	march.2011.	—	—
303		Bhatkuli	Bhatkuli	2.03.2010	0.96	0.64	IDW	march.2011.	—	—
304		Dharni	Bijudhawadi	28.08.2010	4.84	3.85	IDW	march.2011.	—	—
305		Dharni	Bijudhawadi	8.12.2010	2.00	1.98	IDW	march.2011.	—	—
306		Chandur Bz	Brahamanwada Thadi	2.03.2010	0.87	0.61	IDW	march.2011.	—	—

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
307	Amravati	Chandur Bz	Brahamanwada	8.12.2010	2.00	1.83	IDW	March, 2011.		
308		Chandur Bz	Brahamanwada Thadi (Non IPHS)	2.03.2010	5.73	5.12	IDW	March, 2011.		
309		Darvaour	Chandrapur	21.08.2010	0.99	0.91	IDW	March, 2011.		
310		Daryapur	Chandrapur	9.11.2010	2.00	1.57	IDW	March, 2011.		
311		Daryapur	Chandrapur	2.03.2010	16.03	9.81	IDW	March, 2011.		
312		Nand.Kh.	Dhamak	21.08.2010	1.31	1.31	IDW	March, 2011.		
313		Nand.Kh.	Dhamak	9.11.2010	2.00	1.70	IDW	March, 2011.		
314		Nand.Kh.	Dhamak (Non IPHS)	2.03.2010	9.70	8.49	IDW	March, 2011.		
315		Achalpur	Dhamangaon Gadhi Tq. Achalpur	21.8.2010	0.96	0.95	IDW	March, 2011.		
316		Dhamangaon Gadhi	Dhamangaon Gadhi	9.11.2010	2.00	1.75	IDW	March, 2011.		
317		Dhamangaon Gadhi	Dhamangaon Gadhi	2.03.2010	10.42	9.28	IDW	March, 2011.		
318		Dharni	Dhulghat Rly	15.9.2010	2.60	1.65	IDW	March, 2011.		
319		Dharni	Dhulghat Rly	9.11.2010	2.00	1.80	IDW	March, 2011.		
320		Dharni	Harisal Tq. Dharni.	28.02.2010	4.95	4.48	IDW	March, 2011.		
321		Dharni	Harisal	9.11.2010	2.00	1.95	IDW	March, 2011.		
322		Dharni	Hiwarkhed	9.11.2010	2.00	1.88	IDW	March, 2011.		
323		Dharni	Kalamkhar	28.08.2010	4.75	4.01	IDW	March, 2011.		
324		Anjangaon Surji	P.S. Anjangaon S.	7.11.2010	1.98	1.73	IDW	March, 2011.		
325		Chandur Bz.	Karajgaon	29.08.2010	0.99	0.93	IDW	March, 2011.		
326		Chandur Bz.	Karajgaon	9.11.2010	2.00	1.70	IDW	March, 2011.		
327		Chandur Bz.	Karajgaon	2.03.2010	15.50	13.24	IDW	March, 2011.		
328		Bhatkuli	Repairs to PHC (Resi. Qtr)at Kholapur	29.08.2010	1.00	0.96	IDW	March, 2011.		
329		Anjangaon Surji	Kokarda	21.8.2010	0.96	0.91	IDW	March, 2011.		
330		Anjangaon Surji	Kokarda	9.11.2010	2.00	1.90	IDW	March, 2011.		
331		Anjangaon Surji	Kokarda	2.03.2010	12.19	4.36	IDW	March, 2011.		
332		Tivsa	Kurha	2.03.2010	13.58	11.62	IDW	March, 2011.		
333		Nand.Kh.	Loni Takli	2.03.2010	10.11	2.67	IDW	March, 2011.		
334		Amravati	Mahuli J.	2.03.2010	2.00	1.74	IDW	March, 2011.		
335		Tivsa	Mardi	9.11.2010	2.00	1.82	IDW	March, 2011.		
336		Tivsa	Mardi	2.03.2010	6.26	5.67	IDW	March, 2011.		
337		Chandur Rly	Palaskhed	29.08.2010	0.99	0.91	IDW	March, 2011.		
338		Chandur Rly	Palaskhed	9.11.2010	2.00	1.72	IDW	March, 2011.		
339		Chandur Rly	Palaskhed,	2.03.2010	1.75	1.65	IDW	March, 2011.		
340		Nand.Kh.	Papad	2.03.2010	0.97	0.80	IDW	March, 2011.		
341		Nand.Kh.	Papad	9.11.2010	2.00	1.82	IDW	March, 2011.		
342	Nand.Kh.	Papad	2.03.2010	3.04	2.13	IDW	March, 2011.			
343	Achalpur	Patrot	2.03.2010	0.97	0.00	IDW	March, 2011.			
344	Warud	Pusala	9.11.2010	2.00	1.79	IDW	March, 2011.			
345	Warud	Rajura Bz.	9.11.2010	2.00	1.77	IDW	March, 2011.			
346	Daryapur	Ramtirth	21.08.2010	0.98	0.98	IDW	March, 2011.			
347	Dharni	Sadrawadi	09.11.2010	2.00	1.89	IDW	March, 2011.			
348	Dharni	Sadrawadi	2.03.2010	12.23	11.29	IDW	March, 2011.			
349	Nand.Kh.	Repairs to Labour Room at PHC Satargaon	8.12.2010	2.00	1.96	IDW	March, 2011.			
350	Anjangaon Surji	Repairs to PHC (Resi. Qtr)at Sategaon	21.08.2010	0.97	0.91	IDW	March, 2011.			
351	Anjangaon Surji	Sategaon	2.03.2010	2.84	2.70	IDW	March, 2011.			
352	Chikhaldara	Semadoha	2.03.2010	10.56	8.90	IDW	March, 2011.			
353	Chikhaldara	Semadoha Tq. Chikhaldara	2.3.2010	24.90	12.62	IDW	March, 2011.			
354	Warud	Shendurjana Ghat	9.11.2010	2.00	1.77	IDW	March, 2011.			
355	Dhamangaon Rly	Talegaon D.	9.11.2010	2.00	1.79	IDW	March, 2011.			
356	Chikhaldara	Tembrusonda	9.11.2010	2.00	2.00	IDW	March, 2011.			
357	Chikhaldara	Tembrusonda	2.03.2010	14.51	8.03	IDW	March, 2011.			
358	Amravati	Walgaon	29.08.2010	1.98	1.62	IDW	March, 2011.			
359	Achalpur	Yesurna	21.08.2010	0.97	0.77	IDW	March, 2011.			
360	Buldana	S.Raja	Water proofing to ward slab @ P.H.C. Kingaon Raja	Sep.10	2.09	2.09	IDW	31/03/2011		
361		Nandura	Repairs to P.H.C. @ Takarkhed	Sep.10	8.12	7.99	IDW	31/03/2011		
362		D.Raja	Repairs to servant Qtr. No. 3 @ P.H.C. Andhera (D.Mahi)	Sep.10	1.92	1.88	IDW	31/03/2011		
363		Chikhli	Repairs to O.T./L.R. sanitation & water proofing to P.H.C. @ Antri Khedekar	Sep.10	2.55	2.54	IDW	31/03/2011		
364		Sangrampur	Repairs to O.T./L.R. sanitation & water proofing to P.H.C. @ Paturda	Sep.10	6.89	6.83	IDW	31/03/2011		
365		Mehakar	Repairs to O.T./L.R. ward, sanitation to P.H.C. @ Janefal	Sep.10	10.61	10.91	IDW	31/03/2011		
366		Chikhli	Repairs to Servent Qtr. No. 1 & 2 @ P.H.C. Antri Khedekar	Sep.10	1.91	1.91	IDW	31/03/2011		
367		Mehakar	Repairs & Renovation of P.H.C. @ Deulgaon Mali	Sep.10	10.95	10.93	IDW	31/03/2011		
368		S.Raja	Repairs to Servent Qtr. No. 1 & 2 @ P.H.C. Kingaon Raja	Sep.10	1.92	1.84	IDW	31/03/2011		
369		Chikhli	Repairs to Servent Qtr. No. 1 & 2 @ P.H.C. Eklara	Sep.10	3.27	3.27	IDW	31/03/2011		
370		Buldana	Repairs & Renovation of P.H.C. @ Hatedi	Sep.10	13.49	13.48	IDW	31/03/2011		
371		Buldana	Repairs to P.H.C. @ Rainur	Sep.10	4.85	4.85	IDW	31/03/2011		
372		Shegaon	Repairs to P.H.C. @ Jawala (Bk)	Sep.10	5.26	4.83	IDW	31/03/2011		
373		Buldana	Repairs to ANM Qtr. No. 2 @ P.H.C. Padali	Sep.10	2.63	2.60	IDW	31/03/2011		
374		Malkapur	Repairs to P.H.C. @ Umali	Sep.10	8.35	6.19	IDW	31/03/2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. in Lakhs)	Expenditure (Rs. in Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
375		Motala	Repairs & Renovation of P.H.C. @ Dhamangaon Badhe	Sep.10	11.78	11.93	IDW			31/03/2011
376		Malkapur	Repairs to ANM Qtr. No. 3 @ P.H.C. Umali	Sep.10	2.48	2.48	IDW			31/03/2011
377		Shegaon	Repairs to P.H.C. @ Jalamb	Sep.10	6.37	6.36	IDW			31/03/2011
378		Sangrampur	Repairs to P.H.C. @ Sonala	Sep.10	4.48	4.38	IDW			31/03/2011
379		Motala	Repairs to P.H.C. @ Pimpalgaon Devi	Sep.10	6.39	5.66	IDW			31/03/2011
380		Malkapur	Repairs to P.H.C. @ Narvel	Sep.10	7.26	6.94	IDW			31/03/2011
381		Khangaon	Repairs & Water proofing to P.H.C. @ Ganeshpur	Sep.10	7.65	7.49	IDW			31/03/2011
382		S.Raja	Repairs to Servent Qtr. No. 3 & 4 @ P.H.C. Kingaon Raja	Sep.10	1.91	1.91	IDW			31/03/2011
383		Malkapur	Repairs to ANM Qtr. No. 4 @ P.H.C. Umali	Sep.10	2.47	2.14	IDW			31/03/2011
384		Buldana	Repairs to ANM Twin Qtr. @ P.H.C. Hatedi	Sep.10	2.81	2.67	IDW			31/03/2011
385		Patur	Babhulgaon	10/29/2010	4.50	4.33	IDW			6/24/2011
386		Balapur	Wadegaon	10/29/2010	4.50	3.72	IDW			6/24/2011
387		Telhara	Adgaon	10/29/2010	3.49	2.92	IDW			6/24/2011
388		Telhara	Danapur	10/29/2010	7.99	7.04	IDW			6/24/2011
389		Barshitakli	Pinjar	10/29/2010	6.00	5.2	IDW			6/28/2011
390		Barshitakli	Mahan	10/29/2010	5.50	4.65	IDW			6/24/2011
391		Patur	Babhulgaon	10/29/2010	5.50	4.79	IDW			6/24/2011
392		Akola	Kurankhed	10/29/2010	9.1	6.53	IDW			6/24/2011
393		Risod	Construction of Medical Quarter-2 in the premises of PHC Kawtha	Sep.10	10.21	9.15	IDW			31.03.2012
394		Manora	Construction of Medical Quarter-2 in the premises of PHC Shendurjana	Sep.10	10.38	9.31	IDW			31.03.2011
395		Karanja	Construction of Medical Quarter-2 in the premises of PHC Dhanal BK	Sep.10	10.50	9.41	IDW			31.03.2011
396		Mangrulpir	Construction of Medical Quarter-2 in the premises of PHC Kasola	Sep.10	10.32	9.25	IDW			31.03.2011
397		Karanja	Construction of Medical Quarter-2 in the premises of PHC Poha	Sep.10	10.40	9.33	IDW			31.03.2011
398		Manora	Construction of Medical Quarter-2 in the premises of PHC Poharadevi	Sep.10	10.16	9.11	IDW			31.03.2012
399		Washim	Construction of Medical Quarter-2 in the premises of PHC Tongdaon	Sep.10	10.13	9.30	IDW			31.03.2011
400		Malegaon	Construction of Medical Quarter-2 in the premises of PHC Medshi	Sep.10	10.34	9.27	IDW			31.03.2011
401		Risod	Construction of Medical Quarter-2 in the premises of PHC Kenwad	Sep.10	10.37	9.08	IDW			31.03.2011
402		Washim	Provision of Bio Medical Waste Pit at PHC Tongdaon	Sep.10	1.42	1.37	IDW			31.03.2011
403		Malegaon	Provision of Bio Medical Waste Pit at PHC Jaulka	Sep.10	1.43	1.36	IDW			31.03.2011
404		Risod	Provision of Bio Medical Waste Pit at PHC Kawtha	Sep.10	1.97	1.93	IDW			31.03.2011
405		Manora	Provision of Bio Medical Waste Pit at PHC Shendurjana	Sep.10	1.44	1.41	IDW			31.03.2011
406		Mangrulpir	Provision of Bio Medical Waste Pit at PHC Shelubazar	Sep.10	1.43	1.37	IDW			28.04.2011
407		Karanja	Provision of Bio Medical Waste Pit at PHC Umbarabazar	Sep.10	1.98	1.95	IDW			29.04.2011
408		Mangrulpir	Provision of Bio Medical Waste Pit at PHC Kasola	Sep.10	1.43	1.40	IDW			31.03.2011
409		Kalamb	Repairs of M. O. Qtr. 1. PHC Nanza	1/6/2011	2.20	1.99	IDW			3/17/2011
410		Kalamb	Repairs of Staff Qtr. 1. PHC Nanza	1/6/2011	2.00	2.00	IDW			3/17/2011
411		Kalamb	Repairs of Staff Qtr. 2. PHC Nanza	1/6/2011	2.00	2.00	IDW			3/17/2011
412		Darwha	Repairs of PHC Bori Urab	1/27/2011	2.00	1.85	IDW			3/28/2011
413		Darwha	Repairs to M. O. Qtr. 1. PHC Bori Urab	1/27/2011	1.99	1.98	IDW			3/28/2011
414		Darwha	Repairs to M. O. Qtr. 2. PHC Bori Urab	1/27/2011	2.00	1.95	IDW			3/28/2011
415		Darwha	Repairs to Staff Qtr. 1. PHC Bori Urab	1/27/2011	1.99	1.99	IDW			3/28/2011
416		Darwha	Repairs to Staff Qtr. 2. PHC Bori Urab	1/27/2011	1.90	1.98	IDW			3/28/2011
417		Darwha	Repairs to Staff Qtr. 3. PHC Bori Urab	1/27/2011	1.99	1.98	IDW			3/28/2011
418		Darwha	Repairs to Staff Qtr. 4. PHC Bori Urab	1/27/2011	1.99	1.99	IDW			3/28/2011
419		Ralegaon	Repairs to M. O. Qtr. 1. PHC Wadona Bazar	1/6/2011	1.60	1.52	IDW			3/28/2011
420		Ralegaon	Repairs to Staff Qtr. 1. PHC Wadona Bazar	1/6/2011	1.99	1.99	IDW			3/28/2011
421		Ralegaon	Repairs to Staff Qtr. 2. PHC Wadona Bazar	1/6/2011	1.92	1.92	IDW			3/28/2011
422		Kalamb	Repair building at phc Nanza	1/6/2011	2.00	2.01	IDW			3/28/2011
423		Wani	Repairs To PHC Building At Kavay	1/6/2011	1.95	1.95	IDW			3/28/2011
424		Pandarkavda	Repairs To MO Quarter No 1 PHC Pahapal	1/6/2011	1.98	1.98	IDW			3/28/2011
425		Pandarkavda	Repairs To Staff Quarter No 1 PHC Pahapal	1/6/2011	1.91	1.91	IDW			3/28/2011
426		Pandarkavda	Repairs To Staff Quarter No 2 PHC Pahapal	1/6/2011	2.00	2.00	IDW			3/28/2011
427		Pandarkavda	Repairs To Staff Quarter No 3 PHC Pahapal	1/6/2011	2.00	2.00	IDW			3/28/2011
428		Pusad	Repairs of PHC Belura	1/6/2011	2.16	2.16	IDW			3/28/2011
429		Pusad	Repairs to MO Qtr. 1. PHC Shembalimpri	1/6/2011	1.57	1.57	IDW			3/28/2011
430		Pusad	Repairs to Staff Qtr. 1. PHC Shembalimpri	1/6/2011	1.87	1.87	IDW			3/28/2011
431		Pusad	Repairs to Staff Qtr. 2. PHC Shembalimpri	1/6/2011	1.98	1.98	IDW			3/28/2011
432		Pusad	Repairs to Staff Qtr. 3. PHC Shembalimpri	1/6/2011	1.87	1.87	IDW			3/28/2011



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. in Lakhs)	Expenditure (Rs. in Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
433	Yavatmal	Ghatanji	Repairs to PHC Rampur	1/27/2011	1.99	1.99	IDW	3/25/2011		
434		Ralegaon	Repairs to PHC Waradha	1/27/2011	2.14	2.14	IDW	3/25/2011		
435		Arni	Repair to M.O. Qtr. 1. PHC Loni	1/27/2011	1.84	1.84	IDW	3/25/2011		
436		Arni	Repair to Staff Qtr. 1. PHC Loni	1/27/2011	1.62	1.62	IDW	3/25/2011		
437		Arni	Repair to Staff Qtr. 2. PHC Loni	1/27/2011	1.99	1.99	IDW	3/25/2011		
438		Pusad	Repair to M.O. Qtr. 1. PHC Choundi	1/27/2011	1.99	1.99	IDW	3/25/2011		
439		Pusad	Repair to Staff Qtr. 1. PHC Choundi	1/27/2011	1.99	1.99	IDW	3/25/2011		
440		Pusad	Repair to Staff Qtr. 2. PHC Choundi	1/27/2011	1.87	1.87	IDW	3/25/2011		
441		Digras	Repair to PHC Harsul	1/27/2011	1.89	1.89	IDW	3/25/2011		
442		Mahagaon	Repair to M.O. Qtr. 1. PHC Kali Du	1/27/2011	1.97	1.97	IDW	3/25/2011		
443		Mahagaon	Repair to Staff Qtr. 1. PHC Kali Du	1/27/2011	1.99	1.99	IDW	3/25/2011		
444		Ralegaon	Repair to PHC Wadonabazar	1/27/2011	1.90	1.90	IDW	3/25/2011		
445		Ghatanji	Repair to M.O. Qtr. 1. PHC Rampur	1/27/2011	1.86	1.86	IDW	3/25/2011		
446		Ghatanji	Repair to Staff Qtr. 1. PHC Rampur	1/27/2011	2.30	2.30	IDW	3/25/2011		
447		Ghatanji	Repair to Staff Qtr. 2. PHC Rampur	1/27/2011	1.98	1.98	IDW	3/25/2011		
448		Yavatmal	Repair building at phc belora	12/27/2011	2.00	2.00	IDW	3/28/2011		
449		Digras	Repair to PHC Vasant Nagar	12/27/2011	1.99	1.99	IDW	3/28/2011		
450		Digras	Aggumentation of Water Supply At Vidul	2/3/2011	5.68	5.68	IDW	3/24/2011		
451		Pusad	Aggumentation of Water Supply At Belura	1/13/2011	5.15	4.89	IDW	3/24/2011		
452		Kalamb	Contruction of Sumpwell at phc Nanza	1/13/2011	0.63	0.63	IDW	3/24/2011		
453		Darwha	Aggumentation of Water Supply at Bori Urab	1/13/2011	2.49	2.49	IDW	3/24/2011		
454		Dieras	Aggumentation of Water Supply At Vasant Nagar	1/13/2011	4.17	4.17	IDW	3/24/2011		
455		Digras	Aggumentation of Water Supply At Harsul	1/13/2011	4.13	4.13	IDW	3/24/2011		
456		Ghatanji	Aggumentation of Water Supply At phc Parwa	1/13/2011	3.50	2.14	IDW	3/24/2011		
457		Wani	Aggumentation of Water Supply At phc Kayar	1/13/2011	3.75	1.02	IDW	3/24/2011		
458		Wani	Aggumentation of Water Supply At phc Shirpur	1/13/2011	3.86	0.97	IDW	3/24/2011		
459		Kalamb	Aggumentation of Water Supply At phc Metikheda	1/13/2011	3.71	3.28	IDW	3/24/2011		
460		Babulgaon	Aggumentation of Water Supply At phc Madani	1/13/2011	3.12	3.12	IDW	3/24/2011		
461		Ner	Aggumentation of Water Supply At phc Bargaon	1/13/2011	3.25	2.95	IDW	3/24/2011		
462		Ghatanji	Aggumentation of Water Supply At phc Rampur	1/13/2011	3.30	3.01	IDW	3/24/2011		
463		Ner	Aggumentation of Water Supply At phc Shirsgaon	1/13/2011	4.28	3.87	IDW	3/24/2011		
464		Darwha	Extention of delivery room in P.H.C premises at Bori urab	2/3/2010	2.95	2.95	IDW	8/2/2010		
465		Pandarkavda	Extention of delivery room in P.H.C premises at Pahapal	2/3/2010	2.75	2.75	IDW	8/2/2010		
466		Pusad	Extention of delivery room in P.H.C premises at Shebalpimpri	2/3/2010	2.33	2.33	IDW	8/2/2010		
467		Mahagaon	Extention of delivery room in PHC premises at Kali (D)	2/3/2010	2.17	2.17	IDW	8/2/2010		
468		Ralegaon	Extention of delivery room in P.H.C premises at Wadona bazar	2/3/2010	2.34	2.34	IDW	8/2/2010		
469		Pandarkavda	Extention of delivery room in P.H.C premises At Patanbori	2/3/2010	2.78	2.78	IDW	8/2/2010		
470		Arni	Extention of Delivery Room in Phc Premises at Loni	2/3/2010	2.76	2.76	IDW	8/2/2010		
471		Kalamb	Extention of Delivery Room in Phc Premises at Metikheda	2/3/2010	2.83	2.83	IDW	8/2/2010		
472		Arni	Extention of Delivery Room in Phc Premises at Lonbehal	2/3/2010	2.87	2.87	IDW	8/2/2010		
473		Wani	Extention of Delivery Room in Phc Premises at Kayar	2/3/2010	2.99	2.99	IDW	8/2/2010		
474		Yavatmal	Extention of Delivery Room in Phc Premises at Sawargad	2/3/2010	4.10	4.10	IDW	8/2/2010		
475		Ner	Extention of delivery room in P.H.C premises at Sirsgaon	2/3/2010	2.85	2.24	IDW	8/2/2010		
476		Pusad	Extention of delivery room in P.H.C premises at chondi	2/3/2010	3.40	3.08	IDW	8/2/2010		
477		Pandarkavda	Extention of delivery room in P.H.C premises at Runza	2/3/2010	3.90	3.90	IDW	8/2/2010		
478		Bhandara	Mohadi	Special Repair of Warathi PHC Tal. Mohadi, Distt. Bhandara	24/2/2011	1.39	1.34	IDW	22/3/2011	
479	Sakoli		Surface bore At PHC Khamba Tal. Sakoli, Distt. Bhandara	9/3/2011	1.18	1.04	IDW	17/3/2011		
480	Sakoli		Special Repair to Labour Room, Labour Ward and extension to operation theatre at PHC Sangadi, Ta. Sakoli, Distt. Bhandara	25/2/2011	10.74	9.91	IDW	8/8/2011		
481	Lakhani		Special Repair to Labour Room, Labour Ward and extension to operation theatre At PHC Murmadi (Tup) Tal. Lakhani, Distt. Bhandara	9/3/2011	8.01	5.96	IDW	20/7/2011		
482	Lakhandur		Special Repair to Labour Room, Ward and operation theatre at PHC Dighori Tal. Lakhandur, Distt Bhandara	25/2/2011	7.08	7.44	IDW	20/9/2011		
483	Pouni		Repairing of PHC Kondha Tal. Pouni, Distt. Bhandara	25/2/2011	1.96	1.99	IDW	20/3/2011		
484	Mohadi		Special Repair to Labour Room, Ward and Operation Theater At PHC Karadi, Ta. Mohadi, Distt. Bhandara	14/3/2011	7.70	7.82	IDW	5/11/2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
485	Gondia	Gondia	Repair & Main Building At Dawaniwada..	10.01.2011	8.50	8.39	IDW	20.06.2011			
486		Gondia	Repair To labour Room , O.T., & Providing Electrification To PHC Building At. Dasgaon.	10.01.2011	4.50	4.35	IDW	28.04.2011			
487		Gondia	Providing Submersible Pump unit in Bore well At. PHC Kamtha.	10.01.2011	1.00	1.00	IDW	10.02.2011			
488		Salekasa	Repair To labour Room , O.T.,Water Proofing Treatment & Providing Electrification At. PHC Satgaon.	10.01.2011	9.00	8.88	IDW	25.04.2011			
489		Goregaon	Repair To O.T., labour room , & Sanitation in PHC Building At. Soni.	10.01.2011	12.00	11.56	IDW	24.03.2011			
490		Sadak-Arjuni	Repairs to PHC Building O.T.Room, & sanitation in PHC Campus At. Saundad.	10.01.2011	5.00	4.99	IDW	26.04.2011			
491		Arjuni-Mor	Repairs to PHC Building O.T.Room, Labour Room & sanitation At. Keshori.	10.01.2011	5.50	5.23	IDW	18.04.2011			
492		Deori	Repair To labour Room , O.T., & Sanitation in PHC Building At. Kakodi.	10.01.2011	11.50	11.29	IDW	26.04.2011			
493		Gondia	Providing Water Proofing Treatment & Sanitation in PHC Ward At. Rawanwadi	10.01.2011	3.00	2.90	IDW	28.05.2011			
494		Tirora	Repairs to PHC Building , Labour Room & Sanitation in PHC Capus At. Wadegaon.	10.01.2011	5.00	5.03	IDW	19.04.2011			
495		Gondia	Repair To O.T.,labour Room , & Roving Water Proofing Treatment At.PHC Kati.	10.01.2011	5.00	4.93	IDW	20.03.2011			
496		Gondia	Repair Electrification & Installation At. PHC Kati.	15.11.2011	0.93	0.93	IDW	18.11.2011			
497		Arjuni-Mor	Repair Electrification & Installation At Keshori	15.11.2011	2.00	2.00	IDW	20.11.2011			
498		Gondia	Repair Electrification & Installation At. PHC Dawaniwada	15.11.2011	1.60	1.60	IDW	18.11.2011			
499		Gondia	Repair Electrification & Installation At. PHC Dasgaon	20.01.2012	0.60	0.60	IDW	18.01.2012			
500		Tirora	Repair Electrification & Installation At. PHC Wadegaon	15.11.2011	2.00	2.00	IDW	20.11.2011			
501		Sadak-Arjuni	Repair Electrification & Installation At. PHC Saundad.	15.11.2011	2.00	2.00	IDW	18.11.2011			
502		Goregaon	Repair Electrification & Installation At. PHC Soni.	15.11.2011	2.00	2.00	IDW	19.11.2011			
503		Salekasa	Repair Electrification & Installation At. PHC Satgaon	15.11.2011	1.00	1.00	IDW	26.11.2011			
504		Salekasa	Providing Electrification & Installation to maher building at. Bijepar.	20.01.2012	0.21	0.21	IDW	28.01.2012			
505		Salekasa	Providing Electrification & Installation to maher building at. Kawrabandh.	20.01.2012	0.21	0.21	IDW	28.01.2012			
506		Deori	Providing Electrification & Installation to maher building at. Mulla.	20.01.2012	0.21	0.21	IDW	28.01.2012			
507		Deori	Providing Electrification & Installation to maher building at. Ghonadi.	20.01.2012	0.21	0.21	IDW	28.01.2012			
508		Arjuni-Mor	Providing Electrification & Installation to maher building at. Korambhitola.	20.01.2012	0.21	0.21	IDW	02.02.2012			
509		Arjuni-Mor	Providing Electrification & Installation to maher building at. Channa-Bakti.	20.01.2012	0.21	0.21	IDW	03.02.2012			
510		Arjuni-Mor	Providing Electrification & Installation to maher building at. Gothangaon.	20.01.2012	0.21	0.21	IDW	03.02.2012			
511		Sadak-Arjuni	Providing Electrification & Installation to maher building at. Shenda.	20.01.2012	0.21	0.21	IDW	24.01.2011			
512		Sadak-Arjuni	Providing Electrification & Installation to maher building at. Pandhari.	20.01.2012	0.21	0.21	IDW	24.01.2011			
513		Ballarpur	Repairs to OT and labour room at Kothari.	Sep.10	9.11	7.10	IDW	31.03.2011			
514		Rajura	Repairs to OT and labour room at Chincholi.	Sep.10	6.00	3.20	IDW	31.03.2011			
515		Pombhurna	M/R to PHC Main Building at Pombhurna	Sep.10	3.98	3.84	IDW	31.03.2011			
516		Ballarpur	Water supply arrangement MO. & Staff Qtrs.at Kothari.	Sep.10	4.2	2.56	IDW	31.03.2011			
517		Saoli	M/R to PHC & Staff Qtrs. Pathari	Sep.10	5.32	4.60	IDW	31.03.2011			
518		Sindewahi	M/R To PHC & Staff Qtr. At Nawargaon.	Sep.10	1.99	2.08	IDW	31.03.2011			
519		Rajura	M/R To PHC & Staff Qtr. At Dewada.	Sep.10	7.39	10.10	IDW	Dec.12			
520		Bhadrawati	M/R to staff and MO Quarters at Mudholi.	Sep.10	4.04	3.85	IDW	31.03.2011			
521		Pombhurna	M/R to staff and MO Qtr. at Pombhurna.	Sep.10	5.95	4.21	IDW	31.03.2011			
522		Mulchera	Repair to OT, Labour Room at PHC- Adapalli	Sep.10	2.00	2.15	IDW	31.03.2011			
523		Dhanora	Repair to OT, Labour Room at PHC- Rangj	Sep.10	4.00	4.01	IDW	31.03.2011			
524		Mulchera	Repair to OT, Labour Room at PHC Lagam	Sep.10	6.00	4.66	IDW	31.03.2011			
525		Aheri	Providing Borewell at Permlil	Sep.10	0.80	0.55	IDW	31.03.2011			
526		Chamorshi	Construction of One Room at PHC-Regadi	Sep.10	5.00	4.66	IDW	31.03.2011			
527		Dhanora	Construction of One Room at PHC-Murumgaon	Sep.10	5.00	4.38	IDW	31.03.2011			
				<b>Total</b>		<b>2358.79</b>	<b>2150.94</b>				
<b>CHC'S</b>											
Sr.No.		District	Block	Name of CHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
						Amount Sanctioned (Rs in lakhs)	Expenditure (Rs in lakhs)		If Completed-Date/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress									
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion							
1	Raigad	Poladpur	Repairs of Class 3 staff Quarters, RH Poladpur	2/3/2010	65.55	0	PWD		Coloring & Taills complited								
2			Repairs of M.O. Quarters, RH Poladpur														
3			Repairs of OPD Quarters, RH Poladpur														
4			Repairs of Class 4 staff Quarters, RH Poladpur														
5			Plinth Protection, RH Poladpur														
6			Construction of Drainage, RH Poladpur														
7		Mahad		Repairs of OT & Labour room, RH Mahad	20/02/2010	3.73	0	PWD	Work in Progress								
8				Plinth Protection, RH Mahad													
9				Repairs of colour & electrical, RH Mahad													
10		Murud		Repairs of Shed, RH Murud	2/3/2010	11.33	11.33	PWD	30/04/2011								
11				Repairs of Doors & Window, RH Murud													
12				Repairs of Colouring, RH Murud													
13				Repairs of brick work, RH Murud													
14				Repairs of flooring, RH Murud													
15				Repairs of compound wall, RH Murud													
16				Repairs of Post Martem Room, RH Murud													
17				Repairs of flooring, RH Panvel													
18				Partition work, RH Panvel													
19				Marble work, RH Panvel													
20		Panvel		Providing Collapsible Gate, RH Panvel	31/07/2010	4.65	4.65	PWD	31/03/2011								
21				Providing Sliding Window, RH Panvel													
22				Providing electric work, RH Panvel													
23				Repairs of blood bank room, RH Roha													
24		Roha		Providing flooring, RH Roha	27/04/2010	1.11	1.11	PWD	31/03/2011								
25				Providing colouring, RH Roha													
26				Providing sliding window, RH Roha													
27				Repairs of OT room, RH Roha													
28				Electrification for OT room, RH Roha													
29				Electrification for labour room, RH Roha													
30				Construction of gutter & other work, Roha													
31				Providing Chemical treatment water proofing @ IPHS Roha													
32	Pune			Baramati							Internal Road at RH Supa	31.03.2011	6.12	6.12	PWD	31/03/2011	
33											Painting work at RH Supa	31.03.2011	0.65	0.65	PWD	31/03/2011	
34		Repair work at RH Supa	31.03.2011		9.87	9.87	PWD	31/03/2011									
35		Repair work at Ghodegaon	31.03.2011		24.75	24.75	PWD	31/03/2011									
36		Repair work at Narayangaon	31.03.2011		77.73	77.73	PWD	31/03/2011									
37		Satara	Khandala		Rural Hospital at Khandala, Repairs of Electric Work.	3/31/2011	1.95	1.95	PWD	31/03/2011							
38	Solapur	Barshi	Flooring to RH Barshi	31.03.2011	3.44	3.27	PWD	31/03/2011									
39			Shed for Vehical at RH Barshi	31.03.2011	1.34	1.29	PWD	31/03/2011									
40			Blood Storage Unit at R.H. Barshi	31.03.2011	5.06	5.05	PWD	31/03/2011									
41			Rooms for Patients Relative at R.H. Barshi	31.03.2011	7.96	7.76	PWD	31/03/2011									
42			Construction of Pump House at R.H. Barshi	31.03.2011	5.09	5.09	PWD	31/03/2011									
43	Sangli	CHC	Repair of CHC at Palus	2010-11	9.58	9.58	PWD	31/03/2011									
44			Repair of CHC at Vita	2010-11	5.90	5.90	PWD	31/03/2011									
45	Nashik	Sinnar	Repair to RH Dodi	Mar-11	20.74	20.74	PWD	Mar-12									
46			Repair to RH Nandgaon	Mar-11	20.00	19.92	PWD	Mar-12									
47	Dhule		RH @ Sangir	31-3-11	3.00	3.00	PWD	31/03/2011	..								
48			RH @ Pimpalner	31-3-11	3.00	3.00	PWD	31/03/2011	..								
49			RH @ Shindkheda	31-3-11	5.00	5.00	PWD	31/03/2011	..								
50	Jalgaon	Raver	Raver RH Repair work Main building & Internal Raod	3/31/2011	122.2	122.21	PWD	31/03/2011									
51	Jalna	Bhokardan	RH Bhokardan CC Gutar And Wall Compound construction	8/4/2009	25.25	13.76	PWD	31/03/2011									
52	Nanded	Buldana	CHC	2010-11	4.12	4.12	IDW	31/03/2011									
53			Chikhli	Construction of New Medical store @ R.H. Chikhli	2010-11	4.20	4.20	IDW	31/03/2011								
54			S.Raja	Construction New Medical store @ R.H. S.Raja	2010-11	5.92	5.92	IDW	31/03/2011								
55			S.Raja	Construction of blood storage unit @ R.H. S.Raja	2010-11	1.66	1.66	IDW	31/03/2011								
56			Lonar	Construction of blood storage unit @ R.H. Bibi	2010-11	4.46	4.46	IDW	31/03/2011								
57			D.Raja	Levelling of ground / Land @ R.H. Deulgaon Raja	2010-11	14.67	14.67	IDW	31/03/2011								
58			Lonar	Construction of compound wall @ R.H. Bibi	2010-11	15.60	15.60	IDW	31/03/2011								
59			Lonar	Providing concreting @ R.H. Bibi	2010-11	15.55	13.27	IDW	31/03/2011								
60			Khamgaon	Construction of blood storage unit @ R.H. Lakhnawada	2010-11	2.65	2.39	IDW	31/03/2011								
61			Khamgaon	Construction of P.M. room @ R.H. Lakhnawada	2010-11	5.96	5.96	IDW	31/03/2011								
62			Mehakar	Mehkar Store Room	2010-11	7.02	7.02	IDW	31/03/2011								
63			Mehakar	Mehkar M.S. Office	2010-11	7.24	7.24	IDW	31/03/2011								
64			Mehakar	Mehkar Ward 1,2,3 Flooring	2010-11	5.84	5.84	IDW	31/03/2011								
65			Chikhli	Compound wall Construction to RH Chikhali	2010-11	26.50	26.40	IDW	31/03/2011								
66			Arjuni Mor	Repair to Main Building At Arjuni Mor	2010-11	12.60	12.38	PWD	31/03/2011								
67			Arjuni Mor	Repair & Main Building At Navegaon Badh	2010-11	12.60	12.03	PWD	31/03/2011								
68			Devri	Repair & Main Building At Chichwad	2010-11	15.17	15.17	PWD	Complete								
69			Devri	Repair to Staff Qtr. 1. Chichwad	2010-11	15.68	14.81	PWD	31/03/2011								
70			Devri	Repair to Staff Qtr. 2. Chichwad	2010-11	15.53	5.39	PWD	In Progress								
71	Godavari	Dhanora	S. R. to CHC Dhanora	Sep.10	15.00	15.00	PWD	28.02.2012									

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
72		Ettapalli	S. R. to CHC Ettapalli	Sep.10	15.00	15.00	PWD	03.04.2012		
			<b>Total</b>		<b>690.87</b>	<b>589.50</b>				
<b>SDH'S/Area Hospitals</b>										
Sr.No.	District	Block	Name of SDH'S/Area Hospitals	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in lakhs)	Expenditure (Rs in lakhs)		If Completed-Date/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Thane	Ulhasnagar	Electric Repairs at Central Hospital, Ulhasnagar 3	31.12.2010	15.64	14.77	PWD			
2		Ulhasnagar	Repairs and Renovations at Central Hospital Ulhasnagar 3	31.12.2010	12.02	12.02	PWD	Jun-11		
3		Ulhasnagar	Central Hospital Ulhasnagar 3 Refrigerent System		30.09.2010	6.55	6.45	PWD		In Progress
4	Raigad	Pen	Repairs of Blood Storage room, Pen	2/3/2010	4.17	0.00	PWD	30/04/2012		
5		Pen	Construction of road for PM room, Pen	2/3/2010	2.56	0.00	PWD		In Progress	
6	Solapur	Malshiras	S.R.To Drainage Line at S.D.H. Akluj	31.03.2011	9.37	9.37	PWD	31/03/2011		
7	Sangli	Kavathemahakal	Repair of SDH at Kavathemahakal	2010-2011	1.53	1.53	PWD	31/03/2011		
8	Kolhapur	Gadhinglaj	Construction of OPD to Additional 100 Beded Hospital, Gadhinglaj	2010-2011	46.84	46.84	PWD	31/03/2011		
9		Gadhinglaj	Renewation of OPD to Additional 100 Beded Hospital , Gadhinglaj	2010-2011	10.00	10.00	PWD	Complete		
10		Gadhinglaj	Construction of Pathology Lab to Additional 100 Beded Hospital , Gadhinglaj	2010-2011	4.19	4.19	PWD	31/03/2011		
11		Gadhinglaj	Renewation of Medicine Centre, Gadhinglaj	2010-2011	11.01	11.01	PWD	Complete		
12		Gadhinglaj	Colouring of Main Building, Gadhinglaj	2010-2011	26.02	29.54	PWD		In Progress	
13		Gadhinglaj	Concrete at open place in front of main building, Gadhinglaj	2010-2011	9.79	9.79	PWD	Complete		
14		Gadhinglaj	Repairing of Toilet, Gadhinglaj	2010-2011	39.25	39.25	PWD	31/03/2011		
15		Gadhinglaj	Providing Express Fider, Gadhinglaj	2010-2011	3.00	3.00	PWD	31/03/2011		
16	Dhule	Shindkheda	SDH @ Dondaicha	31-3-11	4.00	4.00	PWD	31/03/2011	..	..
17		Shirpur	SDH @ Shirpur	31-3-11	15.00	15.00	PWD	31/03/2011	..	..
18	Jalgaon	Jamner	Jamner SDH Drainage System Repair	3/30/2011	10.52	10.52	PWD	31/03/2011		
19	Latur	Nianga	SDH Nianga Repairs Tq.Nilanga	31.03.2011	160.00	160.00	PWD	Complete		
20	Jalna	Ambad	SDH Ambad Pediatric ward	2/22/2011	20.00	8.08	PWD	31/03/2011		
21	Buldana	Khamgaon	Repairs to Laboratory @ SDH Khamgaon	2010-11	5.78	5.78	IDW	31/03/2011		
22		Shegaon	Repairs to Store room @ SDH Shegaon	2010-11	11.80	7.64	IDW	31/03/2011		
			<b>Total</b>		<b>429.04</b>	<b>408.78</b>				
<b>District Hospitals</b>										
Sr.No.	District	Block	Name of District Hospital	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs in lakhs)	Expenditure (Rs in lakhs)		If Completed-Date/Month of Work Completion	If not Completed Stage of Progress	Tentative date of Completion
1	Thane	Thane	Extention of MLA M.D. Hoshi memorial Building at Civil Hospital Thane	30.09.2010	5.52	5.52	PWD	31/03/2011		
2		Thane	Providing 22 System refrigerent instead of 12 System refrerent at A/C Refrigeration Plant at Civil Hospital Thane	30.09.2010	5.69	5.69	PWD	31/03/2011		
3		Thane	M.O.W. Repairs of flooring, dado, doors & Window and polimer plaster in Labour ward	31.03.2011	10.79	10.79	PWD	31/03/2011		
4		Thane	M.O.W. Repairs of flooring, dado, doors & Window and plaster, painting at old opd in Civil Hospital Thane	31.03.2011	5.68	5.68	PWD	31/03/2011		
5		Thane	M.O.W. Repairs to Flooring, Dado,doors window, plastering, painting at Old 90.P.D Building at Civil Hospital Thane	31.03.2011	6.20	6.20	PWD	31/03/2011		
6		Thane	Laboratory Repair & Renovation at civil hospital	31.03.2011	5.24	5.24	PWD	31/03/2011		
7		Thane	Lift. Repair at Truma care Unit Building at Civil Hospital Thane	28.02.2011	3.01	3.01	PWD	31/03/2011		
8	Ratnagiri	Ratnagiri	Drinking Water supply pipeline work in wards, DH Ratnagiri	25-Jul-10	5.31	5.31	PWD	Oct-11		
9		Ratnagiri	Renovation of CS Cabin, DH Ratnagiri	25-Jul-10	10.00	10.00	PWD	Dec-11		
10		Ratnagiri	Renovation of laboratory, DH Ratnagiri	25-Jul-10	3.00	3.00	PWD	Oct-11		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
11	Satara	Satara	Improvement to New Civil Hospital at Satara Providing and fixing paver block in main gate garden.	3/31/2011	5.00	5.00	PWD	3/12/2012		
12		Satara	Improvement to New Civil Hospital at Satara Providing and fixing Concrete and chequered tiles in front of kitchen room and operation theatre.	3/31/2011	4.00	4.00	PWD	2/15/2012		
13		Satara	Improvement to New Civil Hospital at Satara Repairs of Internal Road and Road side concrete wall in premises of Hospital.	3/31/2011	10.00	10.00	PWD	31/03/2011		
14		Satara	Improvement to New Civil Hospital at Satara Providing and fixing chequered tiles in front of OPD garden.	3/31/2011	2.00	2.00	PWD	31/03/2011		
15		Satara	Improvement to New Civil Hospital at Satara Repairs of Old Compound wall and Painting.	3/31/2011	2.00	2.00	PWD	31/03/2011		
16		Satara	Improvement to New Civil Hospital at Satara Providing and fixing paving block in front of trauma building and garden.	3/31/2011	4.00	4.00	PWD	31/03/2011		
17		Satara	Improvement to New Civil Hospital at Satara Providing and construction of new shed near postmartem room.	3/31/2011	1.67	1.67	PWD	31/03/2011		
18		Satara	Improvement to New Civil Hospital at Satara Repairs of Flooring, Concrete and Chequered tiles in front of Swine Flue ward and Back side of Operation Theatre.	3/31/2011	5.10	5.10	PWD	4/15/2011		
19		Satara	Improvement to New Civil Hospital at Satara Repairs of Internal Road in front of Swine Flue ward and Post Martem Room.	3/31/2011	5.20	5.20	PWD	31/03/2011		
20		Satara	Improvement to New Civil Hospital at Satara Repairs of Two Wheeler and 4 Wheeler Parking providing and fixing paver block in west side Canteen and OPD	3/31/2011	4.50	4.50	PWD	31/03/2011		
21		Satara	Improvement to New Civil Hospital at Satara Repairs of Garden Flooring, Concrete and fixing garden tiles in front of Operation theatre and Ward No.1 back side.	3/31/2011	5.10	5.10	PWD	12/13/2011		
22		Satara	Improvement and Repairs of Gate No. 2 and Porch Near OPD Building in New Civil Hospital at Satara.	3/31/2011	5.10	5.10	PWD	8/17/2012		
23	Jalgaon	Jalgaon	District Hospital main Building furniture, internal road Civil Hospital Jalgaon	3/17/2011	51.44	51.44	PWD	31/03/2011		
24	Beed	Beed	New Constriction to Audio Metric Room District Hospital at beed tq, Dist. Beed	2010-11	2.5	2.50	PWD	31/03/2011		
25	Hingoli	Hingoli	Repairs to D.H. @ Hingoli	2010-11	24.98	18.72	PWD		In Progress	
26		Hingoli	New Construction of Laboratory Room	2010-11	63.98	60.82	PWD		In Progress	
27	Buldana	Buldana	Water Supply arrangement @ D.H. Buldana	2010-11	1.15	1.15	IDW	31/03/2011		
28		Buldana	Providing & fixing aluminium window & ventilator @ D.H. Buldana	2010-11	8.19	7.04	IDW	31/03/2011		
29		Buldana	Colouring, fixing paver block & repairs of drainage system @ D.H. Buldana	2010-11	7.35	7.35	IDW	31/03/2011		
30		Buldana	Repairs to D.H. @ Buldana	2010-11	3.38	3.38	IDW	31/03/2011		
31		Buldana	Repairs to D.H. @ Buldana	2010-11	2.27	2.27	IDW	31/03/2011		
32		Buldana	Repairs to D.H. @ Buldana	2010-11	1.66	1.66	IDW	31/03/2011		
33		Buldana	Repairs to D.H. @ Buldana	2010-11	0.55	0.55	IDW	31/03/2011		
34		Buldana	Repairs to D.H. @ Buldana	2010-11	3.23	3.23	IDW	31/03/2011		
35		Buldana	Repairs to D.H. @ Buldana	2010-11	1.11	1.11	IDW	31/03/2011		
36		Buldana	Repairs to D.H. @ Buldana	2010-11	2.88	2.88	IDW	31/03/2011		
37		Buldana	Repairs to D.H. @ Buldana	2010-11	15.54	15.54	IDW	31/03/2011		
38		Buldana	Repairs to D.H. @ Buldana	2010-11	3.69	3.69	IDW	31/03/2011		
39		Buldana	Renovation of Darkroom O.T. CMO Cabin, Sonograph @ D.H. Buldana	2010-11	10.11	10.11	IDW	31/03/2011		
40		Buldana	Renovation of Ladies O.T. & Ladies ward @ D.H. Buldana	2010-11	17.83	17.83	IDW	31/03/2011		
41		Buldana	Renovation of Ward-6 @ D.H. Buldana	2010-11	14.75	14.75	IDW	31/03/2011		
42		Buldana	Renovation of Laboratory @ D.H. Buldana	2010-11	12.70	12.70	IDW	31/03/2011		
43	Buldana	Renovation of Children Ward & Toilet @ D.H. Buldana	2010-11	17.21	17.21	IDW	31/03/2011			
44	Buldana	Renovation of Checking Ward Total-10 t @ D.H. Buldana	2010-11	24.59	24.59	IDW	31/03/2011			
45	Buldana	Construction of NICU Ward @ D.H. Buldana	2010-11	7.96	7.96	IDW	31/03/2011			
46	Gondia	Gondia	Providing Tiles to Bai Gangabai Ladies Hospital, Gondia	2010-11	3.15	3.15	IDW	31/03/2011		
47	Gadchiroli	Gadchiroli	Repair to DH at Gadchiroli	Sep.10	20.00	20.00	IDW	31.03.2012		
			<b>Total</b>		<b>436.31</b>	<b>425.74</b>				