

### List of New Construction Works under NRHM (2012-13)

Sub Centre										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Shahapur	Construction of New Sub center Building at Vehalonde	20.10.2012	17.98	18.01	I.D.W.	Oct.13		
2		Shahapur	Construction of New Sub center Building at Chonde	03.01.2013	18.00	17.99	I.D.W.	Jan.14		
3		Dahanu	Construction of New Sub center Building at Saravali	08.08.2012	17.98	17.98	I.D.W.	Jan.14		
4	Raigad	Mahad	Construction of new sub centre Bldg. at Walan, Tal. Mahad	8/3/2013	21.27	19.18	I.D.W.	Mar.14		
5		Mahad	Construction of new sub centre Bldg. at Manggharun, Tal. Mahad	8/3/2013	20.83	20.61	I.D.W.	Mar.14		
6	Solapur	Barshi	S.C. Kari Tal.Barshi.	8/8/2012	15.90	10.21	I.D.W.		70 % Work Complete	
7	Nashik	Yeola	Mukhed	06/07/2012	18.00	12.33	I.D.W.	Jun-13		
8		Peth	Mhasgan	06/07/2012	18.00	15.07	I.D.W.	Jun-13		
9	Jalgaon	Dharangaon	Paladhi	1/28/2013	20.02	20.02	I.D.W.	Mar.14		
10	Nandurbar	Taloda	New const Modalpada	2/2/2013	11.84	0.00	I.D.W.		Dismantaling	
11	Beed	Ashti	New Construction to Main building, compound wall electrification PHSC at. Nagtala Tq. Ashti Dist. Beed	16/08/12	19.81	0.00	I.D.W.		foundation	
12	Buldana	Motala	Shelgaon Bazar	7/9/2012	18.66	18.36	I.D.W.	Mar.14		
13	Akola	Balapur	Khandala	6/Jul/2012	19.09	17.93	I.D.W.	Mar.14		
14	Yavatmal	Ner	Construction of new sub centre at Vihirgaon, Tal. Ner	7/21/2012	22.00	0.00			In tender process	
15	Gondia	Amgaon	Pangaon	20/10/12	19.00	15.04	I.D.W.	Mar.14		
16		Gondia	Lambatola	20/10/12	19.18	14.43	I.D.W.	Mar.14		
			<b>Total</b>		<b>297.56</b>	<b>217.16</b>				
PHCs/Additional PHCs										
Sr No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Pune	Haveli	Construction of MO & staff Qtr. At Wade Bolahi	5/2/2013	29.86	14.36	IDW	Mar.14		
2	Satara	Plathan	Construction Of Staff Qtr. At Sakharwadi.	4/2/2013	14.30	12.41	IDW	Mar.14		
3		Satra	Construction Of Staff Qtr. At Limb	7/2/2013	15.43	13.38	IDW	Mar.14		
4		Khatav	Construction Of Staff Qtr. At Pusegaon	7/2/2013	15.19	14.32	IDW	Mar.14		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
5	Solapur	S.Solapur	PHC Kandalgaon MO Quarter Tal. S.Solapur	8/8/2012	21.61	26.03	I.D.W.	Mar.14		
6		Mohol	PHC Shirapur Tal. Mohol	8/8/2012	78.10	72.17	I.D.W.		90 % Work Complete	
7			PHC Shirapur, Tal. Mohol Compound Wall	8/8/2012	14.70	14.38	I.D.W.	Mar.14		
8	Kolhapur	Budargad	Construciton of class 4 twin quarters at PHC Kadgaon tal.Bhudargad	3/28/2013	13.83	10.11	I.D.W.	Mar.14		
9		Radhanagari	Construciton of class four staff quarters at PHC Walava tal.Radhanagari	1/9/2013	13.60	14.28	I.D.W.	Mar.14		
10		Shahuwadi	construciton of class 4 twin quarters at PHC Bambavade tal.Shahuwadi	3/21/2013	26.53	13.58	I.D.W.	Mar.14		
11		Shirod	Construciton of class four staff quarters at PHC Jaysingpur Tal.Shirod	3/22/2013	12.82	14.61	I.D.W.	Mar.14		
12		Panhala	Construction of second MO quarters at PHC borpada tal.Panala	1/9/2013	29.73	16.57	I.D.W.	Mar.14		
13	Nashik	Niphad	M.O. Quarters 2 at PHC Kasbe Sukene	06/07/2012	15.00	14.06	I.D.W.	Jan-13	--	--
14		Sinnar	M.O. Quaretrs 2 at PHC Thangaon,	06/07/2012	15.00	6.97	I.D.W.	Jun-13		
15	Aurangabad	Paithan	Vihamandava Class II ,Tal Paithan	9/4/2012	13.74	14.73	I.D.W.	Mar.14		
16			Vihamandava Class III ,Tal Paithan	9/4/2012	10.54	11.54	I.D.W.	Mar.14		
17		Phulambri	Wadod Bazar Class II Tal Phulambri	9/4/2012	12.67	13.47	I.D.W.	Mar.14		
18			Wadod Bazar Class III Tal Phulambri	9/4/2012	10.56	10.70	I.D.W.	Mar.14		
19		Kannad	Chincholi Class II Tal Kannad	9/4/2012	11.10	11.54	I.D.W.	Mar.14		
20			Chincholi Class III Tal Kannad	9/4/2012	10.80	10.80	I.D.W.	Mar.14		
21		Khultabad	Bazar Sawangi Class III (A) Tal Khultabad	9/4/2012	10.83	10.83	I.D.W.	Mar.14		
22			Bazar Sawangi Class III (B) Tal Khultabad	9/4/2012	10.83	10.83	I.D.W.	Mar.14		
23			Bazar Sawangi Class II Tal Khultabad	9/4/2012	11.28	11.29	I.D.W.	Mar.14		
24		Kannad	Aurala Class II Tal Kannad	9/4/2012	11.29	10.65	I.D.W.	Mar.14		
25			Aurala Class III Tal Kannad	9/4/2012	10.84	11.48	I.D.W.	Mar.14		
26		Beed	New Construction Of Primary Health Center at. Taddsonna tal. Dist. Beed ( Green Building Concept)	9/19/2011	174.90	56.15	I.D.W.	_	Brick Work	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
27	Beed	Ashti	New Construction To MO,Twin Quar, PM , intern Road ,Primary Health Centre at. Dhamangan tq. Ashti Dist. Beed	16/08/12	24.54	23.47	I.D.W.	Mar.14		
28		Wadwani	New Construction To MO,Twin Quar, PM , intern Road ,Primary Health Centre at. Kuppa tq. Ashti Dist. Beed	16/08/12	24.30	23.24	I.D.W.	Mar.14		
29	Parbhani	Manwat	Construction of New Main Bldg. At PHC Rampuri Tq. Manwat	3/13/2013	94.48	29.20	I.D.W.	--	Sill Level	
30		Parbhani	Construction of M.O. & Staff Quarters at. P.H.C. Jamb Tq. Parbhani	12/13/2011	75.00	59.33	I.D.W.	Mar.14		
31	Nanded	Biloli	New Construction of PHC Building @ Kundalwadi, Tal. Biloli	24/07/12	89.00	39.00	I.D.W.	Mar.14		
32	Hingoli	Sengaon	New Construction Main Building At PHC Goregaon	10/01/2013	85.00	73.24	I.D.W.	Mar.14		
33		Hingoli	New Construction of Medical Officer Quarters 2 nos. At PHC Narsi	10/01/2013	30.00	28.42	I.D.W.	Mar.14		
34		Basmat	New Construction of Medical Officer Quarter PHC Hatta	10/01/2013	21.00	19.34	I.D.W.	Mar.14		
35	Amravati	Darypur	Amla Yendli	7/2012-13 31-08-2012	80.28	82.82	I.D.W.	Mar.14		
36		Nandgaon kh.	Mangrul chavala	15/2012-13 07-03-2013	82.97	27.68	I.D.W.		Slab Level	
37	Nagpur	Bhiwapur	New Construction of PHC- Somnala	7/6/2012	84.58	0.00	I.D.W.	---	In progress	---
38	Gondia	Goregaon	Kawalewada	19/01/13	100.00	105.29	I.D.W.	Mar.14		
			<b>Total</b>		<b>1406.23</b>	<b>952.27</b>				

#### CHCs

Sr No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion

#### SDHs/Area Hospital

Sr No	District	Block	Name of SDH	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion

Nil

#### District Hospitals

--	--	--	--	--	--	--	--	--	--	--

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Sr No	District	Block	Name of DH	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Parbhani	Parbhani	Construction of 20 Beded Emergency Ward at. DH Parbhani	3/31/2013	66.08	32.42	PWD	-	In Progress	
2			Construction of Anex OPD Complex at DH Parbhani	3/31/2013	183.05	21.70	PWD	-	In Progress	
			<b>Total</b>		<b>249.13</b>	<b>54.12</b>				
<b>List of Repair and Renovation Works under NRHM</b>										
<b>Sub Centre</b>										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Mokhada	Repairs & Upgradation of Sub Center Mokhada	27.06.2012	3.98	3.95	I.D.W.	15.01.2013		
2		Mokhada	Repairs & Upgradation of Sub Center Vakadpada	27.06.2012	3.94	3.83	I.D.W.	30.01.2013		
3		Mokhada	Repairs & Upgradation of Sub Center Karegaon	27.06.2012	3.98	3.94	I.D.W.	26.03.2013		
4		Jawhar	Repairs & Upgradation of Sub Center Vanvasi	27.06.2012	3.99	3.89	I.D.W.	26.03.2013		
5		Talasari	Repairs & Upgradation of Sub Center Talasari 1	27.06.2012	3.90	3.89	I.D.W.	28.02.2013		
6		Talasari	Repairs & Upgradation of Sub Center Talasari 2	27.06.2012	4.00	3.99	I.D.W.	27.02.2013		
7		Talasari	Repairs & Upgradation of Sub Center Dongari	27.06.2012	3.98	3.96	I.D.W.	23.03.2013		
8		Talasari	Repairs & Upgradation of Sub Center Varvade	27.06.2012	3.98	3.98	I.D.W.	26.03.2013		
9		Shahapur	Repairs & Upgradation of Sub Center Dehane	03.01.2013	3.80	3.79	I.D.W.	28.03.2013		
10		Wada	Repairs & Upgradation of Sub Center Varale	27.06.2012	3.97	3.96	I.D.W.	16.01.2013		
11		Wada	Repairs & Upgradation of Sub Center Khutal	27.06.2012	3.97	3.96	I.D.W.	30.01.2013		
12		Wada	Repairs & Upgradation of Sub Center Dahe	27.06.2012	3.87	3.84	I.D.W.	30.01.2013		
13		Wada	Repairs & Upgradation of Sub Center Neharoli	27.06.2012	4.00	3.98	I.D.W.	19.01.2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
14		Bhiwandi	Repairs & Renovation of Sub-Center Khaling	15.02.2013	4.15	3.77	I.D.W.	13.06.2013		
15		Ambarnath	Addition & Aulteration of Sub-Center Ambeshiv	15.02.2013	3.99	3.98	I.D.W.	13.06.2013		
16		Shahapur	Addition & Aulteration of Sub-Center Ambarje	15.02.2013	3.99	3.98	I.D.W.	30.05.2013		
17		Vikramgadh	Addition & Aulteration of Sub-Center Medhi	15.02.2013	3.55	3.54	I.D.W.	31.03.2013		
18		Vikramgadh	Addition & Aulteration of Sub-Center Gavitpada	15.02.2013	4.25	4.24	I.D.W.	30.03.2013		
19		Vikramgadh	Addition & Aulteration of Sub-Center Shil	15.02.2013	4.90	4.88	I.D.W.	31.03.2013		
20		Shahapur	Addition & Aulteration of Sub-Center Shirol	15.02.2013	4.91	4.90	I.D.W.	13.06.2013		
21		Jawhar	Addition & Aulteration of Sub-Center Medha	15.02.2013	3.99	3.92	I.D.W.	13.06.2013		
22	Raigad	Alibag	Repairs to roofing & flooring at SC Kurdus, Tal. Alibag	13/08/2012	4.49	4.50	I.D.W.	2/2/2013		
23		Alibag	Repairs to roofing Colouring at SC Koproli, Tal. Alibag	13/08/2012	3.19	3.18	I.D.W.	11/10/2012		
24		Alibag	Repairs to roofing, flooring colouring at SC Bamangaon, Tal. Alibag	13/08/2012	3.37	3.34	I.D.W.	27/12/2012		
25		Pen	Repairs roofing, flooring colouring at SC Gagode Budruk, Tal. Pen	13/08/2012	3.09	1.20	I.D.W.	10/9/2012		
26		Pen	Repairs roofing, flooring colouring at SC Wadav, Tal. Pen	13/08/2012	3.43	2.88	I.D.W.	10/9/2012		
27		Murud	Repairs roofing at SC Rajpuri, Tal. Murud	13/08/2012	1.99	2.00	I.D.W.	13/01/2013		
28		Murud	Repairs to tilling, roofing, door window at SC Shighre, Tal. Murud	13/08/2012	3.49	3.47	I.D.W.	19/12/2012		
30		Poladpur	Repairs to window, doors & plumbing at SC Sawad, Tal. Poladpur	13/08/2012	2.72	2.18	I.D.W.	1/3/2013		
31		Poladpur	Repairs to roofing at SC Kapde, Tal. Poladpur	13/08/2012	1.52	1.53	I.D.W.	29/12/2012		
32		Poladpur	Repairs to tilling at SC Turbhe, Tal. Poladpur	13/08/2012	4.25	3.92	I.D.W.	7/11/2012		
33		Mahad	Repairs to roofing & colouring at SC Nigade, Tal. Mahad	13/08/2012	3.85	2.59	I.D.W.	22/10/2012		
34		Mahad	Repairs to roofing, flooring & colouring at SC Valan Khurd, Tal. Mahad	13/08/2012	3.62	3.33	I.D.W.	23/10/2012		
35		Mahad	Repairs to roofing, flooring & colouring at SC Karanjadi, Tal. Mahad	13/08/2012	3.88	3.38	I.D.W.	Mar.2014		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
36		Mahad	Repairs to roofing, flooring & colouring at SC Ambewadi, Tal. Mahad	13/08/2012	1.97	1.92	I.D.W.	1/3/2013		
37		Mahad	Repairs to roofing at SC Mumurshi, Tal. Mahad	13/08/2012	2.30	2.26	I.D.W.	1/3/2013		
38		Mahad	Repairs to tiling, roofing & door window at SC Konzar, Tal. Mahad	13/08/2012	3.18	3.18	I.D.W.	20/12/2012		
39		Mahad	Repairs to roofing & flooring at SC Nathe, Tal. Mahad	13/08/2012	3.43	3.37	I.D.W.	2/1/2013		
40		Mahad	Repairs to roofing & colouring at SC Achloli, Tal. Mahad	13/08/2012	0.56	0.56	I.D.W.	18/03/2013		
41		Mahad	Repairs to roofing, flooring & colouring at SC Upper Tudil, Tal. Mahad	13/08/2012	2.94	2.56	I.D.W.	1/3/2013		
42		Mahad	Repairs to roofing, flooring & colouring at SC Deshmukh Kamble, Tal. Mahad	13/08/2012	3.94	3.71	I.D.W.	1/3/2013		
43		Sindudurg	Vaibhavwadi	Repairs to SC Kumbhavade, Tal. Vaibhavwadi	7/30/2012	4.96	6.12	I.D.W.	1/18/2013	
44	Malwan		Repairs to SC Amberi, Tal. Malwan	7/30/2012	4.26	5.03	I.D.W.	1/27/2013		
45	Vengurla		Repairs to t SC Asoli, Tal. Vengurla	7/30/2012	4.82	5.97	I.D.W.	1/28/2013		
46	Vengurla		Repairs to SC Kochara, Tal. Vengurla	7/30/2012	4.25	3.96	I.D.W.	1/22/2013		
47	Vengurla		Repairs to SC Kelus, Tal. Vengurla	7/30/2012	4.31	4.78	I.D.W.	1/25/2013		
48	Sawantwadi		Repairs to SC Madura, Tal. Sawantwadi	7/30/2012	4.83	5.66	I.D.W.	1/30/2013		
49	Sawantwadi		Repairs to SC Shrele, Tal. Sawantwadi	7/30/2012	4.29	5.37	I.D.W.	1/30/2013		
50	Vaibhavwadi		Repairs to SC Bhuibawada, Tal. Vaibhavwadi	7/30/2012	4.99	6.30	I.D.W.	1/10/2013		
51	Vaibhavwadi		Repairs to SC Tithavli, Tal. Vaibhavwadi	7/30/2012	4.98	5.74	I.D.W.	1/18/2013		
52	Vaibhavwadi		Repairs to SC Mangavli, Tal. Vaibhavwadi	7/30/2012	4.99	5.73	I.D.W.	1/12/2013		
53	Kudal		Repairs to SC Ambrad, Tal. Kudal	7/30/2012	4.98	5.30	I.D.W.	1/30/2013		
54	Kudal		Repairs to SC Anav, Tal. Kudal	7/30/2012	4.42	4.75	I.D.W.	1/26/2013		
55	Kankawali		Repairs to SC Kasral, Tal. Kankawali	7/30/2012	4.96	5.88	I.D.W.	1/28/2013		
56	Kankawali		Repairs to SC Otav, Tal. Kankawali	7/30/2012	4.95	6.06	I.D.W.	1/25/2013		
57	Vaibhavwadi		Repairs to SC Sadure, Tal. Vaibhavwadi	7/30/2012	4.26	4.89	I.D.W.	1/28/2013		
58	Vaibhavwadi		Repairs to SC Iore No. 2, Tal. Vaibhavwadi	7/30/2012	4.91	6.14	I.D.W.	1/9/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
59		Devgad	Repairs to SC Girye, Tal. Devgad	9/24/2012	3.15	3.47	I.D.W.	1/28/2013		
60	Ratnagiri	Sagmeshwar	Construction of repair SC at Katwali,	07.07.2012	3.00	2.99	I.D.W.	Dec.2012		
61		Dapoli	Construction of repair SC at Kolthare,	07.07.2012	3.00	3.04	I.D.W.	Dec.2012		
62		Dapoli	Construction of repair SC at Shirkhali,	07.07.2012	3.50	3.57	I.D.W.	Dec.2012		
63		Dapoli	Construction of repair SC at Pajpandhari,	07.07.2012	7.50	7.50	I.D.W.	Feb.2013		
64		Rajapur	Construction of repair SC at Hasol, Tal: Rajapur	07.07.2012	4.50	4.32	I.D.W.	Dec.2012		
65		Khed	Construction of repair SC at Khavati,	07.07.2012	1.20	1.22	I.D.W.	Nov.2012		
66		Dapoli	Water supply at SC Visapur	07.07.2012	1.00	0.99	I.D.W.	Dec.2012		
67		Dapoli	Water supply at SC Mugij	07.07.2012	1.00	1.00	I.D.W.	Dec.2012		
68		Dapoli	Water supply at SC Palgad	07.07.2012	1.00	1.00	I.D.W.	Dec.2012		
69		Dapoli	Water supply at SC Matwan	01.07.2012	1.00	1.01	I.D.W.	Dec.2012		
70		Dapoli	Water supply at SC Kherdi	07.07.2012	1.00	1.02	I.D.W.	Dec.2012		
71		Rajapur	Water supply at SC Mur	07.07.2012	1.00	0.99	I.D.W.	Dec.2012		
72		Sagmeshwar	Water supply at SC Dabhole	07.07.2012	1.00	1.01	I.D.W.	Dec.2012		
73		Sagmeshwar	Water supply at SC Pur	07.07.2012	1.00	1.00	I.D.W.	Dec.2012		
74	Pune	Haveli	Repairs & upgradation of SC Naigaon, Tal. Haveli	12.07.2012	2.98	2.31	I.D.W.	28.02.2013		
75		Daund	Repairs & upgradation of SC Vasunde, Tal. Daund	12.07.2012	3.21	2.99	I.D.W.	30.03.2013		
76		Indapur	Repairs & upgradation of SC Kalamb, Tal. Indapur	12.07.2012	2.87	2.47	I.D.W.	30.03.2013		
77		Bhor	Repairs & upgradation of SC Apti, Tal. Bhor	30.06.2012	3.81	3.41	I.D.W.	30.03.2013		
78		Velha	Repairs & upgradation of SC Margasani, Tal. Velha	28.06.2012	3.15	2.80	I.D.W.	30.03.2013		
79		Maval	Repairs & upgradation of SC Indori, Tal. Maval	12.07.2012	4.27	3.05	I.D.W.	30.03.2013		
80		Velha	Repairs & upgradation of SC Kelad, Tal. Velha	28.06.2012	2.00	1.96	I.D.W.	25.03.2013		
81		Ambegaon	Tirpad Arogya Pathak Tal-Ambegaon (Electric Motor, storage tank pipeline)	5.02.2013	0.70	0.70	I.D.W.	30.03.2013		
82		Ambegaon	GI Sheet Roofing work at PHC Tirpad Tal-Ambegaon	5.02.2013	1.95	1.95	I.D.W.	30.03.2013		
83		Junnar	Electrical work at SC Muthalane Tal-Junnar	3.02.2013	0.60	0.60	I.D.W.	30.03.2013		
84		Haveli	Water Proffing work at SC Bahuli Tal-Haveli	3.02.2013	1.25	1.10	I.D.W.	30.03.2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
85	Satara	Phltan	Repairs of Compound Wall & G.I.Sheet roof, Draniage at SC Adarki Tal. Phaltan Dist. Satara.	8/1/2012	3.09	2.19	I.D.W.	2/2/2013		
86		Jawali	Repair of Doors, Windows, Flooring & Lashikaran shed to SC Anewadi Tal. Jawali Dist.Satara.	8/1/2012	2.73	2.68	I.D.W.	11/22/2012		
87		Karad	Repair of (Door, Window, Slab leakage, Flooring, Plaster, Painting, Drainage line etc.) work at SC Chore Tal. Karad Dist. Satara.	8/1/2012	3.12	3.00	I.D.W.	12/26/2012		
88		Karad	Construction of Compound Wall to SC Ghogaon Tal. Karad Dist. Satara.	8/1/2012	3.09	3.00	I.D.W.	12/26/2012		
89		Karad	Construction of Compound Wall to S.C Julewadi Tal-Karad Dist.Satara	8/1/2012	2.37	2.36	I.D.W.	11/20/2012		
90		Satara	Repair of Flooring & Window to SC Kodoli Tal.Dist.Satara.	7/19/2012	1.68	1.63	I.D.W.	12/1/2012		
91		Wai	Repair & Construction of Compound Wall at SC Ozarde Tal.Wai Dist.Satara.	8/1/2012	4.18	4.13	I.D.W.	11/22/2012		
92		Man	Repair of Delivery Room & Construction of Lasikaran Room at SC Pachwad Tal-Man Dist.Satara	8/1/2012	2.69	2.60	I.D.W.	11/29/2012		
93		Karad	Repair of (Slab Leakage, Drainage, Flooring, Doors) to SC Perale Tal.Karad Dist. Satara.	8/1/2012	2.31	2.12	I.D.W.	12/26/2012		
94		Wai	Construction of Compound Wall to Vele SC Tal. Wai Dist. Satara.	8/1/2012	3.33	3.09	I.D.W.	2/15/2013		
95		Karad	Construction of Compound Wall to SC Yenpe Tal.Karad Dist. Satara.	8/1/2012	3.00	2.94	I.D.W.	12/26/2012		
96		Patan	Upgradation of Delivery Room at SC Ghanbi Tal-Patan Dist.Satara	8/1/2012	3.81	3.50	I.D.W.	2/18/2013		
97		Man	Repair & Construction of Delivery Room at SC Shingapur Tal.Man Dist.Satara	8/1/2012	3.82	3.66	I.D.W.	2/19/2013		
98		Patan	Upgradation of Delivery Room at SC Vankusavade Tal-Patan Dist.Satara	8/1/2012	3.92	3.65	I.D.W.	2/19/2013		
99	Karad	Construction of Compound Wall to SC Yerawale Karad Dist.Satara.	8/1/2012	2.44	2.07	I.D.W.	2/19/2013			



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
100		Karad	Repair of (Delivery Room ,painting,dranage line,slab leakage, Plaster, Door, Window,Const. of Store room) at SC Chorajwadi Tal.Karad Dist.Satara.	7/19/2012	1.60	1.55	I.D.W.	2/18/2013		
101		Satara	Construction of Lasikaran Room & Plinth Protection at SC Kodoli Tal.Dist. Satara.	2/21/2013	2.22	2.17	I.D.W.	3/31/2013		
102		Karad	Construction of Compound Wall to SC Chorajwadi Tal.Karad Dist. Satara.	2/21/2013	4.48	4.34	I.D.W.	3/31/2013		
103		Wai	Construction of Compound wall at SC Pachwad Tal.Wai Dist. Satara.	2/21/2013	4.56	4.03	I.D.W.	3/28/2013		
104		Mangalwedha	S.R. To SC Patkhal, Tal. Mangalwedha	13.07.2012	1.98	1.98	I.D.W.	24.01.2013		
105		Pandharpur	S.R. To SC Korti, Tal. Pandharpur	13.07.2012	1.73	1.67	I.D.W.	26.02.2013		
106		S.Solapur	S.R. To SC Ingalgi, Tal. S. Solapur	13.07.2012	1.83	1.42	I.D.W.	14.03.2013		
107		Mohol	S.R. To SC Ashti, Tal. Mohol	13.07.2012	3.40	3.67	I.D.W.	28.03.2013		
108		Madha	S.R. To SC Wadshinge, Tal. Madha	13.07.2012	1.95	1.96	I.D.W.	03.02.2013		
109		S.Solapur	S.R. To SC Kasegaon, Tal. S. Solapur	13.07.2012	1.71	1.71	I.D.W.	31.12.2013		
110		Sangola	S.R. To SC Shirbhavi, Tal. Sangola	13.07.2012	1.71	1.71	I.D.W.	08.02.2013		
111		Barshi	S.R. To SC Kategoan, Tal. Barshi	13.07.2012	2.03	2.03	I.D.W.	15.02.2013		
112		S.Solapur	S.R. To SC Dhotri, Tal. S. Solapur	13.07.2012	2.04	2.01	I.D.W.	15.02.2013		
113		Malshiras	S.R. To SC Bangarde, Tal. Malshiras	13.07.2012	1.73	1.73	I.D.W.	14.02.2013		
114		Malshiras	S.R. To SC Dombalwadi, Tal. Malshiras	13.07.2012	2.28	2.28	I.D.W.	28.12.2012		
115		Karmala	S.R. To SC Wangi, Tal. Karmala	13.07.2012	1.98	1.98	I.D.W.	27.02.2013		
116		Karmala	S.R. To SC Goti, Tal. Karmala	13.07.2012	1.93	1.93	I.D.W.	12.03.2013		
117		N.Solapur	S.R. To SC Honsal, Tal. N. Solapur	13.07.2012	2.12	2.08	I.D.W.	27.12.2012		
118		Akkalkot	S.R. To SC Boriumbergi, Tal. Akkalkot	13.07.2012	2.44	2.02	I.D.W.	15.02.2013		
119		Mangalwedha	S.R. To SC L.Dahiwadi, Tal. Mangal-wedha	13.07.2012	1.99	1.99	I.D.W.	07.03.2013		
120		Mohol	S.R. To SC Sawaleshwar, Tal. Mohol	13.07.2012	2.33	2.24	I.D.W.	22.01.2013		
121		Mohol	S.R. To SC Khandobachiwadi, Tal. Mohol	13.07.2012	1.71	1.71	I.D.W.	09.02.2013		
122		Sangola	S.R. To SC Balawadi, Tal. Sangola	13.07.2012	2.43	2.39	I.D.W.	24.02.2013		
123		Pandharpur	S.R. To SC Ozewadi, Tal. Pandharpur	12.10.2012	2.11	2.11	I.D.W.	19.03.2013		
124		Madha	Construction of Compound wall at SC Bembale Ta. Madha	04.02.2013	3.31	3.31	I.D.W.	27.03.2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
125		Karmala	Construction of Compound wall at SC Kumbhargaon Ta. Karmala	04.02.2013	3.99	3.91	I.D.W.	29.03.2013		
126		Malshiras	Construction of Compound wall at SC Yashavantnagar Tal. Malshiras	04.02.2013	3.08	3.08	I.D.W.	28.03.2013		
127		Sangola	Construction of Compound wall at SC Mahud Ta. Sangola	04.02.2013	1.88	1.88	I.D.W.	29.03.2013		
128		Mangalwedha	Construction of Compound wall at SC Radde Ta. Mangalwedha	04.02.2013	3.81	3.73	I.D.W.	27.03.2013		
129		Akkalkot	Construction of Compound wall at SKalhipparji Ta. Akkalkot	04.02.2013	4.60	4.50	I.D.W.	28.03.2013		
130		Akkalkot	Construction of Compound wall at SC Mangrul Ta. Akkalkot	04.02.2013	3.77	3.68	I.D.W.	28.03.2013		
131		Karmala	Construction of Compound wall at SC Potegaon Ta. Karmala	04.02.2013	3.65	3.57	I.D.W.	29.03.2013		
132		Sangli	<b>K.Mahakal</b>	Upgradation of Sub center Nagaj, Tal. K Mahankal	10.07.2012	3.17	3.13	I.D.W.	Mar.2014	
133	<b>Jath</b>		Upgradation of Sub center Basargi, Tal. Jath	10.07.2012	5.20	5.02	I.D.W.	31/03/2013		
134			Upgradation of Sub center Ankalagi, Tal. Jath	10.07.2012	5.73	3.82	I.D.W.	31/03/2013		
135			Upgradation of Sub center Banali, Tal. Jath	10.07.2012	3.33	3.32	I.D.W.	Mar.2014		
136			Upgradation of Sub center Jirgyal, Tal. Jath	10.07.2012	5.32	4.76	I.D.W.	31/03/2013		
137	<b>Tasgaon</b>		Upgradation of Sub center Punadi, Tal. Tasgaon	10.07.2012	3.36	3.01	I.D.W.	Mar.2014		
138			Upgradation of Sub center Hatnoli, Tal. Tasgaon	10.07.2012	3.16	3.14	I.D.W.	Mar.2014		
139	<b>Jath</b>		Upgradation of Sub center Ankale, Tal. Jath	10.07.2012	3.51	3.46	I.D.W.	Mar.2014		
140	<b>Khanapur</b>		Upgradation of Sub center Alsand (Labour Room)Tal. Khanapur	10.07.2012	3.17	2.93	I.D.W.	31/03/2013		
141	<b>Shirala</b>		Upgradation of Sub center Rile, Tal. Shirala	10.07.2012	3.73	3.36	I.D.W.	31/03/2013		
142	<b>Jath</b>		Upgradation of Sub center Sordi, Tal. Jath	10.07.2012	3.23	3.09	I.D.W.	31/03/2013		
143	<b>walwa</b>		Upgradation of Sub center Aithwade Bu., Tal. Walwa	10.07.2012	2.98	2.86	I.D.W.	31/03/2013		
144	<b>K.Mahakal</b>		Upgradation of Sub center Alkud S., Tal. K Mahankal	10.07.2012	3.00	2.82	I.D.W.	31/03/2013		
145			Upgradation of Sub center Hingangaon, Tal. K Mahankal	10.07.2012	2.99	2.98	I.D.W.	Mar.2014		
146	<b>Palus</b>		Upgradation of Sub center Andhali, Tal. Palus	10.07.2012	3.02	2.86	I.D.W.	31/03/2013		
147	<b>Shirala</b>		Upgradation of Sub center Nathwade, Tal. Shirala	10.07.2012	3.63	3.36	I.D.W.	31/03/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
148		walwa	Upgradation of Sub center Karanjwade, Tal. Walwa	10.07.2012	3.63	3.04	I.D.W.	Mar.2014		
149			Upgradation of Sub center Sakhrale, Tal. Walwa	10.07.2012	3.24	3.25	I.D.W.	Mar.2014		
150		Karveer	Special repair works to Sub center Paterkarwadi tal.Karveer	12/31/2012	4.16	4.15	I.D.W.	13-3-2013		
151		Bhudargad	Special repair works to Sub center Nadhavade tal.Bhudargad	12/31/2012	2.86	2.70	I.D.W.	4/3/2013		
152		Chandgad	Special repair works to Sub center Turkewadi tal.Chandgad	1/9/2013	2.86	3.98	I.D.W.	13-3-2013		
153		Gadhinglaj	Special repair works to Sub center Vadarge tal.Gadhinglaj	1/8/2013	2.49	2.31	I.D.W.	11/3/2013		
154		Radhanagari	Special repair works to Sub center Hasane tal.Radhanagari	1/9/2013	3.99	3.96	I.D.W.	13-3-2013		
155			Special repair works to Sub center Mangoli tal.Radhanaari	12/31/2012	4.98	4.86	I.D.W.	13-3-2013		
156	Kolhapur	Hathkanangle	Special repair works to Sub center Rukadi (A&B )Tal- hathkanangle	3/16/2013	5.68	5.27	I.D.W.	Mar.2014		
157		Hathkanangle	Special repair works to Sub center Ghunaki Tal- hathkanangle	1/9/2013	4.88	4.87	I.D.W.	30-3-2013		
158		Gagan Bawada	Special repair works to Sub center Kheriwade Tal- G Bawada	3/16/2013	4.25	4.64	I.D.W.	28-03-2013		
159		Panhala	Special repair works to Sub center Pimpale Tal- Panhala	3/16/2013	2.81	2.55	I.D.W.	28-03-2013		
160		Shirol	Special repair works to Sub center Kavatesar Tal- Shirol	1/9/2013	3.81	3.80	I.D.W.	29-3-2013		
161		Kagal	Special repair works to Sub center Haladi Tal- Kagal	3/26/2013	3.81	5.56	I.D.W.	30-3-2013		
162		Chandwad	Dhondgavan	31/05/2012	2.70	2.64	I.D.W.	Jan-13		
163		Yeola	Devlane	31/05/2012	3.32	3.30	I.D.W.	Mar-13		
164		Baglan	Pimgalwade	31/05/2012	2.20	2.13	I.D.W.	Jan-13		
165		Baglan	Nitane	31/05/2012	5.64	5.11	I.D.W.	Mar-13		
166		Yeola	Deshmane	31/05/2012	6.99	5.33	I.D.W.	Feb-13		
167		Yeola	Pimplgaon Jalal	31/05/2012	6.87	5.96	I.D.W.	Mar-13		
168		Deola	Bhaur	31/05/2012	3.61	3.57	I.D.W.	Feb-13		
169		Deola	Subhashnagar	31/05/2012	1.99	1.94	I.D.W.	Jan-13		
170		Dindori	Lakhmapur	31/05/2012	3.39	3.20	I.D.W.	Jan-13		
171		Yeola	Kusur (Ankai)	17/09/2012	6.60	5.59	I.D.W.	Mar-13		
172		Kalwan	Navi bej	31/05/2012	8.97	7.91	I.D.W.	Mar-13		
173		Kalwan	Shirasmani	31/05/2012	9.05	8.11	I.D.W.	Mar-13		
174		Surgana	Mani	31/05/2012	8.80	8.01	I.D.W.	Mar-13		
175		Parner	Repairs to SC at Karandi Tal Parner	31.05.12	2.17	2.17	I.D.W.	10/17/2012		
176		Rahuri	Repairs to SC at Bramhani Tal Rahuri	31.05.12	2.00	1.99	I.D.W.	05.01.13		
177		Sangamner	Repairs to SC at Ambhore Tal Sangamner	31.05.12	1.98	1.98	I.D.W.	25.10.12		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
178	Ahmednagar	Pathardi	Repairs to SC at Chandgaon Dule Tal Pathardi	31.05.12	2.00	1.51	I.D.W.	08.02.13		
179		Shevgaon	Repairs to SC at Wadule Tal Shevgaon	31.05.12	1.99	1.78	I.D.W.	31.12.12		
180		Rahata	Repairs to SC at Korhale Tal Rahata	31.05.12	1.86	1.95	I.D.W.	21.11.12		
181		Rahata	Repairs to SC at Durgapur Tal Rahata	31.05.12	1.86	1.94	I.D.W.	16.11.12		
182		Sangamner	Providing Watersupply for Sub Center Building at Nilwande Tal Sangamner	31.05.12	0.84	0.70	I.D.W.	Mar.2014		
183		Sangamner	Providing Electrification for Sub Center Building at Nilwande Tal Sangamner	31.05.12	0.85	0.76	I.D.W.	18.02.13		
184		Shrigonda	Providing Elcectrification for Sub Center Building at Chibhale Tal Shrigonda	31.05.13	0.62	0.61	I.D.W.	3/25/2013		
185		Sangamner	Providing Elcectrification for Sub Center Building at Ambhore Tal Sangamner	31.05.14	0.48	0.48	I.D.W.	3/29/2013		
186		Rahata	Providing Elcectrification for Sub Center Building at Rajuri Tal Rahata	31.05.15	0.48	0.48	I.D.W.	3/29/2013		
187		Shevgaon	Providing Elcectrification for Sub Center Building at Rakshi Tal Shevgaon	31.05.16	0.62	0.61	I.D.W.	3/25/2013		
188	Dhule	Dhule	Velhane	27/12/2012	1.88	1.84	I.D.W.	26/3/2013		
189		Dhule	Tarwade	27/12/2012	1.99	0.00	I.D.W.	15/6/2013		
190		Dhule	Nikubhe	10/9/2012	2.44	2.16	I.D.W.	22/2/2013		
191		Dhule	Moghan	12/9/2012	1.99	1.84	I.D.W.	10/3/2013		
192		Dhule	Nimdale	10/9/2012	2.42	2.24	I.D.W.	28/3/2013		
193		Sakri	Chadwel Pakharun .	27/8/2012	1.80	1.79	I.D.W.	16/2/2013		
194		Sakri	Pangan .	27/8/2012	2.56	0.00	I.D.W.	14/6/2013		
195		Sakri	Pinjarzadi	27/8/2012	2.51	2.49	I.D.W.	18/1/2013		
196		Sakri	Babhulde	27/12/2013	2.51	2.49	I.D.W.	19/2/2013		
197		Sakri	Samoda	10/9/2012	1.99	1.98	I.D.W.	15/2/2013		
198	Shindkheda	Kamkheda	27/12/2012	1.98	1.98	I.D.W.	25/3/2013			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
199		Shindkheda	Jogshelu	27/12/2012	1.99	1.97	I.D.W.	20/2/2013		
200		Shindkheda	Chirane,	27/12/2012	1.76	1.66	I.D.W.	22/2/2013		
201		Shindkheda	Aamrale,	27/12/2012	1.99	1.91	I.D.W.	26/3/2013		
202		Shindkheda	Varshi,	10/9/2012	1.98	1.87	I.D.W.	3/3/2013		
203		Shirpur	Tekwade,	27/12/2012	2.91	0.00	I.D.W.	15/6/2013		
204		Shirpur	Kuwa,	27/12/2012	1.94	1.92	I.D.W.	19/2/2013		
205		Jalgaon	M.Nagar	Kakoda Tal. M.Nagar compound wall & Aprochroad work	9/6/2012	3.89	3.80	I.D.W.	12/30/2012	
206	Chopda		Mangrul Tal.Chopda SC Building reparaire	9/3/2012	3.43	343.00	I.D.W.	12/4/2012		
207	Erandole		Karchi Br. Tal.Erandole SC Building reparaire	8/28/2012	4.73	5.04	I.D.W.	12/25/2012		
208	Bhadgaon		Kanashi Tal. Bhadgaon SC Repair work	9/3/2012	3.04	2.99	I.D.W.	3/22/2013		
209	M.Nagar		Parambi Tal. M.Nagar compound wall & Aprochroad work	9/3/2012	4.30	4.28	I.D.W.	12/30/2012		
210	Erandole		Vankhothe Tal.Erandole SC Building reparaire	8/28/2012	2.27	2.27	I.D.W.	10/24/2012		
211	Chopda		Satrasen Tal.Chopda SC Building reparaire	9/6/2012	3.34	3.34	I.D.W.	1/2/2013		
212	Bodwad		Manur Tal. Bodwad Building reparaire	10/31/2012	3.89	3.89	I.D.W.	12/30/2012		
213	Jamner		Shahapur Tal.Jamner SC Building reparaire	8/28/2012	3.06	3.03	I.D.W.	10/16/2012		
214	Nandurbar	Nandurbar	Repairs to Compound Wall @ Bhaler	9/8/2012	1.66	1.08	I.D.W.	29/2/2013		
215		Nandurbar	Repairs to @ Choupale	9/8/2012	1.99	1.68	I.D.W.	26/2/2013		
216		Nandurbar	Repairs to @ Aarditara	9/8/2012	0.72	0.66	I.D.W.	21/2/2013		
217		Shahada	Repairs to @ Jaynager	9/8/2012	1.99	1.99	I.D.W.	5/1/2013		
218		Shahada	Repairs to @ Kalmadi	9/8/2012	1.99	1.98	I.D.W.	29/12/2012		
219		Taloda	Repairs to @ Lakhapur	9/8/2012	1.99	1.97	I.D.W.	21/1/2013		
220		Akkalkuwa	Repairs to @ Valmba	9/8/2012	1.99	0.00	I.D.W.	30/4/2013		
221		Akkalkuwa	Repairs to @ Talmba	9/8/2012	1.99	0.00	I.D.W.	24/3/2013		
222		Akkalkuwa	Repairs to @ Khadkapani	9/8/2012	1.99	0.00	I.D.W.	24/3/2013		
223		Akkalkuwa	Repairs to @ Guliumar	9/8/2012	1.99	0.00	I.D.W.	24/3/2013		
224		Akkalkuwa	Repairs to @ Gavhali	30/8/2012	1.99	0.00	I.D.W.	24/3/2013		
225		Akkalkuwa	Repairs to @ Morkhi	30/8/2012	1.99	0.00	I.D.W.	24/3/2013		
226		Akkalkuwa	Repairs to Devmogra	30/8/2012	1.99	0.00	I.D.W.	24/3/2013		
227		Akkalkuwa	Repairs to @ Bandhare	30/8/2012	1.99	0.00	I.D.W.	5/2/2013		
228		Akkalkuwa	Repairs to@ Karanjali	30/8/2012	1.99	1.45	I.D.W.	5/2/2013		
229		Akkalkuwa	Repairs to @ Palashi	30/8/2012	1.99	1.69	I.D.W.	5/2/2013		
230	Akkalkuwa	Repairs to @ Bhadwad	30/8/2012	1.99	1.65	I.D.W.	5/2/2013			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
231		Akkalkuwa	Repairs Wall Compound @ Narmadanager	28/2/2013	4.74	4.60	I.D.W.	Mar.14		
232	Aurangabad	Sillod	Repairs / Renovations at Sub Centre Bharadi	9/4/2012	3.72	3.69	I.D.W.	Mar-13		
233		Vaijapur	Repairs / Renovations at Sub Centre Jambhala	9/4/2012	1.99	1.98	I.D.W.	Mar-13		
234		Vaijapur	Repairs / Renovations at Sub Centre Mahalgaon	9/4/2012	1.99	1.98	I.D.W.	Mar-13		
235		Sillod	Repairs / Renovations at Sub Centre Modha	9/4/2012	1.98	1.98	I.D.W.	Mar-13		
236		soygaon	Repairs / Renovations at Sub Centre Nimbaithi	9/4/2012	1.99	1.99	I.D.W.	Mar-13		
237		soygaon	Repairs / Renovations at Sub Centre Palashi	9/4/2012	1.98	1.97	I.D.W.	Mar-13		
238		Paithan	Repairs of Main Bldg. & Construction Compound Wall at Porgaon	9/4/2012	1.99	1.98	I.D.W.	Mar-13		
239		Phulambri	Repairs of Main Bldg. at Wavna	9/4/2012	1.98	1.97	I.D.W.	Mar-13		
240		Vaijapur	Repairs of Main Building at Lasurgaon	9/4/2012	1.99	2.19	I.D.W.	Mar-13		
241		Sillod	New Construction of SC Compound Wall at Halada	1/21/2013	12.47	11.30	I.D.W.	Mar-13		
242		Vaijapur	New Construction of SC Compound Wall at Kate Pimpalgaon	1/21/2013	11.23	10.23	I.D.W.	Mar-13		
243		Sillod	New Construction of SC Compound Wall at Natve	1/21/2013	8.26	8.25	I.D.W.	Mar-13		
244		Soyegaon	New Construction of SC Compound Wall at Nimbhora	1/21/2013	12.23	11.25	I.D.W.	Mar-13		
245		Sillod	Construction of compound wall at SC Mukpath	1/21/2013	9.50	8.40	I.D.W.	Mar-13		
246		Gangapur	Construction of compound wall at SC Guru Dhanora	1/21/2013	5.08	4.30	I.D.W.	Mar-13		
247		Sillod	Construction of compound wall at SC Rahimabad	1/21/2013	3.57	3.01	I.D.W.	Mar-13		
248		Vaijapur	Construction of compound wall at SC Nagmathan	1/21/2013	6.92	7.85	I.D.W.	Mar-13		
249		Gangapur	Construction of compound wall at SC Mahalgaon	1/21/2013	6.99	5.95	I.D.W.	Mar-13		
250		Paithan	Construction of compound wall at SC Porgaon	1/21/2013	6.78	5.65	I.D.W.	Mar-13		
251	Soyegaon	Construction of compound wall at SC Fardapur	1/21/2013	4.68	4.05	I.D.W.	Mar-13			
252		Kaij	M/r. Repair Work to Primary Health sub - Center at. Talmbawa tq. Kaij	16/08/12	2.00	1.92	I.D.W.	3/18/2013		
253		Patoda	M/r. Repair Work to Primary Health sub - Center at. Kusalamb tq. Patoda	16/08/12	2.00	1.95	I.D.W.	3/18/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
254	Beed	Kaij	M/r. Repair Work to Primary Health sub - Center at. Kumbephal tq. Kaij	16/08/12	2.00	1.96	I.D.W.	2/28/2013		
255		Ashti	M/r. Repair Work to Primary Health sub - Center at. Patsara tq. Ashti	16/08/12	2.00	1.96	I.D.W.	3/18/2013		
256		Majalgaon	M/r. Repair Work to Primary Health sub - Center at. Dindrud tq. Majalgaon	16/08/12	2.00	1.95	I.D.W.	3/18/2013		
257		Dharur	M/r. Repair Work to Primary Health sub - Center at. A. mbewadgaon tq. Dharur	16/08/12	2.50	2.45	I.D.W.	2/25/2013		
258		Shirur	M/r. Repair Work to Primary Health sub - Center at. Loni tq. Shirur	16/08/12	2.00	0.25	I.D.W.	3/18/2013		
259		Georai	M/r. Repair Work to Primary Health sub - Center at. Khalegaon tq. Georai	16/08/12	3.00	2.61	I.D.W.	3/18/2013		
260		Majalgaon	M/r. Repair Work to Primary Health sub - Center at. Waghora tq. Majalgaon	16/08/12	2.30	2.21	I.D.W.	2/14/2013		
261		Georai	M/r. Repair Work to Primary Health sub - Center at. Rakhasbhawan tq. Georai	16/08/12	3.00	0.25	I.D.W.	3/18/2013		
262		Georai	M/r. Repair Work to Primary Health sub - Center at. Revkidevki tq. Georai	16/08/12	2.00	1.99	I.D.W.	3/18/2013		
263		Majalgaon	M/r. Repair Work to Primary Health sub - Center at. Wangi tq. Majalgaon	16/08/12	3.50	3.48	I.D.W.	2/28/2013		
264		Osmanabad	Bhoom	Antarwali	16.07.2012	3.00	2.94	I.D.W.	Mar.13	
265	Bhoom		Girawali	16.07.2012	3.45	3.26	I.D.W.	Mar.13		
266	Kallam		Pathardi	16.07.2012	3.25	3.02	I.D.W.	Feb.13		
267	Kallam		Jaiphal	16.07.2012	3.85	2.27	I.D.W.	Mar.13		
268	Tuljapur		Tamalwadi	16.07.2012	5.30	5.23	I.D.W.	Mar.13		
269	Osmanabad		Ghatangari	16.07.2012	5.00	4.96	I.D.W.	Mar.13		
270	Bhokardan		Repair to SC Nalani PHC Rajur Tq Bhokardan	12/31/2012	2.00	1.94	I.D.W.	Mar.13		
271	Bhokardan	Repair to SC Danapur PHC Jalgaon Sapkal Tq Bhokardan	12/31/2012	1.99	1.95	I.D.W.	Mar.13			
272	Bhokardan	Repair to SC Sipora Bazar PHC Re Pimpalgaon Tq Bhokardan	12/31/2012	2.00	1.95	I.D.W.	Mar.13			
273	Bhokardan	Repair to SC Longaon PHC Rajur Tq Bhokardan	3/19/2013	1.99	1.97	I.D.W.	Mar.13			
274	Mantha	Repair to SC Talani PHC D. Khandare Tq Mantha	12/31/2012	1.99	1.92	I.D.W.	Mar.13			
275	Bhokardan	Repair to SC Baranjala Lokhande PHC Kedarkheda Tq Bhokardan	12/31/2012	2.00	1.96	I.D.W.	Mar.13			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
276	Jalna	Jalna	Repair to Sc Dukri Pimpri PHC Seoli Tq Jalna	1/31/2013	1.95	1.90	I.D.W.	Mar.13		
277		Ambad	Repair to Sc Chinchkhed PHC Jamkhed Tq Ambad	12/15/2012	1.95	1.86	I.D.W.	Mar.13		
278		Ambad	Repair to Sc Kingaon PHC Jamkhed Tq Ambad	12/31/2012	1.97	1.94	I.D.W.	Mar.13		
279		Ghansawangi	Repair to Sc Gurupimpri PHC Rani Uncheagaon Tq Ghansawangi	3/31/2013	2.96	2.64	I.D.W.	Mar.13		
280		Ghansawangi	Repair to Sc Khadaka PHC Tirthpuri Tq Ghansawangi	12/31/2012	1.98	1.97	I.D.W.	Mar.13		
281		Ghansawangi	Repair to Sc Khadari PHC Tirthpuri Tq Ghansawangi	1/31/2013	1.94	1.86	I.D.W.	Mar.13		
282		Badnapur	Repair to Sc Dhoksal PHC Wakulani Tq Badnapur	12/31/2012	1.99	1.96	I.D.W.	Mar.13		
283		Badnapur	Repair to Sc Khandari Khu PHC Dabhadi Tq Badnapur	12/31/2012	1.99	1.98	I.D.W.	Mar.13		
284		Badnapur	Repair to Sc Chikhali PHC Dabhadi Tq Badnapur	12/15/2012	1.99	1.98	I.D.W.	Mar.13		
285		Badnapur	Repair to Sc NajikPangri PHC Shelgaon Tq Badnapur	12/31/2012	1.97	1.96	I.D.W.	Mar.13		
286		Bhokardan	Repairs to compound wall @ SC Paradh BK, Tal. Bhokardan	12/31/2012	1.99	1.93	I.D.W.	Mar.13		
287		Bhokardan	Repairs to compound wall @ SC Adgaon, Tal. Bhokardan	12/31/2012	2.00	1.92	I.D.W.	Mar.13		
288		Bhokardan	Repairs to SC Shelud, Tal. Bhokardan	12/31/2012	1.99	1.95	I.D.W.	Mar.13		
289		Bhokardan	Repairs to SC Awaghadrao Sawangi, Tal. Bhokardan	12/31/2012	1.99	1.95	I.D.W.	Mar.13		
290		Jintur	Compound Wall & Repairs to Subcenter at Waghi(Dhanora), Tal. Jintur.	7/7/2012	2.88	2.82	I.D.W.	3/11/2013		
291		Parbhani	Repairs to Subcenter at Nandapur, Tal. Parbhani.	7/7/2012	2.67	2.67	I.D.W.	2/22/2013		
292	Repairs at. Mandwa, Tal. Parbhani.		7/7/2012	2.74	2.73	I.D.W.	2/20/2013			
293	Compound Wall & Repairs to Subcenter at Nadgaon, Tal. Parbhani.		7/7/2012	2.23	2.23	I.D.W.	2/22/2013			
294	Compound Wall & Repairs to Subcenter at Borwand, Tal.Parbhani.		7/7/2012	3.00	2.91	I.D.W.	2/21/2013			
295	Compound Wall & Repairs to Subcenter at Wadgaon, Tal. Parbhani.		7/7/2012	3.00	3.00	I.D.W.	12/29/2013			
296	Compound Wall & Repairs to Subcenter at Umari, Tal. Parbhani.		7/7/2012	2.95	2.87	I.D.W.	12/28/2013			



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
297	Parbhani		Compound Wall & Repairs to Subcenter at Nandkheda, Tal.Parbhani.	7/7/2012	2.96	2.85	I.D.W.	3/1/2012		
298			Compound Wall & Repairs to Subcenter at Shingnapur, Tal. Parbhani.	7/7/2012	3.00	2.99	I.D.W.	1/23/2013		
299		Pathri	Compound Wall & Repairs to Subcenter at Limba, Tal. Pathri.	7/7/2012	3.25	3.24	I.D.W.	12/28/2013		
300		Purna	Compound Wall & Repairs to Subcenter at Pangra Trangal, Tal. Purna.	7/7/2012	2.99	2.98	I.D.W.	1/20/2013		
301			Compound Wall & Repairs to Subcenter at Katneshwar, Tal. Purna.	7/7/2012	2.60	2.54	I.D.W.	1/23/2013		
302			Compound Wall & Repairs to Subcenter at Wazur, Tal. Purna.	7/7/2012	3.24	3.09	I.D.W.	3/28/2013		
303		Sonpeth	Compound Wall & Repairs to Subcenter at Awalgaon, Tal. Sonpeth.	7/7/2012	4.28	4.24	I.D.W.	3/9/2013		
304			Compound Wall & Repairs to Subcenter at Narwadi, Tal. Sonpeth.	7/7/2012	2.48	2.41	I.D.W.	1/25/2013		
305		Selu	Repairs to Subcenter at Devgaon Tq. Selu	12/28/2012	3.35	3.35	I.D.W.	1/30/2013		
306		Nanded	Kinwat	M / R to SC Kosmeth, Tal. Kinwat.	28/06/12	3.80	3.64	I.D.W.	12/19/2012	
307	Mahur		M / R to SC Karanji, Tal. Mahur.	28/06/12	2.20	2.12	I.D.W.	11/12/2012		
308	Kandhar		M / R to SC Chikhali, Tal. Kandhar.	03/10/12	2.75	2.78	I.D.W.	3/30/2013		
309	Nanded		M / R to SC Dhanegaon, Tal. Nanded.	28/06/12	2.36	2.14	I.D.W.	1/21/2013		
310	Mukhed		M / R to SC Niwgha, Tal. Mukhed.	28/06/12	2.58	2.62	I.D.W.	2/15/2013		
311	Mukhed		M / R to SC Medka, Tal. Mukhed.	28/06/12	2.28	2.37	I.D.W.	11/21/2012		
312	Umari		M / R to SC Talegaon, Tal. Umari.	28/06/12	2.33	2.32	I.D.W.	2/15/2013		
313	Naigaon		M / R to SC Kolambi, Tal. Naigaon.	28/06/12	3.13	3.01	I.D.W.	1/21/2013		
314	Biloli		M / R to SC Hongunda, Tal. Biloli.	28/06/12	3.23	3.24	I.D.W.	2/15/2013		
315	Himayatnagar		M / R to SC Pawana, Tal. Himayatnagar.	28/06/12	3.73	3.70	I.D.W.	12/29/2012		
316	Kinwat		M / R to SC Singarwadi, Tal. Kinwat.	28/06/12	3.25	2.80	I.D.W.	2/15/2013		
317	Kinwat	M / R to SC Taliguda, Tal. Kinwat.	28/06/12	3.75	3.75	I.D.W.	12/1/2012			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
318		Kinwat	M / R to SC Lingi, Tal. Kinwat.	28/06/12	3.72	3.72	I.D.W.	12/1/2012		
319		Mahur	M / R SC Madnapur, Tal. Mahur.	28/06/12	3.65	3.18	I.D.W.	12/29/2012		
320		Mukhed	M / R to SC Hondwadaj, Tal. Mukhed.	28/06/12	2.85	2.81	I.D.W.	11/21/2012		
321	Hingoli	Kalamnuri	Repairs to Sub Centre At Yehlegaon Tuk.	29.11.2012	2.65	2.40	I.D.W.	26.02.2013		
322		Kalamnuri	Repairs to Sub Centre At Belmandal	29.11.2012	3.50	2.54	I.D.W.	Mar.14		
323		Basmat	Repairs to Sub Centre At Palasgaon	29.11.2012	2.65	2.30	I.D.W.	25.01.2013		
324		Kalamnuri	Repairs to Sub Centre At Sindagi	30.10.2012	3.00	2.60	I.D.W.	28.03.2013		
325		Kalamnuri	Repairs to Sub Centre At Krishanapur	29.11.2012	2.35	1.97	I.D.W.	14.01.2013		
326		Kalamnuri	Repairs to Sub Centre At Goul Bazaar	29.11.2012	1.90	1.82	I.D.W.	28.02.2013		
327		Kalamnuri	Repairs to Sub Centre At Kamtha	30.10.2012	2.45	1.80	I.D.W.	18.12.2012		
328		Kalamnuri	Repairs to Sub Centre At Selsura	30.10.2012	3.30	2.31	I.D.W.	20.03.2013		
329		Kalamnuri	Repairs to Sub Centre At Chikali	29.11.2012	5.25	4.80	I.D.W.	22.03.2013		
330		Amravati	Tiwasa	Marda	7/24/2012	4.96	4.96	I.D.W.	28-11-2013	
331	Tiwasa		Shirajgaon mozri	7/24/2012	4.99	4.87	I.D.W.	25-11-2012		
332	Tiwasa		Karla	7/24/2012	4.72	4.15	I.D.W.	30-11-2012		
333	Tiwasa		Shivangaon	7/24/2012	4.70	4.34	I.D.W.	30-11-2012		
334	Morshi		Pala	7/24/2012	5.00	4.98	I.D.W.	02-12-2012		
335	Morshi		Riddhpur	7/24/2012	4.72	4.01	I.D.W.	02-12-2012		
336	Morshi		Bramhanwada diye	7/24/2012	5.00	4.98	I.D.W.	03-12-2012		
337	Morshi		Uthkhed	7/24/2012	4.99	4.98	I.D.W.	05-11-2012		
338	Warud		Benoda	7/24/2012	4.99	4.96	I.D.W.	02-12-2012		
339	Warud		Karajgaon	7/24/2012	5.00	5.00	I.D.W.	30-11-2012		
340	Warud		Mangruli peth	7/24/2012	4.98	4.85	I.D.W.	25-11-2012		
341	Warud		Gadegaon	7/24/2012	4.88	4.88	I.D.W.	2-12-2012		
342	Warud		Haturna	7/24/2012	4.80	4.63	I.D.W.	29-11-2012		
343	Warud		Pawani	7/24/2012	5.00	4.81	I.D.W.	2-12-2012		
344	Warud		Jarud	7/24/2012	4.99	4.98	I.D.W.	2-12-2012		
345	Warud		Linga	7/24/2012	5.00	4.33	I.D.W.	02-12-2012		
346	Warud		Temburkheda	7/24/2012	5.00	4.94	I.D.W.	2-12-2012		
347	Warud		Dhaga	7/24/2012	5.00	4.95	I.D.W.	2-12-2012		
348	Warud		Ekdara	7/24/2012	5.00	4.77	I.D.W.	2-12-2012		
349	Warud		Wathoda	7/24/2012	4.55	4.37	I.D.W.	30-11-2012		
350		Chikhali	D.Naik	13-7-12	1.99	1.90	I.D.W.	8/9/2012		
351		S.Raja	Dhandarwadi	13-7-12	1.82	1.71	I.D.W.	8/9/2012		
352		S.Raja	Waghala	13-7-12	1.91	1.72	I.D.W.	8/9/2012		
353		Mehakar	Kalambheshwar	13-7-12	1.99	1.86	I.D.W.	8/9/2012		
354		Mehakar	Lavala	13-7-12	1.89	1.78	I.D.W.	8/9/2012		
355		Lonar	Chorpangra	13-7-12	1.00	0.98	I.D.W.	8/9/2012		
356		Chikhali	Gangalgaon	13-7-12	1.89	1.97	I.D.W.	8/9/2012		
357		Khamgaon	Ghanegaon	13-7-12	1.99	0.85	I.D.W.	8/9/2012		
358		Khamgaon	Kanchanpur	13-7-12	1.98	1.87	I.D.W.	9/2/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
359	Buldana	Khamgaon	Rohana	13-7-12	1.96	1.84	I.D.W.		8/9/2012	
360		Shegaon	Manasgaon	13-7-12	1.91	1.76	I.D.W.		8/9/2012	
361		Jalgaon j	Gadegaon	13-7-12	1.58	1.51	I.D.W.		8/9/2012	
362		Sangrampur	Khiroda	13-7-12	1.96	1.91	I.D.W.		9/2/2013	
363		Sangrampur	Palshi Zashi	13-7-12	1.90	1.71	I.D.W.		8/9/2012	
364		Sangrampur	Wankhed	13-7-12	1.98	1.96	I.D.W.		8/9/2012	
365		Sangrampur	Eaklara	13-7-12	1.58	1.55	I.D.W.		9/2/2013	
366		Sangrampur	Wasali Chatari	13-7-12	1.99	1.93	I.D.W.		8/9/2012	
367		Nandura	Vitali Dhanora	13-7-12	1.99	1.98	I.D.W.		8/9/2012	
368		Malkapur	Dhudhalgaon	13-7-12	1.98	1.96	I.D.W.		8/9/2012	
369		Chikhali	Shelsur	16-2-13	4.22	4.02	I.D.W.		31/3/13	
370		S.Raja	Shendurjan	16-2-13	4.99	2.66	I.D.W.		31/3/13	
371		Akola	Akot	Popatkhed	31/May/2012	3.00	2.22	I.D.W.		20/Mar/2013
372	Telhara		Warul Jaulka	31/May/2012	3.00	4.60	I.D.W.		15/Mar/2013	
373	Akot		Panaj	31/May/2012	3.00	4.45	I.D.W.		24/Mar/2013	
374	Patur		Sawargaon	31/May/2012	2.00	2.85	I.D.W.		18/Jan/2013	
375	Patur		Pimpaldoli	31/May/2012	2.00	0.65	I.D.W.		25/Jan/2013	
376	Patur		Tandali	31/May/2012	3.00	2.03	I.D.W.		15/Mar/2013	
377	Patur		Tulnga	31/May/2012	3.00	4.40	I.D.W.		Mar.14	
378	Barshitakli		Sindakhed	31/May/2012	2.00	3.01	I.D.W.		25/Mar/2013	
379	Barshitakli		Morgaon Bhakare	31/May/2012	2.00	2.89	I.D.W.		25/Jan/2013	
380	Barshitakli		Ghota	31/May/2012	2.00	3.65	I.D.W.		15/Jan/2013	
381	Washim	Washim	Parditakmore	2012-13	1.71	1.61	I.D.W.		31.03.2013	
382		Washim	Kata	2012-13	1.99	1.97	I.D.W.		31.03.2014	
383		Washim	Pimpalgaon	2012-13	1.99	1.98	I.D.W.		31.03.2015	
384		Washim	Umra sh.	2012-13	1.31	1.25	I.D.W.		31.03.2016	
385		Washim	Sawrgaon	2012-13	1.99	1.96	I.D.W.		31.03.2017	
386		Washim	Sawli Ansing	2012-13	1.09	1.02	I.D.W.		31.03.2018	
387		Malegaon	Wasari	2012-13	1.93	1.85	I.D.W.		31.03.2019	
388		Malegaon	Chiwara	2012-13	1.45	1.36	I.D.W.		31.03.2020	
389		Risod	Haral	2012-13	1.87	1.78	I.D.W.		31.03.2021	
390		Risod	Mahagaon	2012-13	2.00	1.93	I.D.W.		31.03.2022	
391		Risod	Chinchambabhar	2012-13	1.99	1.55	I.D.W.		31.03.2023	
392		Risod	Chandas	2012-13	1.88	1.81	I.D.W.		31.03.2024	
393		Mangulpir	Kumbhi	2012-13	1.99	1.92	I.D.W.		31.03.2025	
394		Mangulpir	Pedgaon	2012-13	2.00	1.88	I.D.W.		Mar.14	
395		Washim	Tandali Bu.	2012-13	5.00	4.94	I.D.W.		31.03.2027	
396		Risod	Masla pen	2012-13	4.98	4.95	I.D.W.		31.03.2028	
397		Mangulpir	Poti	2012-13	4.75	3.95	I.D.W.		31.03.2029	
398		Karanja	Zodga	2012-13	4.99	4.57	I.D.W.		31.03.2030	
399		Manora	Dapura	2012-13	4.99	4.91	I.D.W.		31.03.2031	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
400	YAVATMAL	Pandharkawada	Repairs to SC Mohada, Tal. Pandharkawada	7/21/2012	1.85	1.80	I.D.W.	31-Mar-13		
401		Kalamb	Repairs to SC Jodmoha, Tal. Kalamb	7/21/2012	1.99	1.96	I.D.W.	31-Mar-13		
402		Darwha	Repairs to SC Tarnoli, Tal. Dharwha	7/21/2012	1.99	1.82	I.D.W.	31-Mar-13		
403		Darwha	Repairs to SC Palodi, Tal. Dharwha	7/21/2012	1.99	1.99	I.D.W.	31-Mar-13		
404		Darwha	Repairs to SC Ladhked, Tal. Dharwha	7/21/2012	2.00	1.99	I.D.W.	31-Mar-13		
405		Darwha	Repairs to SC Kamathwada, Tal. Dharwha	7/21/2012	2.00	3.59	I.D.W.	31-Mar-13		
406		Ralegaon	Repairs to SC Borimahhal, Tal. Ralegaon	7/21/2012	2.00	1.95	I.D.W.	31-Mar-13		
407		Kalamb	Repairs to SC Sharad, Tal. Kalamb	7/21/2012	2.00	1.97	I.D.W.	31-Mar-13		
408		Babulgaon	Repairs to SC Kharada, Tal. Babulgaon	7/21/2012	1.99	1.98	I.D.W.	31-Mar-13		
409		Babulgaon	Repairs to SC Falegaon, Tal. Babulgaon	7/21/2012	1.21	1.04	I.D.W.	31-Mar-13		
410		Babulgaon	Repairs to SC Rani Amaravati, Tal. Babulgaon	7/21/2012	2.00	1.95	I.D.W.	31-Mar-13		
411		Pusad	Repairs to SC Marwadi, Tal. Pusad	7/21/2012	2.00	2.00	I.D.W.	31-Mar-13		
412		Narkhed	Proposed Repair and Renovation work at MCH-SC- <b>Yenikoni</b>	5/31/2012	2.50	<b>2.47</b>	I.D.W.	3/31/2013	---	---
413		Umred	Proposed Repair and Renovation work at MCH-SC- <b>Champa</b>	5/31/2012	2.50	<b>2.42</b>	I.D.W.	3/31/2013	---	---
414		Narkhed	Proposed Repair and Renovation work at MCH-SC- <b>Dawasa</b>	5/31/2012	2.50	<b>2.41</b>	I.D.W.	3/31/2013	---	---
415		Parshioni	Proposed Repair and Renovation work at MCH-SC- <b>Palora</b>	5/31/2012	2.50	<b>2.43</b>	I.D.W.	3/31/2013	---	---
416		Katol	Proposed Repair and Renovation work at MCH-SC- <b>Raulgaon</b>	5/31/2012	2.50	<b>2.50</b>	I.D.W.	3/31/2013	---	---
417		Umred	Proposed Repair and Renovation work at MCH-SC- <b>Salai</b>	5/31/2012	2.70	<b>2.63</b>	I.D.W.	3/31/2013	---	---

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
418	Nagpur	Mouda	Proposed Repair and Renovation work at MCH-SC- <b>Wanjara</b>	5/31/2012	2.50	2.44	I.D.W.	3/31/2013	---	---
419		Hingna	Proposed Repair and Renovation work at MCH-SC- <b>Degma Khurd</b>	5/31/2012	2.50	2.43	I.D.W.	3/31/2013	---	---
420		Hingna	Proposed Repair and Renovation work at MCH-SC- <b>Aamgaon deoli</b>	5/31/2012	2.50	2.26	I.D.W.	3/31/2013	---	---
421		Hingna	Proposed Repair and Renovation work at MCH-SC- <b>Salai dabha</b>	5/31/2012	2.50	2.46	I.D.W.	3/31/2013	---	---
422		Kuhi	Proposed Repair and Renovation work at MCH-SC- <b>Rajola</b>	5/31/2012	2.30	2.10	I.D.W.	3/31/2013	---	---
423		Ramtek	Proposed Repair and Renovation work at MCH-SC- <b>Khairi Bijewada</b>	5/31/2012	2.50	2.43	I.D.W.	3/31/2013	---	---
424		Ramtek	Proposed Repair and Renovation work at MCH-SC- <b>Umri</b>	5/31/2012	2.50	2.43	I.D.W.	3/31/2013	---	---
425		Kamptee	Proposed Repair and Renovation work at MCH-SC- <b>Juni Koradi</b>	5/31/2012	2.50	2.47	I.D.W.	3/31/2013	---	---
426		Saoner	Proposed Repair and Renovation work at MCH-SC- <b>Jatamkhora</b>	5/31/2012	2.50	2.43	I.D.W.	3/31/2013	---	---
427		Tumsar	Tumsar	Providing Repairs to Building, Borewell with pump & Construction of D.B.P., At SC <b>Hardoli</b> Ta. Tumsar Dist. Bhandara	7/7/2012	4.01	4.39	I.D.W.	12/15/2012	
428	Tumsar		Construction of D.B.P, Borewell pump Plumbing, Approach Road, Water Proofing At SC <b>Chulhad</b> Taluka Tumsar, Dist. Bhandara	7/16/2012	4.89	5.10	I.D.W.	12/30/2012		
429	Tumsar		Providing Repairs to Building, Electrification, & Construction of D.B.P. At SC <b>Mohadi (Khapa)</b> Ta. Tumsar Dist. Bhandara	7/7/2012	3.07	3.36	I.D.W.	1/26/2013		
430	Tumsar		Providing Borewell with Pump & Plumbing At Sub Centre <b>Bagheda</b> Ta. Tumsar Dist. Bhandara	7/7/2012	1.18	1.09	I.D.W.	9/7/2012		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
431	Bhandara	Mohadi	Repairs to Building Const. of D.B.P. Re-Electrification Pump Plumbing, Approach Road At SC <b>Dongargaon</b> Taluka Mohadi, Dist. Bhandara	16./07/2012	4.58	5.01	I.D.W.	12/25/2012		
432		Mohadi	Repair to Building with Pump Plumbing, Re-electrification to Sub Centre Building At <b>Andhalgaon</b> Taluka Mohadi Dist. Bhandara	8/1/2012	4.11	2.27	I.D.W.	4/10/2013		
433		Mohadi	Construction of D.B.P. Borewell Pump Plumbing, Re-Electrification At SC <b>Kanhalgaon</b> Taluka Mohadi, Dist. Bhandara	16./07/2012	4.45	6.37	I.D.W.	12/22/2012		
434		Bhandaraa	Providing Repairs to Building, Pump with Plumbing, Electrification & Construction of D.B.P. At Sub Center <b>Bela</b> Ta. & Dist. Bhandara	7/7/2012	3.58	3.82	I.D.W.	12/30/2012		
435		Bhandaraa	Providing Repairs to Building, Electrification, Borewell with pump & Construction of D.B.P. At SC <b>Wadgaon</b> Ta. & Dist. Bhandara	7/7/2012	3.34	3.64	I.D.W.	2/20/2013		
436		Bhandaraa	Providing Repairs to Building, Electrification, Borewell with pump & Construction of D.B.P. At SC <b>Dawdipar</b> Ta. & Dist. Bhandara	7/7/2012	4.15	4.54	I.D.W.	3/18/2013		
437		Bhandaraa	Providing Borewell with Pump & Plumbing At Sub Centre <b>Parsodi</b> Ta. & Dist. Bhandara	7/7/2012	1.24	1.24	I.D.W.	10/6/2012		
438		Bhandaraa	Construction of Compound Wall To Sub Centre Building At Dawdipar (Bz) Ta. & Dist. Bhandara	1/22/2013	5.15	5.40	I.D.W.	4/10/2013		
439		Pouni	Providing Repairs to Building & Construction to Compound Wall At SC <b>Betala</b> Ta. Pouni, Dist. Bhandara	7/7/2012	5.11	4.97	I.D.W.	3/31/2013		
440		Pouni	Providing Repairs to Building, Electrification, Borewell with pump & Construction of D.B.P. At SC <b>Khapari</b> Ta. Pouni Dist. Bhandara	7/7/2012	3.60	0.00	I.D.W.	--		
441		Pouni	Providing Repairs to Building, Borewell with pump At SC <b>Kanhalgaon</b> Ta. Pouni Dist. Bhandara	7/7/2012	3.21	3.09	I.D.W.	1/17/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
442		Pouni	Compound Wall to Sub Center <b>Betala</b> Ta. Pouni, Dist. Bhandara	1/22/2013	7.38	7.23	I.D.W.	Mar.14		
443		Lakhandur	Providing Borewell with Pump & Plumbing At Sub Centre <b>Khairipat</b> Ta. Lakhandur Dist. Bhandara	7/7/2012	1.23	0.00	I.D.W.	Complete		
444		Lakhani	Providing Repairs to Building, Borewell with pump & Construction of D.B.P., At SC <b>Kesalwada</b> Ta. Lakhani Dist. Bhandara	7/7/2012	3.36	3.86	I.D.W.	12/20/2012		
445		Sakoli	Providing Repairs to Building, Borewell with pump & Construction of D.B.P. At SC <b>Mahalgaon</b> Ta. Sakoli Dist. Bhandara	7/7/2012	3.24	3.56	I.D.W.	3/4/2013		
446		Sakoli	Providing Borewell with Pump & Plumbing At Sub Centre <b>Palasgaon</b> Ta. Sakoli Dist. Bhandara	7/7/2012	1.23	1.15	I.D.W.	12/20/2012		
447		Sakoli	Providing Repairs to Building, Construction of D.B.P. & Approach Road At Sub Centre <b>Pindkepar</b> Ta. Sakoli Dist. Bhandara	7/7/2012	4.00	3.86	I.D.W.	3/31/2013		
448		Sakoli	Providing Repairs to Building, Borewell with pump & Construction of D.B.P., Approach Road At SC <b>Kinhimokhe</b> Ta. Sakoli Dist. Bhandara	7/7/2012	3.37	3.48	I.D.W.	12/8/2012		
449		Sakoli	Estimate for Water Proofing Treatment to Slab & Re-Electrification to SC Building <b>Pindkepar</b> , Ta. Sakoli Dist. Bhandara	1/22/2013	1.34	1.47	I.D.W.	3/5/2013		
450		Sakoli	Compound Wall to Sub Center <b>Palasgaon</b> Ta. Sakoli, Dist. Bhandara	1/22/2013	5.77	5.30	I.D.W.	6/15/2013		
451		Arjuni/Mor	<b>Pimpalgaon</b>	9/12/2012	2.00	2.00	I.D.W.	10/18/2012		
452		Sad/Arjuni	<b>Futada</b>	9/12/2012	2.00	2.00	I.D.W.	10/18/2012		
453		Tirora	<b>Pindkepar</b>	9/12/2012	2.00	2.00	I.D.W.	10/16/2012		
454		Arjuni/Mor	<b>Navegaon</b>	9/12/2012	2.00	2.00	I.D.W.	10/18/2012		
455		Arjuni/Mor	<b>Mahagaon</b>	21/02/2013	3.50	3.49	I.D.W.	3/20/2013		
456		Deori	<b>Dhobisarad/ Sherpar</b>	21/02/2013	2.00	1.86	I.D.W.	3/29/2013		
457		Gondia	<b>Gangazari</b>	21/02/2013	5.00	4.85	I.D.W.	3/20/2013		
458		Deori	<b>Dhobisarad</b>	21/02/2013	5.00	5.00	I.D.W.	3/29/2013		
459		Arjuni/Mor	<b>Kholi</b>	21/02/2013	5.00	4.97	I.D.W.	3/30/2013		
460		Arjuni/Mor	<b>Mahurkuda</b>	21/02/2013	5.00	4.97	I.D.W.	3/29/2013		
461		Arjuni/Mor	<b>Dhabetekdi</b>	2/21/2013	7.00	6.65	I.D.W.	Mar.14		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
462	Gondia	Arjuni/Mor	Kunbitola	21/02/2013	5.00	4.97	I.D.W.		3/25/2013		
463		Arjuni/Mor	Pratappgad	21/02/2013	4.00	3.95	I.D.W.		3/30/2013		
464		Arjuni/Mor	Navegaon	21/02/2013	4.00	3.97	I.D.W.		3/30/2013		
465		Gondia	Dasgaon/Khu.	21/02/2013	5.00	4.83	I.D.W.		3/30/2013		
466		Arjuni/Mor	Bakti	21/02/2013	4.50	4.45	I.D.W.		3/30/2013		
467		Gondia	Birsola	21/02/2013	5.00	4.99	I.D.W.		3/30/2013		
468		Sad/Arjuni	Tidka	21/02/2013	5.00	4.97	I.D.W.		3/29/2013		
469		Gondia	Khatiya	21/02/2013	5.00	5.00	I.D.W.		3/30/2013		
470		Deori	Futana	21/02/2013	5.00	4.94	I.D.W.		3/29/2013		
471		Arjuni/Mor	Zasinagar	21/02/2013	5.00	4.94	I.D.W.		3/29/2013		
472		Tirora	Wadegaon	21/02/2013	5.00	4.90	I.D.W.		3/25/2013		
473		Arjuni/Mor	Mandokhal	21/02/2013	5.00	4.93	I.D.W.		3/22/2013		
474		Sad/Arjuni	Chilhati	21/02/2013	5.00	4.95	I.D.W.		3/29/2013		
475		Gondia	Ratnara	21/02/2013	5.00	4.81	I.D.W.		3/30/2013		
476		Chandrapur	Chandrapur	Yeshwantnagat	6/27/2012	5.00	3.13	I.D.W.		Mar-13	
477	Chandrapur		Nakoda	6/27/2012	5.00	4.19	I.D.W.		Jan 2013		
478	Chandrapur		Pandharkawada	6/27/2012	5.00	2.46	I.D.W.		Jan 2013		
479	Chandrapur		Pipari	6/27/2012	5.00	4.20	I.D.W.		Jan 2013		
480	Chandrapur		Morwa	6/27/2012	5.00	3.00	I.D.W.		Mar-13		
481	Mul		Kelzar	6/27/2012	5.00	2.50	I.D.W.		Mar-13		
482	Mul		Janala	6/27/2012	5.00	2.96	I.D.W.		Mar-13		
483	Mul		Rajgad	6/27/2012	5.00	3.20	I.D.W.		Jan 2013		
484	Mul		Chinchala	6/27/2012	5.00	2.40	I.D.W.		Mar-13		
485	Mul		Dongargaon	6/27/2012	5.00	3.18	I.D.W.		Mar-13		
486	Mul		Gadisurla	6/27/2012	5.00	3.10	I.D.W.		Oct-12		
487	Mul		Junasurla	6/27/2012	5.00	3.50	I.D.W.		Oct-12		
488	Pombhurna		Dewada (Kh)	6/27/2012	5.00	4.71	I.D.W.		Jan 2013		
489	Pombhurna		Dewada (Bh)	6/27/2012	5.00	4.02	I.D.W.		Mar-13		
490	Gondpipari		Nandhwardhan	6/27/2012	5.00	2.99	I.D.W.		Mar-13		
491	Saoli		Vhyad	6/27/2012	5.00	3.80	I.D.W.		Mar-13		
492	Saoli		Nimgaon	6/27/2012	5.00	0.00	I.D.W.		Mar-13		
493	Sindewahi		Saradpar	6/27/2012	5.00	3.52	I.D.W.		Mar-13		
494	Sindewahi		Petgaon	6/27/2012	5.00	3.60	I.D.W.		Mar-13		
495	Bramhapuri		Maldongari	6/27/2012	5.00	4.50	I.D.W.		Feb-13		
496	Gadchiroli		Sirocha	Aarda	3/18/2013	3.00	2.19	I.D.W.		4/30/2013	
497			Etapalli	Hedari	3/18/2013	3.00	1.99	I.D.W.		4/30/2013	
498			Dhanora	Godalwahi	3/18/2013	3.00	2.98	I.D.W.		Mar.14	
499			Mulchera	Nagulwahi	3/18/2013	3.00	3.00	I.D.W.		3/31/2013	
500			Mulchera	Kothari	3/18/2013	3.00	2.25	I.D.W.		3/31/2013	
501		Etapalli	Pursalgondi	3/18/2013	3.00	1.99	I.D.W.		Mar.14		
502		Gadchiroli	Chandala	3/18/2013	3.00	4.82	I.D.W.		Mar.14		
503		Bhamragad	Kiyar	3/18/2013	3.00	2.31	I.D.W.		Mar.14		
504		Aheri	Indaram	3/18/2013	3.00	3.00	I.D.W.		Mar.14		
505		Aheri	Sudagudam	3/18/2013	3.00	0.00	I.D.W.		5/30/2013		
506		Aheri	Medapalli	3/18/2013	3.00	2.31	I.D.W.		3/31/2013		
507		Dhanora	Dudhmala	3/18/2013	3.00	2.22	I.D.W.		Mar.14		
508		Gadchiroli	Maushikhamb	3/18/2013	5.50	4.18	I.D.W.		Mar.14		
509		Aheri	Chalawada	3/18/2013	5.00	4.69	I.D.W.				



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
510	Wardha	Wardha	Additional labour room at sub centre Mandwa	7/4/2012	5.00	5.00	I.D.W.	1/24/2012		
511		Seloo	Additional labour room at sub centre Jungarh	7/4/2012	5.00	5.00	I.D.W.	11/23/2012		
512		Deoli	Additional labour room at sub centre Bopapur	7/4/2012	5.00	5.00	I.D.W.	11/25/2012		
513		Arvi	Additional labour room at sub centre Wardhamaneri	7/4/2012	5.00	5.00	I.D.W.	11/27/2012		
514		Aashti	Additional labour room at sub centre Peth	7/4/2012	5.00	5.00	I.D.W.	11/20/2012		
515		Karanja	Additional labour room at sub centre kajali	7/4/2012	5.00	5.00	I.D.W.	11/20/2012		
516		Hinganghat	Additional labour room at sub centre Shirud	7/4/2012	5.00	5.00	I.D.W.	11/20/2012		
517		Samudrapur	Additional labour room at sub centre Jaam	7/4/2012	5.00	5.00	I.D.W.	11/24/2012		
			<b>Total</b>		<b>1695.10</b>	<b>672.68</b>				
<b>PHCs/Additional PHCs</b>										
Sr No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Dahanu	Repairs & Upgradation of PHC Ashagad	27.06.2012	13.53	13.50	I.D.W.	26.03.2013		
2		Bhiwandi	Repairs & Upgradation of PHC Padgha	27.06.2012	16.51	16.46	I.D.W.	31.03.2013		
3		Vasai	Repairs & Upgradation of PHC Parol	27.06.2012	13.37	13.35	I.D.W.	28.03.2013		
4		Shahapur	Repairs & Upgradation of PHC Aghai	03.01.2013	5.89	5.60	I.D.W.	31.03.2013		
5		Jawhar	Repairs & Upgradation of PHC Sakur	03.01.2013	7.81	7.76	I.D.W.	18.06.2013		
6		Palghar	Repairs & Upgradation of PHC Safala	27.06.2012	10.98	10.94	I.D.W.	26.03.2013		
7		Shahapur	Repairs & Upgradation of PHC Kasara	03.10.2012	6.88	6.87	I.D.W.	28.03.2013		
8		Mokhada	Repairs & Upgradation of PHC Washala	27.06.2012	11.74	9.86	I.D.W.	20.06.2013		
9	Alibag	Alibag	Repairs to roofing, flooring at staff Qtrs PHC Chikhali, Tal. Alibag	13/08/2012	6.89	2.47	I.D.W.	27/09/2012		
10		Alibag	Repairs to roofing, colouring at staff Qtrs. PHC Poynad, Tal. Alibag	13/08/2012	14.67	14.65	I.D.W.	26/06/2013		
11		Alibag	Repairs to roofing at staff Qtrs. PHC Dhokawde, Tal. Alibag	13/08/2012	5.15	5.11	I.D.W.	16/10/2012		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
12	Raigad	Pen	Repairs to plumbing & sanitary works roofing, tiling, colouring to main bldg. & staff Qtrs. At PHC Gadab, Tal. Pen	13/08/2012	5.47	5.46	I.D.W.	13/09/2012		
13		Murud	Repairs to roofing & colouring to staff and M.O. Qtrs. & main bldg. at Agardanda, Tal. Murud	13/08/2012	10.19	9.65	I.D.W.	4/2/2013		
14		Panvel	Repairs to roofing & tiling to staff Qtr and M.O. Bldg. at PHC Apta, Tal. Panvel	13/08/2012	5.86	5.85	I.D.W.	3/10/2012		
15		Sudhagad	Repairs to PHC Pali Tal. Sudhagad	13/08/2012	7.95	7.56	I.D.W.	28/12/2012		
16	Sindudurg	Dodamarg	Repairs to PHC Bhedshi, Tal. Dodamarg	7/30/2012	3.96	4.43	I.D.W.	1/29/2013		
17					1.60	1.65	I.D.W.	1/29/2013		
18		Kankwali	Repairs to PHC Kharepatan, Tal. Kankwali	7/30/2012	9.72	11.99	I.D.W.	1/30/2013		
19					1.65	1.61	I.D.W.	1/30/2013		
20		Vaibhavwadi	Repairs to PHCUmbarde, Tal. Vaibhavwadi	7/30/2012	6.35	7.61	I.D.W.	1/29/2013		
21					1.64	1.72	I.D.W.	1/18/2013		
22		Deogad	Repairs to PHC Padel, Tal. Devgad	7/30/2012	6.38	5.82	I.D.W.	1/29/2013		
23					1.61	1.49	I.D.W.	1/24/2013		
24		Deogad	Repairs to PHC Mond, Tal. Devgad	7/30/2012	5.61	4.34	I.D.W.	1/28/2013		
25					1.61	1.54	I.D.W.	1/22/2013		
26		Malwan	Repairs to PHC Achara, Tal. Malwan	7/30/2012	7.91	9.32	I.D.W.	1/20/2013		
27					1.58	1.56	I.D.W.	1/29/2013		
28		Sawantwadi	Repairs to PHC Malewad, Tal. Sawantwadi	7/30/2012	9.55	14.01	I.D.W.	1/26/2013		
29					1.62	1.70	I.D.W.	1/15/2013		
30		Malwan	Repairs to PHC Hivale, Tal. Malwan	7/30/2012	2.84	3.17	I.D.W.	1/16/2013		
31					1.64	1.45	I.D.W.	1/31/2013		
32		Kankwali	Repairs to PHC Kasarde, Tal. Kankwali	7/30/2012	7.62	8.75	I.D.W.	1/15/2013		
33					1.62	1.64	I.D.W.	1/17/2013		
34		Kankwali	Repairs to PHC Phonda, Tal. Kankwali	9/21/2012	9.91	12.47	I.D.W.	1/26/2013		
35					1.60	1.68	I.D.W.	1/17/2013		
36	Malwan	Repairs to PHC Chowke, Tal. Malwan	9/24/2012	4.67	9.41	I.D.W.	1/22/2013			
37	Kudal	Repairs to PHC Pandur, Tal. Kudal	9/24/2012	3.27	7.51	I.D.W.	1/30/2013			
38				1.90	2.95	I.D.W.	1/8/2013			
39				1.61	1.64	I.D.W.	1/22/2013			
40	Sawantwadi	Repairs to PHC Banda, Tal. Sawantwadi	9/21/2012	1.18	3.31	I.D.W.	1/30/2013			
41				1.55	1.62	I.D.W.	1/22/2013			
42	Ratnagiri	Lanja	Construction of repair PHC at Wadlimbu, Tal: Lanja	07.07.2012	10.00	9.96	I.D.W.	Feb.2013		
43		Chiplun	Construction of repair PHC at Vahal, Tal: Chiplun	31.07.2012	13.00	10.58	I.D.W.	Feb.2013		
44		Khed	Construction of repair PHC at Shiv (B.), Tal: Khed	07.07.2012	6.00	5.98	I.D.W.	Feb.2013		
45		Dapoli	Construction of repair PHC at Kelashi, Tal: Dapoli	07.07.2012	8.00	8.18	I.D.W.	Feb.2013		
46		Ratnagiri	Construction of repair PHC at Malgund, Tal: Ratnagiri	31.07.2012	13.50	13.08	I.D.W.	Feb.2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
47		Rajapur	Construction of repair PHC at Solgaon, Tal: Rajapur	31.07.2012	15.00	14.98	I.D.W.	Feb.2013		
48		Haveli	Special repairs at PHC Loni Kalbhor, Tal. Haveli	1.06.2012	5.00	4.96	I.D.W.	25.03.2013		
49		Haveli	Repairs to PHC Sangarun, Tal. Haveli	20.06.2012	5.00	4.56	I.D.W.	20.03.2013		
50		Maval	Qtr. Repairs at PHC Karla, Tal. Maval	20.06.2012	5.00	4.95	I.D.W.	30.03.2013		
51		Purandar	Reelectrical work at PHC Valha Tal-Purandar	06.02.2013	2.22	2.14	I.D.W.	30.03.2013		
52		Purandar	Reelectrical work at PHC Malshiras Tal-Purandar	06.02.2013	1.52	1.48	I.D.W.	30.03.2013		
53		Purandar	Reelectrical work at PHC Parinche Tal-Purandar	03.02.2013	1.72	1.67	I.D.W.	30.03.2013		
54		Ambegaon	Water Supply work PHC Nirgudsar Tal-Ambegaon	05.02.2013	2.89	2.69	I.D.W.	30.03.2013		
55		Haveli	Plinth Protection at Pune Zilla Parishad Pune	06.02.2013	4.20	3.90	I.D.W.	30.03.2013		
56		Haveli	Repair work at Pune Zilla Parishad Koregaon Park	06.02.2013	7.37	5.92	I.D.W.	30.03.2013		
57		Haveli	Re-electrical work at PHC MO Qtr Sangarun Tal-Haveli	03.02.2013	0.50	0.49	I.D.W.	30.03.2013		
58		Ambegaon	Repair work at PHC MO Qtr Peth Tal-Ambegaon	07.02.2013	3.51	3.51	I.D.W.	30.03.2013		
59		Mulshi	Electrical work at PHC Man Tal-Mulshi	06.02.2013	2.00	1.99	I.D.W.	30.03.2013		
60		Junnar	Electrical work of Staff Qtr at PHC Peth Tal-Junnar	05.02.2013	0.50	0.49	I.D.W.	30.03.2013		
61		Maval	Electrical work at PHC Khadkala Tal-Maval	08.02.2013	2.00	1.99	I.D.W.	30.03.2013		
62		Baramati	Repair work at PHC Dorlewadi Tal-Baramati	07.02.2013	8.57	8.50	I.D.W.	30.03.2013		
63		Baramati	Repair work of MO Qtr at PHC Dorlewadi Tal-Baramati	07.02.2013	3.08	2.85	I.D.W.	30.03.2013		
64		Baramati	Water supply pipeline of Building at PHC Moragaon Tal-Baramati	05.02.2013	0.17	0.16	I.D.W.	30.03.2013		
65		Daund	Water supply pipeline at PHC Nangaon Tal-Daund	05.02.2013	0.30	0.29	I.D.W.	30.03.2013		
66		Indapur	Water supply pipeline at PHC Lasurne Tal-Indapur	05.02.2013	0.33	0.32	I.D.W.	30.03.2013		
67		Indapur	Water supply pipeline at PHC Kalas Tal-Indapur	05.02.2013	0.46	0.46	I.D.W.	30.03.2013		
68		Ambegaon	Electrical work of MO Qtr at PHC Nirgudsar Tal-Ambegaon	05.02.2013	0.50	0.49	I.D.W.	30.03.2013		
69		Junnar	Electrical work of MO Qtr at PHC Peth Tal-Junnar	05.02.2013	0.50	0.49	I.D.W.	30.03.2013		
70		Ambegaon	Electrical work at PHC Nirgudsar Tal-Ambegaon	05.02.2013	1.99	1.97	I.D.W.	30.03.2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
71	Pune	Khed	Water supply work at PHC Dehane Tal-Khed	05.02.2013	2.95	2.68	I.D.W.	30.03.2013		
72		Khed	Water supply work at PHC Pait Tal-Khed	05.02.2013	4.74	4.73	I.D.W.	30.03.2013		
73		Khed	Water supply work at PHC Kadus Tal-Khed	05.02.2013	3.02	3.01	I.D.W.	30.03.2013		
74		Ambegaon	Repair work at PHC Peth Tal-Ambegaon	05.02.2013	4.09	4.08	I.D.W.	30.03.2013		
75		Baramati	Panadare Tal-Baramati (Borewell & Electric Pump)	05.02.2013	0.93	0.93	I.D.W.	30.03.2013		
76		Haveli	Lonibhapkar Tal-Haveli (Borewell & Electric Pump)	05.02.2013	0.93	0.93	I.D.W.	30.03.2013		
77		Baramati	Dorlewadi Tal-Baramati Electric Pump	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		
78		Indapur	Bhigwan Tal-Indapur (Borewell & Electric Pump)	05.02.2013	0.93	0.93	I.D.W.	30.03.2013		
79		Indapur	Palasdev Tal-Indapur (Borewell & Electric Pump)	05.02.2013	0.93	0.93	I.D.W.	30.03.2013		
80		Indapur	Bavada Tal-Indapur (Borewell & Electric Pump)	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		
81		Maval	RH Wadgaon Maval Tal-Maval (Borewell & Electric Pump)	05.02.2013	0.60	0.60	I.D.W.	30.03.2013		
82		Maval	Takawe Tal-Maval (Borewell & Electric Pump)	05.02.2013	0.60	0.60	I.D.W.	30.03.2013		
83		Haveli	Perane Tal-Haveli (Borewell & Electric Pump)	05.02.2013	0.00	0.00	I.D.W.	30.03.2013		
84		Haveli	Khanapur Tal-Haveli (Electric Pump)	05.02.2013	0.60	0.60	I.D.W.	30.03.2013		
85		Haveli	Khadakwasala Tal-Haveli (Electric Pump)	05.02.2013	0.60	0.60	I.D.W.	30.03.2013		
86		Mulshi	Mutha Tal-Mulshi Water supply	05.02.2013	0.60	0.60	I.D.W.	30.03.2013		
87		Purandar	Parinche Tal-Purandar Qtr(Borewell & Electric Pump)	05.02.2013	0.60	0.60	I.D.W.	30.03.2013		
88		Purandar	Belsar Tal-Purandar (2 Borewell electric pump)	05.02.2013	0.60	0.60	I.D.W.	30.03.2013		
89		Khed	Shelpimplegaon Tal-Khed Electric Pump	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		
90		Khed	Wafgaon Tal-Khed (Borewell electric pump)	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		
91		Khed	Water supply work at PHC Pait Tal-Khed	05.02.2013	4.74	4.73	I.D.W.	30.03.2013		
92		Junnar	Ingalun Tal-Junnar (Electric motor, pipeline)	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		
93		Shirur	Kawate Tal-Shirur (Borewell, Electric pump)	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		
94		Shirur	Talegaon Dhamdere Tal-Shirur (Borewell and electric motor)	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		
95		Baramati	RH Supe Tal-Baramati (borewell electric motor)	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
96		Khed	RH Khed Tal-Khed (borewell electric motor)	05.02.2013	0.70	0.70	I.D.W.	30.03.2013		
97		Purandar	RH Saswad Tal-Purandar (borewell electric motor)	05.02.2013	0.82	0.82	I.D.W.	30.03.2013		
98		Purandar	RH Jejuri Tal-Purandar (borewell electric motor)	05.02.2013	0.83	0.83	I.D.W.	30.03.2013		
99		Baramati	RH Rui Tal-Baramati (borewell electric motor)	05.02.2013	0.93	0.93	I.D.W.	30.03.2013		
100		Haveli	Electrical work of Operation Theotor at PHC Wagholi Tal-Haveli	03.02.2013	1.18	1.19	I.D.W.	30.03.2013		
101	Satara	Koregaon	Repairs of Windows, Attach Toilet Block to Delivery room, Drainage line at Rahimatpur PHC Tal. Koregaon Dist. Satara.	8/1/2012	3.80	3.65	I.D.W.	2/4/2013		
102		Karad	Repairs of Class II Quarter & Providing Paving Blocks at Umbraj Tal. Karad Dist. Satara.	8/1/2012	4.05	3.97	I.D.W.	12/26/2012		
103		Karad	Repairs of Slab Leakage, Construction of Store Room & Class II Repairing at PHC Masur Tal Karad.	8/1/2012	5.61	5.50	I.D.W.	3/22/2013		
104		Satara	Repairs of Slab Leakage at PHC Limb Tal-Satara Dis-Satara	01/08/2012 Extra 16/03/2013	6.43	6.33	I.D.W.	3/23/2013		
105		Satara	Repairs of Flooring, Doors, Windows, Toilet Block, Painting at PHC Limb Class II, III, IV Quarters Tal-Satara Dis-Satara.	8/1/2012	8.97	8.79	I.D.W.	3/24/2013		
106		Man	Repair of G.I.Sheet Roof for Old Building at PHC Mhaswad Tal.Man Dist.Satara	01/08/2012 Extra 16/03/2013	5.09	4.96	I.D.W.	2/15/2013		
107		Karad	Repair of(door,window,painting,dranage line,slab leakage, flooring) of Class II, III & iv quarters at PHC Rethare BK.Tal.Karad Dist.Satara.	8/1/2012	5.12	5.02	I.D.W.	2/16/2013		
108		Man	Repairs of Flooring, Windows, G.I.Sheet Roof & Painting of Class III, IV PHC Building at PHC Mhaswad Tal. Man Dist. Satara.	2/21/2013	4.94	4.82	I.D.W.	3/29/2013		
109		Karad	Repairing of Flooring, Dado tiles (W/C, Bath, Genral ward male & female) & Plinth protection work at PHC Rethare BK. Tal. Karad Dist. Satara.	2/18/2013	1.90	1.86	I.D.W.	3/31/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
110	Solapur	S.Solapur	S.R. To PHC Mainbuilding Hotgi, Tal. S. Solapur	13.07.2012	9.30	8.06	I.D.W.	20.03.2013		
111		Malshiras	S.R. To PHC Quarter Bargaon, Tal. Malshiras	13.07.2012	10.80	10.01	I.D.W.	16.03.2013		
112		S.Solapur	S.R. To PHC Quarter Hotgi, Tal. S. Solapur	12.10.2012	9.07	8.01	I.D.W.	23.03.2013		
113		Mohol	S.R. To PHC Mainbuilding Patkul, Tal. Mohol	13.07.2012	6.81	5.93	I.D.W.	21.03.2013		
114		Karmala	S.R. To PHC Quarter Sade, Tal. Karmala	13.07.2012	7.44	7.44	I.D.W.	25.03.2013		
115		N.Solapur	S.R. To PHC Mainbuilding Mardi, Tal. N. Solapur	13.07.2012	7.10	7.10	I.D.W.	26.12.2012		
116		Sangola	S.R. To PHC Mainbuilding Mahud, Tal. Sangola	13.07.2012	5.88	5.50	I.D.W.	18.02.2013		
117		Pandharpur	S.R. To PHC Quarter Bhalawani, Tal. Pandharpur	13.07.2012	8.76	8.11	I.D.W.	16.03.2013		
118		N.Solapur	S.R. To PHC Quarter Mardi, Tal. N. Solapur	13.07.2012	4.81	4.81	I.D.W.	23.01.2013		
119		Mohol	S.R. To PHC Quarter Kamati, Tal. Mohol	13.07.2012	11.39	9.70	I.D.W.	22.03.2013		
120		Pandharpur	S.R. To Staff Qtr. PHC Paluj, Tal. Pandharpur	13.07.2012	9.67	8.42	I.D.W.	19.03.2013		
121		Sangli	Walwa	Upgradation of PHC Walwa, Tal. Walwa	10.07.2012	8.75	8.32	I.D.W.	31/01/2013	
122	Upgradation of PHC Yedemachindra, Tal. Walwa			10.07.2012	9.71	9.74	I.D.W.	Mar.14		
123	Shirala		Upgradation of PHC Mandoor, Tal. Shirala	10.07.2012	9.26	8.31	I.D.W.	Mar.14		
124	Atpadi		Upgradation of PHC Kharsundi, Tal. Atpadi	10.07.2012	5.77	5.41	I.D.W.	31/01/2013		
125			Upgradation of PHC Kargani, Tal. Atpadi	10.07.2012	5.05	4.96	I.D.W.	31/01/2013		
126	Jath		Upgradation of PHC Ko Bobalad, Tal. Jath	10.07.2012	5.39	5.15	I.D.W.	31/01/2013		
127	K.Mahankal		Upgradation of PHC Agalgaon, Tal. K. Mahankal	10.07.2012	5.05	4.95	I.D.W.	31/01/2013		
128	Tasgaon		Upgradation of PHC Manjarde, Tal. Tasgaon	10.07.2012	5.77	5.74	I.D.W.	Mar.14		
129	Bhudargad	Bhudargad	Special repair works to HV & ANM twin quarters at PHC Madilage tal. Bhudargad	3/25/2013	3.81	4.18	I.D.W.	30-3-2013		
130			Special repair works to SI & Farmasist twin quarters at PHC Minche tal. Bhudargad	3/16/2013	4.43	4.38	I.D.W.	28-3-2013		
131			Special repair works to SI & Farmasist quarters at PHC Tarale tal. Radhanagari	1/9/2013	4.92	4.52	I.D.W.	13-3-2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
132	Kolhapur	Radhanagari	Special repair works to ANM and LHV quarters at PHC Tarale tal Radhanagari	12/31/2012	4.93	4.93	I.D.W.	13-3-2013			
133			Special repair works to drainage line,plumbing,sanitary and slab leakage at PHC dhamod tal.Radhanagari	12/31/2012	4.17	4.17	I.D.W.	13-3-2013			
134			Special repair works to SI,Farmasist and NM,LHV quarters at PHC Sarvade tal.Radhanagari	1/9/2013	4.64	5.09	I.D.W.	Mar.14			
135			Special repair works to medical officer quarters roof work at PHC Sarvade tal.Radhanagari	12/31/2012	1.76	1.76	I.D.W.	13-3-2013			
136		Gadhinglaj	Special repair works to SI and Farmasist twin quarter at PHC Mahagaon tal.Gadhinglaj	1/9/2013	4.60	4.57	I.D.W.	18-3-2013			
137			Special repair works to HV and ANM twin quarters at PHC Mahagaon tal.Gadhinglaj	3/16/2013	4.49	4.36	I.D.W.	28-3-2013			
138			Special repair works to SI & Pharmacist twin quarters at PHC Nool tal.Gadhinglaj	3/16/2013	4.62	4.70	I.D.W.	31-3-2013			
139			Special repair works to HV and ANM twin quarters at PHC Harlkarni tal.Gadhinglaj	3/16/2013	4.73	4.73	I.D.W.	28-3-2013			
140		Hatkangale	Construction of SI & Pharamacist Quarter at PHC pattan Kodoli tal-hathkanangle	3/22/2013	12.87	12.71	I.D.W.	Mar.14			
141		panala	special repair works to ANM ,LHV and SI, Pharmacist at PHC Padal	3/26/2013	8.43	8.41	I.D.W.	30-3-2013			
142		Shirol	Construciton of ANM, LHV, and MO Quarters PHC danoli Tal- shirol	3/22/2013	12.94	12.96	I.D.W.	Mar.14			
143		Ajara	Construciton of Bio medical waste tank at PHC Maligre Tal Ajara		1.33	1.43	I.D.W.	7/3/2013			
144		Nashik	Sinnar	Dapur	17/09/2012	6.50	6.15	I.D.W.	Mar-13		
145			Baglan	Jaykheda	31/05/2012	6.69	6.64	I.D.W.	Feb-13		
146	Baglan		Nirpur	31/05/2012	6.74	6.33	I.D.W.	Mar-13			
147	Deola		Meshi	31/05/2012	6.94	6.80	I.D.W.	Feb-13			
148	Igatpuri		Wadi Varhe	17/09/2012	6.94	6.89	I.D.W.	Mar-13			
149	Kalwan		Tiral	31/05/2012	7.22	6.30	I.D.W.	Mar-13			
150	Kalwan		Mokbhangi	31/05/2012	9.78	9.09	I.D.W.	Mar-13			
151	Surgana		Pangrane	31/05/2012	9.09	8.84	I.D.W.	Mar-13			
152		Rahata	Repairs to Phc at Kohlar Tal.Rahata	31.05.12	4.15	4.15	I.D.W.	27.12.12			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
153	Ahmednagar	Rahata	Repairs to Phc Staff Quarter at Kohlar Tal.Rahata	31.05.12	4.98	4.98	I.D.W.	30.03.13		
154		Parner	Repairs to Phc at Nihoj Tal.Parner	31.05.12	5.00	5.00	I.D.W.	28.12.12		
155		Parner	Repairs to Phc Staff Quarter at Nighoj Tal.Parner	31.05.12	5.00	4.66	I.D.W.	20.05.12		
156		Newasa	Repairs to Phc at Chanda Tal.Newasa	31.05.12	4.99	4.17	I.D.W.	30.03.13		
157	Dhule	Dhule	Nagaon,	10/9/2012	14.33	8.86	I.D.W.	Mar.14		
158		Dhule	Boris,	27/8/2012	4.97	4.45	I.D.W.	20/2/2013		
159		Dhule	Mukti	10/9/2012	4.24	3.63	I.D.W.	15/2/2013		
160		Dhule	Shirud	27/8/2012	11.19	10.08	I.D.W.	Mar.14		
161		Dhule	Ner	10/9/2012	4.98	4.79	I.D.W.	6/2/2013		
162		Sakri	Chadawel K.	27/8/2012	11.50	11.05	I.D.W.	Mar.14		
163		Sakri	Rohod	27/8/2012	4.98	3.82	I.D.W.	15/6/2013		
164		Sakri	Sukapur	27/8/2012	8.05	7.42	I.D.W.	Mar.14		
165		Shindkheda	Chimthana	27/8/2012	4.89	4.87	I.D.W.	30/3/2013		
166		Shindkheda	Nardana	10/9/2012	8.40	7.85	I.D.W.	30/3/2013		
167		Shirpur	Holnante	12/9/2012	7.18	7.04	I.D.W.	15/3/2013		
168		Shirpur	Vakwad	10/9/2012	4.98	4.89	I.D.W.	28/3/2013		
169	Jalgaon	Bodwad	Yevati PHC Tal. Bodwad Main Building & Servent Qtr. Repair	10/31/2012	9.81	8.09	I.D.W.	3/25/2013		
170		Chopda	Gorgawale Tal. Chopda Main Building Repaire	8/28/2012	4.45	4.45	I.D.W.	11/23/2012		
171		Jamner	Betawad Tal. Jamner PHC main building & Qtr Repaire	10/31/2012	7.99	6.77	I.D.W.	3/25/2013		
172		Chalisgaon	Patonda Tal. Chalisgaon Main building & Qtr. Repaire	9/3/2012	7.51	6.69	I.D.W.	3/26/2013		
173		Dharangaon	Chandser Tal. Dharangaon Main Building & Qtr Repaire	10/31/2012	10.01	9.29	I.D.W.	3/28/2013		
174		Yawal	Kingaon PHC Servant Qtrs.	10/31/2012	6.99	6.28	I.D.W.	3/12/2013		
175		M.Nagar	Repairs & renovation to main building at PHC Ruikheda Ta. Muktainagar	3/2/2013	4.90	4.89	I.D.W.	3/30/2013		
176		Raver	Repairs to main building (Internal Electrification ) at PHC Lahora Ta. Raver	3/2/2013	1.70	1.70	I.D.W.	3/26/2013		



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
177	Nandurbar	Akkalkuwa	Repairs (Water Proofing ) Kathi	28/2/2013	2.20	0.00	I.D.W.			
178		Taloda	Additional Ward Bored	9/8/2012	5.62	1.92	I.D.W.			
179		Shahada	Additional Ward Kusumwada	30/8/2012	6.69	3.45	I.D.W.	Mar.14		
180		Shahada	Repairs To twin Staff Quarter @ Padalda	9/8/2012	3.65	3.64	I.D.W.	29/1/2013		
181	Aurangabad	Kannad	Repair of Main Bldg. at PHC Chincholi	9/4/2012	12.24	10.63	I.D.W.	Mar-13		
182		Vaijapur	Repair of Main Bldg. at PHC Manoor	9/4/2012	11.93	10.62	I.D.W.	Mar-13		
183		Khultabad	Repair of Main Bldg. at PHC Gadana	9/4/2012	9.07	8.06	I.D.W.	Mar-13		
184		Paithan	Repair of Main Bldg. at PHC Balanagar	9/4/2012	10.63	8.93	I.D.W.	Mar-13		
185		Paithan	Repair of Compound Wall, P.M.Room, & Approach road at PHC Adul	9/4/2012	14.74	12.95	I.D.W.	Mar-13		
186		Soyegaon	Repair of Main Bldg. at PHC Jarandi	9/4/2012	10.78	9.59	I.D.W.	Mar-13		
187		Vaijapur	Repair of Main Bldg. at PHC Shivur	9/4/2012	13.60	12.50	I.D.W.	Mar-13		
188		Kannad	Repair of Pharmasist Quarter at PHC Chincholi	9/4/2012	1.99	7.98	I.D.W.	Mar-13		
189		Kannad	Repair of H.A. Quarter at PHC Chincholi	9/4/2012	1.99		I.D.W.	Mar-13		
190		Kannad	Repair of L.H.V. Quarter at PHC Chincholi	9/4/2012	1.99		I.D.W.	Mar-13		
191		Kannad	Repair of A.N.M. Quarter at PHC Chincholi	9/4/2012	1.99		I.D.W.	Mar-13		
192		Kannad	Repair of M.O. Quarter at PHC Chincholi	9/4/2012	1.99	5.99	I.D.W.	Mar-13		
193		Kannad	Repair Of Driver Quarter at PHC Chincholi	9/4/2012	1.99		I.D.W.	Mar-13		
194		Kannad	Repair of Drainage work of staff Quarter at PHC Chincholi	9/4/2012	1.99		I.D.W.	Mar-13		
195		Paithan	Repair of Pharmasist Quarter at PHC Vihamandwa	9/4/2012	1.73		6.90	I.D.W.	Mar-13	
196		Paithan	Repair of H.A. Quarter at PHC Vihamandwa	9/4/2012	1.72	I.D.W.		Mar-13		
197		Paithan	Repair of L.H.V. Quarter at PHC Vihamandwa	9/4/2012	1.72	I.D.W.		Mar-13		
198		Paithan	Repair of A.N.M. Quarter at PHC Vihamandwa	9/4/2012	1.71	I.D.W.		Mar-13		
199		Paithan	Repair of M.O. Quarter at PHC Vihamandwa	9/4/2012	1.98	5.19	I.D.W.	Mar-13		
200		Paithan	Repair Of Driver Quarter at PHC Vihamandwa	9/4/2012	1.92		I.D.W.	Mar-13		
201	Paithan	Repair of Drainage work of staff Quarter at PHC Vihamandwa	9/4/2012	1.27	I.D.W.		Mar-13			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
202	Paithan	Paithan	Repair of M.O. Quarter at PHC Balanagar	9/4/2012	1.99	5.51	I.D.W.	Mar-13		
203		Paithan	Repair of Pharmsist Quarter at PHC Balanagar	9/4/2012	1.75		I.D.W.	Mar-13		
204		Paithan	Repair of H.A. Quarter at PHC Balanagar	9/4/2012	1.75		I.D.W.	Mar-13		
205		Paithan	Repair of L.H.V. Quarter at PHC Balanagar	9/4/2012	1.75	6.95	I.D.W.	Mar-13		
206		Paithan	Repair of A.N.M. Quarter at PHC Balanagar	9/4/2012	1.75		I.D.W.	Mar-13		
207		Paithan	Repair Of Driver Quarter at PHC Balanagar	9/4/2012	1.95		I.D.W.	Mar-13		
208		Paithan	Repair of Drainage work of staff Quarter at PHC Balanagar	9/4/2012	1.48		I.D.W.	Mar-13		
209		Paithan	Repairs to Compound wall at PHC Vihamandwa	9/4/2012	3.86	3.85	I.D.W.	Mar-13		
210		Aurangabad	Repairs to compound wall at PHC Kachner	9/4/2012	8.43	8.42	I.D.W.	Mar-13		
211		Paithan	Eletrification work PHC Adul	9/4/2012	0.96	0.95	I.D.W.	Mar-13		
212		Kannad	s of Main Bldg.& Internal Road at V	9/4/2012	14.59	14.59	I.D.W.	Nov-12		
213		Sillod	pairs of Staff Quarters at Phc Andr	9/4/2012	13.44	13.44	I.D.W.	Nov-12		
214		Beed	Ashti	New Const. Of Compound Wall & Bore Primary Health Centre at. Takalsing Tq. Ashti Dist. Beed	16/08/12	24.00	23.74	I.D.W.	Feb. 14	
215	Beed		New Const. Of Compound Wall & Bore Primary Health Centre at. Yellamghat Tq. Dist. Beed	16/08/12	7.00	6.80	I.D.W.	Feb. 14		
216	Osmanabad	Osmanabad	Jagji	16.07.2012	14.99	13.96	I.D.W.	Mar.13		
217		Osmanabad	Kond	16.07.2012	14.00	14.09	I.D.W.	Mar.13		
218		Tuljapur	Sawargaon	16.07.2012	14.50	13.93	I.D.W.	Mar.13		
219		Kallam	leetkur	16.07.2012	9.50	8.48	I.D.W.	Feb.13		
220		Bhoom	Walwad	16.07.2012	8.96	8.43	I.D.W.	Mar.13		
221		Bhoom	leet	16.07.2012	9.78	9.04	I.D.W.	Feb.13		
222	Ausa	Ausa	Renovation to PHC Bhada, Tal. Ausa.	Dt.08.06.2012 Amount Rs.5.00	4.68	4.88	I.D.W.	15.03.13		
223		Ausa	Renovation to PHC Ujani, Tal. Ausa.	Dt.08.06.2012 Amount Rs.17.00	16.31	15.80	I.D.W.	28.02.13		
224		Ausa	Renovation to PHC PHC Belkund, Tal. Ausa.	Dt.08.06.2012 Amount Rs.3.00	2.76	2.94	I.D.W.	27.02.13		
225		Renapur	Renovation to PHC Pangaon, Tal. Renapur.	Dt.08.06.2012 Amount Rs.8.00	7.45	7.38	I.D.W.	15.03.13		
226		Renapur	Renovation to PHC Poharegaon, Tal. Renapur.	Dt.08.06.2012 Amount Rs.3.20	3.10	2.56	I.D.W.	14.03.13		
227		Renapur	Renovation to PHC Khrola, Tal. Renapur.	Dt.08.06.2012 Amount Rs.3.00	2.77	2.23	I.D.W.	15.03.13		
228		Ahamedpur	Renovation to PHC Andhori, Tal. Ahamadpur.	Dt.08.06.2012 Amount Rs.8.00	7.37	7.36	I.D.W.	15.03.13		
229		Latur	Renovation to PHC Chincholi, Tal. Latur.	Dt.08.06.2012 Amount Rs.5.00	4.72	4.60	I.D.W.	31.12.12		
230		Latur	Renovation to PHC Gangapur, Tal. Latur.	Dt.08.06.2012 Amount Rs.16.40	14.81	14.50	I.D.W.	31.12.12		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
231	Latur	Nilanga	Renovation to PHC Anbulga Bu., Tal. Nilanga.	Dt.08.06.2012 Amount Rs.13.00	12.25	12.59	I.D.W.	24.02.13		
232		Nilanga	Renovation to PHC Aurad Shajani, Tal. Nilanga.	Dt.08.06.2012 Amount Rs.10.00	9.62	9.79	I.D.W.	24.02.13		
233		Shirur Anantpal	Renovation to PHC Sakol, Tal. Shirur Anantpal.	Dt.08.06.2012 Amount Rs.7.40	6.36	6.10	I.D.W.	20.03.13		
234		Udgir	Renovation to PHC Walandi, Tal. Udgir.	Dt.08.06.2012 Amount Rs.5.00	4.76	4.50	I.D.W.	16.03.13		
235		Udgir	Renovation to PHC PHC Devarjan, Tal. Udgir.	Dt.08.06.2012 Amount Rs.8.00	7.45	7.71	I.D.W.	09.03.13		
236		Jalkot	Renovation to PHC Aatnoor, Tal. Jalkot.	Dt.08.06.2012 Amount Rs.8.00	7.52	7.10	I.D.W.	19.03.13		
237		Udgir	Renovation to PHC Vadhavana Bu., Tal. Udgir.	Dt.08.06.2012 Amount Rs.14.00	13.57	12.76	I.D.W.	08.02.13		
238		Shirur Anantpal	Renovation to PHC Shirur Anantpal, Tal. Shirur Anantpal.	Dt.08.06.2012 Amount Rs.20.20	18.52	18.54	I.D.W.	21.02.13		
239		Udgir	Renovation to PHC Her, Tal. Udgir.	Dt.12.10.2012 Amount Rs.15.00	13.51	14.84	I.D.W.	13.03.13		
240		Shirur Anantpal	Renovation to PHC Sakol, Tal. Shirur Anantpal.	Dt.12.10.2012 Amount Rs.14.90	13.28	14.97	I.D.W.	08.03.13		
241		Nilanga	Renovation to PHC Kasarbalkunda, Tal. Nilanga.	Dt.12.10.2012 Amount Rs.16.55	14.89	16.45	I.D.W.	15.03.13		
242		Chakur	Renovation to PHC Janwal, Tal. Chakur.	Dt.25.10.2012 Amount Rs.7.55	5.49	7.17	I.D.W.	14.03.13		
243		Ausa	Renovation to PHC Bhada ( Electrification Work.), Tal. Ausa.	Dt.12.10.2012 Amount Rs.1.50	1.50	1.49	I.D.W.	15.01.13		
244		Renapur	Renovation to PHC Pangaon(Electrification Work ), Tal. Renapur.	Dt.12.10.2012 Amount Rs.1.50	1.50	1.50	I.D.W.	17.01.13		
245		Jalna	Bhokardan	Repair to Main Building & Compound Wall at PHC Re Pimpalgaon Tq Bhokardan	3/19/2013	13.81	11.86	I.D.W.	31.3.2013	
246	Jafrabad		Repair to (MO 1 &2, Driver, ANM, LHV, HA, Pharmasist) Quarter at PHCMahora Tq Jafrabad	3/19/2013	14.92	11.40	I.D.W.	31.3.2013		
247	Jalna		Repair to Main Building PHC Manegaon Tq Jalna	3/31/2013	5.07	4.96	I.D.W.	31.3.2013		
248	Jalna		Repair to (Mo 1&2, Driver, Class 4 ) Quarter PHC Manegaon Tq Jalna	3/31/2013	7.83	6.02	I.D.W.	31.3.2013		
249	Ghansawangi		Repair to Quarters PHC Ranjani Tq Ghansawangi	3/31/2013	10.39	7.97	I.D.W.	31.3.2013		
250	Ghansawangi		Repair to (Mo 1&2, Driver, Class 4 ) Quarter PHC Tirthpuri Tq Ghansawangi	3/31/2013	10.30	8.43	I.D.W.	31.3.2013		
251	Jafrabad		Upgradation of PHC Warud Tq Jafrabad	3/31/2013	7.00	6.16	I.D.W.	31.3.2013		
252	Jafrabad		Upgradation of PHC KhasagaonTq Jafrabad	3/31/2013	6.91	5.88	I.D.W.	31.3.2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
253		Mantha	Upgradation of PHC D. Khandare Tq Mantha	3/31/2013	10.05	8.46	I.D.W.	31.3.2013			
254		Bhokardan	Repairs to compound wall & post mortum room @ PHC Walsawangi, Tal. Bhokardan	2/28/2013	12.73	10.86	I.D.W.	31.3.2013			
255	Parbhani	Gangakhed	Repairs to PHC Pimpaldari, Tal. Gangakhed.	7/7/2012	4.96	4.91	I.D.W.	3/28/2013			
256		Jintur	Repairs to PHC Adgaon, Tal. Jintur.	7/7/2012	4.88	4.80	I.D.W.	3/28/2013			
257		Palam	Repairs to PHC Chatori, Tal. Palam.	7/7/2012	4.99	4.95	I.D.W.	12/29/2012			
258		Parbhani	Repairs to PHC Jamb, Tal. Parbhani.	7/7/2012	4.74	4.74	I.D.W.	12/28/2012			
259		Purna	Repairs to PHC Dhanora Kale, Tal. Purna.	7/7/2012	4.94	4.94	I.D.W.	12/12/2012			
260		Sonpeth	Repairs to Main Building & Construction Ward at PHC Sonpeth, Tal. Sonpeth.	7/7/2012	9.95	9.95	I.D.W.	Mar.14			
261		Sonpeth	Upgradation of HUPHC sonpeth	12/15/2012	39.40	37.99	I.D.W.	Mar.14			
262		Selu	Upgradation of HUPHC Walur	12/15/2012	66.45	62.30	I.D.W.	Mar.14			
263		Nanded	Nanded	Construction of Post-mortum room at PHC Tunna, Tal. Nanded	28/06/12	3.25	3.01	I.D.W.	1/21/2013		
264			Nanded	Construction of General Toilet at PHC Tuppa, Tal. Nanded.	28/06/12	3.70	3.66	I.D.W.	1/21/2013		
265	Naigaon		Construction of Lab Room at PHC Barbada, Tal. Naigaon.	28/06/12	3.70	3.52	I.D.W.	1/21/2013			
266	Himayatnagar		Construction of Labour Room at PHC Sarsam, Tal. Himayatnagar.	28/06/12	4.20	4.82	I.D.W.	2/28/2013			
267	Loha		Construction of O.T. Room at PHC Kapsi, Tal. Loha.	03/10/12	5.60	5.90	I.D.W.	3/28/2013			
268	Kinwat		Construction of O.T. Room at PHC Bodhadi, Tal. Kinwat.	28/06/12	5.55	5.80	I.D.W.	3/28/2013			
269	Kinwat		Construction of Post-mortum room at PHC Bodhadi, Tal. Kinwat.	28/06/12	3.75	2.97	I.D.W.	3/28/2013			
270	Bhokar		Construction of Post-mortum room at PHC Moghali, Tal. Bhokar.	28/06/12	3.25	3.09	I.D.W.	1/21/2013			
271	Dharmabad		Construction of Post-mortum room at PHC Karkheli, Tal. Dharmabad.	28/06/12	3.25	3.27	I.D.W.	1/21/2013			
272	Mudkhed		Construction of General Toilet at PHC Rohipimpalgaon, Tal. Mudkhed.	28/06/12	3.70	3.70	I.D.W.	1/3/2013			
273	Kandhar		M/R to Main, Building Repair at PHC Usmannagar, Tal. Kandhar.	28/06/12	5.00	5.03	I.D.W.	12/29/2012			
274	Naigaon		M/R to Staff Quarter 04 No.s Repairs at PHC Manjram, Tal. Naigaon.	28/06/12	9.58	9.48	I.D.W.	11/21/2012			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
275		Himayatnagar	M/R to Staff Quarter LHV, ANM, HA at PHC Sarsam, Tal. Himayatnagar	28/06/12	8.81	8.88	I.D.W.	2/28/2013		
276		Hadgaon	M/R to Main Build & Staff Quarter at PHC Tamsa, Tal. Hadgaon	28/06/12	7.58	7.83	I.D.W.	3/28/2013		
277		Kandhar	M/R to Main, Building Repair at PHC Usmannagar, Tal. Kandhar.	28/06/12	5.00	5.03	I.D.W.	12/29/2012		
278	Hingoli	Hingoli	Repairs to P.M. Room At PHC Narsi	30.10.2012	1.25	1.00	I.D.W.	18.12.2012		
279		Aundha	Repairs to Main Building At PHC Pimpaldari	29.11.2012	5.00	5.42	I.D.W.	26.02.2013		
280		Basmat	Repairs to Staff Quarter 4 No. At PHC Hayatnagar	30.10.2012	5.60	4.36	I.D.W.	20.03.2013		
281		Hingoli	Repairs to Staff Quarter & P.M. Room At PHC Sarsam	29.11.2012	6.25	6.20	I.D.W.	22.03.2013		
282		Kalamnuri	Repairs to Staff Quarter 2 No. At PHC Rameshwar Tanda	30.10.2012	3.00	2.21	I.D.W.	27.12.2012		
283		Sengoan	Repairs to Quarters 3 Nos. AT PHC Kapadsingi	12.12.2012	4.05	3.78	I.D.W.	22.03.2013		
284		Sengoan	Repairs to P.M. Room & Staff Quarter At PHC Goregaon	29.11.2012	6.50	6.56	I.D.W.	20.02.2013		
285		Sengoan	Repairs to Staff Quarters 5 Nos. AT PHC Kawtha	12.12.2012	9.25	7.83	I.D.W.	22.03.2013		
286		Aundha	Repairs to Main Building & P.M. Room & Compound Wall At PHC Jawala Bazaar	06.11.2012	3.75	2.97	I.D.W.	22.03.2013		
287		Amravati	Chandur Rly	Amla V	25-07-02012	12.96	12.93	I.D.W.	20-12-2012	
288	Chandur Rly		Palaskhed	7/24/2012	14.78	14.72	I.D.W.	23-12-2012		
289	Tiwasa		Mardi	7/24/2012	12.98	12.76	I.D.W.	20-12-2012		
290	Morshi		Ner pingdai	25-07-02012	14.97	14.60	I.D.W.	5/1/2013		
291	Warud		Loni warud	25-07-02012	12.94	11.52	I.D.W.	5/1/2013		
292	Warud		Pusala	25-07-02012	14.96	12.73	I.D.W.	1/2/2013		
293	Buldana	Chikhali	Amdapur	7/9/2012	4.97	4.70	I.D.W.	9/2/2013		
294		Nandura	Nandura	7/9/2012	6.25	5.96	I.D.W.	9/2/2013		
295		Lonar	Sultanpur	7/9/2012	6.09	5.88	I.D.W.	31-03-2013		
296		Lonar	Raigaon	7/9/2012	14.95	9.76	I.D.W.	31-03-2013		
297		Mehakar	D.Sakarsha	7/9/2012	7.49	7.22	I.D.W.	31-03-2013		
298		Motala	Borakhedi	7/9/2012	8.37	7.74	I.D.W.	31-03-2013		
299		Jalgaon j	P.Kale	7/9/2012	7.41	7.07	I.D.W.	31-03-2013		
300		Motala	P.Gawali	7/9/2012	7.03	6.91	I.D.W.	31-03-2013		
301		Sangrampur	Sangrampur	7/9/2012	6.01	5.82	I.D.W.	31-03-2013		
302		Khamgaon	Bothakaji	7/9/2012	7.28	6.71	I.D.W.	31-03-2013		
303		Nandura	Wadner Bholji	7/9/2012	7.49	6.92	I.D.W.	31-03-2013		
304		Shegaon	Jalamb	16-2-2013	3.04	2.93	I.D.W.	31-03-2013		
305		Khamgaon	Ganeshpur	16-2-2013	3.21	3.06	I.D.W.	31-03-2013		
306		Sangrampur	Sonala	16-2-2013	3.21	3.06	I.D.W.	31-03-2013		
307		Lonar	Sultanpur	16-2-2013	3.21	3.08	I.D.W.	31-03-2013		
308		Chikhali	Eaklara	16-2-2013	3.21	3.08	I.D.W.	31-03-2013		
309		Malkapur	Umali	16-2-2013	3.65	3.51	I.D.W.	31-03-2013		
310		Buldana	Padali	16-2-2013	4.99	4.99	I.D.W.	31-03-2013		
311		Akola	Dahihanda	31/May/2012	10.00	11.00	I.D.W.	7/Mar/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
312	Akola	Telhara	Danapur	31/May/2012	10.00	7.18	I.D.W.	25/Mar/2013		
313		Balapur	Paras	31/May/2012	10.00	7.84	I.D.W.	25/Mar/2013		
314		Telhara	Hiwarkhed		17/Sep/2012	10.00	7.36	I.D.W.	26/Mar/2013	
315	Washim	Washim	Tondgaon	2012-13	5.88	5.85	I.D.W.	31.03.2013		
316		Washim	Kata	2012-13	7.26	7.26	I.D.W.	31.03.2013		
317		Risod	Kenwad	2012-13	5.28	5.26	I.D.W.	31.03.2013		
318		Risod	Kawtha	2012-13	3.11	3.09	I.D.W.	31.03.2013		
319		Malegaon	Medshi	2012-13	2.73	2.65	I.D.W.	31.03.2013		
320		Malegaon	Jaulka	2012-13	8.07	8.06	I.D.W.	31.03.2013		
321		Mangrulpir	Kasola	2012-13	2.36	2.25	I.D.W.	31.03.2013		
322		Mangrulpir	Shelubazar	2012-13	3.50	3.46	I.D.W.	31.03.2013		
323		Mangrulpir	Mohari	2012-13	3.97	3.00	I.D.W.	Complete		
324		Mangrulpir	Wanoja	2012-13	1.69	1.58	I.D.W.	31.03.2013		
325		Mangrulpir	Aasegaon	2012-13	8.05	7.82	I.D.W.	31.03.2013		
326		Karanja	Dhanaj	2012-13	6.89	6.67	I.D.W.	31.03.2013		
327		Karanja	Manbha	2012-13	3.43	3.34	I.D.W.	31.03.2013		
328		Karanja	Poha	2012-13	1.66	1.60	I.D.W.	31.03.2013		
329		Karanja	Dhamani	2012-13	2.76	2.67	I.D.W.	31.03.2013		
330		Karanja	Umbardabazar	2012-13	4.76	4.59	I.D.W.	31.03.2013		
331		Manora	Shendurjana	2012-13	4.50	4.36	I.D.W.	31.03.2013		
332		Manora	Pohradevi	2012-13	5.75	5.74	I.D.W.	31.03.2013		
333	YAVATMAL	Kalamb	Repairs & upgradation to PHC Nanza, Tal. Kalamb	7/21/2012	2.00	1.99	I.D.W.	31-Mar-13		
334		Yavatmal	Repairs & upgradation to PHC Sawargad, Tal. Yavatmal	7/21/2012	10.00	11.89	I.D.W.	31-Mar-13		
335		Ner	Repairs & upgradation to PHC Shirasgaon, Tal. Ner	7/21/2012	12.00	11.84	I.D.W.	31-Mar-13		
336		Ghatanji	Repairs & upgradation to PHC Parwa, Tal. Ghatangi	7/21/2012	10.00	9.95	I.D.W.	31-Mar-13		
337		Darwha	Repairs & upgradation to PHC Talegaon, Tal. Darwha	7/21/2012	22.00	20.80	I.D.W.	Nov.13		
338		Mahagaon	Repairs & upgradation to PHC Fulsawangi, Tal. Mahagaon	7/21/2012	12.00	11.83	I.D.W.	31-Mar-13		
339		Pusad	Repairs & upgradation to PHC Fetra, Tal. Pusad	7/21/2012	12.00	11.90	I.D.W.	31-Mar-13		
340		Digras	Repairs & upgradation to PHC Harsul, Tal. Digras	7/21/2012	14.00	12.65	I.D.W.	31-Mar-13		
341		Umarkhed	Repairs & upgradation to PHC Korta, Tal. Umarkhed	7/21/2012	20.00	17.90	I.D.W.	31-Mar-13		
342		Pandarkavda	Repairs & upgradation to PHC Runza, Tal. Pandarkavda	7/21/2012	10.00	9.96	I.D.W.	31-Mar-13		
343		Kalamb	Repairs & upgradation to PHC Metikheda, Tal. Kalamb	7/21/2012	10.00	11.93	I.D.W.	31-Mar-13		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
344		Pandarkavda	Repairs & upgradation to PHC Khairgaon Pandarkavda	7/21/2012	10.00	9.40	I.D.W.	31-Mar-13		
345		Zari Jamni	Repairs & upgradation to PHC Mukutban Tq. Zari Jamni	7/21/2012	10.00	9.86	I.D.W.	31-Mar-13		
346		Ralegaon	Repairs & upgradation to PHC Waradh tq. Ralegaon	7/21/2012	10.00	9.96	I.D.W.	31-Mar-13		
347		Ner	Repairs & upgradation to PHC Manikwada tq. Ner	7/21/2012	2.00	1.98	I.D.W.	31-Mar-13		
348		Yavatmal	Repairs & upgradation to PHC Wadgaon, tq. Yavatmal	7/21/2012	12.00	11.95	I.D.W.	31-Mar-13		
349		Hingna	Proposed Repair & Renovatioon works at PHC- <b>Adegaon</b> , Tah: Hingna, Dist: Nagpur		<b>5.00</b>	<b>4.95</b>	I.D.W.	3/31/2013		
350		Bhiwapur	Proposed Repair & Renovatioon works at PHC- <b>Naand</b> , Tah: Bhiwapur, Dist: Nagpur	5/31/2012	5.00	5.00	I.D.W.	3/31/2013		
351		Parshioni	Proposed Repair & Renovatioon works at PHC- <b>Satak</b> , Tah: Parshioni Dist: Nagpur	5/31/2012	5.00	4.96	I.D.W.	3/31/2013		
352		Bhiwapur	Proposed Repair & Renovatioon works at PHC- <b>Jawali</b> , Tah: Bhiwapur, Dist: Nagpur	5/31/2012	5.00	4.97	I.D.W.	3/31/2013		
353		Katol	Proposed Repair & Renovatioon works at PHC- <b>Yenwa</b> , Tah: Katol Dist: Nagpur	5/31/2012	5.00	4.91	I.D.W.	3/31/2013		
354		Hingna	Proposed Repair & Renovatioon works at PHC- <b>Takalghat</b> , Tah: Hingna, Dist: Nagpur	5/31/2012	5.00	5.00	I.D.W.	3/31/2013		
355		Saoner	Proposed Repair & Renovatioon works at PHC- <b>Chicholi</b> , Tah: Saoner Dist: Nagpur	5/31/2012	5.00	4.91	I.D.W.	3/31/2013		
356	Nagpur	Umred	Proposed Repair & Renovatioon works at PHC- <b>Sirsi</b> , Tah: Umred, Dist: Nagpur	5/31/2012	5.00	4.95	I.D.W.	Mar.14		
357		Kalmeshwar	Prepare Borewell at PHC- <b>Gondkhairi</b> , Tah. Kalmeshwar	1/21/2013	2.00	1.92	I.D.W.	3/31/2013		
358		Bhiwapur	Repair & Renovation of M. O. Qtrs. & Staff Qtrs. at PHC- <b>Jawali</b> , Tah. Bhiwapur	1/21/2013	5.00	4.96	I.D.W.	3/31/2013		
359		Umred	Repair & Renovation at PHC- <b>Makardhokada</b> , Tah. Umred	1/21/2013	5.00	4.92	I.D.W.	3/31/2013		
360		Kuhi	Prepare Borewell at PHC- <b>Titur</b> , Tah. Titur	1/21/2013	1.50	1.45	I.D.W.	3/31/2013		
361		Ramtek	Repair & Renovation at PHC- <b>Mansar</b> , Tah. Ramtek	1/21/2013	5.00	4.92	I.D.W.	3/31/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
362	Bhandara	Parshioni	Prepare Borewell at PHC- <b>Dahegaon Joshi</b> , Tah. Parshioni	1/21/2013	2.00	1.39	I.D.W.	3/31/2013		
363		Katol	Repair & Renovation at PHC- <b>Kondhali</b> , Tah. Katol	1/21/2013	5.00	4.94	I.D.W.	3/31/2013		
364		Kuhi	Repair & Renovation at PHC- <b>Veltur</b> , Tah. Kuhi	1/21/2013	5.00	4.86	I.D.W.	3/31/2013		
365		Umred	Repair & Upgradation of M. O. Qtrs. at PHC- <b>Sirsi</b> , Tah. Umred	1/21/2013	5.00	4.96	I.D.W.	3/31/2013		
366		Bhiwapur	Prepare Borewell at PHC <b>Somnala</b> , Tah. Bhiwapur	1/21/2013	1.50	1.47	I.D.W.	3/31/2013		
367		Mohadi	Construction of Lab Room at PHC Karadi Taluka Mohadi Dist. <b>Bhandara</b>	7/16/2012	3.47	3.31	I.D.W.	12/30/2012		
368		Mohadi	Construction of Lab Room At PHC Betala Ta. Mohadi, Dist. Bhandara	1/22/2013	6.51	5.41	I.D.W.	5/15/2013		
369		Sakoli	Estimate of Water Proofing to Slab, Plumbing & Electrification to PHC Khamba Ta. Sakoli, Dist. Bhandara	1/22/2013	8.69	9.56	I.D.W.	3/3/2013		
370		Sakoli	Repairs to Building With Delivery RM, O.T. Male/Femals Ward to PHC Ekodi	7/16/2012	10.17	10.99	I.D.W.	6/15/2013		
371		Sakoli	Water Proofing to Slab & Electrification to Street Light of PHC Ekodi, Ta. Sakoli, Dist. Bhandara	2/5/2013	8.06	8.86	I.D.W.	3/31/2013		
372	Sakoli	Repairing to Building with Delivery Room, Operation Theater, Male/Female Ward, New Toilet to PHC Gondumari Ta. Sakoli Dist. Bhandara	1/22/2013	15.95	14.90	I.D.W.	Mar. 14			
373	Tumsar	Special Repair of main Building At PHC Nakadongari, Ta. Tumsar Dist. Bhandara	1/22/2013	16.05	16.99	I.D.W.	Mar. 14			
374	Tumsar	Repairs to PHC main Building, Office Building & Construction of O.T. At PHC Gobarwahi Ta. Tumsar	7/16/2012	15.00	16.49	I.D.W.	Mar. 14			
375	Lakhandur	Water proofing Treatment to Slab of PHC Building At Dighori Taluka Lakhandur, Dist. Bhandara	7/16/2012	4.51	8.92	I.D.W.	12/31/2012			
376	Lakhani	Estimate of Water Proofing To Slab & Painting To PHC Salebhata Ta. Lakhani, Dist. Bhandara	1/22/2013	10.09	10.67	I.D.W.	5/15/2013			



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
377		Bhandara	Estimate for Water Proofing & Approach Road to Connect Ward At PHC Khamari Ta. & Dist. Bhandara	1/22/2013	10.01	8.21	I.D.W.	3/16/2013		
378		Bhandara	Special Repair to PHC Main Building At Pahela Ta. & Dist. Bhandara	2/5/2013	5.31	5.81	I.D.W.	Mar.14		
379		Pouni	Pro. Water Proofing Treatment to Slab to PHC Building At Bhuyar Ta. Pouni Dist. Bhandara	2/5/2013	9.12	10.02	I.D.W.	3/20/2013		
380	Gondia	Arjuni/Mor.	Channa/ Bakti	9/12/2012	8.00	8.00	I.D.W.	28/11/2012		
381		Tirora	Sukdi	9/12/2012	5.00	5.00	I.D.W.	11/30/2012		
382		Arjuni/Mor	Gothangaon	9/12/2012	5.00	5.00	I.D.W.	11/20/2012		
383		Sad/Arjuni	Pandhri	9/12/2012	5.00	5.00	I.D.W.	12/12/2012		
384		Gondia	Rawanwadi	9/12/2012	4.86	5.00	I.D.W.	12/27/2012		
385		Amgaon	Bangaon	9/12/2012	12.03	11.61	I.D.W.	12/18/2012		
386		Salekasa	Kawarabandh	9/12/2012	8.00	7.58	I.D.W.	2/2/2013		
387		Salekasa	Kawarabandh	9/12/2012	5.00	4.95	I.D.W.	11/27/2012		
388		Goregaon	Chopa	9/12/2012	5.00	5.00	I.D.W.	12/20/2012		
389		Amgaon	Thana	21/02/2013	5.00	5.00	I.D.W.	Nov.13		
390			Deori	Ghonadi	21/02/2013	5.00	5.00	I.D.W.	3/13/2013	
391	Chandrapur	Chandrapur	Chichapalli	6/27/2012	6.00	5.85	I.D.W.	Mar-13		
392		Chandrapur	Ghugus	6/27/2012	6.00	5.40	I.D.W.	Jan 2013		
393		Chandrapur	Tadali	6/27/2012	10.00	12.49	I.D.W.	Nov.13		
394		Mul	Maroda	6/27/2012	3.00	2.25	I.D.W.	Oct-12		
395		Mul	Rajoli	6/27/2012	5.00	3.90	I.D.W.	Jan 2013		
396		Pombhuran	Pombhurna	6/27/2012	5.00	4.97	I.D.W.	Nov.13		
397		Gondpipari	Dhaba	6/27/2012	11.00	10.92	I.D.W.	Mar-13		
398		Saoli	Londholi	6/27/2012	5.00	5.00	I.D.W.	Mar-13		
399		Saoli	Pathari	6/27/2012	5.00	5.01	I.D.W.	Nov.13		
400		Saoli	Antergaon	6/27/2012	5.00	4.20	I.D.W.	Nov.13		
401	Gadchiroli	Aheri	Special Repair to Qtr at PHC- Kamlapur, Tal. Aheri	11/22/2012	12.50	6.87	I.D.W.	5/25/2013		
402		Chamorshi	Special Repair to Qtr at PHC- Ghot., Tal. Chamorshi	11/22/2012	12.00	7.66	I.D.W.	Mar.14		
403		Sirocha	Special Repair to Qtr at PHC- Ankisa., Tal. Sironcha	11/22/2012	12.00	6.39	I.D.W.	5/30/2013		
404		Chamorshi	Special Repair to Qtr at PHC- Kunghada., Tal. Chamorshi	11/22/2012	12.52	11.80	I.D.W.	3/31/2013		
405		Armori	Special Repair to Qtr at PHC- Delanwadi., Tal. Armori	11/22/2012	14.00	13.70	I.D.W.	Mar.14		
406		Etapalli	Special Repair to Qtr at PHC- Gatta., Tal. Ettapalli	11/22/2012	12.50	9.19	I.D.W.	Mar.14		
407		Aheri	Permili	3/18/2013	14.00	8.03	I.D.W.		Work in Progress	
408		Gadchiroli	Amirza	3/18/2013	14.00	0.00	I.D.W.		Work in Progress	
409		Armori	Waddha	3/18/2013	14.00	0.00	I.D.W.		Work in Progress	
410		Wardha	Repairing & Renovation of all Staff Quarter At. PHC Talegaon (ta)	7/4/2012	10.00	10.79	I.D.W.	2/18/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
411	Wardha	Wardha	Repairing & Renovation of all Staff Quarter At. PHC Anji (mo)	7/4/2012	10.00	9.39	I.D.W.	3/18/2013		
412		Wardha	Repairing & Renovation of all Staff Quarter At. PHC Kharangana (go)	7/4/2012	10.00	9.16	I.D.W.	3/17/2013		
413		Deoli	Repairing & Renovation of all Staff Quarter At. PHC Vijaygopal	7/4/2012	10.00	9.48	I.D.W.	3/17/2013		
414		Seloo	Repairing & Renovation of all Staff Quarter At. PHC Salaikala	7/4/2012	10.00	9.54	I.D.W.	3/15/2013		
415		Seloo	Repairing & Renovation of all Staff Quarter At. PHC Dahegaon (go)	7/4/2012	10.00	9.21	I.D.W.	3/19/2013		
416		Arvi	Repairing & Renovation of all Staff Quarter At. PHC Jalgaon	7/4/2012	10.00	9.38	I.D.W.	3/18/2013		
			<b>Total</b>		<b>2751.98</b>	<b>2606.71</b>				
<b>CHCs</b>										
Sr No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Palghar	Repairs & renovation to Rural Hospital Manor	21.08.2012	11.49	11.49	PWD	Complete		
2		Talasari	Repairs & renovation to Rural Hospital Talasari	21.08.2012	20.49	20.49	PWD	Complete		
3	Raigad	Karjat	Renovation of RH at Kasele (Delivery & O.T. Room)	11/2/2013	10.00	10.00	PWD	Complete		
4		Poladpur	Renovation of RH at Poladpur (Delivery & O.T. Room)	11/2/2013	9.99	3.70	PWD		In Progress	
5	Sindudurg	Deogad	Repairs to RH Deogad	9/25/2012	20.12	15.92	PWD		In Progress	
6		Malwan	Repairs to RH Malwan	9/25/2012	10.00	9.20	PWD	6/2/2013		
7		Kudal	Repairs to RH Kudal	9/6/2012	9.99	9.99	PWD	31/04/2013		
8		Malwan	Repairs to RH Pendur Katta	10/31/2012	10.00	9.48	PWD	6/1/2013		
9				9/25/2012	10.00	6.29	PWD	6/4/2013		
10		Dodamarg	Repairs to RH Dodamarg	9/6/2012	4.99	4.79	PWD	11/2/2013		
11	Ratnagiri	Sagmeshwar	Repair work at RH Devrukh	31.07.2012	12.00	11.98	P.W.D.	Mar. 2013		
12		Lanja	Repair work at RH Lanja	31.07.2012	5.00	5.00	P.W.D.	Mar. 2013		
13		Rajapur	Repair work at RH Rajapur	31.07.2012	5.00	4.68	P.W.D.	Mar. 2013		
14		Dapoli	Reapair work at RH Dapoli	31.07.2012	5.00	4.98	P.W.D.	Mar. 2013		
15		Pandharpur	Providing Centrifugal Water Pump (4 Nos) and Submersible Pumps For Open Well (Standby) in Pump House at S.D.H. Pandharpur Tal. Pandharpur	31.01.2013	1.63	1.63	P.W.D.	Complete		
16		Pandharpur	Providing A.C. Unit in Dialysis's section of Sub District Hospital Pandharpur Tal. Pandharpur	31.01.2013	1.48	1.48	P.W.D.	Complete		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
17	Solapur	Pandharpur	Repairs & Colouring to SDH Pandharpur Tal. Pandharpur	31.01.2013	41.93	41.93	P.W.D.		WIP	
18		Pandharpur	Renovation S.R. to E I at Sub District Hospital Pandharpur Tal. Pandharpur	31.01.2013	3.71	3.71	P.W.D.	Complete		
19		Pandharpur	Renovation and Replacement of Metal Halide Street Ligth Fitting by New Energy Efficient T-5 Street light in Front side of Sub District Hospital building Pandharpur Tal. Pandharpur	31.01.2013	2.47	2.47	P.W.D.	Complete		
20		Pandharpur	Renovations to compound lighting of Sub District Hospital building (back side) Pandharpur Tal. Pandharpur	31.01.2013	2.53	2.53	P.W.D.	Complete		
21		Pandharpur	Providing Additional E I For Solar Power Pack Unit (12 Unit) at Sub District Hospital Pandharpur Tal. Pandharpur	31.01.2013	3.75	3.75	P.W.D.	Complete		
22		Pandharpur	Addition & Alteration To Burned and Damaged Switchgear and Underground Cable from Main Panel to various sections of S.D.H. Pandharpur	31.01.2013	3.59	3.59	P.W.D.	Complete		
23		Akkalkot	Repair to S.R. To RH P.M. Room & compound wall at Akkalkot Tal. Akkalkot	05.09.2012	7.97	7.97	P.W.D.		WIP	
24		Barshi	Repair to RH Quarter at Pangari. Tal. Barshi	05.09.2012	5.00	5.00	P.W.D.	30/03/2013		
25		Mangalwedha	Repairs to Quarters of RH Mangalwedha Tal. Mangalwedha	31.01.2013	8.70	8.70	P.W.D.		WIP	
26		Mangalwedha	Construction of medical store at RH Mangalwedha Tal. Mangalwedha	31.01.2013	5.70	5.70	P.W.D.		WIP	
27		Madha	Repairs to drainge, septic tank & const. of toilet at RH Kurduwadi Tal. Madha	31.01.2013	8.59	8.59	P.W.D.	Complete		
28		Mohol	Renovation to E.L. in the R.H Mohol Tal Mohol	31.01.2013	2.60	2.60	P.W.D.	30/05/2013		
29		Akkalkot	Water Proofing (Repair) To RH Akkalkot Tal. Akkalkot	30.03.2013	10.17	10.17	P.W.D.		In Tender Process	
30		Sangli	Palus	a) Upgradation of RH Palus, Tal. Palus.	18/07/2012	7.00	7.00	P.W.D.	31/03/2013	-
	b) Construction of Room for Mortury Cabinet at RH Palus			21/09/2012	5.56	5.56	P.W.D.	Complete		
31	Tasgaon	Upgradation of RH Tasgaon, Tal. Tasgaon.	18/07/2012	5.00	5.00	P.W.D.	Complete			
32	Jath	Upgradation of RH Jath, Tal. Jath.	41189.0000	5.57	5.57	P.W.D.	Complete			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
33	Kolhapur	Chandagad.	Special repairs class III quarters at RH Chandgad, Tal. Chandagad.	21/07/2012 Rs.117.91	117.91	117.91	P.W.D.		In Progress	
34		Hatkangale.	Special repairs class IV quarters at RH Hatkangale, Tal. Hatkangale.	28/02/2013 Rs.86.91	86.91	86.91	P.W.D.		In Progress	
35	Nashik	Dindori	Vani	31/05/2012	15.00	15.00	P.W.D.	Completed 5/1/2013		
36	Dhule	Dhule	Songir	18/2/13	10.00	10.00	P.W.D.	..	WIP	
37		Shindkheda	Shindkheda	20/1/2013	10.00	10.00	P.W.D.	Complete		
38		Sakri	Pimpalner	20/1/2013	10.00	10.00	P.W.D.	Complete		
39		Sakri	Sakri	20/1/2013	15.00	15.00	P.W.D.	..	WIP	
40	Aurangabad	Paithan	Marturi Cabinet room Paithan	21/1/2013	8.50	5.05	P.W.D.	Complete		
41	Beed	Ashti	Repair to Rural Hospital Main Building at. Ashti tal. Ashti Dist. Beed	10/3/2012	13.05	13.05	PWD	-		
42		Ashti	Repair to Rural Hospital Quarters at. Ashti tal. Ashti Dist. Beed	10/3/2012	14.83	14.83	PWD	-		
43	Osmanabad	Lohara	Sastur	31.08.2012	21.00	11.48	PWD	Complete		
44		Washi	Washi	31.08.2012	10.00	10.00	PWD	Mar.13		
45		Murum	Murum	31.08.2012	5.00	3.81	PWD	Complete		
46	Jalna	Jafrabad	Repairs to RH Jafarabad.	06.10.2012	19.95	19.95	PWD		WIP	
47		Jafrabad	Repairs to RH Tembhurni	29.09.2012	14.56	14.56	PWD		WIP	
48		Mantha	Repairs to RH Mantha	06.10.2012	15.00	15.00	PWD		WIP	
49		Ambad	Repairs to RH Ambad	31.08.2012	20.00	20.00	PWD	Complete		
50	Parbhani	Jintur	Repairs to RH Jintur	10/31/2012	20.00	19.72	PWD	Complete		
51		Manwat	Repairs & construction of labour room of RH Manwat	10/31/2012	20.00	19.98	PWD	Complete		
52		Purna	Repairs of RH Purna	10/31/2012	20.00	12.38	PWD		WIP	
53	Buldana	S.Raja	S.Raja	14-01-13	4.99	4.95	PWD	31-03-13		
54		D.Raja	D.Mahi	14-01-13	4.89	4.88	PWD	31-03-13		
55		Motala	Motala	14-01-13	4.99	4.99	PWD	31-03-13		
56	Bhandara	Mohadi	Construction of Septic Labour Room At RH Mohadi, Ta. Mohadi, Dist. Bhandara	9/3/2012	8.20	8.20	PWD	Complete		
57		Pouni	Construction of Cement Concrete Road At RH Pouni Ta. Pouni	9/3/2012	15.00	16.23	PWD	11/30/2012		
58	Gondia	Arjuni/Mor	Arjuni/Mor	4/2/2013	5.00	4.95	PWD	3/25/2013		
59		Arjuni/Mor	Navegaon/ Bandh	4/2/2013	5.00	4.94	PWD	3/25/2013		
			<b>Total</b>		<b>791.80</b>	<b>754.70</b>				
<b>SDHs/Area Hospital</b>										

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Sr No	District	Block	Name of SDH	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	Physical Progress		
								If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Jawhar	Strengthening of high utilisation hospitals At SDH Jawhar	31.03.2013	911.59	911.59	PWD	-	Tender Process	
2		Shahapur	Repairs & renovation to Rural Hospital (SDH) Shahapur part- I	31.03.2013	10.00	10.00	PWD	Complete		
3		Shahapur	Repairs & renovation to Rural Hospital (SDH) Shahapur part- II	31.03.2013	10.00	10.00	PWD	Complete		
4		Shahapur	Repairs & renovation to Rural Hospital (SDH) Shahapur part- III	31.03.2013	10.00	10.00	PWD	Complete		
5	Raigad	Karjat	Repairs to SDH at Karjat	11/2/2013	10.00	7.52	PWD	Complete		
6	Sindudurg	Sawantwadi	Repairs to SDH Sawantwadi	9/6/2012	10.00	10.00	PWD	31/04/2012		
7		Kankawali	Repairs to SDH Kankawali	9/6/2012	3.08	3.08	PWD	Complete		
8		Kankawali		9/6/2012	6.90	0.00	PWD	Complete		
9	Ratnagiri	Guhagar	Extension & Repair work at SDH Guhagar, Tal. Guhagar	31.07.2012	18.00	17.92	PWD	Mar. 2013		
10	Satara	Karad	SDH Karad upgradation	10/3/2012	10.00	10.00	PWD	Complete		
11		Phaltan	SDH Phaltan upgradation	7/19/2010	10.00	10.00	PWD	6/4/2011		
12	Kolhapur	Panalha	Special Repairs Class II Quarters at SDH Kodoli	10/11/2012	9.99	9.99	PWD	Complete		
13	Nashik	Nandgaon	Manmad	31/05/2012	15.00	15.00	PWD	May-13		
14	Nandurbar	Taloda	Repairs SDH @ Taloda Class 2 Staff Quarter	7/3/2013	11.79	0.00	PWD		Tender process	
15		Taloda	Repairs SDH @ Taloda Class 3 Staff Quarter	7/3/2013	10.55	0.00	PWD		Tender process	
16		Taloda	Repairs SDH @ Taloda Class 4 Staff Quarter	7/3/2013	10.28	0.00	PWD		Tender process	
17	Osmanabad	Omerga	Omerga	31.08.2012	31.00	10.72	PWD	-	WIP	
18	Buldana	Khamgaon	Khamgaon	14-1-13	5.00	5.00	PWD	Complete		
19		Shegaon	Shegaon	14-1-13	5.00	5.00	PWD	Complete		
20	Bhandara	Tumsar	Construction of Female Ward At SDH Tumsar Ta. Tumsar	9/3/2012	11.65	9.78	PWD	Complete		
21		Sakoli	Water Proofing Slab to sub District Hospital Sakoli Ta. Sakoli	9/3/2012	9.65	10.59	PWD	12/5/2012		
22	Gondia	Tirora	Tirora	4/2/2013	10.00	10.00	PWD	Complete		
23	Gadchiroli	Kurkheda	Kurkheda	12/21/2012	5.35	0.00	PWD		Work in Progress	
24		Aheri	Aheri	12/21/2012	14.65	0.00	PWD		Work in Progress	
25		Ettapalli	Ettapalli	12/21/2012	21.00	0.00	PWD		Work in Progress	
26				<b>Total</b>		<b>1180.48</b>	<b>1076.19</b>			
<b>District Hospitals</b>										
					<b>Financial Progress</b>		<b>Physical Progress</b>			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Sr No	District	Block	Name of DH	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Ratnagiri	Ratnagiri	Repair at DH Ratnagiri. (Maternity ward 1 & 2 Repair)	31.07.2012	30.00	29.97	PWD	Mar. 2013		
2	Satara	Satara	Improvement & repairs of flooring, dado, doors & windows, In Eye Hospital at new Civil Hospital at satara.	3/30/2013	10.00	10.00	PWD	-	WIP	
3		Satara	Improvement to New Civil Hospital at satara Repair of Doors & window in ward no.1,2,3 & fixing varandha window masquito proof jali.	3/30/2013	10.00	10.00	PWD	-	WIP	
4		Satara	Improvement to Old Civil Hospital at satara repairs of Roof, flooring, doors & window & sanitary arrangement & water supply arrangement in class III & Class IV Qtrs.	3/30/2013	9.99	9.99	PWD	-	WIP	
5		Satara	Improvement to Old Civil Hospital at satara repairs of Gutter & internal road & sanitary arrangement in Class III & Class IV Qtrs.	3/30/2013	10.00	10.00	PWD	-	WIP	
6		Satara	Improvement to New Civil Hospital at satara repair & providing painting in trauma ward and ICU Unit.	3/30/2013	2.00	2.00	PWD	-	WIP	
7		Satara	Improvement to New Civil Hospital at Satara Repairs of Drainage Line and Water Supply arrangement.	10/29/2012	2.00	2.00	PWD	-	WIP	
8		Satara	Improvement to New Civil Hospital at Satara Repairs of Water Supply Arrangement.	10/29/2012	2.00	2.00	PWD	-	WIP	31/03/2014
9		Satara	Impts to New Civil Hospital at Satara. Repairs of Electric Work, Ladies Tramm Word (10 Bed)	11/8/2012	1.75	1.63	PWD	20/01/2013		
10		Satara	Impts to New Civil Hospital at Satara. Repairs of Electric Work,	11/8/2012	0.25	0.36	PWD	16/03/2013		
11		Satara	Impts to New Civil Hospital at Satara. Repairs of Electric Work,	11/8/2012	1.10	1.10	PWD	Complete		
12	Satara	Impts to New Civil Hospital at Satara. Repairs of Electric Work, Maternity Word.	11/8/2012	0.90	0.74	PWD	21/01/2013			
13	Ahmednagar	Ahmednagar	Repairs to DH Ahmednagar	31/05/2012	50.00	41.70	PWD	Complete		
14	Dhule	Dhule	Nursing College Hostel 1 St Floor @ Dhule	28/3/13	7.36	7.36	PWD	Complete		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
15	Dhule	Dhule	Nursing College Hostel 2nd Floor @ Dhule	28/3/13	7.62	7.62	PWD	Complete		
16	Jalgaon	Jalgaon	psychiatric Ward civil Hospital jalgaon	23/10/2012	55.00	55.00	PWD	Complete		
17	Beed	Beed	M/R. repair work to DH at Beed	31/12/2012	187.00	60.00	PWD		WIP	
18	Osmanabad	Osmanabad	Osmanabad (ICU. Burn ward Repair )	31.08.2012	24.98	15.98	PWD	Complete		
19		Osmanabad	Osmanabad (Strengthening of high utilization Hospital)	18.01.2013	3500.69	0.00	PWD	-	WIP	-
20	Jalna	Jalna	Repairs to burn ward at DH Jalna	06.10.2012	15.00	15.00	PWD		WIP	
21	Parbhani	Parbhani	Repairs to DH at Parbhani	12/14/2012	15.00	12.30	PWD	---	WIP	
22			Repairs to Toilet Block & Sanitation at DH Parbhani	30/03/213	15.00	8.62	PWD	---	WIP	
23	Buldana	Buldana	DH Buldana	14-1-13	4.76	4.41	PWD	31-03-13		
24		Buldana	DH Buldana	14-1-13	4.85	4.50	PWD	31-03-13		
25	Washim	Washim	Repairs to construction of new bldg. of District Medical Store at DH Washim	5/2/2013	29.87	29.87	PWD	Complete		
<b>Total</b>					<b>3997.12</b>	<b>342.15</b>				