

List of New Construction Works under NRHM (2011-2012)

Sub Centre										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Thane	Dahanu	Construction of New Sub center Building at Kainad.	19.10.2011	16.50	15.28	3/31/2013			
2		Dahanu	Construction of New Sub center Building at Dhakti Dahanu	14.10.2011	16.50	15.76	3/31/2013			
3		Kalyan	Construction of New Sub center Building at Nadgaon.	14.10.2011	16.33	16.33	3/31/2013			
4		Jawhar	Construction of New Sub center Building at Kaulale	27.12.2011	16.56	16.98	3/31/2014			
5	Raigad	Sudhagad	Nandgaon	24/08/2009	14.99	14.62	8/3/2013			
6		Panvel	Kalundre	22/12/2011	14.99	14.99	29/12/2012			
7		Karjat	Bidbudruk	21/12/2011	14.99	14.99	1/3/2013			
8		Pen	Jite	31/12/2011	14.99	14.99	30/03/2013			
9		Pen	Ashte	28/12/2011	14.99	14.55	3/31/2014			
10		Alibag	Saral	20/02/2011	14.99	14.97	31/12/2012			
11		Alibag	Navkhar	21/12/2011	14.99	11.08	3/31/2014			
12		Alibag	Ramraj	23/12/2011	14.99	14.88	29/12/2012			
13		Pen	Balavali	21/12/2011	14.99	14.98	1/3/2013			
14		Panvel	Dhamani	21/12/2011	14.99	13.92	3/31/2014			
15		Panvel	Poyanje	22/12/2011	14.99	13.40	26/03/2013			
16		Uran	Veshvi	21/12/2011	14.99	14.99	5/12/2012			
17		Sudhagad	Aptavne	23/12/2011	14.99	14.90	1/3/2013			
18		Roha	Bhalgaon	22/12/2011	14.99	14.96	1/3/2012			
19		Karjat	Neral	22/12/2011	14.99	14.98	1/1/2013			
20		Sudhagad	Parli	22/12/2011	14.99	13.25	3/31/2014			
21		Mahad	Tolbudruk	23/12/2011	14.99	14.65	14/09/2012			
22		Ratnagiri	Chiplun	Kalkawane	26-Jun-11	15.92	15.66	Jan-11		
23			Chiplun	Bhile	26-Jun-11	15.25	15.42	Jan-11		
24			Mandangad	Mhapral	26-Jun-11	14.03	13.72	3/31/2014		
25	Lanja		Vhel	26-Jun-11	15.99	13.26	Jan-11			
26	Rajapur		Mur	26-Jun-11	16.65	16.99	Jan-11			
27	Sangameshwar		Vashi	26-Jun-11	16.20	16.69	Jan-11			
28	Sangameshwar		Aravali	26-Jun-11	14.75	14.98	3/31/2014			
29	Pune		Baramati	New Construction work of SC Bldg. Dhakale, Tal. Baramati	07.12.2011	16.89	14.58	30.03.2013		
30	Satara	Patan	Marul Tarf patan	12/30/2011	15.47	13.97	8/20/2012			
31	Solapur	Karmala	New SC Building at Potegaon	06.01.2011	8.57	8.56	27.03.2012			
32	Sangli	Atpadi	Sub Center Kharsundi 2	11-Aug	17.61	15.87	12-Mar			
33		Miraj	Sub Center Haripur	11-Aug	20.70	19.57	12-Dec			
34	Kolhapur	Shirol	Udgaon	2/21/2012	13.00	13.88	9-11-2012			
35		Panhala	Kaljavade	2/21/2012	13.51	6.33		Plaster Progress	11/30/2014	
36		Gadhinglaj	Jarali	10/10/2011	14.88	14.33	31-1-2013			
37		Kalwan	Abhona	Sep-11	17.86	17.82	Sep-12			
38	Nashik	Chandwad	Kajisangvi	Dec-11	16.35	16.35	Sep-12			
39		Igtapuri	Mundegaon	Dec-11	12.9	12.04	Mar-13			
40		Chandwad	Kalkhode	Dec-11	15.88	15.88	Sep-12			
41	Ahmednagar	Shevgaon	Constructing New Sub-Center at Rakshi	23.11.11	18.61	16.46	30.03.13	-	-	
42		Sangamner	Constructing New Sub-Center at Nilwande	23.11.11	19.58	19.67	20.10.12	-	-	
43		Shrigaonda	Constructing New Sub-Center at Chimbhala	23.11.11	18.85	17.76	30.03.13	-	-	
44		Bhusawal	Shindi SC New Construction	7-12-11	13.77	10.29	1/4/2012			
45	Jalgaon	Parola	Dhulpimpri SC New Construction	14-12-11	13.77	10.94	10/31/2012			
46		Pachora	Antruli SC New Construction	14-12-11	13.77	13.66	3/28/2013			
47		Yawal	Naigaon SC New construction	7-12-11	13.77	10.37	9/7/2012			
48		M.Nagar	Antruli SC New Construction	8-12-11	13.77	11.27	9/11/2012			
49		Eandole	Bhatkeda SC New construction	14-12-11	13.77	12.38	12/3/2012			
50		Bhadgaon	Pimparkhed SC New Construction	12-12-11	13.77	10.47	12/17/2012			
51		Jalgaon	Tarsod SC New Construction	8-12-11	13.77	12.60	6/13/2012			
52		Sillod	Mukhpath	09.03.2012	15.27	18.31	3/31/2014			
53		Sillod	Natvi	09.03.2012	15.27	14.97	2/25/2013	-	-	
54		Sillod	Halda	09.03.2012	15.28	16.23	3/20/2013	-	-	
55	Aurangabad	Gangapur	Dahegaon	09.03.2012	14.74	0.00	-	Tender In Progress		
56		Khultabad	Takli R.R.	09.03.2012	15.22	14.92	3/31/2014			
57	Beed	Patoda	New Construction OF Main Building For SC at. Parner	20/09/2011	19.00	19.06	3/31/2013			
58	Jalna	Ghansawangi	SC Sarafgvan	15.11.2011	13.16	12.31	3/31/2012			
59		Pathri	Construction of Subcenters New Bldg. Vitta	10/10/2011	13.39	13.34	10/25/2012	-	-	
60		Pathri	Construction of Subcenters New Bldg. Renapur	10/10/2011	13.23	13.13	10/23/2012	-	-	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
61	PARBHANI	Sailu	Construction of Subcenters New Bldg. Sonna	10/10/2011	13.73	13.44	12/28/2012	-	-
62		Selu	Construction of Subcenters New Bldg. Kupta	10/10/2011	13.72	13.71	3/28/2013	-	-
63		Purna	Construction of Subcenters New Bldg. Nilla	10/10/2011	13.64	13.61	10/24/2012	-	-
64	Nanded	Bhokar	New S.C. Construction at Pandurna	8/18/2010	17.39	18.06	Sept. 2012		
65		Billoli	New S.C. Construction at Karla (Bu)	8/18/2010	17.99	19.06	8/30/2012		
66		Mudkhed	New S.C. Construction at Dongaon	8/18/2010	17.30	18.33	Sept. 2012		
67		Degloor	New S.C. Construction at Shelgaon	8/18/2010	17.47	15.79	Nov. 2012		
68		Aundha	New Construction Sub Centre At Lakh	19.12.20011	15.01	14.83	16.02.2013		
69	Hingoli	Sengaoon	New Construction Sub Centre At Dhanora	31.12.2011	15.34	15.33	3/31/2014		
70		Basmat	New Construction Sub Centre At Nahad	31.12.2011	15.02	15.81	24.12.2012		
71		Basmat	New Construction Sub Centre At Sawangi	19.12.2011	15.23	14.93	29.11.2012		
72	Amravati	Bhatkuli	Construction of New Sub Center at Asara,	31/10/2011	17.98	17.30	12/2/2013		
73		Chandur Bz.	Construction of New Sub Center at Karanja B.,	40586.00	19.20	17.47	5/1/2013		
74		Chikhaldara	Construction of New Sub Center at Susarda,	31/10/2011	19.43	18.54	5/1/2013		
75	Buldana	D.Raja	Construction of New Sub Center @ Digras (Bk)	2011-12	19.73	17.17	25.11.2012		
76		Khangaon	Construction of New Sub Center @ Temburna,	2011-12	17.75	15.51	5.02.2013		
77		Shegaon	Construction of New Sub Center @ Alsana,	2011-12	18.00	16.76	5.02.2013		
78	Akola	Balapur	Kalamba Bk.	6/14/2011	18.23	18.15	25/11/12		
79		Umara		6/14/2011	18.31	19.66	6/9/2012		
80	Washim	Washim	Construction of new subcenter building at Ukalipen	Oct-11	19.50	18.39	31.03.2013		
81		Washim	Construction of new subcenter building at Kokalgaon	Oct-11	20.50	19.59	31.03.2013		
82		Risod	Construction of new subcenter building at Bharjahagir	Oct-11	18.50	17.42	31.03.2013		
83	Yavatmal	Babulgaon	Construction of new SC at Sawar,	11/11/2011	19.19	18.93	11/24/2011		
84	Nagpur	Umred	New Construction of MCH-SC- Aashta	6/14/2011	18.05	16.59	31/03/2013		
85		Hingna	New Construction of MCH-SC- Khairi Pannase	6/14/2011	18.05	17.65	31/03/2013		
86		Kalmeshwar	New Construction of MCH-SC- Kohali	6/14/2011	18.05	17.27	31/03/2013		
87		Kuhi	New Construction of MCH-SC- Pachkhedi	6/14/2011	18.05	17.10	3/31/2014		
88		Ramtek	New Construction of MCH-SC- Khumari	6/14/2011	18.05	17.59	31/03/2013		
89		Gondia	Deori	Alewada.	23.11.2011	19.50	18.34	22.04.2012	
90	ArjuniMor		Kanholi.	23.11.2011	19.48	17.75	20.04.2012		
91	Chadrapur	Nagbhid	Kampa	Jan-11	17.42	9.04	9/30/2013		
92	Gadchiroli	Sironcha	Patagudam.	1/2/2012	24.70	14.34	15.02.2013		
93		Sironcha	Kottur.	1/2/2012	24.50	20.23	30.02.2013		
94		Gadchiroli	Dongargaon.	1/2/2012	22.00	12.74		In Progress	
95		Charmoshi	Ankhoda.	1/2/2012	20.57	18.89		In Progress	
96	wardha	Arvi	New Construction of Health Sub-Center at Pipari (Pa)	11/21/2011	20.26	18.99	10/20/2012		
					1571.74	1457.80			
PHCs/Additional PHCs									
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Ratnagiri	Rajapur	Panderi	26-Jun-11	65.41	66.85	3/31/2014		
2	Pune	Shirur	New Construction work at Primary health Center building Karade,	26.11.2011	111.38	84.06	15.07.2013		
3		Khed	New Construction work at Primary health Center building Karanjivihire,	23.11.2011	116.03	79.11	30.08.2013		
4		Velha	New Construction work at Primary health Center building Karanjawane,	23.11.2011	138.66	90.78	15.08.2013		
5	Satara	Man	Mardi	3/9/2012	84.7	38.51		In Progress	
6	Sangli	Miraj	Construction of New PHC Khanderajuri	11-Aug	93.46	88.48	13-Mar		
7		Jath	Construction of New PHC Yelvi	11-Aug	89.21	84.64	13-Mar		
8	Kolhapur	Radhanagari	Construction of new PHC building at Thikpurli		92.60	31.27		Slab Level	
9	Nashik	Yeola	Mukhed	Jan-11	75.75	74.70	Mar-13		
10	Dhule	Sakri	PHC @ Dahiwel	1/10/2011	69.18	66.79	19/3/2013
11		Shirpur	PHC @ Boradi	1/10/2011	76.15	64.83	3/31/2014		
12	Jalgaon	Chalisgaon	Main Building At Londhe PHC	12/14/2011	82.66	65.51	3/29/2013		
13	Nandurbar	Dhadgoan	New Const Roshmal	19/9/2011	66.37	9.97		In Progress	
14		Patoda	New Construction OF Main Building, Compound wall, Electrification For Primary Health Center at. Amalner	9/19/2011	100.98	103.05	3/31/2013		
15		kaij	New Construction OF Main Building, & Electrification For Primary Health Center at. Adas	9/19/2011	87.00	89.09	3/31/2013		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
16	Beed	Dharur	New Construction OF Main Building & Electrification For Primary Health Center at. Mohakhed	9/19/2011	87.52	87.27	3/31/2013		
17		Parli	New Construction OF Main Building, Electrification For Primary Health Center at. Sirsala	9/19/2011	86.51	86.42	12/31/2012		
18		Beed	New Construction OF Main Building, Electrification For PHC at. Tadsonna (Green Build. Concept)	9/19/2011	258.00	2.79	3/31/2013		
19	Osmanabad	Paranda	PHC Anala.	Dec-11	140.08	140.08	Mar-13		
20	Nanded	Hadgaon	New Construction of PHC Koli	5/8/2011	62.76	78.48	Mar-14		
21	Buldana	Buldana	Construction of New P.H.C. @ Chandol	Oct-11	72.17	70.12	31/3/2013		
22		Nandura	Construction of New P.H.C. @ Shemba	Oct-11	72.04	67.44	Mar-14		
23	Gondia	Arjuni Mor	Dhabeapuni.	19.01.2013	100.00	67.76		90% Work Complete	
24	Chandrapur	Warora	Madheli	2.01.2012	77.71	70.40	25.07.2013		
			Total		2306.33	1708.40			
CHCs									
Sr No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
					Nil				
			Total		0.00	0.00			
SDHs/Area Hospital									
Sr No	District	Block	Name of SDH	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
					Nil				
			Total		0.00	0.00			
District Hospitals									
Sr No	District	Block	Name of DH	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
					Nil				
			Total		0.00	0.00			
List of Renovation/Upgradation under NRHM									
Sub Centre									
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Wada	Addition & alteration to delivery room at SC Ujani	11.10.2011	3.27	3.25	31.03.2012		
2		Shahapur	Addition & alteration to delivery room at SC Aawale	11.10.2011	3.25	3.22	31.03.2012		
3		Bhiwandi	Addition & alteration to delivery room at SC Khambale	10.11.2011	3.61	3.51	31.03.2012		
4		Shahapur	Addition & alteration to delivery room at SC Kinhavali	11.10.2011	3.71	3.61	30.01.2012		
5		Dahanu	Addition & alteration to delivery room at SC Bordi 4	10.11.2011	3.76	3.68	31.03.2012		
6	Raigad	Shrivardhan	Dandguri	6.12.2010	1.99	1.99	16.11.2011		
7	Sindhudurg	Vaibhawadi	Repairs to Nadhawade Sc	8/23/2011	4.98	5.03	3/13/2012		
8		Deogad	Repairs to Vijaydurg Sc	8/23/2011	4.92	4.92	3/15/2012		
9		Kankawali	Repairs to Bordave Sc	8/23/2011	4.94	4.94	3/15/2012		
10		Malwan	Repairs to Ramgad Sc	8/23/2011	4.85	4.80	3/15/2012		
11		Malwan	Repairs to Sarambal Sc	8/23/2011	4.98	4.97	3/15/2012		
12		Sawantawadi	Repairs to Chowkul Sc	8/23/2011	4.99	4.96	4/9/2012		
14		Vengurla	Repairs to Vajrat Sc	8/23/2011	4.97	4.97	4/12/2012		
15		Dodamarg	Repairs to Kudase Sc	8/23/2011	4.98	4.97	2/3/2012		
16		Dodamarg	Repairs to Kalane Sc	8/23/2011	4.89	4.90	2/3/2012		
17		Deogad	Repairs to Naringre Sc	12/28/2012	4.97	4.99	4/2/2012		
18		Malwan	Repairs to Shrawan Sc	12/29/2012	4.97	4.96	4/7/2012		
19		Deogad	Repairs to Dabhol Sc	12/29/2012	4.96	6.12	9/4/2012		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
20		Deogad	Repairs to Undil Sc	12/29/2012	4.93	5.23	3/13/2012		
21		Deogad	Repairs to Munge Sc	12/29/2012	4.96	4.85	4/4/2012		
22		Malwan	Repairs to Tondawali Sc	12/29/2012	4.96	5.03	4/11/2012		
23		Dodamarg	Repairs to Mangelli Sc	12/29/2012	4.96	5.01	4/2/2012		
24		Vengurla	Repairs to Hodawada Sc	12/29/2012	4.95	4.98	4/14/2012		
26		Dapoli	Sukondl	26-Jun-11	1.01	1.02	Dec-11		
27		Rajapur	Doniwade	26-Jun-11	1.00	1.00	Dec-11		
28		lanja	Vervali	26-Jun-11	1.00	1.00	Dec-11		
29		Chiplun	Omlil	26-Jun-11	1.02	1.02	Dec-11		
30		Dapoli	Verwell	26-Jun-11	3.31	3.39	Dec-11		
31		Bhor	Repair work of SC Kikwi ,	21.09.2010	2.83	1.24	13.10.2011		
32		Maval	Repair work of SC Takawe ,	11.09.2010	6.15	2.93	21.03.2012		
33		Junnar	Dumberwadi (Sc Upgradation)	21.10.2011	1.88	1.88	Mar-12		
34		Ambegaon	Ahupe (Sc Upgradation)	21.10.2011	4.80	4.80	Mar-12		
35		Baramati	Electrification work at SC Bhandgaon	10.02.2011	0.49	0.49	03.03.2012		
36		Daund	Electrification work at SC Deulgaon Gada	21.10.2008	0.49	0.49	30.01.2012		
37		Baramati	Electrification work at subcenter Murum	01.01.2009	12.87	0.45	30.03.2012		
38		Ambegaon	Electrical work at SC Building at Avsari Bk.	15.02.2011	0.59	0.59	22.03.2012		
39		Mulshi	Electrical work at Subcenter Nere	16.11.2010	0.79	0.79	22.03.2012		
40		Haveli	Electrical work at SC Alani Mhatobachi	08.02.2011	0.79	0.79	30.03.2012		
41		Purandar	Electrical work at Subcenter Kothale	28.02.2011	0.53	0.53	29.03.2012		
42		Khed	Electrical work at Subcenter Supe	18.02.2011	0.58	0.58	30.03.2012		
43		Shirur	Electrical work at Subcenter Fakate	29.11.2008	0.49	0.49	30.03.2012		
44		Baramati	Electrical work at Subcenter kololi,	03.07.2009	0.39	0.39	30.03.2012		
45		Shirur	Electrical Work at SC Ganegaon Dumala	17.01.2011	0.53	0.53	30.03.2012		
46		Bhor	Electrical Work at Subcenter Velvand	05.01.2011	0.53	0.53	31.03.2012		
47		Purandar	Electrical Work at Subcenter Mandki	09.02.2011	0.53	0.53	30.03.2012		
48		Junnar	Dumberwadi Tal-Junnar (Sc Upgradation)	21.10.2011	1.88	1.88	Mar-12		
49		Ambegaon	Ahupe (Sc Upgradation)	21.10.2011	4.80	4.80	Mar-12		
50		Wai	S.R. to Sub Center at Velang	12/26/2011	2.23	1.94	3/21/2012		
51		Wai	S.R. to Sub Center at Borgaon	12/26/2011	2.52	2.32	3/29/2012		
52		Wai	S.R. to Sub Center at Madhar dev	11/30/2011	1.45	1.34	3/20/2012		
53		Jawali	S.R. to Sub Center at Nizare	11/30/2011	1.68	1.59	12/8/2012		
54		Satara	S.R. to Sub Center at Kondave	11/30/2011	1.87	1.76	2/6/2012		
55		Satara	S.R. to Sub Center at Atit	11/30/2011	1.92	1.81	3/28/2012		
56		Khatav	S.R. to Sub Center at Yeralwadi	11/30/2011	1.84	1.53	2/10/2012		
57		Mahabaleshwar	S.R. to Sub Center at Ghogave	11/30/2011	1.41	1.22	2/15/2012		
58		Mahabaleshwar	S.R. to Sub Center at Ahir	12/26/2011	1.94	1.57	3/25/2012		
59		Mahabaleshwar	S.R. to Sub Center at Akalpe	12/26/2011	1.92	1.83	3/18/2012		
60		Mahabaleshwar	S.R. to Sub Center at Vagavale	12/26/2011	1.94	1.81	3/18/2012		
61		Patan	Electric Connection & Meter At SC Mahind	12/26/2011	0.75	0.47	3/18/2012		
62		Mangalwedha	S.R to SC Mudhvi	06.09.2011	1.86	1.86	17.03.12		
63		Mohol	S.R to SC Wadwal	06.09.2011	1.39	1.39	16.03.12		
64		Sangola	S.R to SC Alagaon	06.09.2011	1.93	1.93	13.03.12		
65		Atpadi	Renovation of Sub Center at Hivatad	Dec-11	1.01	0.88	12-Feb		
66		Miraj	Repair of Sub Center at Samdoli	Dec-11	1.36	1.00	12-Feb		
67		Miraj	Renovation of Sub Center at Tung	Dec-11	1.24	0.66	12-Feb		
68		K Mahankal	Repair of Sub Center at Tisangi	Dec-11	1.20	1.13	12-Jan		
69		Atpadi	Renovation of Sub Center at Gomewadi	Dec-11	0.91	0.85	12-Jan		
70		K Mahankal	Renovation of SC at Dhalewadi	Dec-11	1.72	1.51	12-Jan		
71		Gadhinglaj	Special repair work to sub center building Khandal	12/16/2011	1.20	1.20	15-2-2012		
72		Gadhinglaj	Special repair work to sub center building Batakangale	12/16/2011	2.13	2.15	16-1-2012		
73		Karveer	Special repair work to SC building Nigave Khalasa	10/10/2011	5.48	5.86	7-3-2012		
74		Karveer	Special repair work to SC building Sadoli Khalasa	1/3/2012	3.61	3.64	13-3-2012		
75		Bhudargad	Special repair work to sub center building Donavade	10/25/2011	4.96	4.97	16-3-2012		
76		Panhala	Special repair work to SC building Pohale tarfe Aalate	11/1/2011	2.69	2.38	30-1-2013		
77		Hatkangale	Special repair work to sub center building Wathar	11/11/2011	3.09	3.17	4-3-2012		
78		Kagal	Special repair work to sub center building Yamage	10/25/2011	5.31	5.33	12-3-2013		
79		Yeola	SC Jalgaon Neur	11-Sep	7.31	6.56	Dec-11		
80		Dindori	SC Chinchkhed	11-Sep	8.71	7.36	Dec-11		
81		Niphad	SC Lonwadi	11-Sep	6.72	6.53	Dec-11		
82		Niphad	SC Nadurdi	11-Sep	6.19	6.08	Dec-11		
83		Malegaon	SC Wadel	May-11	1.96	1.92	11-Sep		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Completion	If not completed Stage of Progress	Tentative date of completion
84	Nashik	Malegaon	SC Chandanpuri	May-11	1.96	1.83	11-Sep		
85		Niphad	SC Pimpalgaon 1	May-11	1.98	1.97	11-Sep		
86		Sinner	SC Sonambe	May-11	1.99	1.99	11-Sep		
87		Baglan	SC Haranbari Electrification	23.11.2011	1.23	1.23	Mar-12		
88		Sinner	SC Vavi Electrification	23.11.2011	1.24	1.21	12-Mar		
89		Yeola	SC Andarsul Electrification	23.11.2011	1.23	1.23	12-Mar		
90		Chandwad	SC Hatti Electrification	23.11.2011	1.24	1.23	12-Mar		
91		Igatpuri	SC Murbai Electrification	23.11.2011	1.24	1.20	12-Mar		
92		Igatpuri	SC Gonde Dimal Electrification	23.11.2011	1.24	1.20	12-Mar		
93		Deola	SC Wajgaon	May-11	4.98	3.94	11-Sep		
94		Sinner	SC Mirgaon	May-11	1.98	1.98	11-Sep		
95		Dindori	SC Jambutke	May-11	1.99	1.85	11-Sep		
96		Baglan	SC Pimpalkothe	May-11	1.86	1.97	11-Sep		
97		Nandgaon	SC Khadgaon	May-11	4.97	4.89	11-Sep		
98	Ahmednagar	Pathardi	Repairs to SC at Kasarpimpalgaon	14.06.11	1.59	1.34	22.03.13		
99		Rahata	Repairs to SC at Rajuri Tal Rahata	14.06.11	1.99	1.85	30.08.12		
100		Rahata	Water Supply to SC at Changadevnagar Tal Rahata	14.06.11	0.73	0.23	13.09.12		
101	Dhule	Sakri	SC @ Behed	24/11/2011	1.82	1.79	28/3/2012		
102		Sakri	SC @ Tembha	24/11/2011	1.98	1.95	10/3/2013		
103	Jalgaon	Jalgaon	Chicholi SC repair	12/12/2011	1.99	1.99	3/22/2012		
104		Amalner	Bharavas SC repair	8/16/2012	2.78	2.78	12/21/2012		
105		Raver	Dhamodi SC repair	12/14/2011	2.23	1.90	2/29/2012		
106		Yawal	Morhala SC repair	12/14/2011	1.98	1.69	6/12/2012		
107	Aurangabad	Phulambri	Repairs of Main Bldg. at Wavna	09.03.2012	1.98	1.98	8/31/2012		
108		Pithan	Repairs of Main Bldg. at Porgaon	09.03.2012	1.99	1.99	8/31/2012		
109		Sillod	Repairs of Main Bldg. at Hanumanthkeda	09.03.2012	1.99	1.99	8/31/2012		
110		Vaijapur	Repairs of Main Building at Lasurgaon	09.03.2012	1.25	2.30	8/31/2012		
111		Vaijapur	Repairs of Main Building at Dhondalgaon	09.03.2012	1.86	1.25	8/31/2012		
112	Latur	Renapur	Repair of Subcentre @ Talani	17.01.2011	1.23	1.21	31.03.2011		
113	Jalna	Ghansawangi	SC Pimparked Main Build. Repair & New Compound wall Construction	2/23/2011	5.40	3.87	11/9/2011		
114		Jafrabad	Repairing Estimate of SC Janeph Phc Mahora	2/23/2011	1.59	1.41	3/31/2012		
115		Jafrabad	SC Adha Phc Warud	2/23/2011	1.57	1.54	11/9/2011		
116		Partur	Construction of Wall Compound at SC Amba Phc Watur	2/23/2011	3.18	1.42	11/9/2011		
117		Ghansawangi	New Construction of Wall Compound at SC Rajegaon PHC Ku Pimpalgaon	2/23/2011	5.09	2.80	11/9/2011		
118		Partur	SC Amba Phc Watur	2/23/2011	1.76	1.58	11/9/2011		
119		Ambad	Reapring Estimate of Main Building & New Construction of Wall Compound at SC Tadhadaon PHC Wadipodri	2/23/2011	5.18	2.37	2/29/2012		
120		Bhokardan	SC Koltepimpalgaon Repairing work	12/26/2011	1.65	1.63	3/31/2012		
121		Jalna	SC Pachanwadgaon Repairing Work	12/26/2011	1.98	1.92	3/31/2012		
122		Badnapur	SC Bajarwahegaon Repairing Work	12/26/2011	1.54	1.54	3/31/2012		
123		Jalna	SC Waghru Repairing work And New compound Wall construction	12/26/2011	3.09	1.68	3/31/2012		
124		Jalna	Repairing work of SC Hiswan	12/26/2011	1.83	1.66	3/31/2012		
125		Jalna	Repairing work of SC Gondegaon	12/26/2011	1.84	1.84	3/31/2012		
126		Jalna	Repairing work of SC Batepuri	12/26/2011	1.88	1.88	3/31/2012		
127	Selu	Repairs to Subcenter at Kundi	12/5/2011	1.99	1.99	9/6/2012			
128	Selu	Repairs to Subcenter at Ravalgaon	12/5/2011	1.99	1.99	6/11/2012			
129	Parbhani	Selu	Compound Wall & Repairs to Subcenter at Zodgaon	12/5/2011	1.99	1.99	3/25/2012		
130		Selu	Compound Wall & Repairs to Subcenter at Shailwadi	12/5/2011	1.99	1.99	3/22/2012		
131		Jintur	Compound Wall & Repairs to Subcenter at Handi	12/5/2011	1.15	1.08	3/28/2013		
132		Jintur	Compound Wall & Repairs to Subcenter at Bhogaon	12/5/2011	1.00	1.00	9/6/2012		
133	Nanded	Naigaon	M / R to SC Hotala	8/18/2010	2.74	2.74	Feb. 2012		
134		Naigaon	M / R to SC Shelgaon(G)	8/18/2010	2.50	2.51	Feb. 2012		
135		Naigaon	M / R to SC Nursi	8/18/2010	2.54	2.54	Feb. 2012		
136		Naigaon	M / R to SC Kahala	8/18/2010	1.90	1.90	Jan. 2012		
137		Dharmabad	M / R to SC Yetala	8/18/2010	1.50	1.50	Feb. 2012		
138		Dharmabad	M / R to SC Jarikot	8/18/2010	2.50	2.51	Feb. 2012		
139		Dharmabad	M / R to SC Chikana	8/18/2010	2.82	2.82	Jan. 2012		
140		Billoli	M / R to SC Badur	8/18/2010	2.50	2.50	Feb. 2012		
141		Hadgaon	M / R to SC Malegaon	8/18/2010	2.00	1.99	May-12		
142		Hadgaon	M / R to SC Patharad	8/18/2010	2.00	2.06	Jun-12		
143		Hadgaon	M / R to SC Uncheagaon	8/18/2010	2.98	2.98	Apr-12		
144	Hingoli	Kadti	23.12.2011	2.49	2.48	31.03.2012			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
145	Hingoli	Hingoli	Malselu	23.12.2011	1.80	1.78	31.03.2012			
146		Hingoli	Malselu MPW Qtr	23.12.2011	1.55	1.53	31.03.2012			
147		Hingoli	Kanergaon Naka	23.12.2011	1.73	1.73	31.03.2012			
148		Hingoli	Aadgaon	23.12.2011	1.44	1.47	03.09.2012			
149		Aundha	Jadgaon	23.12.2011	1.58	1.57	25.09.2012			
150		Sengaoon	Sakhara	18.02.2012	4.44	4.05	28.12.2012			
151		Sengaoon	Ban	18.02.2012	1.10	1.05	18.05.2012			
152		Basmat	Akoli	23.12.2011	1.96	2.08	31.03.2012			
153	Akola	Murtizapur	Umari Arab	6/14/2011	2.64	2.77	1/15/2012			
154		Murtizapur	Dahatonda	6/14/2011	4.06	3.48	1/15/2012			
155		Akot	Aasegaon	6/14/2011	4.49	3.82	3/5/2012			
156		Patur	Pimpalkhuta	6/14/2011	2.50	2.54	3/5/2012			
157		Barshitaki	Lohagad	6/14/2011	2.67	2.17	3/5/2012			
158		Akola	Dahigaon Gawande	6/14/2011	1.62	1.59	3/5/2012			
159		Akola	Kawalkhed	6/14/2011	2.48	1.65	1/15/2012			
160		Balapur	Andhura	6/14/2011	2.73	2.4	3/5/2012			
161	Washim	Manora	Repairs to SC at Bhoyani	2011-12	2.15	2.00	31.03.2012			
162		Mangrulpir	Repairs to PHC at Tarala	2011-12	1.22	1.07	31.03.2013			
163	Bhandara	Bhandara	Construction of Deep Burial Pit at SC Amgaon	15/02/2012	1.66	2.15	30/3/2012			
164		Bhandara	Providing Bore well, pump, pipeline and construction of compound wall ,D.B.P. at SC Manegaon	15/02/2012	4.99	5.38	15/2/2012			
165		Bhandara	Construction of Compound wall ,Internal Road and D.B.P. at SC Garada	09/02/2012	3.07	3.37	30/3/2012			
166		Bhandara	Construction of Compound wall and D.B.P. at SC Kharabi Under PHC Shahapur	16/02/2012	1.35	1.28	30/3/2012			
167		Bhandara	Providing Special Repair to Building at SC Matora	15/02/2012	2.55	2.82	30/3/2012			
168		Bhandara	Construction of Compound wall Internal Road, D.B.P.and Providing Repairs to Building at SC Silli	22/02/2012	4.94	5.34	30/3/2012			
169		Mohadi	Providing Borewell and Repairs to Building at SC Mohgaon	15/02/2012	2.86	2.92	30/3/2012			
170		Bhandara	Mohadi	Construction of Compound wall ,D.B.P.and Providing Repairs to Building at SC Palora	15/02/2012	2.14	2.12	30/3/2012		
171			Mohadi	Repairs to SC Building Mundhari	15/02/2012	3.46	3.47	30/3/2012		
172			Mohadi	Repairs to SC Building Bapera	15/02/2012	3.49	3.83	28/3/2012		
173	Lakhandur		Repairs to SC Building Tai	15/02/2012	2.83	2.70	30/3/2012			
174	Lakhandur		Repairs to SC Building Mandhal	15/02/2012	4.99	4.81	15/4/2012			
175	Lakhandur		Repairs to SC Building Moharna	22/02/2012	3.08	3.33	15/4/2012			
176	Lakhani		Repairs to SC Building Soni	22/02/2012	3.27	2.71	31/3/2012			
177	Lakhani		Repairs to SC Building Lakhori	15/02/2012	3.60	3.99	28/3/2012			
178	Lakhani		Repairs to SC Building Gurada	15/02/2012	2.67	2.97	28/3/2012			
179	Pouni		Repairs to SC Building Kosara	15/02/2012	4.48	0.78	20/2/2012			
180	Pouni		Repairs to SC Building Kodurli	15/02/2012	4.01	3.90	31/3/2012			
181	Pouni		Repairs to SC Building Tirri	15/02/2012	3.08	3.29	30/3/2012			
182	Pouni		Repairs to SC Building Bramhi	15/02/2012	3.15	3.53	27/3/2012			
183	Sakoli		Repairs to SC Building Svanibandh	21/02/2012	1.99	2.26	31/3/2012			
184	Sakoli		Repairs to SC Building Vadad	15/02/2012	4.96	4.71	19/01/2013			
185	Sakoli		Repairs to SC Building Bampewada	15/02/2012	4.96	5.00	27/3/2012			
186	Gondia		Gondia	Repair To Sub Center building S.C. At. Dasgaon	26.10.2011	0.92	0.92	17.01.2012		
187			Goregaon	Repair To Sub Center building S.C. At. Ghumra	26.10.2011	1.12	1.12	18.01.2012		
188	Korpana		Repairs to SC at Nandgaon	Aug 2013	3.00	1.02	July 2012			
189	Chandrapur	Pomburnma	Repairs to SC at Ghatkul	Aug 2013	2.19	1.03	July 2012			
190		Ballarpur	Repairs to SubCenter Building at Bamni	Aug 2013	2.10	1.31	July 2012			
191		Korpana	Repairs to SubCenter Building at Bibi	Aug 2013	2.16	1.06	July 2012			
192		Rajura	Repairs to SubCenter Building at Subbai	Aug 2013	2.15	1.40	Dec 2012			
193		Rajura	Repairs to SubCenter Building at Sonapur	Aug 2013	2.18	1.27	July 2012			
194		Ballarpur	Repairs to SubCenter Building at Manora	Aug 2013	2.10	1.20	July 2012			
195		Ballarpur	Repairs to SC at Palasgaon .	Aug 2013	2.15	1.20	July 2012			
196		Korpana	Repairs to SC at Durgadi	Aug 2013	3.50	3.70	July 2012			
197		Jiwati	Repairs to SubCenter Building at Nagrala	Aug 2013	1.35	1.33	July 2012			
198		Nagbhid	Repairs to SubCenter Building at Navkhala	Aug 2013	3.83	3.70	July 2012			
199		Nagbhid	Repairs to SC at Dongargaon	Aug 2013	2.55	2.32	July 2012			
200	Wardha	Wardha	Proposed New Construction of Additional Lebour room at sub centre building at Umari (Meghe)	1/2/2012	4.60	4.12	9/20/2012			
201		Deoli	Proposed New Construction of Additional Lebour room at sub centre building at Andhori	12/7/2011	4.62	4.134	8/20/2012			
202		Ashti	Proposed New Construction of Additional Lebour room at sub centre building at Wadala	1/2/2012	4.72	4.606	10/8/2012			
203		Ashti	Proposed New Construction of Additional Lebour room at sub centre building at Borgaon (T)	1/2/2012	5.25	5.403	5/19/2012			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
204	Wardha	Karanja	Proposed New Construction of Additional Lebour room at sub centre building at Kakda	11/28/2011	4.67	3.975	5/18/2012			
205		Karanja	Proposed New Construction of Additional Lebour room at sub centre building at Dharti	11/28/2011	4.71	4.202	9/14/2012			
206		Karanja	Proposed New Construction of Additional Lebour room at sub centre building at Dhanoli	12/13/2011	4.79	4.678	7/17/2012			
207		Karanja	Proposed New Construction of Additional Lebour room at sub centre building at Malegaon (Kali)	12/5/2011	4.63	4.318	7/19/2012			
208		Karanja	Proposed New Construction of Additional Lebour room at sub centre building at Masod	1/2/2012	4.74	4.13	4/17/2012			
209		S'Pur	Proposed New Construction of Additional Lebour room at sub centre building at Nimbha	1/2/2012	4.61	4.205	5/20/2012			
210		Arvi	Prpposed renovation & Extention work of health sub centre at Bedona	1/2/2012	3.99	4.525	7/20/2012			
211		Hgt	Prpposed renovation work of health sub centre at Shekhapur (M)	12/19/2011	1.98	2.18	10/15/2012			
212		Seloo	Prpposed renovation work of health sub centre at Moi	1/2/2012	0.85	0.718	2/29/2012			
				Total		584.37	533.43			
PHCs/Additional PHCs										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Thane	Dahanu	Repairs of main Bldg. construction of labour room, female ward at PHC Dhundalwadi	11.10.2011	14.87	14.61	29.06.2012			
2		Shahapur	Repairs of main Bldg & Qtrs at PHC Dolkhamb	03.11.2011	13.37	13.37	08.03.2012			
3		Bhiwandi	Repairs of main Bldg. & internal renovation at PHC Diva Anjur	11.10.2011	12.80	12.52	31.03.2012			
4		Ambarnath	Repairs of main Bldg., female ward, labour room & Qtrs at PHC Wangan	03.11.2011	15.24	15.44	31.03.2012			
5		Wada	Repairs of main building, female ward, labour room & Qtrs at PHC Parali	11.10.2011	14.70	14.65	31.03.2012			
6		Palghar	Repairs of main building & staff quarters at PHC Dandi	24.10.2011	13.50	13.47	08.03.2012			
7	Bhiwandi	Providing water supply to PHC Diva Anjur	04.02.2012	5.52	5.45	29.06.2012				
8	RAIGAD	Roha	Kokban	23/12/2011	4.01	3.60	22/06/2012			
9		Roha	Nagothane	30/01/2011	3.80	3.80	15/03/2011			
10		Pen	Kamarli	23/12/2011	1.88	1.88	11/2/2012			
11		Mangaon	Nizampur	23/12/2011	4.93	4.44	3/7/2012			
12		Alibag	Revdanda	23/12/2011	6.75	1.95	25/03/2012			
13		Tala	Tala	21/12/2011	6.74	6.07	8/11/2012			
14		Karjat	Neral	23/12/2011	1.89	1.89	21/03/2012			
15		panvel	Apta	21/12/2011	1.99	1.99	18/02/2012			
16		Sindhudurg	Kudal	Repairs to Mangaon PHC	11/24/2011	4.99	5.29	4/1/2012		
17			Kudal	Repairs to Kasal PHC	9/9/2011	8.01	9.02	4/2/2012		
18	Malwan		Repairs to Masure PHC	9/9/2011	9.37	9.36	12/25/2011			
19	Sawantwadi		Repairs to Banda PHC	9/9/2011	4.51	4.50	2/28/2012			
20	Vengurla		Repairs to Parula PHC	9/9/2011	3.99	3.66	2/28/2012			
21	Deogad		Repairs to Shirgaon PHC	9/9/2011	7.47	7.98	4/2/2012			
22	Kudal		Repairs to Hirlok PHC	9/9/2011	8.57	8.75	4/16/2012			
23	Vengurla		Repairs to Tulas PHC	9/9/2011	0.57	0.49	2/23/2012			
24	Dodamarg		Repairs to Water Supply System at Morgaon PHC	11/24/2011	2.00	2.00	1/25/2012			
25	Dodamarg		Repairs to Drainage System at Talkat PHC	9/9/2011	4.71	2.23	2/28/2012			
26	Ratnagiri	Sawantwadi	Repairs to Water Supply System at Nirwade PHC	11/24/2011	0.40	0.40	3/31/2012			
27		Sangameshwar	Burambi	26-Jun-11	10.92	11.12	Feb-12			
28		Sangameshwar	Phungus	26-Jun-11	6.02	5.64	Feb-12			
29		Sangameshwar	Kadwai	26-Jun-11	11.89	10.15	Feb-12			
30		Haveli	Repair work of PHC Sangarun ,	09.09.2010	1.96	0.87	16.12.2010			
31		Junnar	Ale (PHC Upgradation)	21.10.2011	4.90	4.90	30.03.2012			
32		Ambegaon	Tirpad (PHC Upgradation)	21.12.2012	5.00	5.00	30.03.2012			
33		Ambegaon	Repair work of OT Labroom & Labour room of Nirgudsar	22.02.2011	4.83	2.26	31.03.2012			
34		Satara	Satara	Nandgaon	12/26/2011	4.65	4.35	2/16/2012		
35		Satara	Thoseghar	1/20/2012	4.97	4.60	3/29/2012			
36	Solapur	Malshiras	S.R to PHC Bargaon	18.10.2011	6.23	6.18	15.03.12			
37		Atpadi	Repair of MO QTR at Dighanchi	11-Aug	1.80	1.58	12-Jan			
38		Atpadi	Repair of ANM QTR at Dighanchi	11-Aug	2.22	2.19	12-Feb			
39	Sangli	Atpadi	Repair of SI QTR at Dighanchi	11-Aug	2.20	2.04	12-Feb			
40		Jath	Repair of SI QTR at Ko Bobalad	11-Aug	1.58	1.40	12-Feb			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Completion	If not completed Stage of Progress	Tentative date of completion
41		Jath	Repair of ANM QTR at Ko Bobalad	11-Aug	1.60	1.39	12-Feb		
42		Jath	Repair of MO QTR at Ko Bobalad	11-Aug	1.91	1.36	12-Feb		
43		Jath	Repair of PHC at Ko Bobalad	11-Aug	4.39	4.17	12-Mar		
44		Kagal	Upgradation of PHC building at Kapashi	11/1/2011	3.89	3.88	15-05-2012		
45		Shirol	Upgradation of PHC building at Jaysingpur	2/21/2012	8.09	9.24	15-08-2012		
46		Hatkangale	Upgradation of PHC building at Herale	11/2/2011	10.30	10.88	16-2-2012		
47		Gadhinglaj	Upgradation of PHC building at Kadgaon	12/21/2011	6.15	5.36	19-3-2013		
48		Bhudargad	Upgradation of PHC building at patagaon	10/25/2011	5.03	4.70	15-3-2013		
49		Karveer	Upgradation of PHC building at Ispurli	3/26/2012	8.17	7.09	12-3-2013		
50		Karveer	Upgradation of PHC building at shiroli dumala	3/26/2012	21.02	20.97	27-6-2012		
51		Ajara	Upgradation of PHC building at Maligre	1/3/2012	6.86	5.57	15-3-2012		
52		Hatkangale	Upgradation of PHC building at Savarde	3/31/2012	1.91	1.92	1-9-2012		
53		Surgana	PHC Bargaon	Sep-11	9.71	8.29	Mar-12		
54		Trmbak	PHC Amboli	Sep-11	7.65	6.89	Mar-12		
55		Sinner	PHC Vavi	Sep-12	4.96	4.78	Mar-12		
56		Sinner	Electrification Work to Mo Qtr. Deopur	Jul-11	1.12	1.11	Mar-12		
57		Malegaon	Electrification Work to Mo Qtr. Saundane,	11-Jul	1.11	1.11	Mar-12		
58		Niphad	Electrification Work to Mo Qtr. Palkhed	11-Jul	1.12	1.12	Mar-12		
59		Rahata	Constructing of Compound wall at Savalivihir	14.06.11	3.69	3.87	14.08.12		
60		Pathardi	Constructing of Compound wall at Munguswade	14.06.11	3.38	2.59	30.09.12		
61		Dhule	PHC @ Kheda	24/11/2011	4.70	4.59	5/12/2012
62		Dhule	PHC @ Arvi	24/11/2011	9.91	9.72	21/8/2012
63		Dhule	PHC @ Borkund	24/11/2011	9.62	9.44	29/6/2012
64		Dhule	PHC @ Kapadne	24/11/2011	9.82	9.08	20/12/2012
65		Erandole	Ringangaon Qtr repair	12/5/2011	5.17	5.17	4/20/2012		
66		Amalner	Janve PHC repair	12/12/2011	5.34	5.34	3/18/2012		
67		Chopda	Gorgawale PHC Repair	12/12/2011	5.60	5.60	3/20/2012		
68		Shahada	Repairs compound Wall @PHC Prakasha	19/9/2011	11.17	10.95	28/3/2013		
69		Taloda	Repairs compound Wall @PHC Bored	19/9/2011	16.64	16.27	16/7/2012		
70		Kannad	Repairs of Main Bldg. & Internal Road at Wadner	28.02.2011	14.59	15.94	8/31/2012		
71		Sillod	Repairs of Staff Quarters at PHC Andhari	28.02.2011	13.44	13.42	8/31/2012		
72		Osmanabad	Repairs to M.O. and Staff Qtr's At PHC Dhoki	Sep-11	11.55	11.55	Jul-12		
73		Kallam	Repairs to M.O. and Staff Qtr's At PHC Shiradhon	Sep-11	14.28	10.71	Aug-12		
74		Osmanabad	Repairs to M.O. and Staff Qtr's At PHC Ydashi	Sep-11	9.37	9.37	Aug-12		
75		Latur	Constuction of FWC (Family Welfare CLINIC) & KS @PHC Chincholi (B)	25.08.2011	7.98	7.6	26.03.12		
76		Latur	Constuction of FWC & KS @PHC Jawala (Bk)	25.08.2011	8.02	7.65	26.03.12		
77		Ahamedpur	Constuction of FWC @PHC Satala	25.08.2011	5.32	5.23	27.03.12		
78		Ahamedpur	Constuction of FWC @PHC Shirur Tajband	25.08.2011	5.05	4.88	27.03.12		
79		Ausa	Constuction of FWC @PHC Lamjana	25.08.2011	5.1	4.93	18.04.12		
80		Nialnga	Repair of Staff quarters @ PHC Halgara	25.08.2011	3.05	1.21	01.06.12		
81		Nialnga	Constuction of LR (Laboratory Room) @ PHC Halgara	25.08.2011	3.05	2.94	01.06.12		
82		Nialnga	Constuction of LR @ PHC Kasar Balkunda	25.08.2011	3.06	2.78	29.05.12		
83		Nialnga	Constuction of LR @ PHC Ambulga	25.08.2011	3.04	2.64	14.05.12		
84		Nialnga	Constuction of KS @PHC Aurad Shahajani	25.08.2011	2.88	2.68	12.05.12		
85		Nialnga	Constuction of FWC & LR @PHC Aurad Shahajani	25.08.2011	8.05	7.21	12.05.12		
86		Renapur	Constuction of FWC & KS @PHC Kharola Tq, Renapur	25.08.2011	8	7.61	06.07.12		
87		Devni	Constuction of FWC & KS @PHC Walandi	25.08.2011	7.9	6.94	28.08.12		
88		Latur	Repair of PHC @ Jawala (Bu)	25.08.2011	4.99	4.87	26.03.12		
89		Chakur	Constuction of FWC @PHC Janwal	25.08.2011	5.15	4.83	06.07.12		
90		udgir	Constuction of FWC @PHC Handerguli	25.08.2011	5.15	5.43	29.08.12		
91		Partur	PHC Ashti Mo Quarter Repairs	2/23/2011	0.70	0.70	8/4/2011		
92		Bhokardan	Reparing Estimate of Main Building at PHC Hasanabad	2/23/2011	4.50	4.25	11/9/2011		
93		Bhokardan	Class III Quarter No 1 & 2 at PHC Hasanabad	2/23/2011	2.32	2.20	11/9/2011		
94		Bhokardan	Class III Quarter No 3 & 4 at PHC Hasanabad	2/23/2011	2.33	2.18	11/9/2011		
95		Bhokardan	Medical Officer Quarter at PHC Hasanabad	2/23/2011	1.83	1.68	11/9/2011		
96		Bhokardan	Driver Quarter at PHC Hasanabad	2/23/2011	1.17	1.07	11/9/2011		
97		Ambad	Class 3 Quarter of ANM, LHV, Pharmasist, HA at PHC Shahagad	2/23/2011	6.30	1.37	11/9/2011		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
98	Jalna	Ghansawangi	Class 3 Quarter of ANM, LHV, Pharmasist, HA at PHC Ku Pimpalgaon	2/23/2011	6.60	3.07	11/9/2011			
99		Ambad	Medical officer 1 & 2 & Driver Quarter at PHC Shahagad	2/23/2011	6.15	1.51	11/9/2011			
100		Ghansawangi	Medical officer 1 & 2 & Driver Quarter at PHC Ku. Pimpalgaon	2/23/2011	6.79	2.81	11/9/2011			
101		Badnapur	Medical officer 1 & 2 & Driver Quarter at PHC Wakulani	2/23/2011	3.37	2.75	12/28/2011			
102		Badnapur	Main Building & Dharmashala at PHC Wakulani	2/23/2011	4.77	2.34	12/28/2011			
103		Partur	Main Building at PHC Ashti	2/23/2011	4.77	2.21	3/27/2012			
104		Partur	Class III Quarter No 1 & 2 at PHC Ashti	2/23/2011	1.69	0.33	2/29/2012			
105		Partur	Class III Quarter No 3 & 4 at PHC Ashti	2/23/2011	1.72	0.38	2/29/2012			
106		Partur	Medical Officer Quarter at PHC Ashti	2/23/2011	0.90	0.17	2/29/2012			
107		Partur	Driver Quarter at PHC Ashti	2/23/2011	0.78	0.16	2/29/2012			
108		Partur	PHC Shristi Main Building And ANM GNM, PHarmaist, HA Quarter Repair	2/23/2011	14.30	12.11	3/27/2012			
109		Bhokardan	PHC Walsawangi Main Building Repair	2/23/2011	10.62	10.62	3/28/2012			
110		Ghansawangi	Repairing Work Of PHC Tirthpuri	2/23/2011	1.94	1.89	3/31/2012			
111		Parbhani	Gangakhed	Repairs to Main Bldg. of P.H.C. Dharasur	05.12.2011	4.90	4.87	19.11.2012		
112	Pathari		Repairs to Driver Quarter of P.H.C. Hadgaon	05.12.2011	1.10	1.10	26.03.2012			
113	Parbhani		Construction of MO & Staff Qtr. at Jamb	13.12.2011	75.00	59.33	Mar.2014			
114	Ardhapur		M/R to Staff Quarter Repair at PHC Malegaon	8/18/2010	5.57	5.00	Dec.2011			
115	Nanded	Mudkhed	M/R to Main Build & Staff quarter at PHC Rohimpalgaon	8/18/2010	4.65	4.58	Dec.2011			
116		Kinwat	M/R to Main Build & Staff Quarter at PHC Bodhadi	8/18/2010	4.87	4.87	Dec.2011			
117		Mahur	M/R to Main Build & Staff Quarter at PHC Sindkhade	8/18/2010	5.04	4.45	Dec.2011			
118		Dharmabad	M / R to SC Yetala	8/18/2010	2.90	2.90	Dec.2011			
119		Kandhar	M/R to PHC Repair at PHC Usmannagar	8/18/2010	4.50	4.51	Dec.2011			
120		Loha	M/R to Staff QuarterLHV, ANM at PHC Kalamber	8/18/2010	4.50	4.58	Jan.2012			
121		Bhokar	M/R to Main Building & Staff Qtr. at PHC Bhosi	8/18/2010	5.23	5.21	Jan.2012			
122		Billoli	M/R to Staff Quarter at PHC Sagroli	8/18/2010	2.75	2.75	Feb.2012			
123		Amravati	Morshi	Vichori	31.10.2011	4.98	4.98	12.03.2012		
124			Nandgaon Kh	Satergaon	31.10.2011	5.65	5.65	12.03.2012		
125	Dhamnagaon Rly		Talegaon D.	31.10.2011	4.37	4.37	12.03.2012			
126	Akola	Akola	Dahihanda	6/14/2011	6.00	5.07	8/18/2012			
127		Barshitakii	Dhaba	6/14/2011	5.00	3.96	3/5/2012			
128	Washim	Risod	Repairs to PHC at Mangulzanak	2011-12	4.94	4.21	31.03.2011			
129		Washim	Repairs to PHC at Parditakmor	2011-12	4.98	4.24	31.03.2011			
130		Ner	Repair to PHC Borgaon	11/14/2011	6.35	6.35	3/24/2012			
131	Yavatmal	Ner	Repair to MO Qtr. At PHC Borgaon	11/14/2011	3.19	3.10	3/24/2012			
132		pusad	Repair to staff Qtr. No. 1 at Pha Fetra	11/14/2011	3.07	3.02	3/24/2012			
133		pusad	Repair to staff Qtr. No. 1 at PHC Fetra	11/14/2011	3.08	3.02	3/24/2012			
134		Pouni	Special Repair to Quarter At PHC Kondha	25/01/2012	13.23	9.28	24/9/2012			
135	Bhandara	Bhandara	Special Repair to Quarter At PHC Shahapur	26/01/2012	14.59	12.75	28/4/2012			
136		Mohadi	Special Repair to Quarter At PHC Warathi	27/01/2012	11.26	13.81	20/9/2012			
137	Gondia	Gondia	Repair to Twin Qtr 1, Sweeper Qtr & MO Qtr 1 at Kati.	26.10.2011	5.53	5.57	20.02.2012			
138		Gondia	Repair To M.O.Residential Qtr. & Twin Qtr. 2,3,4 in PHC At. Rawanwadi	26.10.2011	5.52	5.52	24.02.2012			
139		Gondia	Repair to Twin Qtr 1 & Sweeper Qtr In PHC Bhanpur.	26.10.2011	5.55	5.55	14.01.2012			
140		Salekasa	Repair To M.O.Residential Qtr. 2 in PHC At. Bijepar.	26.10.2011	7.00	7.04	10.03.2012			
141		Deori	Repair ToTwin Qtr.1 & 2 in PHC At. Kakodi	26.10.2011	6.25	5.62	30.02.2012			
142		Goregaon	Repair ToTwin Qtr.1 & 2 in PHC At.Chopa	26.10.2011	5.75	5.68	18.01.2012			
143	Chandrapur	Korpana	Repairs to Staff & MO. Qtr. at Mandwa	Aug-11	5.50	5.48	Jul-12			
144		Jiwati	Renovation of Old Staff Qtr. (Jiwati PHC)at Jiwati	Aug-11	6.00	1.73	Jul-12			
145		Mul	M/R Staff Qtr. at. PHC Chirol	Aug-11	5.00	2.12	Jul-12			
146		Gondpipari	M/R Staff Qtr. at. PHC Tohagaon	Aug-11	5.00	1.38	Jul-12			
147		Chandrapur	S/R To Staff Qtr. & MO Qtr.at Durgapur	Aug-11	5.10	1.98	Jul-12			
148		Bhadrawati	M/R Staff Qtr. at. PHC Ghodpeth	Aug-11	5.00	1.64	Dec-12			
149	Wardha	Arvi	Renovation Construction of Wall compound at PHC Rohana	1/2/2012	23.34	21.795	9/20/2012			
150		Arvi	Renovation Construction of Internal Road & Drainage at PHC Rohana	1/2/2012	18.51	13.67		progress		
151		Seloo	Renovation Construction of Wall compound at PHC Sindi (Rly)	11/21/2011	10.19	10.485	10/15/2012			
152		Seloo	Renovation Construction of Internal Road & Drainage at PHC Sindi (Rly)	1/2/2012	16.54	17.447	10/15/2012			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
			Total		1015.82	908.45				
CHCs										
Sr No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Ratnagiri	Sangmeshwar	Sangmeshwar	26-Jun-11	17.95	16.99				
2	Satara	Jawali	S. R. to RH Medha,	29-02-2012	6.40	6.40	Complete			
3	Solapur	Mohol	S.R. To Drainage Line at RH Mohol	31.03.2011	4.35	4.10	Complete			
4	Nashik	Sinnar	Dodli	Mar-12	15.00	15.00	Mar-13			
5		Dindori	Dindori	Mar-12	15.00	15.00	Mar-13			
6		Kannad	Main building repair at RH Phishor	1/10/2012	15.60	15.60	Complete			
7		Kannad	Staff Qtr. repair at RH Phishor	1/10/2012	15.60	15.60	Complete			
8		Kannad	O.T., Wall Compound repair at RH Phishor	1/10/2012	15.60	15.60	Complete			
9		Soyegaon	Main building repair at RH Soyegaon	1/10/2012	15.60	15.60	Complete			
10		Soyegaon	Staff Qtr. repair at RH Soyegaon	1/10/2012	15.60	15.60	Complete			
11		Soyegaon	OT Wall Compound repair at RH Soyegaon	1/10/2012	15.60	15.60	Complete			
12		Kannad	Staff Qtr. repair at RH Devogaon R.	1/10/2012	15.60	15.60	Complete			
13		Latur	Nialinga	RH Repair works Kasar Shirashi	31.03.2012	100.00	93.74	Complete		
14		Jalna	Partur	RH Partur Lab, Female Ward and OT Repairs	11/5/2011	11.22	11.22	Complete		
15	Partur		Const. of Children ward, Blood Storage unit, Kitchen Shed and compound Wall at RH Partur	3/31/2012	64.92	64.92	Complete			
16	Buldana	Mehkar	Construction of New Medical store @ R.H. Mehkar	2011-12	7.02	7.02	31.03.2012			
17		Mehkar	Construction of New Medical store @ R.H. Mehkar	2011-12	7.24	7.24	31.03.2012			
18		Mehkar	Fixing of Tiles in ward No. 1, 2 & 3 @ R.H. Mehkar	2011-12	5.84	5.84	31.03.2012			
19		Chikhli	Construction of compound wall @ R.H. Chikhli	2011-12	26.50	26.40	31.03.2012			
20	Nagpur	Nagpur	Repair of 5 room IRL at STDC, Nagpur	29-12-2011	35.00	35.00	Complete			
21		Kuhi	Repair of RH- Kuhi	14-06-2011	5.66	5.66	Complete			
22		Bhiwapur	Repair of RH- Bhiwapur	14-06-2011	5.84	5.84	Complete			
23	Bhandara	Tumsar	New Construction of Dharmshala At R.H. Sihora	30.03.2012	19.87	19.87		Lintel Level		
24		Mohadi	Construction of O.P.D. at Gramin Rughanlaya Mohadi,	25.10.2011	11.80	11.80	31.03.2013			
25	Gondia	Amgaon	Providing water proofing treatment & Electerfication To R.H. campus at Amgaon in	26.10.2011	7.00	7.00	24.02.2012			
26		Sadak/Arjuni	Construction of Staff Qtr. in RH Compus at Sadak /Arjuni	02.03.2013	314.92	59.24		In Progress		
27	Wardha	S'Pur	Repairs of staff quarter at. RH Samudrapur	21/05/2013	5.00	5.00	3/31/2013			
28		Seloo	Providing water proff treatment to ruff slab for 30 beded rural hospital Seloo	21/05/2013	5.00	5.00	3/31/2013			
			Total		800.73	537.48				
SDHs/Area Hospital										
Sr No	District	Block	Name of SDH	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Pune	Indapur	Construction of Pathology at SDH Indapur	27/02/2013	10.50	10.50	Complete			
2	Dhule	Shindkheda	Repairing Work of SDH @ Dondaicha	10/1/2012	5.00	5.00	25/03/2012			
3	Parbhani	Gangakhed	Repairs to Dharmshala at SDH Gangakhed	3/26/2012	7.50	7.50	Complete			
4	Nagpur		Repair of SDH Kamptee	14-06-2011	8.50	8.50	31-03-2013			
			Total		31.50	31.50				
District Hospitals										
Sr No	District	Block	Name of DH	Date/Month of Work Sanctioned	Financial Progress		Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Pune	Aundh	Construction of blood storage unit DH Aundh	31/03/2012	56.25	56.25	Complete			
2		Aundh	Construction of SNCU DH Aundh	31/03/2012	93.47	65.00	Complete			
3	Satara		Improvement and Repairs to Internal Road in Nurses Hostel Front Side and Kitchen Room South Side in New Civil Hospital Satara.	3/30/2013	7.91	7.50	Complete			
4			Improvement Civil Hospital at Satara Repairs of Gutter and Fixing Paver Block, Vehicle Parking in South Side.	3/31/2012	4.91	4.99	Complete			
5			Improvement to New Civil Hospital at Satara Repairs of Gutter and Plinth Protection South side in Nurses Hoste.	3/31/2012	5.52	5.52	10/10/2012			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
6	Satara	Satara	Improvement to New Civil Hospital at Satara Repairs of Plinth Protection and East Side Gutter in Nurses Hoste.	3/31/2012	8.49	8.49	2/9/2013		
7		Satara	Improvement to New Civil Hospital at Satara Repairs of Plinth Protection and North Side Gutter in Nurses Hoste.	3/31/2012	5.79	5.79	Complete		
8		Satara	Improvement to New Civil Hospital at Satara Repairs of Plinth Protection and West Side Gutter in Nurses Hoste.	3/31/2012	3.38	3.38	10/1/2012		
9		Satara	Improvement &repairs of flooring, toilet block & sanitary arrangement in ward no.8 at Civil Hospital	3/30/2013	8.39	0.00		In Progress	
10	Nashik	Nashik	Construction of Medical drug store at DH Nashik	Mar-12	20.96	20.96	Jun-13		
11	Dhule	Dhule	Construction of 1st floor at Arogya Bhavan	31/03/2012	24.00	24.00	Complete		
12	Beed	Majalgaon	Repair to Rural Hospital at Majalgaon tq. Majalgaon	Oct-11	6.00	6.00	31.03.2013		
13	Jalna	Jalna	Ayush Cell Meditation Hall At Jalna	3/31/2011	18.70	15.07		In Progress	
14	Parbhani	Parbhani	Repairs to internal Road at. DH	10/31/2012	9.00	8.59	Complete		
15	Buldana	Buldana	Reparis to Blood bank @ D.H. Buldana	Oct-11	7.80	7.80	31.03.2013		
Total					280.57	239.34			