

**List of New Construction Works under NRHM (2007-2008)**

Sub Centre											
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Thane	Bhiwandi	Shelar	14.02.2008	8.14	8.70	IDW	Jun-08			
2		Badlapur	Adwali	12.02.2008	7.44	6.95	IDW	Jun-08			
3		Rajapur	Saundal	01-Jan-08	14.12	14.12	IDW	May-09			
4		Rajapur	Juwathi	02-Jan-08	14.30	14.30	IDW	May-09			
5		Rajapur	Hatade	03-Jan-08	12.70	11.70	IDW	May-09			
6		Lanja	Khurd	04-Jan-08	12.45	11.04	IDW	May-09			
7		Sangameshwar	Chikhalil	05-Jan-08	11.64	11.64	IDW	May-09			
8		Sangameshwar	Kuchambe	06-Jan-08	15.20	15.00	IDW	May-09			
9		Sangameshwar	Rajwadi	07-Jan-08	12.60	12.60	IDW	May-09			
10		Khed	Shirgaon	08-Jan-08	12.90	11.90	IDW	May-09			
11		Guhagar	Welneswar	09-Jan-08	13.50	13.50	IDW	May-09			
12	Kolhapur	Panhala	Pokhale	3/7/2008	10.65	10.10	IDW	6-3-2009			
13		Radhanagari	Talashi	3/7/2008	11.19	9.60	IDW	5-3-2009			
14		Radhanagari	Shirgaon	3/7/2008	10.68	10.33	IDW	25-02-2009			
15		Radhanagari	Baradwadi	3/7/2008	10.90	9.51	IDW	27-02-2009			
16		Shahuwadi	Yelvan Jugai	3/10/2008	11.44	10.25	IDW	5-3-2009			
17		Shahuwadi	Rethare	3/10/2008	10.62	10.01	IDW	18-02-2009			
18		Shahuwadi	Manjare	3/7/2008	11.22	9.32	IDW	02-3-2009			
19		Shahuwadi	Anuskura	3/7/2008	10.50	9.47	IDW	02-3-2009			
20		Shahuwadi	Salashi	3/7/2008	11.47	9.88	IDW	04-3-2009			
21		Shahuwadi	Malapude	3/11/2008	11.16	9.66	IDW	07-3-2009			
22		Chandgad	Kagni	3/14/2008	11.07	9.87	IDW	29-6-2009			
23		Chandgad	Tambulwadi	3/15/2008	11.03	9.59	IDW	12-3-2009			
24		Hatkangale	Korochi	3/11/2008	10.71	10.12	IDW	03-03-2009			
25		Hatkangale	Talsande	3/7/2008	10.63	9.77	IDW	05-03-2009			
26		Osmanabad	Washi	Gojwada	15.01.08	12.73	11.93	IDW	Mar-09		
27	Osmanabad		Khanapur	15.01.08	13.62	13.30	IDW	Jul-09			
28	Hingoli	Basmat	Amba	3/18/2008	10.18	11.69	IDW	31.03.2009			
29		Basmat	Sirli	3/18/2008	9.79	9.97	IDW	31.03.2009			
30		Basmat	Gunda	5/1/2008	10.08	11.28	IDW	31.03.2009			
31		Kalamnuri	Taroda	3/18/2008	9.70	9.89	IDW	31.03.2009			
32		Kalamnuri	Nandapur	3/18/2008	10.03	10.27	IDW	19.01.2010			
33		Aundha	Jamgawan	3/18/2008	9.61	9.92	IDW	31.03.2010			
34		Sakoli	Sakoli 1	18/3/2008	10.46	10.36	IDW	12/4/2009			
35		Pouani	Adyal	26/3/2008	10.64	10.82	IDW	30/1/2010			
36		Sakoli	Virsi	19/3/2008	10.47	10.43	IDW	24/4/2009			
37		Lakhundur	Sarandi (Buz)	18/3/2008	10.92	10.89	IDW	13/3/2009			
38	Bhandara	Tumsar	Sihora	31/3/2008	9.27	9.27	IDW	29/11/2008			
39		Mohadi	Karadi	31/3/2008	9.26	9.25	IDW	16/3/2009			
40		Sakoli	Sakoli 2	19/3/2008	10.46	10.45	IDW	20/3/2009			
41		Sakoli	Kumbhali	19/3/2008	10.40	10.39	IDW	30/3/2009			
42	Gondia	Sakoli	Ekodi	18/3/2008	10.71	10.71	IDW	20/1/2009			
43		Gondia	Birsola,	15.10.2007	7.50	7.22	IDW	25.03.2008			
44		Gondia	Adashi,	03.03.2008	10.00	9.53	IDW	24.07.2008			
45		Gondia	Mundipar,	03.03.2008	10.00	9.22	IDW	20.07.2008			
46		Tirora	Keshalwada,	18.11.2008	9.00	8.95	IDW	25.04.2009			
47		Gondia	Gudma	03.03.2008	10.00	9.27	IDW	18.05.2008			
48		Deoli	Djhi Bopapur	8/2/2008	9.37	8.582	IDW	2/1/2009			
49		Arvi	Khubeaon	8/2/2008	9.32	8.807	IDW	26/03/2009			
50		Hinganghat	Sawali Wagh	8/2/2008	9.23	8.329	IDW	5/4/2009			
51		Hinganghat	Dhiwari Pipari	8/2/2008	9.94	10.182	IDW	12/1/2009			
52	Wardha	Wardha	Pipari Meghe	8/2/2008	9.33	9.215	IDW	20/01/2009			
			<b>Total</b>		<b>560.28</b>	<b>539.06</b>					
<b>PHCs/Additional PHCs</b>											
					Financial Progress		Physical Progress				

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Sr No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
			<b>Total</b>		0.00	0.00				
<b>CHCs</b>										
Sr No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
			<b>Total</b>		0.00	0.00				
<b>SDHs/Area Hospital</b>										
Sr No	District	Block	Name of SDH	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
			<b>Total</b>		0.00	0.00				
<b>District Hospitals</b>										
Sr No	District	Block	Name of DH	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
			<b>Total</b>		0.00	0.00				
<b>List of Renovation/ Upgradation under NRHM (2007-2008)</b>										
<b>Sub Centre</b>										
Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Bhiwandi	Amne	07.03.2008	1.31	1.15	IDW	06.06.2008		
2		Bhiwandi	Kon	05.03.2008	1.92	1.90	IDW	02.06.2008		
3		Bhiwandi	Bappaon	05.03.2008	1.97	1.97	IDW	04.06.2008		
4		Bhiwandi	Bappaon	05.03.2008	0.97	0.96	IDW	04.06.2008		
5		Bhiwandi	Kalher	14.01.2008	1.12	1.12	IDW	13.07.2008		
6		Bhiwandi	Kurund	03.07.2008	1.02	0.99	IDW	06.06.2008		
7		Ambernath	Borhadpada	11.01.2008	2.45	2.61	IDW	30.04.2008		
8		Ambernath	Dahivali	23.11.2007	3.45	3.72	IDW	30.04.2008		
9		Murbad	Devpe	04.03.2008	3.11	2.93	IDW	03.06.2009		
10		Shahapur	Mugaon	14.03.2008	2.60	2.16	IDW	12.06.2008		
11		Shahapur	1Apte	14.03.2008	2.12	1.81	IDW	12.06.2008		
12		Kalyan	Falegaon	08.03.2008	3.26	3.26	IDW	06.06.2008		
13		Kalyan	Dahagaon	03.03.2008	1.35	1.34	IDW	29.03.2008		
14		Vasai	Nirmal	20.03.2008	0.99	0.91	IDW	19.06.2008		
15		Vasai	Gokhivare	08.09.2007	1.56	1.56	IDW	09.01.2008		
16		Vasai	Man	05.03.2008	2.41	2.41	IDW	30.05.2008		
17		Palghar	Nanivali	05.03.2008	2.44	2.43	IDW	02.05.2008		
18		Palghar	Velgaon Kondhan	12.09.2007	2.41	2.41	IDW	23.01.2008		
19		Palghar	Lalonde	05.03.2008	2.41	1.42	IDW	02.06.2008		
20		Palghar	Barhanpur	05.03.2008	2.44	2.28	IDW	31.05.2008		
21		Palghar	Kirat	20.03.2008	2.44	2.30	IDW	29.03.2008		
22		Dahanu	Kinhwali	18.01.2008	2.34	2.19	IDW	17.04.2008		
23		Dahanu	Mahalaxmi Vivalvedhe	04.03.2008	2.46	2.35	IDW	03.05.2008		
24		Dahanu	Rankol	10.03.2008	2.39	1.74	IDW	09.07.2008		
25		Talasar	Kewada- Awarpada	04.03.2008	1.66	1.66	IDW	25.03.2008		
26		Talasar	Vevjiz ( Singalpada)	04.03.2008	5.11	5.05	IDW	28.03.2008		
27		Vikramgad	Waki	25.03.2008	0.91	0.91	IDW	24.04.2008		
28		Jawhar	Dengachimet	13.03.2008	0.29	0.28	IDW	12.04.2008		
29		Jawhar	Garadwadi	13.03.2008	0.62	0.60	IDW	12.04.2008		
30		Mokhada	Hirva	15.09.2007	0.50	0.49	IDW	28.01.2008		
31		Thane	MODT	14.10.2007	13.96	13.85	IDW	05.02.2008		
32		Karjat	Posri	20/02/2008	5.39	5.34	IDW	24/01/2009		
33		Karjat	Bekare	20/02/2008	3.05	2.99	IDW	2/1/2009		
34		Alibag	Agrav	19/03/2008	1.52	1.52	IDW	1/7/2008		
35		Alibag	Gunjis	25/02/2008	7.52	7.31	IDW	5/4/2008		
36		Karjat	Pathraj	20/02/2008	3.10	3.04	IDW	24/01/2009		
37		Pen	Varsai	26/03/2008	0.95	0.95	IDW	24/05/2008		
38		Karjat	Chai	17/03/2008	2.69	2.69	IDW	10/4/2008		
39		Alibag	Shabaj	17/03/2008	1.93	1.93	IDW	10/4/2008		
40		Alibag	Chinchoti	17/03/2008	2.90	2.90	IDW	23/03/2009		
41		Shrivardhan	Bagmandla	4/3/2008	3.78	3.78	IDW	16/07/2009		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
42	RAIGAD	Shrivardhan	Dandguri	4/3/2008	4.74	4.65	IDW	22/08/2008		
43		Khalapur	Kandrol	15/03/2008	3.66	3.65	IDW	6/12/2008		
44		Khalapur	Jamrung	15/03/2008	3.66	3.65	IDW	10/12/2008		
45		Khalapur	Mankvli	31/03/2008	3.66	3.65	IDW	2/1/2009		
46		Karjat	Chincholi	15/03/2008	3.69	3.69	IDW	20/01/2009		
47		Khalapur	Honad	31/01/2008	3.66	3.65	IDW	6/12/2008		
48		Poladpur	Paithan	15/03/2008	2.59	2.44	IDW	20/01/2009		
49		Mahad	Esane Kamble	17/03/2008	3.14	2.98	IDW	23/05/2008		
50		Mahad	Nagaon	15/03/2008	3.38	3.33	IDW	24/07/2008		
51		Uran	Jasai	15/03/2008	4.08	4.08	IDW	1/1/2009		
52		Karjat	Gaurkamat	15/03/2008	6.54	6.53	IDW	28/01/2011		
53		Mangoon	Rathwad	31/01/2008	4.89	3.02	IDW	6/12/2008		
54		Alibag	Vive	31/03/2008	4.89	3.02	IDW	23/03/2009		
55		Karjat	Chinchavli	15/03/2008	3.28	3.28	IDW	20/01/2009		
56	Pen	Amtem	12/3/2008	3.94	3.94	IDW	29/01/2010			
57	Murud	Cheher	10/6/2008	2.99	2.99	IDW	7/3/2009			
58	Roha	Are Khurda	19/03/2008	1.06	1.06	IDW	1/7/2008			
59	Sangameswar	Kumbharkhani	12-Mar-08	0.99	0.99	IDW	Mar-08			
60	Ratnagiri	Basani	12-Mar-08	0.99	0.99	IDW	Mar-08			
61	Rajapur	Pendkhale	12-Mar-08	0.98	0.96	IDW	Mar-08			
62	Ratnagiri	Karbude	12-Mar-08	0.98	0.96	IDW	Mar-08			
63	Rajapur	Goval	12-Mar-08	0.98	0.97	IDW	Mar-08			
64	Rajapur	Kotapur	12-Mar-08	0.99	0.98	IDW	Mar-08			
65	Rajapur	Chindravale	12-Mar-08	0.89	0.84	IDW	Mar-08			
66	Guhagar	Palshet	12-Mar-08	0.78	0.78	IDW	Mar-08			
67	Guhagar	Umarath	12-Mar-08	0.94	1.06	IDW	Mar-08			
68	Guhagar	Pimpner	12-Mar-08	0.95	0.95	IDW	Mar-08			
69	Guhagar	Veldur	12-Mar-08	0.37	0.38	IDW	Mar-08			
70	Guhagar	Kudali	12-Mar-08	0.18	0.14	IDW	Mar-08			
71	Mandangad	Peve	12-Mar-08	1.57	1.63	IDW	Mar-08			
72	Mandangad	Dahagaon	12-Mar-08	0.67	0.61	IDW	Mar-08			
73	Mandangad	Tide	12-Mar-08	0.22	0.22	IDW	Mar-08			
74	Sangameswar	Gimavi	12-Mar-08	0.46	0.49	IDW	Mar-08			
75	Sangameswar	Tural	12-Mar-08	1.15	1.11	IDW	Mar-08			
76	Sangameswar	Dhamanase	12-Mar-08	1.12	1.1	IDW	Mar-08			
77	Sangameswar	Harcheri	12-Mar-08	1.1	1.07	IDW	Mar-08			
78	Sangameswar	Pomendi	12-Mar-08	0.81	0.8	IDW	Mar-08			
79	Rajapur	Kondve	12-Mar-08	1.95	1.89	IDW	Mar-08			
80	Patan	Malharpeth	3/25/2008	0.4	0.38	IDW	5/15/2008			
81	Patan	Vihe	3/25/2008	0.6	0.51	IDW	7/19/2008			
82	Patan	Tarale	3/25/2008	0.91	0.84	IDW	5/28/2008			
83	Barshi	Khandavi	08.03.2008	2.35	2.35	IDW	30.05.2008			
84	Pandharpur	Khedbhalwani	07.03.2008	1.39	2.59	IDW	31.05.2008			
85	N.Solapur	donegaon	15.03.2008	1.32	1.28	IDW	21.04.2008			
86	N.Solapur	Belathi	12.03.2008	1.61	1.60	IDW	18.04.2009			
87	Barshi	Dahitane	10.03.2008	0.49	0.49	IDW	29.03.2008			
88	Malshiras	Mahalung	22.02.2008	1.70	1.25	IDW	15.06.2008			
89	Karmala	Takali	05.03.2008	1.24	1.88	IDW	05.04.2008			
90	Malshiras	Makoli	03.03.2008	1.80	17.11	IDW	15.04.2009			
91	Mohol	Ankoli	04.03.2008	1.07	1.07	IDW	29.03.2008			
92	Mangalwedha	Kagast	27.02.2008	1.26	1.13	IDW	15.04.2008			
93	Mangalwedha	Gonewadi	22.02.2008	1.72	1.70	IDW	15.04.2008			
94	Mangalwedha	Hunnur	27.02.2008	1.99	1.82	IDW	25.06.2008			
95	Mohol	Konheri	13.03.2008	1.31	1.29	IDW	20.05.2008			
96	Karmala	Sade	10.03.2008	1.08	0.10	IDW	28.03.2008			
97	Malshiras	Bondle	22.02.2008	1.07	0.83	IDW	30.05.2008			
98	Pandharpur	Gursale	18.03.2008	0.20	0.20	IDW	26.03.2008			
99	S. Solapur	Nimbargi	08.03.2008	3.59	3.41	IDW	26.06.2008			
100	Karmala	Salase	10.03.2008	0.63	0.52	IDW	20.06.2008			
101	S. Solapur	Kanbas	03.03.2008	1.56	1.56	IDW	22.05.2008			
102	Akkalkot	Mundewadi	12.03.2008	1.50	1.46	IDW	20.04.2008			
103	S. Solapur	Kandilgaon	08.03.2008	2.69	2.69	IDW	26.06.2008			
104	S. Solapur	Mulegaon Tandra	22.02.2008	1.18	1.14	IDW	30.03.2008			
105	Akkalkot	Hadra	03.03.2008	1.44	1.44	IDW	30.03.2008			
106	Akkalkot	Tolnur	03.03.2008	1.50	1.42	IDW	30.03.2008			
107	Akkalkot	Udagi	03.03.2008	1.51	1.61	IDW	30.03.2008			
108	N.Solapur	Kalaman	14.03.2008	1.74	1.74	IDW	30.03.2008			
109	Akkalkot	Korsegaon	14.03.2008	1.22	1.08	IDW	20.06.2008			
110	Akkalkot	Tadwal	18.03.2008	1.25	1.21	IDW	20.09.2008			
111	Mangalwedha	Huljanti	14.03.2008	0.95	0.92	IDW	30.03.2008			
112	N.Solapur	Akolekathi	14.03.2008	1.41	1.38	IDW	24.01.2009			
113	S. Solapur	Takali	05.03.2008	1.60	1.60	IDW	31.03.2008			
114	Mohol	Takali	05.03.2008	1.37	1.37	IDW	18.05.2008			
115	Mohol	Kuruli	27.02.2008	1.06	1.00	IDW	28.03.2008			
116	Mohol	Penur	15.03.2008	1.25	1.18	IDW	25.05.2008			
117	Akkalkot	Chungli	15.03.2008	0.97	0.90	IDW	28.08.2008			
118	Akkalkot	Salgar	11.03.2008	1.62	1.40	IDW	10.04.2008			
119	Pandharpur	Tisangi	03.03.2008	1.93	1.93	IDW	16.05.2008			
120	S. Solapur	Limbichincholi	22.02.2008	1.60	1.40	IDW	08.06.2008			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
121		Mohol	Sohale	05.03.2008	0.96	0.91	IDW			31.07.2008
122		Pandharpur	Babhulegaon	18.03.2008	0.76	0.74	IDW			07.07.2008
123		Akkalkot	Hattikanbas	03.03.2008	1.12	1.12	IDW			19.08.2008
124		Mohol	Wafale	11.03.2008	1.65	1.41	IDW			26.05.2008
125		Mohol	Yawali	11.03.2008	1.91	1.91	IDW			26.05.2008
126		Sangola	Medshingi	03.03.2008	1.37	1.31	IDW			10.09.2008
127		Sangola	Sonand	27.02.2008	1.82	1.69	IDW			25.05.2008
128		Mohol	Yenki	04.03.2008	1.14	0.91	IDW			22.08.2008
129		Madha	Akole	27.02.2008	1.71	1.66	IDW			25.05.2008
130		Pandharpur	Wadikuroli	11.03.2008	1.00	1.00	IDW			31.05.2008
131		Mohol	Tambole	04.03.2008	1.10	1.01	IDW			31.05.2008
132		Karmala	Viet	27.02.2008	1.75	1.56	IDW			15.07.2008
133		Sangola	Pachegaon	11.03.2008	1.99	1.99	IDW			07.09.2008
134		Sangola	Goudwadi,	07.03.2008	1.77	1.77	IDW			14.09.2008
135		Akkalkot	Pitapur,	07.03.2008	1.21	1.03	IDW			20.09.2008
136		Madha	Aran,	27.02.2008	1.83	1.64	IDW			20.09.2008
137		Madha	Laul	27.02.2008	1.67	1.67	IDW			30.05.2008
138		Mohol	Begampur	04.03.2008	0.96	0.96	IDW			31.05.2008
139		N.Solapur	Nannaj	07.03.2008	1.63	1.41	IDW			6.01.2009
140		S.Solapur	Achegaon	15.03.2008	1.64	1.44	IDW			23.11.2008
141		Mangalwedha	Bhalwani	07.03.2008	1.99	1.87	IDW			31.08.2008
142		Malshiras	Phalawani	27.02.2008	1.89	1.87	IDW			27.10.2008
143		Pandharpur	Chale	03.03.2008	1.42	1.21	IDW			20.09.2008
144		Pandharpur	Bhose	13.03.2008	1.36	1.26	IDW			30.06.2008
145		Pandharpur	Nendapur	13.03.2008	0.91	0.89	IDW			16.12.2008
146		Pandharpur	Ranganji	13.03.2008	0.32	0.08	IDW			29.01.2008
147		Pandharpur	Ozewadi	13.03.2008	0.29	0.17	IDW			29.11.2008
148		Pandharpur	Suste	08.03.2008	3.06	3.06	IDW			31.02.2008
149		Pandharpur	Bhandishegaon	08.03.2008	0.49	0.42	IDW			25.05.2008
150		Pandharpur	Patkuroli	04.03.2008	0.80	0.70	IDW			30.09.2008
151		Malshiras	Tandulwadi	22.02.2008	1.99	1.80	IDW			30.09.2008
152		Madha	Sheware	22.02.2008	1.92	1.86	IDW			15.09.2008
153		S.Solapur	Hattur	01.03.2008	1.68	1.63	IDW			15.10.2008
154		Mohal	Khandali Mohal	18.03.2008	1.03	1.03	IDW			05.10.2008
155		Walwa	Kapuskhed	Jan. 2008	1.22	1.12	IDW			Sept.2008
156		Walwa	Surul	Jan. 2008	0.94	0.70	IDW			Oct. 2008
157		Miraj	Karoli(M)	Jan. 2008	0.55	0.51	IDW			Sept. 2008
158		Khanapur	Wasumbe	Jan. 2008	1.01	0.91	IDW			Sept. 2008
159		Miraj	Linganoor	Jan. 2008	1.28	1.22	IDW			Oct. 2008
160		Miraj	Soni	Jan. 2008	0.57	0.49	IDW			Oct. 2008
161		Walwa	Koregaon	Jan. 2008	1.13	0.79	IDW			Sept. 2008
162		Shirala	Hategaon	Jan. 2008	0.48	0.40	IDW			Oct. 2008
163		Miraj	Tung	Jan. 2008	0.40	0.40	IDW			Sept. 2008
164		palus	Alsand	Jan. 2008	0.37	0.19	IDW			Sept. 2008
165		Atpadi	Zare	Jan. 2008	0.95	0.68	IDW			Oct. 2008
166		Atpadi	Gomewadi	Jan. 2008	0.38	0.36	IDW			Oct. 2008
167		Atpadi	Hivtad	Jan. 2008	0.38	0.33	IDW			Sept. 2008
168		Walwa	Nerle	Jan. 2008	0.61	0.47	IDW			Oct. 2008
169		Walwa	Bahe	Jan. 2008	0.50	0.23	IDW			Oct. 2008
170		khanapur	Sonkire	Jan. 2008	0.92	0.85	IDW			Sept. 2008
171		khanapur	Balwadi	Jan. 2008	1.10	0.95	IDW			Sept. 2008
172		Walwa	Takari	Jan. 2008	0.55	0.54	IDW			Aug. 2008
173		Shirala	Mandur	Feb. 2008	1.98	1.77	IDW			Oct. 2008
174		Tasgaon	Yelavi	Feb. 2008	0.81	0.61	IDW			Sept. 2008
175		Tasgaon	Walvale	Feb. 2008	1.26	0.94	IDW			Nov. 2008
176		Tasgaon	Gharniki	Feb. 2008	0.98	0.80	IDW			Sept. 2008
177		Walwa	Kalamawadi	Feb. 2008	1.20	0.84	IDW			Aug. 2008
178		Shirala	Punvat	Feb. 2008	1.25	0.29	IDW			May-08
179		Tasgaon	Kumthe	Feb. 2008	1.42	1.36	IDW			Jun-08
180		Tasgaon	Alate	Feb. 2008	0.66	0.47	IDW			Jul-08
181		Shirala	Nigadi	Feb. 2008	1.64	1.58	IDW			Sept. 2008
182		kadegaon	Wangi	Feb. 2008	1.85	0.78	IDW			May-08
183		Miraj	Kharkatwadi	Feb. 2008	1.27	1.25	IDW			Jun-08
184		Jath	Nigadi	Feb. 2008	0.45	0.24	IDW			Sept. 2008
185		Atapadi	Walvan	Feb. 2008	1.05	0.56	IDW			Nov. 2008
186		Atapadi	Shetfale	Feb. 2008	0.38	0.37	IDW			Sept. 2008
187		Miraj	Kavalapur	Feb. 2008	1.81	1.44	IDW			Aug. 2008
188		K.mahankal	Alakud	Feb. 2008	1.30	1.10	IDW			Sept. 2008
189		Jath	Muchandi	Feb. 2008	1.61	1.11	IDW			Oct. 2008
190		Atapadi	Nimbavade	Feb. 2008	0.41	0.38	IDW			Sept. 2008
191		Walwa	Sakharale	Feb. 2008	0.27	0.24	IDW			Aug. 2008
192		Atapadi	Upale Myani	Feb. 2008	1.01	0.70	IDW			May-08
193		khanapur	Vadgaon	Feb. 2008	1.37	0.84	IDW			Jun-08
194		Tasgaon	Balgawade	Feb. 2008	0.79	0.79	IDW			Sept. 2008
195		Shirala	Karmala	Feb. 2008	0.31	0.21	IDW			Aug. 2008
196		Tasgaon	Bastavade	Feb. 2008	1.10	1.11	IDW			Oct. 2008
197		Jath	Ja.Boblad	Feb. 2008	1.42	1.00	IDW			Sept. 2008
198		K.mahankal	Kokale	Feb. 2008	1.30	1.10	IDW			Nov. 2008
199		Walwa	Ladegaon	Feb. 2008	1.23	0.99	IDW			Sept. 2008

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
200		Walwa	Etavade Bu.	Feb. 2008	1.95	1.59	IDW	Aug. 2008		
201		Atapadi	Salkhinge	Feb. 2008	0.62	0.56	IDW	Oct. 2008		
202		Shirala	Shirala	Feb. 2008	6.70	5.27	IDW	Oct. 2008		
203		Karveer	Shingapur	2/4/2008	0.49	0.49	IDW	29-3-2008		
204		Chandgad	Ibramhimpur	2/4/2008	0.51	0.48	IDW	24-6-2008		
205		Chandgad	Amaroli	2/4/2008	0.50	0.50	IDW	15-3-2008		
206		Chandgad	Mangaon	3/7/2008	0.49	0.47	IDW	20-8-2008		
207		Chandgad	shenoli	3/3/2008	0.45	0.45	IDW	15-3-2008		
208		Gaganbawada	Asalaj	2/24/2008	0.53	0.49	IDW	25-5-2008		
209		Radhanagari	Saravade	2/4/2008	0.54	0.49	IDW	25-7-2008		
210		Radhanagari	Panori	2/4/2008	0.59	0.50	IDW	25-7-2008		
211		Radhanagari	Durgmanwad	2/1/2008	0.52	0.50	IDW	22-4-2008		
212		Shahuwadi	Amba	2/14/2008	0.50	0.49	IDW	5-8-2008		
213		Shahuwadi	S.varun	2/21/2008	0.50	0.49	IDW	9-7-2008		
214		Shahuwadi	Turukwadi	3/11/2008	0.34	0.32	IDW	20-8-2008		
215		Shahuwadi	Turukwadi	3/7/2008	1.56	1.56	IDW	22-06-2008		
216		Panhala	Majgaon	7/3/2008	0.49	0.49	IDW	06-06-2008		
217		Gadhinglaj	Atayal	1/2/2008	0.55	0.49	IDW	30/05/2008		
218		Gadhinglaj	Jaldiyal	1/2/2008	0.30	0.28	IDW	30/05/2008		
219		Gadhinglaj	basarge	1/2/2008	0.48	0.48	IDW	30/05/2008		
220		Gadhinglaj	Kanadewad	1/2/2008	0.47	0.48	IDW	30/05/2008		
221		Gadhinglaj	Khandal	1/2/2008	0.49	0.49	IDW	30/05/2008		
222		Gadhinglaj	Muthanal	7/3/2008	0.53	5.00	IDW	3/4/2008		
223		Hatkangale	Atigre	7/3/2008	0.50	0.48	IDW	06-06-2008		
224	Kolhapur	Hatkangale	Aalate	7/3/2008	0.53	0.49	IDW	06-06-2008		
225		Hatkangale	Tardal	7/3/2008	0.49	0.48	IDW	06-06-2008		
226		Shirol	Shedshal	2/4/2008	0.49	0.48	IDW	6-7-2008		
227		Shirol	Shirati	3/7/2008	0.34	0.33	IDW	26-5-2008		
228		Shirol	Umalwad	2/21/2008	0.49	0.48	IDW	15-11-2008		
229		Shirol	shirati	3/7/2008	0.34	0.33	IDW	26-5-2008		
230		Shirol	Hasur	3/7/2008	0.34	0.31	IDW	26-5-2008		
231		Shirol	Narsinhawadi	5/7/2008	0.49	0.49	IDW	4-9-2008		
232		Kagal	Lingnur	2/21/2008	0.49	0.49	IDW	10-3-2008		
233		Kagal	Sulkud	2/21/2008	0.34	0.34	IDW	10-3-2008		
234		Kagal	Vannali	2/21/2008	0.50	0.48	IDW	10-3-2008		
235		Kagal	Boravade	1/25/2008	0.56	0.49	IDW	7-2-2008		
236		Kagal	Bidri	1/25/2008	0.54	0.49	IDW	6-2-2008		
237		Kagal	Sake	3/5/2008	0.53	0.48	IDW	22-8-2008		
238		Kagal	Khadakewada	2/21/2008	0.54	0.50	IDW	10-3-2008		
239		Kagal	Haladi	2/11/2008	0.55	0.49	IDW	20-2-2008		
240		Kagal	Masa belewadi	3/3/2008	0.30	0.30	IDW	22-8-2008		
241		Kagal	Madyal	3/7/2008	0.50	0.49	IDW	17-05-2008		
242		Bhudargad	Kalnakwadi	3/7/2008	0.48	0.48	IDW	15-4-2008		
243		Dindori	Janori	Mar-2007	0.64	0.42	IDW	Mar-2007		
244		Niphad	Kasabe Sukane	Mar-2007	0.47	0.44	IDW	Mar-2007		
245		Peth	Kulwandi	Mar-2007	1.26	1.05	IDW	Mar-2007		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
246	Nashik	Peth	Matagan	Mar-2007	1.34	1.1	IDW		Mar-2007	
247		Dindori	Korate	Mar-2007	0.6	0.35	IDW		Mar-2007	
248		Niphad	Palkhed	Mar-2007	0.76	0.52	IDW		Mar-2007	
249		Baglan	Jaikheda	Mar-2007	0.55	0.37	IDW		Mar-2007	
250		Peth	Ghaghari	Mar-2007	0.89	0.57	IDW		Mar-2007	
251		Peth	Devghat	Mar-2007	0.85	0.82	IDW		Mar-2007	
252		Kalwan	Navi Bez	Mar-2007	0.17	0.16	IDW		Mar-2007	
253		Kalwan	manur	Mar-2007	0.22	0.21	IDW		Mar-2007	
254		Niphad	Bhausahab Nagar	Mar-2007	0.55	0.54	IDW		Mar-2007	
255		Kalwan	Juni bez	Mar-2007	0.26	0.24	IDW		Mar-2007	
256		Surgana	Hatgad	Mar-2007	0.49	0.47	IDW		Mar-2007	
257		Peth	Jogmodi	Mar-2007	0.47	0.45	IDW		Mar-2007	
258		Malegaon	vakhari	Mar-2007	0.41	0.39	IDW		Mar-2007	
259		Niphad	Pimpals	Mar-2007	0.32	0.29	IDW		Mar-2007	
260		Niphad	Kothure	Mar-2007	0.79	0.77	IDW		Mar-2007	
261		Kalwan	Niwane	Mar-2007	0.2	0.19	IDW		Mar-2007	
262		Chandwad	Sonisanghavi	Mar-2007	0.48	0.46	IDW		Mar-2007	
263		Dindori	Umbathan	Mar-2007	0.15	0.14	IDW		Mar-2007	
264		Surgana	Kathpada	Mar-2007	0.16	0.14	IDW		Mar-2007	
265		Dindori	Khedgaon	Mar-2007	0.24	0.23	IDW		Mar-2007	
266		Chandwad	Dugave	Mar-2007	0.42	0.38	IDW		Mar-2007	
267		Deola	Pimpalgaon	Mar-2007	0.46	0.44	IDW		Mar-2007	
268		Chandwad	Uswad	Mar-2007	0.48	0.46	IDW		Mar-2007	
269		Deola	Lohner	Mar-2007	0.37	0.35	IDW		Mar-2007	
270		Chandwad	Dubere	Mar-2007	0.34	0.33	IDW		Mar-2007	
271		Baglan	Bramanwade	Mar-2007	0.37	0.36	IDW		Mar-2007	
272		Niphad	Kundewadi	Mar-2007	0.64	0.59	IDW		Mar-2007	
273		Niphad	Wanjarwadi	Mar-2007	0.45	0.44	IDW		Mar-2007	
274		Sinnar	Konambe	Mar-2007	0.52	0.51	IDW		Mar-2007	
275	Niphad	khedlezunge	Mar-2007	0.65	0.63	IDW		Mar-2007		
276	Sinnar	Pathare	Mar-2007	0.54	0.53	IDW		Mar-2007		
277	Sinnar	Mirgaon	Mar-2007	0.63	0.62	IDW		Mar-2007		
278	Niphad	Rue	Mar-2007	0.6	0.57	IDW		Mar-2007		
279	Sinnar	Panchale	Mar-2007	0.36	0.35	IDW		Mar-2007		
280	Ahmednagar	Nagar	.M&R to sc at Wakodi	29.12.07	1.86	1.26	IDW	20.04.2008		
281			.M&R to sc at Nagardevle	29.12.07			IDW			
282			.M&R to sc at Pimpalgaon Malvi	29.12.07			IDW			
283		Parner	.M&R to sc at Supa	29.12.07	1.39	1.32	IDW	16.03.2008		
284			.M&R to sc at Kanur Pathar	29.12.07			IDW			
285			.M&R to sc at Jangaon	29.12.07			IDW			
286		Jamkhed	.M&R to sc at Halgaon	29.12.07	1.39	1.33	IDW	20.03.2008		
287			.M&R to sc at Ratnapur	29.12.07			IDW			
288			.M&R to sc at Sakat	29.12.07			IDW			
289		Sangamner	.M&R to sc at Hivargaon pavs	29.12.07	1.53	1.40	IDW	28.03.2008		
290			.M&R to sc at Varudi Pathar	29.12.07			IDW			
291			.M&R to sc at Jorve	29.12.07			IDW			
292		Akole	.M&R to sc at Kalam	29.12.07	1.52	1.38	IDW	28.03.2008		
293			.M&R to sc at Lingdev	29.12.07			IDW			
294			.M&R to sc at Devdhan	29.12.07			IDW			
295		Dhule	Dhule	Moghan	12/11/2007	0.39	0.38	IDW		10/3/2008
296			Dhule	Purmpada	12/11/2007	0.50	0.49	IDW		10/3/2008
297			Dhule	Raver	12/11/2007	0.50	0.49	IDW		29/2/2008
298			Dhule	Nhvalod	12/11/2007	0.50	0.49	IDW		17/3/2008
299			Dhule	Mehergaon	12/11/2007	0.30	0.29	IDW		31/3/2008
300			Dhule	Nimdale	12/11/2007	0.61	0.60	IDW		31/3/2008
301			Dhule	Chichkheda	12/11/2007	0.49	0.48	IDW		31/3/2008
302			Dhule	Fagne	12/11/2007	0.39	0.37	IDW		31/3/2008
303			Shirpur	Balkuwa	4/2/2008	0.50	0.49	IDW		31/3/2008
304			Shinkheda	Warul	12/11/2007	0.35	0.34	IDW		10/3/2008
305			Shinkheda	Walkheda	4/2/2008	0.63	0.62	IDW		31/3/2008
306			Shinkheda	Varshi	4/2/2008	0.45	0.44	IDW		31/3/2008
307			Shinkheda	Vindel	4/2/2008	0.54	0.52	IDW		31/3/2008
308			Shinkheda	Bramhane	4/2/2008	0.49	0.48	IDW		31/3/2008
309	Shinkheda		Ranjane	4/2/2008	0.49	0.48	IDW		31/3/2008	
310	Sakri	Dhamnar	4/2/2008	0.63	0.62	IDW		31/3/2008		
311	jalgaon	Erandole	Farkande	10/26/2007	0.56	0.56	IDW		2/23/2008	
312		Erandole	Adgaon	10/26/2007	0.63	0.63	IDW		2/23/2008	
313		Erandole	Nandkhurd	10/26/2007	0.47	0.47	IDW		2/23/2008	
314		Raver	Kusumba	10/26/2007	1.22	1.2	IDW		3/31/2008	
315		Amalner	Dahiwad	10/26/2007	0.85	0.85	IDW		3/18/2008	
316		Dharngaon	Pashtane	12/20/2007	1.34	1.29	IDW		2/29/2008	
317		Chopda	Akulkheda	12/20/2007	0.84	0.84	IDW		2/23/2008	
318		Amalner	Shahapur	12/20/2007	1.49	1.4	IDW		2/29/2008	
319		Bhadgaon	Kolgaon	2/25/2008	1.91	1.75	IDW		7/3/2008	
320		Bhadgaon	Nedgaon	2/25/2008	1.73	1.7	IDW		7/3/2008	
321		Pachora	Khurhad	2/25/2008	1.88	1.88	IDW		11/3/2008	
322		Pachora	Bhoje	2/25/2008	1.66	1.66	IDW		5/13/2008	
323		Bhusawal	Sakegaon	2/25/2008	1.98	1.98	IDW		9/17/2008	
324		M.Nagar	Naigaon	2/25/2008	1.88	1.88	IDW		7/3/2008	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
325		Bhusawal	Tahakali	2/25/2008	1.88	1.88	IDW			
326		Raver	Vivre	2/25/2008	0.75	0.75	IDW			
327		Chopda	Mamalde	2/25/2008	0.47	0.47	IDW			
328		Amalner	Shirsale	2/25/2008	1.99	1.98	IDW			
329		Amalner	Bharvas	2/25/2008	1.32	1.32	IDW			
330		Kannad	Palaswadi	2/14/2008	0.23	0.29	IDW			
331		Gangapur	jambhala	1/8/2008	0.47	2.00	IDW			
332		Gangapur	Bhabulgaon	1/8/2008	1.31	0.96	IDW			
333		Khultabad	Sarai	1/17/2008	1.15	0.81	IDW			
334		Kannad	Chaffaner	2/14/2008	1.12	1.39	IDW			
335		Khultabad	Yesgaon	1/17/2008	1.88	1.60	IDW			
336		Khultabad	Kanakshheel	1/17/2008	0.80	1.12	IDW			
337		Sovesgaon	Pimpia	2/28/2008	0.69	0.50	IDW			
338		Paithan	Chittegaon	2/27/2008	1.58	1.71	IDW			
339		Paithan	Shekta	2/27/2008	0.65	0.50	IDW			
340		Paithan	Wahegaon	2/27/2008	1.23	1.29	IDW			
341		Paithan	Pimpalwadi	2/27/2008	1.23	1.27	IDW			
342		Gangapur	Dighi	2/27/2008	0.37	0.41	IDW			
343		Aurangabad	Chowka	2/27/2008	0.88	0.57	IDW			
344		Paithan	Takli A.	4/1/2008	1.61	1.10	IDW			
345		Paithan	Dhavarwadi	4/1/2008	1.53	0.42	IDW			
346		Paithan	Navigaon	4/1/2008	1.01	0.60	IDW			
347		Aurangabad	Taklimali	4/1/2008	1.78	1.78	IDW			
348		Khultabad	Khirdi	4/1/2008	1.47	1.26	IDW			
349		Gangapur	Maliwadgaon	4/1/2008	1.55	1.63	IDW			
350		Paithan	K. Jalgaon	4/1/2008	2.08	1.40	IDW			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
351		Paranda	Shirala	16.01.08	1.85	1.70	IDW	Mar-08		
352		Paranda	Donja	16.01.08	1.83	1.58	IDW	Oct-08		
353		Paranda	Wakadi	16.01.08	1.94	1.80	IDW	Mar-08		
354		Kallam	Andora	16.01.08	1.94	1.77	IDW	Jul-08		
355		Paranda	Shirsaw	16.01.08	1.91	1.80	IDW	Jul-08		
356		Osmanabad	Kond	16.02.08	2.75	2.81	IDW	Jun-08		
357		Osmanabad	Khed	16.01.08	1.47	1.41	IDW	Aug-08		
358		Umarga	Belamb	16.01.08	1.30	1.29	IDW	Jun-08		
359		Umarga	Kawatha	22.02.08	2.00	1.81	IDW	Jul-08		
360		Lohara	Kanegaon	22.02.08	1.57	1.25	IDW	Mar-08		
361		Washi	Pimpalgaon (L)	07.03.08	1.85	1.86	IDW	Sep-08		
362		Washi	Lakhangao	07.03.08	1.88	1.68	IDW	Oct-08		
363		Washi	Sarola (Ma)	07.03.08	3.30	3.06	IDW	Oct-08		
364		Washi	Pimpalgaon (K)	07.03.08	3.80	3.64	IDW	Oct-08		
365		Osmanabad	Pohaner	07.03.08	2.00	2.15	IDW	Jul-08		
366		Umarga	Pethsangavi	07.03.08	1.36	1.28	IDW	Jun-08		
367		Osmanabad	Aalni	07.03.08	3.26	3.39	IDW	Aug-08		
368		Osmanabad	Khangaon	07.03.08	3.76	3.92	IDW	Oct-08		
369		Ahemadpur	Shivankhed	28.11.2007	0.88	0.87	IDW	05.03.2008		
370		Ahemadpur	Hingao	28.11.2007	0.86	0.77	IDW	15.03.2008		
371		Ahemadpur	Kopara	28.11.2007	0.99	0.85	IDW	07.03.2008		
372		Ahemadpur	Kumtha	28.11.2007	0.70	0.66	IDW	03.03.2008		
373		Ahemadpur	Walsangi	28.11.2007	0.87	0.83	IDW	09.03.2008		
374		Chakur	Shivankhed	28.11.2007	0.76	0.87	IDW	29.03.2008		
375		Chakur	Naygaon	28.11.2007	0.90	0.80	IDW	29.03.2008		
376		Chakur	Zari	28.11.2007	1.26	1.25	IDW	29.03.2008		
377		Devni	Devani	28.11.2007	0.93	0.88	IDW	05.03.2008		
378		Devni	Sargaon	28.11.2007	0.61	0.60	IDW	23.03.2008		
379		Devni	Konali	28.11.2007	0.52	0.57	IDW	15.03.2010		
380		Renapur	Sindhagaon	28.11.2007	0.76	0.79	IDW	31.03.2008		
381		Renapur	Davangaon	28.11.2007	0.95	0.89	IDW	31.03.2008		
382		Renapur	Poharegon	28.11.2007	1.12	1.05	IDW	31.03.2008		
383		Renapur	Wangderi	28.11.2007	0.92	0.88	IDW	31.03.2008		
384		Renapur	Bitrgaon	28.11.2007	0.81	0.72	IDW	31.03.2008		
385		Renapur	Koshtagaon	28.11.2007	0.90	0.88	IDW	31.03.2008		
386		Renapur	Karepur	28.11.2007	1.13	1.17	IDW	31.03.2008		
387		Renapur	Khorala	28.11.2007	0.71	0.73	IDW	31.03.2008		
388		Ausa	Tawashied	28.11.2007	1.18	1.08	IDW	04.03.2008		
389		Ausa	Tungi	28.11.2007	0.94	0.85	IDW	01.03.2008		
390		Ausa	Shivali	28.11.2007	1.07	1.08	IDW	31.03.2008		
391		Ausa	Borgaon	28.11.2007	1.14	0.88	IDW	31.03.2008		
392		Ausa	Mokaraga	28.11.2007	0.93	0.79	IDW	31.03.2008		
393		Ausa	Kargon	28.11.2007	1.09	0.93	IDW	31.03.2008		
394		Ausa	Bhada	28.11.2007	1.59	1.44	IDW	31.03.2008		
395		Ausa	Chincholi Ka.	28.11.2007	1.09	1.02	IDW	04.03.2008		
396		Ausa	Korangala	28.11.2007	0.76	1.00	IDW	31.03.2008		
397		Udgir	Gudsar	28.11.2007	0.81	0.56	IDW	23.03.2008		
398		Udgir	Nalgir	28.11.2007	1.02	0.51	IDW	13.03.2008		
399		Udgir	Lohara	28.11.2007	0.92	0.45	IDW	12.03.2008		
400		Udgir	Khardkhei	28.11.2007	0.87	0.51	IDW	02.03.2008		
401		Udgir	Togre	28.11.2007	0.45	0.55	IDW	03.03.2008		
402		Shirur Aantpal	Halki	28.11.2007	1.20	1.03	IDW	29.03.2008		
403		Shirur Aantpal	Digol	28.11.2007	0.48	0.30	IDW	29.03.2008		
404		Shirur Aantpal	Ujaed	28.11.2007	0.70	0.58	IDW	29.03.2008		
405		Shirur Aantpal	Rani Ankulga	28.11.2007	0.83	0.72	IDW	29.03.2008		
406		Latur	Bheta	28.11.2007	2.00	1.55	IDW	31.03.2008		
407		Nilinga	Panchincholi	28.11.2007	2.72	1.53	IDW	04.03.2008		
408		Renapur	Sindgaon	28.11.2007	1.11	1.04	IDW	31.03.2008		
409		Ausa	Amla	28.11.2007	1.11	1.04	IDW	31.03.2008		
410		Ausa	Ashive	28.11.2007	1.11	1.01	IDW	31.03.2008		
411		Chakur	Shivankhed	28.11.2007	1.11	1.04	IDW	29.03.2008		
412		Nilinga	Savari	28.11.2007	0.78	0.20	IDW	04.03.2008		
413		Ambad	Hastapokhari	3/26/2007	0.70	0.70	IDW	12/17/2007		
414		Bhokardan	Tandulwadi	3/26/2007	0.70	0.58	IDW	6/8/2007		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
415	Jalna	Ghansawangi	Ramsgaon	3/26/2007	0.70	0.70	IDW	11/17/2007		
416		Badnapur	Ambadgaon	3/26/2007	0.70	0.70	IDW	3/13/2008		
417		Ghansawangi	Devidhegaon	3/26/2007	0.70	0.65	IDW	7/2/2008		
418		Bhokardan	Nalani	3/26/2007	0.70	0.40	IDW	7/11/2007		
419		Jalna	Hisavan	3/26/2007	0.70	0.70	IDW	8/24/2007		
420		Jafrabad	Akoladev	3/26/2007	0.70	0.70	IDW	2/23/2008		
421		Mantha	Shivangiri	3/26/2007	0.70	0.70	IDW	2/23/2008		
422		Ghansawangi	Panewadi	3/26/2007	0.70	0.70	IDW	11/17/2007		
423		Ambad	Mathpimpalgaon	3/26/2007	0.70	0.70	IDW	12/17/2007		
424		Ambad	Sukhapuri	3/26/2007	0.70	0.70	IDW	2/22/2008		
425		Ambad	Gadhesavargaon	3/26/2007	0.70	0.63	IDW	7/11/2007		
426		Ghansawangi	Jamsamarth	3/26/2007	0.70	0.62	IDW	11/17/2007		
427		Ghansawangi	Bolegaon	3/26/2007	0.70	0.38	IDW	3/25/2008		
428		Partur	Hatadi	3/26/2007	0.70	0.70	IDW	12/28/2007		
429		Bhokardan	Surangali	3/26/2007	0.70	0.53	IDW	6/8/2007		
430		Badnapur	Akola N	3/26/2007	0.70	0.70	IDW	9/10/2007		
431		Partur	Amba	3/26/2007	0.70	0.60	IDW	6/11/2007		
432		Bhokardan	Dhigalkheda	3/26/2007	0.70	0.60	IDW	9/13/2007		
433		Mantha	Kendali	3/26/2007	0.70	0.69	IDW	9/27/2007		
434		Mantha	Talani	3/26/2007	0.70	0.70	IDW	11/19/2007		
435		Partur	Lingsa	3/26/2007	0.70	0.70	IDW	2/22/2008		
436		Ghansawangi	Kandari Partur	3/26/2007	0.70	0.69	IDW	10/20/2007		
437		Ambad	Patharwala	3/26/2007	0.70	0.70	IDW	12/17/2007		
438		Jalna	Krushnanagar	3/26/2007	0.70	0.69	IDW	7/2/2008		
439		Ghansawangi	Karalgaoon	3/26/2007	0.70	0.70	IDW	11/10/2007		
440		Jafrabad	Ambegaon	3/26/2007	0.70	0.70	IDW	5/27/2008		
441		Badnapur	Dhopteshwar	3/26/2007	0.70	0.70	IDW	12/17/2007		
442		Jalna	Sindhikalegaon	3/26/2007	0.70	0.68	IDW	7/2/2008		
443		Badnapur	Nadkheda	3/26/2007	0.70	0.68	IDW	5/28/2008		
444		Ghansawangi	M Chincholi	3/26/2007	0.70	0.69	IDW	6/10/2007		
445		Ghansawangi	Khadka	3/26/2007	0.70	0.69	IDW	8/30/2008		
446		Mantha	Wazarsarkate	3/26/2007	0.70	0.70	IDW	7/2/2008		
447		Ghansawangi	Ramsagaon	3/26/2007	0.70	0.70	IDW	6/8/2007		
448		Jalna	Pimpri Dukri	3/26/2007	0.70	0.69	IDW	7/2/2008		
449		Ghansawangi	Sakalgaon	3/26/2007	0.70	0.65	IDW	12/28/2007		
450		Mantha	Naygaon	3/26/2007	0.70	0.61	IDW	10/29/2007		
451		Partur	Akoli	3/26/2007	0.70	0.65	IDW	10/14/2008		
452		Badnapur	Asarkheda	3/26/2007	0.70	0.70	IDW	7/2/2008		
453		Jafrabad	Akoladev	3/26/2007	0.70	0.61	IDW	12/28/2007		
454		Mantha	Shivangiri	3/26/2007	0.70	0.70	IDW	10/29/2007		
455		Badnapur	Asarkheda	3/26/2007	0.70	0.70	IDW	10/14/2008		
456		Ambad	Sarangpur	3/26/2007	0.70	0.68	IDW	10/14/2008		
457		Purna	Kandkheda	3/3/2008	1.31	1.31	IDW	9/25/2008		
458		Sonpeth	Dighole	3/3/2008	2.00	1.98	IDW	8/6/2008		
459		Parbhani	Mandakhali	3/3/2008	2.00	1.50	IDW	7/8/2008		
460		Jintur	Bhogaon	3/3/2008	2.00	1.72	IDW	1/5/2009		
461		Gangakhed	Mahatpuri	3/3/2008	2.00	1.50	IDW	3/18/2009		
462		Parbhani	Lohgaon	3/3/2008	2.00	1.50	IDW	7/5/2008		
463		Purna	Warur	3/3/2008	2.00	1.87	IDW	9/30/2008		
464	Parbhani	Devalgaon Dhudhate	3/3/2008	2.00	1.56	IDW	2/18/2009			
465	Gangakhed	Elegaon	3/3/2008	1.91	1.74	IDW	9/30/2008			
466	Gangakhed	Khandali	3/3/2008	2.00	1.99	IDW	9/19/2008			
467	Purna	Mategaon	3/3/2008	2.00	1.99	IDW	10/6/2008			
468	Parbhani	Tattujawla	3/3/2008	1.97	1.97	IDW	8/26/2008			
469	Parbhani	Nandagaoon	3/3/2008	1.40	1.34	IDW	3/29/2008			
470	Sonpeth	Parwa	3/3/2008	1.96	1.96	IDW	7/2/2008			
471	Purna	Gouar	3/3/2008	2.00	1.56	IDW	2/7/2009			
472	Parbhani	Brahmangaon	3/3/2008	1.86	1.86	IDW	8/6/2008			
473	Manwat	Palodi	3/3/2008	1.98	1.96	IDW	9/22/2008			
474	Parbhani	Devalgaon Awachar	3/3/2008	1.06	0.99	IDW	3/28/2008			
475	Parbhani	Talborgaon	3/3/2008	1.99	1.91	IDW	11/7/2008			
476	Parbhani	Mangur	3/3/2008	1.41	1.40	IDW	7/14/2008			
477	Parbhani	Ambetkali	3/3/2008	0.63	0.62	IDW	9/23/2008			
478	Purna	Pimpri (Lokh.)	3/3/2008	1.99	1.61	IDW	9/27/2008			
479	Naigaon	Raher Tal.	29/9/2007	0.50	0.47	IDW	Jan. 2009			
480	Naigaon	Eklmor	29/9/2007	0.50	0.52	IDW	Jan. 2009			
481	Naigaon	Rui	29/9/2007	0.50	0.49	IDW	Jan. 2009			
482	Naigaon	Kushnur	29/9/2007	0.50	0.52	IDW	Feb. 2009			
483	Billoli	Sagrol	29/9/2007	0.50	0.43	IDW	Mar-09			
484	Nanded	Tuppa	29/9/2007	0.50	0.43	IDW	Mar-09			
485	Umri	Gortha	29/9/2007	0.50	0.55	IDW	Mar-09			
486	Hadgaon	Chinchgavan	29/9/2007	0.50	0.46	IDW	Jan. 2009			
487	Hadgaon	Manatha	29/9/2007	0.50	0.65	IDW	Jan. 2009			
488	Kinwat	Sarkhani	29/9/2007	0.50	0.39	IDW	Jan. 2009			
489	Kinwat	Salaiguda	29/9/2007	0.50	0.66	IDW	Feb. 2009			
490	Kinwat	Umribazar	29/9/2007	0.50	0.53	IDW	Mar-09			
491	Kinwat	Pardilanda	29/9/2007	0.50	0.51	IDW	Mar-09			
492	Kandhar	Ambulga	29/9/2007	0.50	0.40	IDW	Mar-09			
493	Naigaon	Rui	29/9/2007	0.50	0.52	IDW	Nov-08			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
494	Nanded	Kandhar	Yelur	29/9/2007	0.50	0.35	IDW		Nov-08		
495		Nanded	Rahatti	29/9/2007	0.50	0.28	IDW		Nov-08		
496		Nanded	Degaon	29/9/2007	0.50	0.33	IDW		Jan. 2009		
497			Umari	Manur	29/9/2007	0.50	0.43	IDW		Dec. 2008	
498			Mudkhed	Talegaon	29/9/2007	0.50	0.45	IDW		Dec. 2008	
499			Naigaon	Antargaon	29/9/2007	0.50	0.42	IDW		Dec. 2008	
500			Billoli	Chitmogara	29/9/2007	0.50	0.48	IDW		Jan. 2009	
501			Billoli	Atkali	29/9/2007	0.50	0.50	IDW		Jan. 2009	
502			Billoli	Khatgaon	29/9/2007	0.50	0.49	IDW		Feb. 2009	
503			Mudkhed	Dapka Raja	29/9/2007	0.50	0.44	IDW		Mar-09	
504			Mukhed	Motarga	29/9/2007	0.50	0.33	IDW		Mar-09	
505			Mukhed	Hangarga	29/9/2007	0.50	0.48	IDW		Mar-09	
506			Kandhar	Shesapur	29/9/2007	0.50	0.46	IDW		Nov-08	
507			Kandhar	Ghodaj	29/9/2007	0.50	0.55	IDW		Nov-08	
508			Nanded	Zari	29/9/2007	0.50	0.51	IDW		Nov-08	
509			Degloor	Kardkhel	29/9/2007	0.50	0.39	IDW		Jan. 2009	
510			Degloor	Bellur	29/9/2007	0.50	0.44	IDW		Dec. 2008	
511			Kinwat	Nagzari	29/9/2007	0.50	0.62	IDW		Dec. 2008	
512			Kinwat	Mandva	29/9/2007	0.50	0.61	IDW		Dec. 2008	
513			Hadgaon	Yelegaon	29/9/2007	0.50	0.41	IDW		Nov-08	
514			Mudkhed	Niwagha	29/9/2007	0.50	0.43	IDW		Nov-08	
515			Kinwat	Nichpur	29/9/2007	0.50	0.43	IDW		Jan. 2009	
516			Kinwat	Thara	29/9/2007	0.50	0.55	IDW		Dec. 2008	
517			Kinwat	Singarwadi	29/9/2007	0.50	0.59	IDW		Dec. 2008	
518			Himyatnagar	Khadki	29/9/2007	0.50	0.56	IDW		Feb. 2009	
519			Himyatnagar	Kandli	29/9/2007	0.50	0.37	IDW		Jan. 2009	
520			Himyatnagar	Jawalgaon	29/9/2007	0.50	0.50	IDW		Dec. 2008	
521		Hingoli	Kalamnuri	Asolwadi	11/5/2007	1.16	1.15	IDW		1/5/2008	
522			Aundha	Tapowan	11/18/2007	0.47	0.47	IDW		1/5/2008	
523			Kalamnuri	Kharwad	11/22/2007	0.86	0.84	IDW		1/31/2008	
524			Hingoli	Kanergaon	1/23/2008	0.47	0.34	IDW		2/7/2008	
525			Hingoli	Aadgaon	1/23/2008	0.53	0.64	IDW		2/7/2008	
526			Sengaoon	Sapatgaon	1/23/2008	0.50	0.50	IDW		3/31/2008	
527			Hingoli	Malhiwara	1/23/2008	0.55	0.50	IDW		3/31/2008	
528	Kalamnuri		Morwad	11/22/2007	0.50	0.13	IDW		4/24/2008		
529	Kalamnuri		Yehlegaon Tuk.	2/22/2008	0.96	0.96	IDW		5/12/2008		
530	Kalamnuri		Kanitha	2/22/2008	1.28	1.28	IDW		5/12/2008		
531	Kalamnuri		Selsura	3/12/2008	0.92	0.95	IDW		6/18/2008		
532	Hingoli		Paheni	3/26/2008	1.51	1.51	IDW		7/5/2008		
533	Sengaoon		W. Chakrapan	1/23/2008	0.79	0.37	IDW		7/5/2008		
534	Hingoli		Kesapur	3/26/2008	0.82	0.82	IDW		8/8/2008		
535	Kalamnuri		Salegaon	2/22/2008	1.93	1.93	IDW		10/21/2008		
536	Sengaoon		Jaipur	2/16/2008	0.93	0.97	IDW		8/25/2008		
537	Hingoli		Digras	3/26/2008	1.23	1.23	IDW		12/2/2008		
538	Aundha		Purjal	3/12/2008	1.26	0.75	IDW		12/17/2008		
539	Kalamnuri		Kasbedhawanda	2/22/2008	1.43	1.34	IDW		12/24/2008		
540	Hingoli		Lohgaon	3/26/2008	1.56	1.56	IDW		1/20/2009		
541	Aundha		Nalegaon	3/12/2008	1.14	1.59	IDW		3/31/2009		
542	Hingoli		Raholi Bk.	3/26/2008	1.84	1.86	IDW		3/31/2009		
543	Jalgaon j		Dhanora	Oct-07	0.54	0.47	IDW		31/03/2008		
544	Jalgaon j		Asalgaon	Oct-07	0.57	0.48	IDW		31/03/2008		
545	Jalgaon j		Sungaoon	Oct-07	0.56	0.45	IDW		31/03/2008		
546	Khamgaon		Laniat	Oct-07	0.61	0.53	IDW		31/03/2008		
547	Khamgaon		Parkhed	Oct-07	0.53	0.34	IDW		31/03/2008		
548	Jalgaon j		Palsi Supo	Oct-07	0.63	0.53	IDW		31/03/2008		
549	Jalgaon j		Wadshingi	Oct-07	0.58	0.50	IDW		31/03/2008		
550	Chikhli		Peth	Oct-07	0.65	0.61	IDW		31/03/2008		
551	Chikhli		Sakegaon	Oct-07	0.82	0.73	IDW		31/03/2008		
552	Chikhli		Satgaon Bhu.	Oct-07	0.85	0.83	IDW		31/03/2008		
553	Chikhli		Isoli	Oct-07	1.06	1.01	IDW		31/03/2008		
554	Chikhli		Borgaon Kakade	Oct-07	0.58	0.51	IDW		31/03/2008		
555	Chikhli	Bharsa	Oct-07	0.58	0.55	IDW		31/03/2008			
556	Chikhli	Palasakhed Daulat	Oct-07	0.92	0.83	IDW		31/03/2008			
557	Chikhli	Shelsur	Oct-07	0.69	0.64	IDW		31/03/2008			
558	Chikhli	Dongarshevali	Oct-07	0.83	0.80	IDW		31/03/2008			
559	Malkapur	Belad	Oct-07	0.97	0.65	IDW		31/03/2008			
560	Malkapur	DaTaLa	Oct-07	0.79	0.67	IDW		31/03/2008			
561	Nandura	Rasalpur	Oct-07	0.87	0.58	IDW		31/03/2008			
562	Buldana	Deulghat	Oct-07	0.63	0.48	IDW		31/03/2008			
563	D.Raja	Sawkhed Nagre	Oct-07	0.75	0.67	IDW		31/03/2008			
564	D.Raja	Waghala	Oct-07	1.33	1.25	IDW		31/03/2008			
565	Chikhli	Karwand	Oct-07	1.03	0.82	IDW		31/03/2008			
566	Khamgaon	Kolori	Oct-07	0.69	0.54	IDW		31/03/2008			
567	Khamgaon	Kalegaon	Oct-07	0.70	0.59	IDW		31/03/2008			
568	Khamgaon	Bhalgaon	Oct-07	0.69	0.50	IDW		31/03/2008			
569	Khamgaon	Barjawa	Oct-07	0.60	0.49	IDW		31/03/2008			
570	Shegaon	Matargaon	Oct-07	1.67	1.63	IDW		31/03/2008			
571	Buldana	Shegaon	Tajaki Viro	Oct-07	0.69	0.50	IDW		31/03/2008		
572		Motala	Shegaon Bazar	Oct-07	0.89	0.85	IDW		31/03/2008		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
573		Buldana	Shirpur	Oct-07	0.87	0.85	IDW		31/03/2008	
574		Buldana	Sakhali	Oct-07	1.02	0.94	IDW		31/03/2008	
575		Nandura	Tarwadi	Oct-07	1.15	1.06	IDW		31/03/2008	
576		Shegaon	Nagzari	Oct-07	0.67	0.63	IDW		31/03/2008	
577		Nandura	Shirgaon Deshmukh	Oct-07	0.58	0.47	IDW		31/03/2008	
578		Khangaon	Lokhanda	Oct-07	0.59	0.54	IDW		31/03/2008	
579		Nandura	Chandurbiswa	Oct-07	1.14	1.07	IDW		31/03/2008	
580		Nandura	Alkampur	Oct-07	1.14	1.02	IDW		31/03/2008	
581		Nandura	Dighi	Oct-07	0.92	0.77	IDW		31/03/2008	
582		Nandura	Mobinabad	Oct-07	1.05	0.73	IDW		31/03/2008	
583		Nandura	Takali Watpal	Oct-07	1.15	0.73	IDW		31/03/2008	
584		Nandura	Nimgaon	Oct-07	0.51	0.49	IDW		31/03/2008	
585		Methkar	Hiwara	Oct-07	1.52	1.42	IDW		31/03/2008	
586		Chikhli	Amdashi	Oct-07	1.02	0.81	IDW		31/03/2008	
587		Chikhli	Berala	Oct-07	1.02	0.95	IDW		31/03/2008	
588		D.Raja	Nimgaon Guru	Oct-07	1.06	1.01	IDW		31/03/2008	
589		S.Raja	Hiwarkhed	Oct-07	1.39	1.29	IDW		31/03/2008	
590		S.Raja	Pangri Ugale	Oct-07	1.20	1.02	IDW		31/03/2008	
591		Chikhli	Sawana	Oct-07	1.83	1.60	IDW		31/03/2008	
592		S.Raja	Deulgaon Kol.	Oct-07	1.52	1.41	IDW		31/03/2008	
593		Chikhli	Mangrul Nawghare	Oct-07	1.31	1.02	IDW		31/03/2008	
594		Malkapur	Wadoda	Oct-07	1.41	1.29	IDW		31/03/2008	
595		Malkapur	Dhargaoan	Oct-07	1.59	1.47	IDW		31/03/2008	
596		Motala	Kurha	Oct-07	1.85	1.65	IDW		31/03/2008	
597		Motala	Panhera	Oct-07	1.77	1.68	IDW		31/03/2008	
598		Motala	Korhala Bazar	Oct-07	1.93	1.76	IDW		31/03/2008	
599		Malkapur	Kund	Oct-07	1.40	1.30	IDW		31/03/2008	
600		Akola	Agar	Oct-07	1.50	1.48	IDW		4/8/2008	
601		Akola	Ugawa	Oct-07	1.99	1.91	IDW		3/28/2008	
602		Murtizapur	Anbhora	Oct-07	1.51	1.06	IDW		5/7/2008	
603		Murtizapur	Bahtori	Oct-07	1.99	1.09	IDW		5/7/2008	
604		Murtizapur	Kawatha	Oct-07	1.95	1.87	IDW		5/7/2008	
605		Murtizapur	Rajuraghat	Oct-07	1.99	1.75	IDW		5/7/2008	
606		Murtizapur	Hirpur	Oct-07	0.80	0.7	IDW		5/7/2008	
607		Murtizapur	Kanadi	Oct-07	0.97	0.96	IDW		5/7/2008	
608		Murtizapur	Kanzara	Oct-07	1.99	1.69	IDW		5/7/2008	
609		Goregaon	Providing Hand Pump in Sub-center Building At. Hirapur in	16.10.2007	0.60	0.59	IDW		02.01.2008	
610		Salekasa	Providing Hand Pump in Sub-center Building At. Zaiya in	15.10.2007	0.60	0.61	IDW		06.11.2007	
611 to 617		Tirora	Providing Hand Pump in sub-center 1. Karti 2. Gondmohadi 3. Koyalari 4. Ghogara Tirora Tal.uka 5. Chikhali 6. Mendha 7. Indora (Khurdel)	03.03.2008	3.50	3.50	IDW		30.03.2008	
618 to 622		Arjuni-Mor	Providing Hand Pump in sub-center 1. Kokana in Tal.uka Sadak/Arjuni 2. Palatgaon/Dawwa in Tal.uka Sadak/Arjuni 3. Dongargaon in Tal.uka Sadak/Arjuni 4. Zashinagar in Tal.uka Arjuni/Mor. 5. Mahurkuda in Tal.uka Arjuni/Mor.	03.03.2008	3.00	3.00	IDW		30.03.2008	
623 to 629		Goregaon	Providing Hand Pump in sub-center 1. Saharwani 2. Kalimati 3. Mohagaon 4. Hirdamali 5. Murdoli 6. Ghumarra 7. Thumsar	03.03.2008	4.25	4.16	IDW		30.03.2008	
630 to 635		Gondia	Providing Hand Pump in sub-center 1. Rapewada 2. Dhamanewada 3. Khamari Gondia. Tal.uka 4. Paraswada 5. Dashgaon (Khurdh) 6. Dhapewada	03.03.2008	3.40	3.20	IDW		28.02.2008	
636 to 640		Deori	Providing Hand Pump in sub-center 1. Kikaripar in Tal.uka Amgaon 2. Jankahri in Tal.uka Amgaon 3. Kopitola in Tal.uka Salekassa 4. Kotra in Tal.uka Salekassa 5. Chilati in Tal.uka Deori	03.03.2008	3.00	3.04	IDW		10.03.2008	
641		Amgaon	Providing Water Proof & Fencing in Sub-center Building At. Nansary in	15.10.2007	0.50	0.49	IDW		20.10.2007	
642		Goregaon	Providing Hand Pump in Sub-center Building At. Bolunda in Tah. Goregaon	15.10.2007	0.60	0.59	IDW		11.01.2008	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
643		Gondia	Providing Chaining Fencing Compound, Hand Pump & Electrification to Sub-center Building At. Birsola in	03.03.2008	1.80	1.68	IDW	30.03.2008		
644		Salekasa	Repair to SC Building at Managharh Ta. Salekasa	20.10.2007	1.20	1.10	IDW	16.11.2007		
645		Gondia	Repair to SC Building at Kudwa	20.10.2007	0.50	0.51	IDW	05.11.2007		
646		Gondia	Repair to SC Building at Chipiya	20.10.2007	0.50	0.48	IDW	13.11.2007		
647		Amgaon	Repair to SC Building at Bangaon	15.10.2007	0.50	0.50	IDW	26.10.2007		
648		Sadak-Arjuni	Repair to Sub-center Building At. Dongargaon in	15.10.2007	0.50	0.46	IDW	26.10.2007		
649		Gondia	Repairs & Providing Electrification to Sub-center Building At. Kudwa in	03.03.2008	0.70	0.70	IDW	21.03.2008		
650		Deori	Repairs to Sub-center Building At. Mohandi in	03.03.2008	2.00	1.87	IDW	28.03.2008		
651		Gondia	Repairs to Sub-center Building At. Dandegaon in	03.03.2008	2.00	1.73	IDW	30.03.2008		
652		Gondia	Repairs to SC Building at Chipiya	03.03.2008	1.20	1.10	IDW	28.03.2008		
653		Sadak-Arjuni	Repairs to Sub-center Building At. Kosamtondi in	03.03.2008	1.50	1.40	IDW	24.03.2008		
654		Tirora	Repairs to SC Building at Murmadi	03.03.2008	2.50	2.24	IDW	30.03.2008		
655		Goregaon	Repairs to SC Building at Hirapur	03.03.2008	2.00	1.98	IDW	30.03.2008		
656		Goregaon	Repairs to Sub-center Building At. Bolunda in	03.03.2008	1.20	1.10	IDW	28.03.2008		
657		Gondia	Repairs to SC Building at Dasgaon	03.03.2008	1.00	0.88	IDW	30.03.2008		
658		Saoli	janasurla	December 2007	0.350	0.29	IDW	Mar-08		
659		Saoli	Samda	March 2008	1.200	1.12	IDW	May 2008		
660		Mul	Bheigaon	December 2007	0.500	0.4	IDW	March 2008		
661		Mul	Rajghad	March 2008	1.150	1.07	IDW	Apr-08		
662		Ballarpur	Barnli	December 2007	0.500	0.43	IDW	April 2008		
663		Rajura	sondo	March 2008	1.500	1.43	IDW	May 2008		
664		Ballarpur	Bibi	December 2007	0.300	0.23	IDW	March 2008		
665		Rajura	Pachgaoni	March 2008	1.500	1.46	IDW	May 2008		
666		Rajura	Pandharpavani	March 2008	0.750	0.66	IDW	May 2008		
667		Warora	Abamakta	December 2007	0.500	0.41	IDW	Mar-08		
668		Rajura	Vihirgaon	March 2008	0.900	0.87	IDW	May 2008		
669		Warora	Salori	December 2007	0.600	0.57	IDW	March 2008		
670		Bhadravati	Mangali	March 2008	0.900	0.81	IDW	May 2008		
671		Bhadravati	Chora	December 2007	0.250	0.22	IDW	Mar-08		
672		Bhadravati	Chora	March 2008	0.600	0.52	IDW	May 2008		
673		Rajura	Tembhurwahi	March 2008	1.300	1.27	IDW	May 2008		
674		Bhadravati	Mangali	March 2008	0.350	0.28	IDW	May-08		
675		Wadsa	Shankarpur.	Oct-07	1.20	1.17	IDW	14-03-2008		
676		Arneri	Palhargota.	Oct-07	0.20	0.85	IDW	14-03-2008		
677		Wadsa	Visora	Oct-07	1.18	1.13	IDW	15-02-2008		
678		Aheri	Vyanktraopetha.	Oct-07	0.69	0.63	IDW	30-02-2008		
679		Aheri	Pusukpalli.	Oct-07	0.71	0.58	IDW	14-03-2008		
680		Aheri	Nagepalli.	Oct-07	0.69	0.63	IDW	14-03-2008		
681		Aheri	Indaram.	Oct-07	0.68	0.62	IDW	14-03-2008		
682		Aheri	Kannepalli.	Oct-07	0.83	0.52	IDW	14-03-2008		
683		Aheri	Mahagaon.	Oct-07	1.53	0.51	IDW	14-03-2008		
684		Aheri	Khamancheru.	Oct-07	1.25	0.83	IDW	14-03-2008		
685		Aheri	Govindgaon.	Oct-07	1.25	0.68	IDW	31-03-2008		
686		Etapalli	Geda.	Oct-07	0.79	0.74	IDW	31-03-2008		
687		Etapalli	Todsa.	Oct-07	0.77	0.71	IDW	31-03-2008		
688		Etapalli	Gurupalli.	Oct-07	0.71	0.69	IDW	31-03-2008		
689		Charmoshi	Rajhargata.	Oct-07	1.73	1.75	IDW	31-03-2008		
690		Charmoshi	Krushnanagar.	Oct-07	1.00	0.98	IDW	31-03-2008		
691		Charmoshi	Ramala.	Oct-07	0.50	0.52	IDW	31-03-2008		
692		Aheri	Rajaramkhandla.	Oct-07	0.80	0.77	IDW	31-03-2008		
			<b>Total</b>		<b>787.95</b>	<b>748.04</b>				

### PHCs/Additional PHCs

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1		Bhiwandi	Class IV Staff Quarters Repairs at PHC Padgha	11.03.2008	1.30	1.23	IDW	10.06.2008		
2		Shahapur	PHU Kunda	10.03.2008	7.75	7.71	IDW	09.06.2008		
3		Bhiwandi	PHC Angaon	14.01.2008	6.25	6.36	IDW	10.04.2008		
4		Bhiwandi	Repairs of Main Building at PHC Angaon	14.01.2008	3.92	3.92	IDW	10.04.2008		
5		Bhiwandi	Repairs of Staff at PHC Angaon	14.01.2008	3.13	3.22	IDW	10.04.2008		
6		Bhiwandi	Repairs of Main Building & M.O. Quarters at PHC Padgha.	11.03.2008	5.06	5.06	IDW	10.06.2008		
7		Bhiwandi	Repairs of P M Room at PHC Dabhad	05.03.2008	0.86	0.86	IDW	04.06.2008		
8		Bhiwandi	Repairs of Dharmashala at PHC Kharbav	13.03.2008	1.99	1.99	IDW	12.06.2008		
9		Bhiwandi	Repairs of P M Room at PHC Padgha	11.03.2008	1.67	1.70	IDW	10.06.2008		
10		Bhiwandi	Repairs of Operation Theater & P M Room at PHC Angaon	14.01.2008	2.44	2.38	IDW	10.04.2008		
11		Bhiwandi	Repairs of Operation Theater at PHC Chimbipada	05.03.2008	1.46	1.43	IDW	04.06.2008		
12		Bhiwandi	Repairs of P M Room at PHC Chimbipada	05.03.2008	1.18	1.18	IDW	04.06.2008		
13		Bhiwandi	Repairs of P M Room at PHC Kharbav	13.03.2008	1.19	1.19	IDW	12.06.2008		
14		Bhiwandi	Repairs of Operation Theater at PHC Kharbav	13.03.2008	1.45	1.45	IDW	12.06.2008		
15		Bhiwandi	Repairs of Operation Theater at PHC Diva Anjur	07.03.2008	1.00	1.00	IDW	06.06.2008		
16		Ambernath	Repairs of P M Room at PHC Sonavala	14.01.2008	1.80	2.09	IDW	10.04.2008		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
17	Thane	Ambernath	Repairs of Class III Staff Quarters Unit 1, 2 & Mainbuilding repairs at PHC Mangarul.	04.03.2008	9.47	9.41	IDW	02.07.2008		
18		Ambernath	Repairs of Main Building at PHC Sonavala	14.01.2008	7.26	5.73	IDW	10.04.2008		
19		Ambernath	Repairs of M. O Quarters at PHC Wangani.	01.03.2008	2.23	1.99	IDW	30.08.2008		
20		Ambernath	Construction of P. M Room at PHC Wangani.	01.03.2008	2.11	2.00	IDW	30.08.2008		
21		Ambernath	Repairs of P.M Room, Operation Theater, MO quarters & Internal road at PHC Badlapur.	07.03.2008	11.91	11.37	IDW	06.09.2008		
22		Ambernath	Repairs of MO Quarters at Badlapur.	07.03.2008	1.89	1.57	IDW	06.09.2008		
23		Ambernath	Repairs of Operation Theater at PHC Badlapur.	07.03.2008	1.41	1.25	IDW	06.09.2008		
24		Ambernath	Providing Electrical Works to main Building At PHC Badlapur	07.03.2008	0.89	0.89	IDW	06.09.2008		
25		Ambernath	Providing Electrical Works to OT room & MO Quarters At PHC Badlapur	07.03.2008	0.78	0.78	IDW	06.09.2008		
26		Ambernath	Providing AC Sheet Roof to PHC Mangarul.	04.03.2008	2.20	2.20	IDW	02.07.2008		
27		Murbad	Repairs of Main Building & Staff Quarters at PHC Mhasa.	17.03.2008	10.89	10.89	IDW	07.11.2008		
28		Murbad	Extention to Main Building of PHC Shivale.	13.03.2008	13.04	12.97	IDW	13.03.2009		
29		Murbad	Repairs of Staff quarters at PHC Saralgaon.	14.01.2008	2.12	2.11	IDW	08.02.2008		
30		Shahapur	Repairs of MO Quarters class I & II, Class III Staff workers Unit 1 & 2, Driver quarters & Construction of compound wall at PHC Shenva.	17.03.2008	10.13	9.49	IDW	31.03.2008		
31		Shahapur	PHC Khardi	11.03.2008	8.73	8.72	IDW	07.09.2008		
32		Shahapur	Prov. Electrical works & street light at PHC Shenva.	17.03.2008	4.10	4.03	IDW	31.03.2008		
33		Kalyan	Prov. Electrical works to main building & quarters at PHC Khadavali.	20.07.2009	2.54	2.52	IDW	25.12.2009		
34		Kalyan	Repairs of building at PHC Ajde	14.02.2008	1.06	1.05	IDW	14.02.2008		
35		Kalyan	Repairs of building at PHC Nilje	14.02.2008	1.05	1.05	IDW	08.02.2008		
36		Vasai	Repairs of Main Building & PM Room, Staff quarters at PHC Navghar	11.03.2008	12.20	9.65	IDW	12.06.2008		
37		Vasai	Repairs of PHC building at PHC Navghar	11.03.2008	2.98	2.83	IDW	12.06.2008		
38		Vasai	Repairs of Wards & main building at PHC Sopara.	14.01.2008	6.25	5.39	IDW	13.03.2008		
39		Vasai	Repairs of Main Building & MO Quarters Agashi	14.03.2008	0.99	0.93	IDW	12.06.2008		
40		Vasai	Repairs of Extention Building at PHC Sopara.	14.01.2008	1.46	1.46	IDW	13.03.2008		
41		Vasai	Repairs of Class III Staff Quarters at PHC Sopara.	14.01.2008	0.69	0.67	IDW	13.03.2008		
42		Vasai	Repairs of wards at PHC Sopara.	14.01.2008	4.84	4.86	IDW	13.03.2008		
43		Vasai	Repairs of PM Room at PHC Kaman	13.03.2008	0.55	0.54	IDW	10.07.2008		
44		Palghar	Repairs of MO Quarters at PHC Kelva Mahim.	14.01.2008	1.46	1.47	IDW	13.03.2008		
45		Palghar	Prov. Electrical works at PHC Kelva Mahim.	14.01.2008	3.13	3.00	IDW	13.03.2008		
46	Palghar	Concreat road for PM Room at PHC Kelva Mahim	14.01.2008	3.39	3.39	IDW	13.03.2008			
47	Palghar	Repairs of OT Room & Sweeper quarters at PHC Kelva Mahim.	14.01.2008	1.06	1.06	IDW	13.03.2008			
48	Palghar	Repairs of Class III quarters Unit 1,2 & Internal road to PHC Satpati.	05.03.2008	5.67	5.20	IDW	22.05.2008			
49	Vikramgad	Repairs of PHC building at PHC Vikramgad.	25.03.2008	2.53	2.25	IDW	24.04.2008			
50	Pen	Kamralli	15/03/2008	4.58	4.20	IDW	24/05/2008			
51	Alibag	Poynad	15/03/2008	4.69	4.69	IDW	28/03/2008			
52	Pen	Chikhali	15/03/2008	1.37	1.91	IDW	25/03/2008			
53	Alibag	Pedambhe	25/03/2008	2.48	2.43	IDW	3/6/2008			
54	Shrivardhan	Valvati	4/3/2008	15.55	15.42	IDW	29/12/2008			
55	Roha	Kokban	10/3/2008	5.51	5.27	IDW	25/05/2008			
56	Mhasla	Khamgove	27/03/2008	7.89	7.04	IDW	10/11/2009			
57	Mahad	Dasgove	12/3/2008	4.49	3.79	IDW	28/01/2009			
58	Pen	Gadab	10/3/2008	1.37	1.37	IDW	5/4/2008			
59	Mangaon	Nijampur	14/03/2008	5.25	4.25	IDW	15/09/2008			
60	Khalapur	vavoshi	20/02/2008	3.87	3.78	IDW	2/1/2009			
61	Mangaon	Endapur	31/03/2008	5.19	5.19	IDW	31/03/2009			
62	Mahad	Birwadi	11/3/2008	6.87	5.73	IDW	11/3/2008			
63	Mahad	Vinhare	4/3/2008	10.80	10.77	IDW	26/12/2008			
64	Mahad	Pachad	18/03/2008	6.79	6.76	IDW	17/03/2009			
65	Murud	Agardanda	26/03/2008	1.98	1.97	IDW	30/05/2008			
66	Karjat	Kalamb	10/3/2008	10.76	10.63	IDW	26/07/2008			
67	Roha	Nagothne	27/02/2009	5.33	5.33	IDW	11/5/2009			
68	Uran	Koprol	10/3/2008	3.99	3.99	IDW	25/05/2008			
69	Khalapur	Khalapur	24/08/2008	4.13	4.13	IDW	17/03/2009			
70	Panvel	Vavanje	10/3/2008	5.49	5.49	IDW	31/03/2009			
71	Panvel	Revdanda	31/03/2008	1.16	1.16	IDW	29/06/2008			
72	Sudhagad	Pali	25/03/2008	2.50	2.50	IDW	3/6/2008			
73	Mhasla	Mhasla	31/03/2008	5.45	5.16	IDW	12/6/2008			
74	Karjat	Kadav	10/3/2008	2.82	2.82	IDW	26/07/2008			
75	Kankawali	Phonda MO Quarter	Dec-07	1.61	1.56	IDW	Mar-08			
76	Kankawali	Kaloli	Dec-07	5.27	5.24	IDW	Mar-08			
77	Kudal	Hirlok	Dec-07	0.86	0.81	IDW	Mar-08			
78	Sawantwadi	Amboli	Dec-07	0.54	0.48	IDW	Mar-08			
79	Deogad	Illye	Dec-07	0.85	0.84	IDW	Mar-08			
80	Kankawali	Kanedi	Dec-07	0.47	0.47	IDW	Mar-08			
81	Deogad	Mithbav	Dec-07	0.49	0.34	IDW	Mar-08			
82	Dodamarg	Morgaon	Dec-07	0.82	0.79	IDW	Mar-08			
83	Vengurla	Parula	Dec-07	0.62	0.55	IDW	Mar-08			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
84	Sindhudurg	Dodamarg	Talkat	Dec-07	0.78	0.57	IDW		Mar-08	
85		Sawantwadi	Nirwade	Dec-07	0.77	0.57	IDW		Mar-08	
86		Sawantwadi	Malewad	Dec-07	0.73	0.64	IDW		Mar-08	
87		Vengurla	Tulas	Dec-07	0.97	0.60	IDW		Mar-08	
88		Sawantwadi	Sangeli	Dec-07	0.60	1.04	IDW		Mar-08	
89		Kankawali	Kharepatan	Dec-07	0.49	0.38	IDW		Mar-08	
90		kudal	Kasal Toilet Unit	Dec-07	1.03	0.80	IDW		Mar-08	
91		Deogad	Shirgaon	Dec-07	1.02	0.92	IDW		Mar-08	
92		kudal	Pandur	Dec-07	0.51	0.60	IDW		Mar-08	
93		Vaibhavwadi	Vaibhawadi	Dec-07	1.16	0.61	IDW		Mar-08	
94		Kankawali	Varwade	Dec-07	0.58	0.98	IDW		Mar-08	
95		Kankawali	Nandgaon	Dec-07	0.73	5.12	IDW		Mar-08	
96		Kankawali	Kanedi	Dec-07	0.98	2.35	IDW		Mar-08	
97		Vengurla	Tulas	Dec-07	5.29	0.54	IDW		Mar-08	
98		Malwan	Hiwale	Dec-07	1.97	0.75	IDW		Mar-08	
99		Deogad	Padel	Dec-07	0.54	0.47	IDW		Mar-08	
100		Deogad	Phanasgaon	Dec-07	0.65	0.79	IDW		Mar-08	
101		Kankawali	Kalsuli	Dec-07	0.56	0.43	IDW		Mar-08	
102		Deogad	Shirgaon	Dec-07	2.44	2.44	IDW		Mar-08	
103		Deogad	Padel	Dec-07	2.95	2.64	IDW		Mar-08	
104		Malwan	Chowke	Dec-07	9.94	9.57	IDW		Mar-08	
105		Vengurla	New Cont. of Meeting Hall's to Tulas PHC	Dec-07	2.70	2.71	IDW		Mar-08	
106		kudal	Mangaon	Dec-07	2.79	2.63	IDW		Mar-08	
107		kudal	Hirlok	Dec-07	10.39	10.39	IDW		Mar-08	
108		Vengurla	Adeli	Dec-07	5.29	5.29	IDW		Mar-08	
109		Vengurla	Adeli	Dec-07	2.19	2.19	IDW		Mar-08	
110		kudal	Kadawal	Dec-07	0.43	0.31	IDW		Mar-08	
111		Malwan	Chowake	Dec-07	1.01	0.67	IDW		Mar-08	
112		Deogad	Shirgaon	Dec-07	1.31	1.60	IDW		Mar-08	
113		kudal	Mangaon	Dec-07	0.85	0.79	IDW		Mar-08	
114	Malwan	Masure	Dec-07	0.69	0.63	IDW		Mar-08		
115	Kankawali	Kasarde	Dec-07	2.32	1.82	IDW		Mar-08		
116	Sawantwadi	Banda	Dec-07	0.62	0.70	IDW		Mar-08		
117	Vengurla	Adeli	Dec-07	0.70	0.70	IDW		Mar-08		
118	kudal	Walawal	Dec-07	0.68	0.68	IDW		Mar-08		
119	Deogad	Mithbav	Dec-07	5.30	4.54	IDW		Mar-08		
120	Kankawali	Kasarde	Dec-07	0.51	0.42	IDW		Mar-08		
121	Vengurla	Redi	Dec-07	0.84	0.80	IDW		Mar-08		
122	Chiplun	Vahal	12-Mar-08	6.63	6.54	IDW		Feb-09		
123	Chiplun	Kapre	12-Mar-08	0.49	0.49	IDW		Feb-09		
124	Rajapur	Oni	12-Mar-08	9.98	6.19	IDW		Feb-09		
125	khed	Lote	12-Mar-08	0.85	0.93	IDW		Feb-09		
126	Koregaon	Wathar Kiroli	3/25/2008	1.25	1.25	IDW		4/25/2008		
127	Wai	Kavthe	3/28/2008	0.97	0.95	IDW		4/1/2008		
128	Satara	Nagthane	3/28/2008	0.49	0.48	IDW		1/6/2008		
129	Patan	Malharpeth	3/25/2008	0.72	0.70	IDW		5/15/2008		
130	Phaltan	Rajale	3/27/2008	0.73	0.73	IDW		5/17/2008		
131	Phaltan	Taradgaon	5/15/2008	1.69	1.37	IDW		7/14/2008		
132	Patan	Helwak	3/25/2008	0.8	0.75	IDW		5/12/2008		
133	Karad	Kale 1	3/28/2008	1.38	1.32	IDW		7/22/2008		
134	Phaltan	Sakharwadi	3/26/2008	0.47	0.37	IDW		4/25/2008		
135	Karad	Kale 2	3/28/2008	1.88	1.52	IDW		8/26/2008		
136	Phaltan	Lonand 2	3/27/2008	0.48	0.45	IDW		10/21/2008		
137	Karad	Umbraj	3/26/2008	1.98	1.98	IDW		5/15/2008		
138	Khandala	Shirval	3/27/2008	0.49	0.45	IDW		4/23/2008		
139	Patan	Murud	3/28/2008	1.01	0.83	IDW		5/26/2008		
140	Satara	Chinchner Vandan	3/2/2009	3.00	2.90	IDW		4/16/2009		
141	Khatav	Khatav	3/28/2008	0.39	0.25	IDW		7/29/2008		
142	Khatav	Pusegaon	3/28/2008	1.31	1.10	IDW		7/29/2008		
143	Patan	Talmave	3/25/2008	0.6	0.54	IDW		6/10/2008		
144	Phaltan	Lonand 1	3/27/2008	0.99	0.94	IDW		7/14/2008		
145	Wai	Kavthe (water supply)	3/15/2008	0.97	0.95	IDW		4/1/2008		
146	Akkalkot	Chappalgaon	13.02.2008	5.29	5.17	IDW		30.05.2008		
147	Pandharpur	Kassegaon	13.02.2008	6.20	6.12	IDW		15.05.2008		
148	Sangola	Jawala	13.02.2008	4.00	3.66	IDW		27.05.2008		
149	Madha	Modenimb	13.02.2008	4.98	4.83	IDW		15.04.08		
150	Sangola	kole	13.02.2008	6.13	5.88	IDW		07.04.08		
151	Mangalwedha	Marawade	13.02.2008	6.07	6.03	IDW		30.08.2008		
152	Mangalwedha	Bhose	28.02.2008	6.12	6.10	IDW		30.10.2008		
153	Akkalkot	Karajgi	13.02.2008	4.93	5.73	IDW		18.08.08		
154	Malshiras	Piliv	13.02.2008	4.96	4.75	IDW		30.10.2008		
155	Malshiras	Velapur, Malshiras	13.02.2008	5.60	5.48	IDW		30.06.2008		
156	Mohol	Angar, Mohol	13.02.2008	6.07	5.53	IDW		29.09.2008		
157	Akkalkot	Mandardi, Akkalkot	13.02.2008	4.99	4.97	IDW		28.08.2008		
158	Mohol	Karnati, Mohol	13.02.2008	5.30	5.30	IDW		30.07.2008		
159	S Solapur	Boramani, S Solapur	13.02.2008	5.39	4.66	IDW		25.10.2008		
160	Akkalkot	MO quarter I Chappalgaon	13.02.2008	1.44	1.40	IDW		15.07.2008		
161	Akkalkot	MO quarter II Chappalgaon	13.02.2008	1.34	1.24	IDW		15.07.2008		
162	Khanapur	Repair velegaon (leakage O.T.+D.R.)	Jan-08	1.05	1.02	IDW		Oct-08		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
163		Jat	Renovation at PHC Dafalapur	Jan-08	4.73	4.15	IDW			Oct-08
164		Jat	Renovation at PHC Sankh	Jan-08	4.49	3.85	IDW			Oct-08
165		Walwa	Slab leakage at Yedemachindra	Jan-08	4.99	4.40	IDW			Oct-08
166		Shirala	Renovation at PHC Shirashhi	Jan-08	3.85	3.58	IDW			Oct-08
167		Shirala	Renovation at PHC Kokarud	Jan-08	4.07	3.69	IDW			Oct-08
168		Walwa	Renovation at PHC Bagani	Jan-08	3.72	3.62	IDW			Oct-08
169		Kadegaon	Renovation at Hingangaon	Jan-08	4.13	4.13	IDW			Oct-08
170		Palus	Ward Repair at PHC Kundal	Jan-08	0.99	0.87	IDW			Oct-08
171		Miraj	O. T. Repair at PHC Kavalapur	Jan-08	0.21	0.04	IDW			Oct-08
172		Shirala	Drainage Repair at Shirashhi	Jan-08	0.34	0.32	IDW			Oct-08
173		Atpadi	Renovation at PHC Kharsundi	Jan-08	3.68	3.67	IDW			Oct-08
174		K Mahankal	Renovation at Agalgaon	Jan-08	4.14	3.09	IDW			Oct-08
175		Walwa	Renovation at PHC Yekur	Jan-08	1.94	1.81	IDW			Oct-08
176		Jat	Renovation at PHC Bilur	Jan-08	1.56	1.64	IDW			Oct-08
177		K Mahankal	Renovation at PHC Deshing	Jan-08	4.19	3.98	IDW			Oct-08
178		Palus	Drainage Repair at Bhilawadi	Jan-08	0.83	0.78	IDW			Oct-08
179		Atpadi	Renovation at PHC Kargani	Jan-08	3.35	3.33	IDW			Oct-08
180		Tasgaon	Renovation at PHC Sawala	Jan-08	3.55	3.39	IDW			Oct-08
181		Kadegaon	Renovation at PHC Kadegaon	Jan-08	3.86	3.18	IDW			Oct-08
182		Miraj	Ward Repair at PHC K piran	Jan-08	1.84	1.47	IDW			Oct-08
183		Kadegaon	Renovation at Mo Vadagaon	Jan-08	3.57	3.40	IDW			Oct-08
184		Tasgaon	Drainage Repair at PHC Yelavi	Jan-08	0.44	0.33	IDW			Oct-08
185		Tasgaon	Renovation at PHC Hatnoor	Jan-08	3.65	3.45	IDW			Oct-08
186		Walwa	Ward Repair at PHC Bavachi	Jan-08	1.96	1.80	IDW			Oct-08
187		Khanapur	Renovation at Khanapur	Jan-08	3.77	3.65	IDW			Oct-08
188		PHC	Renovation at PHC Chinchani	Jan-08	2.22	2.10	IDW			Oct-08
189		Tasgaon	Ward extension at Manerajuri	Jan-08	3.39	2.52	IDW			Oct-08
190		Tasgaon	Renovation at PHC Bargaon	Jan-08	1.43	1.19	IDW			Oct-08
191		Shirala	Renovation at PHC Mandoor	Jan-08	3.02	2.82	IDW			Oct-08
192		Tasgaon	Renovation at PHC Manjarde	Jan-08	3.66	3.66	IDW			Oct-08
193		Miraj	Drainage Repair at Kavalapur	Jan-08	0.58	0.38	IDW			Oct-08
194		Walwa	Renovation at PHC Walwa	Jan-08	0.76	0.56	IDW			Oct-08
195		Miraj	Water supply at PHC Bhoose	Mar-09	6.35	6.34	IDW			Jul-09
196		Khanapur	Ward Repair at Khanapur	Mar-09	0.74	0.73	IDW			Jul-09
197		Khanapur	A.N.M. Qtr Repair at PHC Vejegaon (slab leakage)	Feb-09	1.98	1.84	IDW			Jul-09
198		Khanapur	S.I.Qtr Repair at PHC Vejegaon (slab leakage)	Mar-09	1.98	1.77	IDW			Jul-09
199		Khanapur	A.N.M. Qtr Repair at PHC Vita (slab leakage)	Feb-09	1.98	1.77	IDW			Jul-09
200		Khanapur	S.I.Qtr Repair at Vita (slab leakage)	Feb-09	1.98	1.77	IDW			Jul-09
201		Kadegaon	M.O.Qtr Repair at Hingangaon	Feb-09	0.59	0.52	IDW			Jul-09
202		Miraj	A.N.M. Qtr Repair at Bhoose	Feb-09	1.28	1.21	IDW			Jul-09
203		Miraj	A.N.M. Qtr Repair at Erondoli	Feb-09	2.60	2.42	IDW			Jul-09
204		Miraj	M.O.Qtr Repair at Erondoli	Feb-09	2.04	1.12	IDW			Jul-09
205		Shirala	A.N.M. Qtr Repair at Mandoor	Feb-09	1.79	1.53	IDW			Jul-09
206		Shirala	M.O.Qtr Repair at Mandoor T	Feb-09	1.59	1.52	IDW			Jul-09
207		Shirala	S.I.Qtr Repair at Mandoor	Feb-09	1.79	1.60	IDW			Jul-09
208		Miraj	M.O.Qtr Repair at PHC Arag	Feb-09	2.19	2.07	IDW			Jul-09
209		Walwa	A.N.M. Qtr Repair at Kasegaon	Feb-09	0.76	0.62	IDW			Jul-09
210		Walwa	S.I.Qtr Repair at Kasegaon	Feb-09	0.84	0.58	IDW			Jul-09
211		Shirala	M.O.Qtr Repair at Shirashhi	Feb-09	0.54	0.54	IDW			Jul-09
212		Shirala	A.N.M. Qtr Repair at Shirashhi	Feb-09	1.33	1.18	IDW			Jul-09
213		Shirala	S.I.Qtr Repair at Shirashhi	Feb-09	1.33	1.11	IDW			Jul-09
214		Jat	M.O.Qtr Repair at PHC Shegaon	Feb-09	1.45	1.10	IDW			Jul-09
215		Miraj	M.O.Qtr Repair at PHC Bhoose	Feb-09	1.00	0.74	IDW			Jul-09
216		Jat	A.N.M. Qtr Repair at Shegaon	Feb-09	1.40	1.22	IDW			Jul-09
217		Jat	S.I.Qtr Repair at PHC Shegaon	Feb-09	1.35	1.16	IDW			Jul-09
218		Walwa	M.O.Qtr Repair at PHC Walwa	Feb-09	0.58	0.50	IDW			Jul-09
219		Walwa	A.N.M. Qtr Repair at Walwa	Feb-09	0.80	0.72	IDW			Jul-09
220		Walwa	M.O.Qtr Repair at Bawachi	Feb-09	0.60	0.60	IDW			Jul-09
221		Miraj	M.O.Qtr Repair at Kavalapur	Feb-09	0.88	0.85	IDW			Jul-09
222		Khanapur	M.O.Qtr Repair at Vejegaon	Feb-09	1.78	1.75	IDW			Jul-09
223		Walwa	S.I.Qtr Repair at PHC Walwa	Feb-09	0.81	0.74	IDW			Jul-09
224		Walwa	A.N.M. Qtr Repair at Kameri	Feb-09	0.76	0.67	IDW			Jul-09
225		Jat	A.N.M. Qtr Repair at PHC Umadi	Feb-09	1.41	1.18	IDW			Jul-09
226		Jat	S.I.Qtr Repair at PHC Umadi	Feb-09	1.36	1.09	IDW			Jul-09
227		Walwa	A.N.M. Qtr Repair at Yedemachindra	Feb-09	0.78	0.59	IDW			Jul-09
228		Walwa	S.I.Qtr Repair at Yedemachindra	Feb-09	0.81	0.58	IDW			Jul-09
229		Miraj	S.I.Qtr Repair at PHC Kavalapur	Feb-09	1.22	1.01	IDW			Jul-09
230		Miraj	A.N.M. Qtr Repair at Kavalapur	Feb-09	1.27	0.99	IDW			Jul-09
231		Walwa	S.I.Qtr Repair at PHC Kameri	Feb-09	0.83	0.69	IDW			Jul-09
232		Kadegaon	A.N.M. Qtr Repair at PHC MO Wadgaon	Feb-09	1.62	1.36	IDW			Jul-09
233		Kadegaon	S.I.Qtr Repair at MO Wadgaon	Feb-09	1.62	1.34	IDW			Jul-09
234		Jat	M.O.Qtr Repair at PHC Umadi	Feb-09	1.19	1.18	IDW			Jul-09
235		Kadegaon	M.O.Qtr Repair at PHC MO Wadgaon	Feb-09	0.25	1.71	IDW			Jul-09
236		Walwa	M.O.Qtr Repair at PHC Kameri	Feb-09	0.67	0.23	IDW			Jul-09
237		Walwa	O. T. Repair at PHC Walwa	Feb-09	0.49	0.47	IDW			Jul-09
238		Palus	O. T. Repair at PHC Bhilwadi	Feb-09	0.46	0.40	IDW			Jul-09
239		Kadegaon	OT Repair at MO vadgaon	Feb-09	0.75	0.72	IDW			Jul-09
240		Tasgaon	OT Repair at Chinchani	Feb-09	0.32	0.31	IDW			Jul-09

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
241		Tasgaon	Ward. Repair at Manerajuri	Feb-09	0.49	0.49	IDW		Jul-09	
242		Khanapur	Ward Repair at Velegaon	Feb-09	1.16	0.63	IDW		Jul-09	
243		Jat	O. T. Repair at PHC Umadi	Feb-09	0.97	0.80	IDW		Jul-09	
244		Walwa	O. T. Repair at PHC Kurlap	Feb-09	0.49	0.49	IDW		Jul-09	
245		Jat	O. T. Repair at PHC Sankh	Feb-09	0.98	0.97	IDW		Jul-09	
246		Bhudargad	Providing Re electrification works to NM,ANM,SJ,Compounder quarter at PHC Minache Tal.karveer	2/21/2008	0.75	0.75	IDW		16-4-2008	
247		Bhudargad	Special repair works to PHC at Kadgaon	2/21/2008	0.99	0.91	IDW		20/05/2008	
248		Bhudargad	Providing Re electrification works to NM,ANM,SJ,MO at PHC Madilage Tal.karveer	2/21/2008	0.97	0.97	IDW		17-6-2008	
249		Chandgad	Extension of Female ward at PHC kowad	1/24/2008	1.00	0.97	IDW		23-7-2008	
250		Chandgad	Special repair works to MO quarter at Tudiye	3/27/2008	0.99	0.99	IDW		24-9-2008	
251		Chandgad	Providing Re electrification works at PHC Kowad	3/7/2008	0.73	0.73	IDW		23-7-2008	
252		Chandgad	Special repair works at PHC Tudiye	3/25/2008	1.00	1.00	IDW		24/06/2008	
253		Chandgad	Special repair works at PHC Aadkur	3/7/2008	0.89	0.81	IDW		23-5-2008	
254		Karveer	Extension of Female ward at PHC Sangrul	2/21/2008	1.00	1.00	IDW		6-8-2008	
255		Ajara	Special repair works at PHC Uttur	3/5/2008	1.00	0.99	IDW		28-8-2008	
256		Radhanagari	Special repair works to SJ,Compounder quarter at PHC walave	2/1/2008	1.04	0.99	IDW		30/05/2008	
257		Radhanagari	Special repair works at PHC Tarale	2/1/2008	0.99	0.99	IDW		30/05/2008	
258		Shahuwadi	Special repair works at PHC Bambavade	1/24/2008	1.00	0.99	IDW		3-3-2008	
259		Shahuwadi	Special repair works to ANM,SJ,LHV quarter at PHC Bhedasgaon	2/21/2008	1.01	1.00	IDW		23-6-2008	
260		Panhala	Special repair works at PHC Bajarbhogaon	2/4/2008	1.11	1.00	IDW		4-6-2008	
261		Panhala	Special repair works at PHC Borpadale	3/8/2008	1.00	1.00	IDW		21-5-2008	
262		Panhala	Special repair works to ANM,LHV quarter at PHC Kale	2/4/2008	1.03	1.00	IDW		3/5/2008	
263		Panhala	Special repair works at PHC Padal	2/4/2008	1.00	1.00	IDW		3/5/2008	
264		Panhala	Providing submersible pump for water supply at PHC kotoli	2/21/2008	0.82	0.76	IDW		15-4-2008	
265		Panhala	Special repair works at PHC Padal	2/21/2008	1.03	0.99	IDW		3/5/2008	
266		Gadhinglaj	Special repair works at PHC Mahagaon	2/21/2008	0.99	0.49	IDW		3/5/2008	
267		Gadhinglaj	Special repair works at PHC Kadgaon	2/21/2008	0.75	0.75	IDW		3/5/2008	
268		Gadhinglaj	Special repair works at PHC Nool	5/7/2008	1.02	1.00	IDW		23-7-2008	
269		Hatkangale	Special repair works at PHC Sajani	2/21/2008	0.97	0.96	IDW		20/5/2008	
270		Hatkangale	Special repair works at PHC Saravde	2/21/2008	1.00	0.96	IDW		14-8-2008	
271		Hatkangale	Special repair works at PHC Pulachi shirol	3/7/2008	1.01	1.00	IDW		4-9-2008	
272		Hatkangale	ward extension at PHC bhadole	3/15/2008	0.97	0.69	IDW		10-9-2008	
273		Shirol	Special repair works at PHC Danoli	2/21/2008	1.00	1.00	IDW		16-7-2008	
274		Shirol	Special repair works at PHC Jaysingpur	2/21/2008	1.02	0.95	IDW		17-1-2009	
275		Shirol	Special repair works at PHC Nandani	3/27/2008	0.99	0.99	IDW		2-5-2008	
276		Shirol	Providing re electrification work at Abdullat	3/7/2008	0.73	0.72	IDW		9-5-2008	
277		Kagal	Special repair works at PHC kasaba sangaon	2/21/2008	0.45	0.43	IDW		20/5/2008	
278		Kagal	Special repair works at PHC chikhali	2/21/2008	0.99	0.96	IDW		19-3-2008	
279		Kagal	Providing at water supply system at Siddnerli	2/21/2008	0.99	0.99	IDW		15-8-2008	
280		Hatkangale	Wrd extension at PHC Hupari	5/6/2008	4.27	3.95	IDW		23-10-2008	
281		Hatkangale	Providing external road at PHC bhadole	3/25/2008	2.85	2.85	IDW		24/6/2008	
282		Hatkangale	Ward extension at PHC Pattankodoli	5/28/2008	5.13	4.75	IDW		13-5-2009	
283		Hatkangale	Ward extension at PHC Pulachi shirol	1/1/2009	5.16	4.94	IDW		2-2-2009	
284		Shirol	Ward extension at PHC Jaysingpur	4/29/2008	14.09	15.50	IDW		21-4-2009	
285		Shahuwadi	Special repair works at PHC Bambavade	5/28/2008	4.01	3.81	IDW		21-11-2008	
286		Shahuwadi	Special repair works at PHC Man	3/27/2008	4.81	4.79	IDW		20-9-2008	
287		Panhala	Special repair works at PHC Padal	3/29/2008	4.88	4.88	IDW		23-9-2008	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
288		Bhudargad	Special repair works to HV,SI quarters at PHC Patgaon	3/27/2008	4.99	4.84	IDW	26-01-2008		
289		Bhudargad	Special repair works to ANM ,NM quarters at PHC Patgaon	3/27/2008	3.06	2.93	IDW	22-9-2008		
290		Bhudargad	Special repair works to MO quartes at PHC Kadgaon	2/13/2009	2.76	2.44	IDW	12/5/2009		
291		Karveer	Special repair works at PHC Vadange	3/27/2008	4.67	4.81	IDW	24-9-2008		
292		Karveer	Special repair works at PHC Mudshingi	3/18/2008	3.85	4.00	IDW	6-9-2008		
293		Karveer	Special repair works at PHC shiroli dumala	3/28/2008	3.86	3.94	IDW	24-9-2008		
294		Radhanagari	Special repair works to NM,ANM quarters at PHC kasaba walave	3/27/2008	3.20	3.20	IDW	25-6-2008		
295		Dindori	Verkhada	Mar-2007	1.27	1.24	IDW	Mar-2008		
296		Deola	Khamkheda	Mar-2007	0.86	0.84	IDW	Mar-2008		
297		Dindori	Khedgaon	Mar-2007	1.55	1.52	IDW	Mar-2008		
298		Deola	Dahiwad	Mar-2007	0.94	0.73	IDW	Mar-2008		
299		Deola	Lohner	Mar-2007	0.63	0.62	IDW	Mar-2008		
300		Chandwad	Wadlibhoi	Mar-2007	0.96	0.93	IDW	Mar-2008		
301		Deola	Meshi	Mar-2007	1.04	1.04	IDW	Mar-2008		
302		Baglan	Tarahabad	Mar-2007	2.32	1.99	IDW	Mar-2008		
303		Malegaon	Kalwadi	Mar-2007	1.89	1.88	IDW	Mar-2008		
304		Deola	Kharda	Mar-2007	1.33	1.3	IDW	Mar-2008		
305		Niphad	Chandori	Mar-2007	1.52	1.49	IDW	Mar-2008		
306		Dindori	Mohadi	Mar-2007	1.48	1.44	IDW	Mar-2008		
307		Nandgaon	Bolthan	Mar-2007	1.95	1.91	IDW	Mar-2008		
308		Parner	.M&R to Phc at Ruichattrapati	29.07.07	1.93	1.79	IDW	13.03.2008		
309		Shrigonda	.M&R to Phc at Adhalegaon	28.07.07	1.17	1.03	IDW	22.03.2008		
310		Karjat	.M&R to Phc at Rashin	29.07.07	1.98	1.31	IDW	27.03.2008		
311			.M&R to Phc at Arangaon	28.07.07	1.99	1.58	IDW	20.03.2008		
312		Pathardi	.M&R to Phc at Tiseaon	28.07.07	1.91	1.65	IDW	19.03.2008		
313		Shevgaon	.M&R to Phc at Bodhegaon	28.07.07	1.98	1.27	IDW	12.04.2008		
314		Newasa	.M&R to Phc at Chanda	28.07.07	1.82	1.82	IDW	19.03.2008		
315		Kopargaon	.M&R to Phc at Pohegaon	28.07.07	1.99	1.69	IDW	25.03.2008		
316		Sangamner	.M&R to Phc at Nirgaon Jali	28.07.07	1.65	1.04	IDW	25.03.2008		
317		Akole	.M&R to Phc at Banarhamwada	29.07.07	1.76	1.25	IDW	21.03.2008		
318			.M&R to Phc at Shendi	28.07.07	1.93	1.71	IDW	21.03.2008		
319		Dhule	Lamkani	12/11/2007	1.35	1.34	IDW	10/3/2008		
320		Dhule	Borkund	12/11/2007	1.85	1.59	IDW	26/3/2008		
321		Dhule	Kheda	4/2/2008	1.96	0.55	IDW	11/6/2008		
322		Dhule	Ner	4/2/2008	1.50	1.49	IDW	31/3/2008		
323		Dhule	Borkund	24/3/2008	1.99	0.55	IDW	28/8/2008		
324		Dhule	Mukti	4/2/2008	1.60	1.59	IDW	31/3/2008		
325		Dhule	Arvi	4/2/2008	1.49	1.48	IDW	31/3/2008		
326		Sakri	Dahiwel	4/2/2008	0.94	0.92	IDW	31/3/2008		
327		Shirpur	Vikharan	12/11/2007	0.75	0.69	IDW	31/3/2008		
328		Shindkheda	Betawad	12/11/2007	0.50	0.49	IDW	28/2/2008		
329		Shindkheda	Malpur	4/2/2008	1.82	1.79	IDW	31/3/2008		
330		Shindkheda	Nardana	4/2/2008	1.85	1.83	IDW	31/3/2008		
331		Shindkheda	Ningul	4/2/2008	0.56	0.55	IDW	31/3/2008		
332		Shindkheda	Dhamane	4/2/2008	1.96	1.95	IDW	31/3/2008		
333		Jalgaon	Nashirabad Tal. Jalgaon PHC Repair	10/26/2007	1.88	1.76	IDW	2/23/2008		
334		Jamner	Shendurni Tal.Jamner PHC Repair	10/26/2007	1.77	1.38	IDW	2/23/2008		
335		Pachora	Nagardevia Tal. Pachora PHC Repair	10/26/2007	1.42	1.42	IDW	3/18/2008		
336		Chalisgaon	Vagali Tal. Chalisgaon PHC Repair	10/26/2007	0.83	0.8	IDW	2/23/2008		
337		M.nagar	Uchanda Tal. M.Nagar PHC Repair	10/26/2007	0.49	0.49	IDW	3/31/2008		
338		Dharangaon	Chandsar Tal. Dharangaon PHC Repair	12/20/2007	1.98	1.97	IDW	3/18/2008		
339		Bhusawal	Kinhi Tal. Bhusawal PHC Repair	12/20/2007	1.96	1.71	IDW	3/18/2008		
340		M.nagar	Kurha Tal. M.Nagar PHC Repair	12/20/2007	1.97	1.97	IDW	9/8/2008		
341		M.nagar	Anturli Tal. M.Nagar PHC Repair	12/20/2007	1.97	1.97	IDW	9/8/2008		
342		Chopda	Chahardi Tal. Chopda PHC Repair	12/20/2007	1.76	1.76	IDW	2/23/2008		
343		Jalgaon	Kanajda Tal. Jalgaon PHC Repair	12/20/2007	1.95	1.95	IDW	7/3/2008		
344		Jamner	Vakadi Tal. Jamner PHC Repair	12/20/2007	1.77	1.77	IDW	3/18/2008		
345		Chalisgaon	Talegaon K.K. Tal. Chalisgaon. PHC Repair	12/20/2007	3.09	3.01	IDW	2/23/2008		
346		Bhadgaon	Pimperkhed Tal. Bhadgaon PHC Repair	12/20/2007	1.97	1.97	IDW	3/31/2008		
347		Bhadgaon	Guhe Tal. Bhadgaon PHC Repair	12/20/2007	1.98	1.98	IDW	3/18/2008		
348		Bhadgaon	Kajgaon Tal. Bhadgaon PHC Repair	12/20/2007	1.95	1.95	IDW	3/11/2008		
349		Chalisgaon	Patonda Tal. Chalisgaon PHC Repair	12/20/2007	1.44	1.44	IDW	2/23/2008		
350		Parola	Tamaswadi Tal. Parola PHC Repair	12/20/2007	1.95	1.95	IDW	3/31/2008		
351		Chalisgaon	Ranjaon Tal. Chalisgaon PHC Repair	2/25/2008	1.94	1.94	IDW	7/3/2008		
352		Chalisgaon	Shirasgaon Tal. Chalisgaon PHC Repair	2/25/2008	1.99	1.99	IDW	7/3/2008		
353		Chalisgaon	Umbarkhed Tal. Chalisgaon PHC Repair	2/25/2008	1.98	1.98	IDW	4/24/2008		
354		Pachora	Lohara Tal. Pachora PHC Repair	2/25/2008	1.99	1.99	IDW	4/24/2008		
355		Bhusawal	Vandim Tal. Bhusawal PHC Repair	2/25/2008	1.88	1.88	IDW	6/6/2008		
356		Bhusawal	Pimplagaon Tal. Bhusawal PHC Repair	2/25/2008	1.99	1.99	IDW	3/26/2009		
357		Raver	Chinawal Tal. Raver (KK) PHC Repair	2/25/2008	1.99	1.99	IDW	3/26/2009		
358		Jamner	Fattepure Tal. Jamner PHC Repair	2/25/2008	1.99	1.99	IDW	4/24/2008		
359		Yawal	Bhalod Tal. Yawal PHC Repair	2/25/2008	1.96	1.96	IDW	9/28/2008		
360		Parola	Shirsoda Tal. Parola PHC Repair	2/25/2008	3.75	3.67	IDW	5/26/2008		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
361		Erandol	Talai Tal.Erandole PHC Repair	2/25/2008	3.89	3.78	IDW		5/13/2008	
362		Jalgaon	Mhasawad Tal.Jalgaon PHC Repair	2/25/2008	1.99	1.99	IDW		5/13/2008	
363		Parola	Mangrul Tal.Parola PHC Repair	2/25/2008	1.99	1.98	IDW		7/6/2008	
364		Dharangaon	Salwa Tal.Dharangaon PHC Repair	2/25/2008	3.77	3.77	IDW		9/24/2008	
365		Parola	Shelawe Tal.Parola PHC Repair	2/25/2008	3.31	3.31	IDW		4/24/2008	
366		Pachora	Lohtar Tal.Pachora PHC Repair	2/25/2008	1.95	1.95	IDW		7/3/2008	
367		Jammer	Betawad Tal.Jammer PHC Repair	2/25/2008	3.96	3.78	IDW		3/26/2009	
368		Jalgaon	Bhadali Tal.Jalgaon PHC Repair	2/25/2008	3.95	3.67	IDW		7/9/2008	
369		Bhadgaon	Girad Tal. Bhadgaon PHC Repaire	2/25/2008	1.99	1.93	IDW		9/17/2008	
370		Jalgaon	Padalsa Tal. Jalgaon PHC Electric Repaire	10/26/2007	0.92	0.92	IDW		2/23/2008	
371		Erandole	Kasoda Tal. Erandole PHC repaire	28/03/2008	0.49	0.49	IDW		5/11/2008	
372		Chopda	Adawad Tal. Chopda PHC , Qtr. Repaire	20/12/2007	3.97	3.96	IDW		31/03/2008	
373		Kanad	Hatnoor	2/14/2008	0.37	1.39	IDW		3/14/2008	
374		Gangapur	Jikthan	1/17/2008	1.81	2.13	IDW		4/17/2008	
375		Soyegaon	Jarandi	2/28/2008	0.69	0.73	IDW		3/28/2008	
376		Soyegaon	Sawaladbara	2/27/2008	4.38	3.49	IDW		3/27/2008	
377		Aurangabad	Varudkazi	2/27/2008	1.35	1.56	IDW		3/27/2008	
378		Umarga	Mulaj	16.01.08	8.19	8.81	IDW		Oct-08	
379		Umarga	Aloor	06.02.08	15.43	16.04	IDW		Mar-09	
380		Kallam	Moha	06.02.08	8.24	8.69	IDW		Oct-08	
381		Ausa	Bhada	22.11.2007	4.00	3.61	IDW		31.03.2008	
382		Nilanga	Ambulga	22.11.2007	3.40	1.37	IDW		20.03.2008	
383		Chakur	Janwala	22.11.2007	2.80	3.07	IDW		29.03.2008	
384		Ahemadpur	Hadulti	22.11.2007	3.60	3.94	IDW		02.03.2008	
385		Jalkot	Atunur	22.11.2007	3.05	4.26	IDW		29.03.2008	
386		Renapur	Pohergaon	22.11.2007	1.75	1.81	IDW		24.03.2008	
387		Bhokardan	Repairing work of PHC Rajur	1/4/2008	0.44	0.44	IDW		3/31/2008	
388		Partur	Repairing work of PHC Satona, Akoli, Lingsa	1/4/2008	1.06	0.73	IDW		3/31/2008	
389		Ambad	Repairing work of PHC Jamkhed	1/4/2008	0.87	0.73	IDW		3/31/2008	
390		Ambad	Repairing work of PHC Shahagad	1/4/2008	0.65	0.50	IDW		3/31/2008	
391		Bhokardan	Repairing work of PHC Hasanabad	1/4/2008	0.87	0.81	IDW		3/31/2008	
392		Badnapur	Repairing work of PHC Wakulani	1/4/2008	0.87	0.78	IDW		3/31/2008	
393		Partur	Repairing work of PHC Watur	1/4/2008	0.64	0.50	IDW		3/31/2008	
394		Partur	Repairing work of PHC Ashti	1/4/2008	0.75	0.70	IDW		3/31/2008	
395		Partur	Repairing work of PHC Watur.	1/4/2008	0.53	0.50	IDW		3/31/2008	
396		Jalna	Repairing work of PHC Seoli.	1/4/2008	1.08	0.76	IDW		3/31/2008	
397		Jintur	Repairs to PHC Charbhana	3/27/2008	3.30	3.18	IDW		4/6/2008	
398		Jintur	Repairs to PHU Kusadi	3/19/2008	1.98	1.98	IDW		6/14/2008	
399		Pathri	Repairs to PHC Hadgaon	3/27/2008	3.30	2.63	IDW		12/7/2008	
400		Parbhani	Repairs to PHC Pedgaon	3/27/2008	4.25	4.20	IDW		10/6/2008	
401		Jintur	Repairs to PHC Adgaon	3/27/2008	3.55	3.52	IDW		6/14/2008	
402		Jintur	Repairs to PHU Waghi (Bobde)	3/19/2008	1.52	1.51	IDW		6/12/2008	
403		Parbhani	Repairs to PHC Daithna	3/27/2008	2.50	2.15	IDW		7/8/2008	
404		Manwat	Repairs to PHC Kolha	3/27/2008	3.30	3.08	IDW		24/11/2008	
405		Nalgaon	Repair to PHC Kuntoor	29/9/2007	1.00	0.93	IDW		Jan.2009	
406		Nalgaon	Repair to PHC to Barbada	29/9/2007	1.00	0.93	IDW		Jan.2009	
407		Billoli	Repair to PHC Sagroli,	29/9/2007	1.00	1.06	IDW		Jan.2009	
408		Nanded	Repair to PHC Tuppa,	29/9/2007	1.00	0.97	IDW		Feb.2009	
409		Nanded	Repair to PHC Ardhapur,	29/9/2007	1.00	1.14	IDW		Mar-09	
410		Nanded	Repair to PHC Wadgaon,	29/9/2007	1.00	0.83	IDW		Mar-09	
411		Nanded	Repair to PHC Limgaon,	29/9/2007	1.00	1.00	IDW		Mar-09	
412		Kinwat	Repair to PHC Bodhadi,	29/9/2007	1.00	1.14	IDW		Jan.2009	
413		Kinwat	Repair to PHC Dehiltanda,	29/9/2007	1.00	0.83	IDW		Jan.2009	
414		Kinwat	Repair to PHC Umribazar,	29/9/2007	1.00	1.02	IDW		Jan.2009	
415		Loha	Repair to PHC Malakoli,	29/9/2007	1.00	0.82	IDW		Feb.2009	
416		Loha	Repair to PHC Kalambar,	29/9/2007	2.00	2.19	IDW		Mar-09	
417		Kandhar	Repair to PHC Pethwadaj,	29/9/2007	1.00	0.21	IDW		Mar-09	
418		Himayatnagar	Repair to PHC Himayatnagar	20/02/2008	2.00	1.75	IDW		Mar-09	
419		Kinwat	Repair to PHC Shivani,	20/02/2008	2.00	1.79	IDW		Jan.2009	
420		Hadgaon	Repair to PHC Koli,	20/02/2008	2.00	1.71	IDW		Jan.2009	
421		Hadgaon	Repair to PHC Tamsa,	20/02/2008	2.00	1.82	IDW		Jan.2009	
422		Hadgaon	Repair to PHC Baradshewala,	20/02/2008	1.00	0.49	IDW		Feb.2009	
423		Nalgaon	Repair to PHC Maniram,	20/02/2008	1.00	1.27	IDW		Mar-09	
424		Mudkhed	Repair to PHC Rohisimpalgaon	20/02/2008	1.00	1.30	IDW		Mar-09	
425		Nanded	Repair to PHC Rahati,	29/9/2007	1.00	1.05	IDW		Mar-09	
426		Degloor	Repair to PHC Markhel,	29/9/2007	1.00	1.39	IDW		Mar-09	
427		Kalamnuri	Repairs to PHC At Ak. Balapur	1/14/2008	1.43	2.43	IDW		2/21/2008	
428		Hingoli	Repairs to PHC At Phalegaon	1/23/2008	1.48	1.96	IDW		3/5/2008	
429		Sengaoon	Repairs to PHC At Kawtha	2/16/2008	1.36	1.02	IDW		3/26/2008	
430		Kalamnuri	Repairs to PHC At Masod	11/22/2007	1.08	1.00	IDW		3/31/2008	
431		Hingoli	Repairs to PHC At Narsi	2/16/2008	5.73	5.73	IDW		5/12/2008	
432		Aundha	Repairs to PHC AtJawala Bazaar	3/12/2008	1.93	1.14	IDW		2/12/2009	
433		Bhatkuli	Aashti - Ph1	12/15/2007	1.00	1.00	IDW		March 2008.	
434		Warud	Amner Ph-I	12/15/2007	1.00	0.19	IDW		March 2008.	
435		Amravti	Anjangaon Bari- Ph1	12/15/2007	1.50	1.42	IDW		March 2008.	
436		Chandur bz.	Asrangaon - Ph1	12/15/2007	1.00	1.00	IDW		March 2008.	
437		Dharni	Bijudhawadi Ph-I	12/15/2007	1.00	1.04	IDW		March 2008.	
438		Achalpur	Dhamangaon Gadhi	12/15/2007	1.00	0.99	IDW		March 2008.	
439		morshi	Hiwarkhed - Ph1	12/15/2007	1.00	1.00	IDW		March 2008.	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
440	Amravati	morshi	Khed - Ph1	12/15/2007	1.00	0.98	IDW		March 2008.	
441		twasa	Kurha - Ph1	12/15/2007	1.00	0.93	IDW		March 2008.	
442		Nand.Kh.	Loni Takli Ph-1	12/15/2007	1.00	1.05	IDW		March 2008.	
443		Nand.Kh.	Loni Takli Ph - 2	12/15/2007	2.00	2.05	IDW		March 2008.	
444		Warud	Loni Warud - Ph1	12/15/2007	1.00	0.97	IDW		March 2008.	
445		Amravati	Mahuli J - Ph1	12/15/2007	1.00	1.01	IDW		March 2008.	
446		twasa	Mardi - Ph1	12/15/2007	1.00	0.84	IDW		March 2008.	
447		Morshi	Ner Pinglaj - Ph1	12/15/2007	1.00	1.02	IDW		March 2008.	
448		Achalpur	Pathrot - Ph1	12/15/2007	1.00	0.96	IDW		March 2008.	
449		Warud	Pusta - Ph1	12/15/2007	1.00	1.01	IDW		March 2008.	
450		Warud	Rajura Bz. Ph-1	12/15/2007	1.00	1.03	IDW		March 2008.	
451		Daryapur	Ranirth - Ph1	12/15/2007	1.00	0.96	IDW		March 2008.	
452		Dharni	Sadrabadi Ph1	12/15/2007	1.00	1.03	IDW		March 2008.	
453		Warud	Shendurjana Gh. - Ph1	12/15/2007	1.00	0.98	IDW		March 2008.	
454		Dhaman.rly	Tal.egaon D Ph-1	12/15/2007	1.00	1.02	IDW		March 2008.	
455		Dhaman.rly	Tal.egaon Th. - Ph1	12/15/2007	1.00	0.17	IDW		March 2008.	
456		Dhaman.rly	Tal.wel - Ph1	12/15/2007	1.00	1.01	IDW		March 2008.	
457		Chikhaladara	Tembrusonda- Ph1	12/15/2007	1.00	1.05	IDW		March 2008.	
458		Morshi	Vichori - Ph1	12/15/2007	1.00	1.05	IDW		March 2008.	
459		Amravati	Walgaon - Ph1	12/15/2007	1.00	1.04	IDW		March 2008.	
460		Daryapur	Yeoda - Ph1	12/15/2007	1.00	1.01	IDW		March 2008.	
461		Achalpur	Yesurana - Ph1	12/15/2007	1.00	1.01	IDW		March 2008.	
462		Malkapur	Umali	Oct-07	1.84	1.62	IDW		31/03/2008	
463		Buldana	Hatedli	Oct-07	1.84	1.50	IDW		31/03/2008	
464		Sangarnapur	Sonala	Oct-07	3.30	3.23	IDW		31/03/2008	
465		Chikhi	Kinhola	Oct-07	1.18	1.15	IDW		31/03/2008	
466		Chikhi	Ekalara	Oct-07	2.80	2.68	IDW		31/03/2008	
467		Mehkar	Dongaon	Oct-07	1.00	0.90	IDW		31/03/2008	
468		Chikhi	Amdapur	Oct-07	1.99	1.18	IDW		31/03/2008	
469		S.Raja	Malkapur Pangra	Oct-07	1.94	1.85	IDW		31/03/2008	
470		Buldana	Warwand	Oct-07	0.91	0.86	IDW		31/03/2008	
471		Shegaon	Jalamb	Oct-07	1.97	1.84	IDW		31/03/2008	
472		Shegaon	Jawala Bk	Oct-07	1.99	1.88	IDW		31/03/2008	
473		Khangaon	Botha Kaji	Oct-07	1.97	1.21	IDW		31/03/2008	
474	Jalgaon j	P. Kale	Oct-07	0.84	0.37	IDW		31/03/2008		
475	Motala	P. Devi	Oct-07	1.99	1.93	IDW		31/03/2008		
476	Motala	D. Badhe	Oct-07	1.99	1.86	IDW		31/03/2008		
477	Nandura	Takarkhed	Oct-07	1.89	1.79	IDW		31/03/2008		
478	Akot	Kawasa	Oct-07	1.46	0.55	IDW		3/30/2008		
479	Barshitakli	Mahan	Oct-07	1.76	1.75	IDW		3/30/2008		
480	Balapur	Wadegaon	Oct-07	1.49	1.38	IDW		4/8/2008		
481	Murtizapur	Dhotra	Oct-07	0.87	0.84	IDW		4/8/2008		
482	Patur	Patur	Oct-07	1.99	1.98	IDW		4/8/2008		
483	Murtizapur	Jamthi	Oct-07	1.29	1.13	IDW		4/8/2008		
484	Akola	Kurunkhed	Oct-07	1.57	1.16	IDW		4/20/2008		
485	Akola	Dhaba	Oct-07	1.76	1.64	IDW		3/28/2008		
486	Barshitakli	Pinjar	Oct-07	1.9	1.89	IDW		3/28/2008		
487	Barshitakli	Mahan	Oct-07	1.99	1.94	IDW		3/28/2008		
488	Akola	Boragaon	Oct-07	0.91	0.9	IDW		3/28/2008		
489	Akola	Palso	Oct-07	1.88	1.74	IDW		3/28/2008		
490	Akola	Kurankhed	Oct-07	1.98	1.76	IDW		3/28/2008		
491	Balapur	Wadegaon	Oct-07	1.23	1.23	IDW		3/28/2008		
492	Akot	Kawasa	Oct-07	1.97	1.96	IDW		3/28/2008		
493	Akola	Apatapa	Oct-07	1.99	1.24	IDW		3/28/2008		
494	Murtizapur	Parad	Oct-07	1.95	1.39	IDW		3/28/2008		
495	Patur	Patur	Oct-07	1.97	1.98	IDW		3/28/2008		
496	Murtizapur	Kurum	Oct-07	1.94	1.95	IDW		3/28/2008		
497	Barshitakli	Dhaba	Oct-07	1.78	1.78	IDW		5/7/2008		
498	Telhara	Hiwarkhed	Oct-07	1.88	1.84	IDW		5/7/2008		
499	Telhara	Hiwarkhed	Oct-07	1.99	1.99	IDW		5/7/2008		
500	Telhara	Panchagawhan	Oct-07	1.99	1.64	IDW		5/7/2008		
501	Telhara	Dangapur	Oct-07	1.99	1.91	IDW		5/7/2008		
502	Patur	Algaon	Oct-07	1.98	1.98	IDW		5/7/2008		
503	Barshitakli	Pinjar	Oct-07	1.99	1.76	IDW		5/7/2008		
504	Balapur	Paras	Oct-07	1.91	1.73	IDW		5/12/2008		
505	Balapur	Hatrun	Oct-07	1.5	1.49	IDW		3/30/2008		
506	Murtizapur	Kurum	Oct-07	1.91	1.63	IDW		4/8/2008		
507	Murtizapur	Kurum	Oct-07	1.99	1.91	IDW		3/28/2008		
508	Babulgaon	Repair & Construction of sumpwell at phc Pahur	12/27/2007	1.95	1.93	IDW		2/26/2008		
509	Ner	Repair to phc Shiragaon	12/27/2007	1.69	1.59	IDW		2/26/2008		
510	Arni	Repairs of PHC Sadoba sawali	12/28/2007	1.19	1.19	IDW		2/27/2008		
511	Arni	Construction Of Sumpwell PHC Sadoba sawali	1/22/2008	0.90	0.88	IDW		3/21/2008		
512	Maregaon	Repair to phc wegaon	12/27/2007	0.98	0.96	IDW		2/26/2008		
513	Yavatmal	Wani	Repairs of PHC Rajur and Construction Of Sumpwell	1/9/2008	1.85	1.81	IDW		3/8/2008	
514		Wani	Repairs of PHC Mukutban & Construction Of Sumpwell	1/9/2008	2.30	2.30	IDW		3/8/2008	
515		Pusad	Repairs of PHC Shembalpimpri Construction Of Sumpwell	1/24/2008	1.90	1.86	IDW		3/23/2008	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
516	Nagpur	Umarkhed	Repairs of PHC Korata	1/24/2008	1.74	1.42	IDW	3/23/2008		
517		Hingana	Repair of PHC Adegao	2/2/2008	1.98	1.77	IDW	29/01/09		
518		Saoner	Repair of PHC Badegaon ( Main building)	2/2/2008	2.00	1.99	IDW	31/03/2008		
519		Saoner	Badegaon( O.T.-Building),	2/2/2008	1.99	1.84	IDW	29/12/08		
520		Umred	Repair of PHC Bela,	2/2/2008	0.95	0.82	IDW	31/12/08		
521		Nagpur	Repair of PHC Borkhed,	2/2/2008	1.99	1.98	IDW	29/12/08		
522		Saoner	Repair of PHC Chicholi,	2/2/2008	1.99	1.61	IDW	31/03/2008		
523		Parshioni	Repair of PHC Dahegaon Joshi,	2/2/2008	1.52	1.50	IDW	31/03/2008		
524		Kalmeshwar	Repair of PHC Dhapewada,	2/2/2008	0.51	0.33	IDW	29/12/08		
525		Parshioni	Repair of PHC Dorli,	2/2/2008	1.96	1.96	IDW	31/03/2008		
526		Kamptee	Repair of PHC Gumthala( O.T.),	2/2/2008	1.99	1.97	IDW	31/03/2008		
527		Kamptee	Repair of PHC Gumthala (LR),	2/2/2008	1.99	1.86	IDW	31/03/2008		
528		Kamptee	Repair of PHC Gumthi,	2/2/2008	1.99	1.89	IDW	31/03/2008		
529		Ramtek	Repair of PHC Hiwara bajar,	2/2/2008	1.99	1.98	IDW	29/12/08		
530		Narkhed	Repair of PHC Jalalkhed,	2/2/2008	1.43	1.42	IDW	29/12/08		
531		Bhiwapur	Repair of PHC Jawali,	2/2/2008	1.99	1.79	IDW	31/12/08		
532		Katol	Repair of PHC Kacharisawanga( PHC.-Building),	2/2/2008	2.00	1.89	IDW	31/03/2008		
533		Katol	Repair of PHC Kacharisawanga( O.T. Building),	2/2/2008	1.98	1.89	IDW	29/12/08		
534		Hingana	Repair of PHC Kanholibara,	2/2/2008	1.22	1.14	IDW	29/12/08		
535		Saoner	Repair of PHC Khapa,	2/2/2008	1.99	1.95	IDW	30/12/08		
536		Mouda	Repair of PHC Kondamendi,	2/2/2008	1.99	1.86	IDW	31/03/2008		
537		Katol	Repair of PHC Kondhall,	2/2/2008	1.96	1.95	IDW	31/03/2008		
538		Umred	Repair of PHC Makardhokada,	2/2/2008	1.99	1.52	IDW	31/03/2008		
539		Kuhi	Repair of PHC Mandhal,	2/2/2008	1.88	1.8	IDW	29/12/08		
540		Ramtek	Repair of PHC Mansar,	2/2/2008	1.95	1.92	IDW	29/12/08		
541		Narkhed	Repair of PHC Mendhala,	2/2/2008	1.99	1.96	IDW	31/03/2008		
542		Kalmeshwar	Repair of PHC Mohpa,	2/2/2008	1.92	1.56	IDW	30/12/08		
543		Mouda	Repair of PHC Mouda,	2/2/2008	1.96	1.96	IDW	30/12/08		
544		Ramtek	Repair of PHC Nagardhan,	2/2/2008	1.96	1.7	IDW	29/12/08		
545		Bhiwapur	Repair of PHC Naand,	2/2/2008	1.41	1.37	IDW	29/12/08		
546		Parshioni	Repair of PHC Navegaon khairi,	2/2/2008	1.98	1.85	IDW	30/12/08		
547		Umred	Repair of PHC Pachgaon,	2/2/2008	1.66	1.56	IDW	29/12/08		
548		Saoner	Repair of PHC Patansawangi,	2/2/2008	1.85	1.79	IDW	31/03/2008		
549		Hingana	Repair of PHC Raipur,	2/2/2008	1.65	1.63	IDW	29/12/08		
550		Kuhi	Repair of PHC Salwa,	2/2/2008	1.30	0.69	IDW	30/12/08		
551		Parshioni	Repair of PHC Sataf,	2/2/2008	1.46	1.45	IDW	30/12/08		
552		Narkhed	Repair of PHC Sawargaon,	2/2/2008	0.86	0.85	IDW	30/12/08		
553		Umred	Repair of PHC Sars,	2/2/2008	1.89	1.84	IDW	29/12/08		
554		Bhiwapur	Repair of PHC Somnala,	2/2/2008	0.94	0.93	IDW	29/12/08		
555		Hingana	Repair of PHC Takalghat,	2/2/2008	1.93	1.92	IDW	29/12/08		
556		Mouda	Repair of PHC Tarsa,	2/2/2008	1.99	1.96	IDW	29/12/08		
557		Kalmeshwar	Repair of PHC Tishti,	2/2/2008	1.00	0.9	IDW	31/03/2008		
558		Kuhi	Repair of PHC Titur,	2/2/2008	0.82	0.81	IDW	31/12/08		
559		Kuhi	Repair of PHC Veltur,	2/2/2008	1.96	1.95	IDW	29/12/08		
560		Nagpur	Repair of PHC Vyahad,	2/2/2008	1.13	1.13	IDW	29/12/08		
561		Parshioni	Repair of PHC Kanhan,	2/2/2008	1.92	1.05	IDW	31/03/2008		
562		Bhandara	Renovation to PHC Building At Shahapur	26/12/2007	2.00	1.80	IDW	9/2/2008		
563		Tumsar	Renovation to PHC Building At Dewhadi	26/12/2007	2.00	1.95	IDW	7/2/2008		
564		Bhandara	Renovation to PHC Building At Dhargaon	26/12/2007	2.00	1.84	IDW	5/2/2008		
565		Mohadi	Renovation to PHC Building At Karadi	26/12/2007	2.00	1.92	IDW	9/2/2008		
566	Mohadi	Renovation to PHC Building At Warathi	26/12/2007	2.00	2.00	IDW	18/2/2008			
567	Tumsar	Renovation to PHC Building At Goharwahi	26/12/2007	2.00	1.97	IDW	9/2/2008			
568	Lakhani	Renovation to PHC Qtr. Pohara	13/3/2008	7.34	7.32	IDW	7/6/2008			
569	Sakoli	Renovation to PHC Qtr. Ekodi	28/2/2008	7.86	7.81	IDW	23/5/2008			
570	Sakoli	Renovation to PHC Qtr. Gondumari	28/2/2008	7.48	7.47	IDW	15/6/2008			
571	Pouni	Renovation to PHC Qtr. Kondha	28/2/2008	2.75	2.73	IDW	27/5/2008			
572	Mohadi	Renovation to PHC Qtr. Jaamb	9/3/2008	7.81	7.79	IDW	6/6/2008			
573	Bhandara	Renovation to PHC Qtr. Mohadura	27/2/2008	7.37	7.35	IDW	25/5/2008			
574	Pouni	Renovation to PHC Qtr. Dhargaon	10/3/2008	8.09	8.07	IDW	15/10/2008			
575	Sakoli	Construction of Septic Tank At PHC Virsi	25/3/2008	0.61	0.59	IDW	31/3/2008			
576	Sadak/Arjuni	Repair to P.H.C. Building At. Shenda in	15.10.2007	1.10	1.05	IDW	05.11.2007			
577	Salekasa	Repair to P.H.C. Building & Providing Water Supply Fitting in P.H.C. Building At. Salgaon in	15.10.2007	1.25	1.20	IDW	30.11.2007			
578	Tiroda	Repair to P.H.C. Building & Providing Water Supply Fitting in P.H.C. Building At. Wadegaon in	15.10.2007	0.90	0.72	IDW	31.3.2008			
579	Gondia	Repair to P.H.C. Building At. Rawanwadi in	20.10.2007	1.20	1.13	IDW	07.11.2007			
580	Salekasa	Providing Water Proofing & Repairs to main Building in P.H.C. Bejpar	06.02.2008	2.00	1.77	IDW	14.02.2008			
581	Gondia	Providing A.C. Sheet Roof & Ceiling to P.H.C. Rawanwadi	03.03.2008	5.00	5.07	IDW	17.03.2008			
582	Deori	Repairs to Sanitation in Kakodi P.H.C.	03.03.2008	1.20	1.10	IDW	30.03.2008			
583	Arjuni/Mor	Repairs to Main Building in PHC Shenda in	03.03.2008	9.00	8.85	IDW	31.07.2008			
584	Arjuni/Mor	Repairs to Main Building in PHC Gothangaon in	03.03.2008	5.00	4.80	IDW	24.03.2008			
585	Gondia	Repairs to Quarters Building in PHC Kamtha in	03.03.2008	8.50	8.19	IDW	30.03.2008			
586	Chimur	Shankarpur	December 2007	0.60	0.54	IDW	Mar-08			
587	Korpana	Mandwa	December 2007	0.60	0.53	IDW	Mar-08			
588	Mul	Chiroli	December 2007	0.60	0.51	IDW	Mar-08			
589	Nagbhid	Maushi	December 2007	0.55	0.49	IDW	Mar-08			
590	Mul	Chiroli	December 2007	0.60	0.53	IDW	Mar-08			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
591	Chandrapur	Bhadrawati	Majari	March 2008	0.60	0.48	IDW		May-08		
592		Bhadrawati	Chandankhedha	March 2008	0.55	0.48	IDW		May-08		
593			Nagbhid	Talodhi	December 2007	0.58	0.48	IDW		Mar-08	
594			Gondpipari	Tohogaon	March 2008	1.20	1.17	IDW		May-08	
595			Korpana	Virur Gadegaon	March 2008	1.00	0.85	IDW		May-08	
596			Korpana	Gadchandur	March 2008	2.00	1.93	IDW		May-08	
597			Ballarpur	Ballarpur	March 2008	0.90	0.70	IDW		May-08	
598			Ballarpur	Ballarpur	March 2008	0.60	0.51	IDW		May-08	
599			Bhadrawati	Ghodpeth	March 2008	2.00	1.85	IDW		May-08	
600			Korpana	Gadchandur	March 2008	1.35	1.25	IDW		May-08	
601			Bhadrawati	Ghodpeth	March 2008	0.50	0.44	IDW		May-08	
602			Chimur	Bhisi	March 2008	1.50	1.36	IDW		May-08	
603			Bhadrawati	Mudholi	March 2008	0.60	0.55	IDW		May-08	
604			Bhadrawati	Mudholi	March 2008	0.60	0.55	IDW		May-08	
605			Warora	Madheli	March 2008	0.30	0.25	IDW		May-08	
606			Warora	Madheli	March 2008	0.20	0.18	IDW		May-08	
607			Warora	Madheli	March 2008	0.25	0.20	IDW		May-08	
608			Chandrapur	Chichpalli	March 2008	0.90	0.78	IDW		May-08	
609			Saoli	Saoli	March 2008	0.60	0.53	IDW		May-08	
610		Gadchiroli	Dhanora	Pendhari	Oct-07	0.80	0.79	IDW		31-03-2008	
611			Gadchiroli	Pardi	Oct-07	1.30	1.29	IDW		27-03-2008	
612			Aheri	Kamlapur	Oct-07	1.33	1.33	IDW		31-03-2008	
613			Charmoshi	Bhendala	Oct-07	0.71	0.69	IDW		31-03-2008	
614			Kurkheda	Kadholi	Oct-07	2.00	1.90	IDW		2/4/2008	
615			Armor	Vairagadh	Oct-07	2.00	1.57	IDW		31-03-2008	
616			Armor	Delaniwadi	Oct-07	2.00	0.81	IDW		31-03-2008	
617			Deoli	Repairing Work PHC Building at Deoli	1/25/2008	1.43	1.211	IDW		3/8/2008	
618			Deoli	Repairing Work PHC Building at Giroli	1/25/2008	1.33	1.463	IDW		3/30/2008	
619			Deoli	Repairing Work PHC Building at Nachangon	1/25/2008	0.42	0.318	IDW		3/25/2008	
620		Deoli	Repairing Work PHC Building at Vijaygopal	1/25/2008	1.09	1.329	IDW		5/24/2008		
621		Wardha	Repairing Work PHC Building at Waifad	1/25/2008	0.53	0.424	IDW		4/25/2008		
622		Wardha	Repairing Work PHC Building at Talegaon T.	1/25/2008	1.23	1.221	IDW		3/30/2008		
623		Seloo	Repairing Work PHC Building at Kharangana G.	1/25/2008	0.80	0.456	IDW		3/13/2008		
624	Wardha	Arvi	Repairing Work PHC Building at Jalgaon	1/25/2008	0.72	0.782	IDW		4/13/2008		
625			Hinganghat	Repairing Work PHC Building at Burkoni	1/25/2008	1.01	0.68	IDW		5/30/2008	
626			S'pur	Repairing Work PHC Building at Girad	1/25/2008	1.13	0.648	IDW		5/30/2008	
627			Ashti	Repairing Work PHC Building at Ashti	1/25/2008	0.62	0.67	IDW		4/1/2008	
628			Ashti	Repairing Work PHC Building at Sahur	1/25/2008	0.89	0.74	IDW		4/30/2008	
629			Seloo	Repairing Work PHC Building at Salakala	1/25/2008	1.98	1.191	IDW		3/22/2008	
630			Seloo	Repairing Work PHC Building at Dahegaon Go	1/25/2008	1.34	0.706	IDW		5/20/2008	
631			Arvi	Repairing Work PHC Building at Kharangana M.	1/25/2008	0.73	0.734	IDW		3/2/2008	
632			Arvi	Repairing Work PHC Building at Rohana	1/25/2008	1.23	1.373	IDW		3/28/2008	
633			karanja	Repairing Work PHC Building at 'K' gram	1/25/2008	1.27	1.202	IDW		3/26/2008	
634		S'pur	Repairing Work PHC Building at Mandgaon	1/25/2008	1.36	1.291	IDW		5/11/2008		
			<b>Total</b>		<b>1398.24</b>	<b>1321.75</b>					

## CHCs

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Thane	Talasari	Electrification at RH Talasari	25.03.2008	5.59	5.59	PWD		09.08.2008		
2		Palghar	Repairs to Bldg. at RH Manor	12.02.2008	20.00	20.00	PWD		11.02.2009		
3		Mokhada	Electrification at RH Mokhada	20.03.2008	9.12	9.12	PWD		15.06.2008		
4		Talasar	Repairs to Bldg. at RH Talasari	15.02.2008	4.00	4.00	PWD		20.08.2008		
5		Virar	Repairs to Bldg. at RH Virar	22.02.2008	14.17	14.17	PWD		15.12.2008		
6		Virar	Repairs to main Bldg. at RH Virar	20.02.2008	8.57	8.57	PWD		17.10.2008		
7		Wada	Electrification at RH Wada	12.03.2008	5.97	5.97	PWD		19.10.2008		
8		Wada	Repairs & painting to RH Wada	12.03.2008	1.46	1.46	PWD		19.10.2008		
9		Wada	Repairs to blood storage room at RH Wada	12.03.2008	0.43	0.43	PWD		19.10.2008		
10		Jawhar	Electrification at Kurir Rugnalaya Jawhar	12.02.2008	5.97	5.97	PWD		08.08.2008		
11	Solapur	Akkalkot	S.R. to R.H. Akkalkot	25.03.2008	4.85	4.85	I.D.W.		31.12.2008		
12		Mangalwedha	S.R. to R.H. Mangalwedha	25.03.2008	13.67	13.67	I.D.W.		31.12.2008		
13		Barshi	S.R. to R.H. Pangri	25.03.2008	18.07	18.07	I.D.W.		27.01.2009		
14		Madha	S.R. to R.H. Kurudwadi	25.03.2008	13.14	13.14	I.D.W.		20.09.2008		
15		Malshiras	S.R. to R.H. Natepute	25.03.2008	14.99	14.99	I.D.W.		20.09.2008		
16	Nashik	Malegaon	Dabhadi	Mar-2007	1.95	1.95	I.D.W.		Mar-2007		
17			Chandvad	Mar-2007	1.76	1.76	I.D.W.		Mar-2007		
18			Deola	Mar-2007	1.11	1.11	I.D.W.		Mar-2007		
19			Dindori	Mar-2007	2.52	2.52	I.D.W.		Mar-2007		
20			Satana	Mar-2007	2.83	2.83	I.D.W.		Mar-2007		
21			Malegaon	Zodpe	Mar-2007	0.98	0.98	I.D.W.		Mar-2007	
22			Parola	Parola Tal. Parola Blood Storage Unit Repaire	10/26/2007	0.87	0.85	IDW		2/23/2008	
23			Chalisgaon	Mehunbare Tal. Chalisgaon Blood Storage Repaire	10/26/2007	0.87	0.84	IDW		2/23/2008	
24		Jalgaon	Bhadgaon	Bhadgaon Tal. Bhadgaon RH Repair	12/26/2007	1.49	1.49	IDW		5/26/2008	
25				Bodwad	Bodwad Tal. Bodwa RH Repair	2/25/2008	3.97	3.98	IDW		5/26/2008
26			Pahur	Pahur Tal. Jammer RH Repair	2/25/2008	2.37	2.37	IDW		5/26/2008	
27			Kandhar	Repair to RH Kandhar, Tal. Kandhar	15/10/2007	2.50	2.47	IDW		Feb. 2009	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
28	Nanded	Mudkhed	Repair to RH Barad, Tal. Mudkhed	15/10/2007	0.50	0.41	IDW	Feb. 2009		
29		mudkhed	Repair to RH Mukhed.	15/10/2007	0.60	0.57	IDW	Jan. 2009		
30		Himayatnagar	Repair to RH Himayatnagar	15/10/2007	0.75	0.75	IDW	Jan. 2009		
31		Naigaon	Repairs to RH Naigaon	15/10/2007	5.00	5.00	IDW	Feb. 2009		
32		Nanded	Repairs to main Bldg. at ANM Training & Other Works	15/10/2007	5.00	5.00	IDW	Feb. 2009		
33		Nanded	Hostel repair ANM Training & Other Works	15/10/2007	5.00	5.00	IDW	Mar-09		
34	Akola	Loha	F.R.U. repair RH Loha	15/10/2007	3.29	3.29	IDW	Mar-09		
35		Patur	Chatari	2007-08	1.97	1.84	IDW	5/12/2008		
36		Patur	Chatari	2007-08	1.45	1.45	IDW	5/12/2008		
37		Barshitakli	Barshitakli	2007-08	1.99	1.98	IDW	5/12/2008		
38		Katol	Repair of RH Katol	2/2/2008	1.00	0.89	IDW	31/03/2008		
39		Narkhed	Repair of RH Narkhed	2/2/2008	1.00	0.99	IDW	31/03/2008		
40		Parshioni	Repair of RH Parshioni	2/2/2008	1.99	1.81	IDW	31/03/2008		
41		Kuhi	Repair of RH Kuhi	2/2/2008	0.99	0.92	IDW	29/12/08		
42		Urnred	Repair of RH Urnred	2/2/2008	0.99	0.92	IDW	29/12/08		
43		Hingna	Repair of RH Hingna	2/2/2008	0.99	0.96	IDW	29/12/08		
44	Bhandara	Pouni	Repairing of Rural HospiTal. Pouni.	18/3/2008	18.10	18.10	IDW	15/7/2008		
45		Mohadi	Special Repairing to Rural HospiTal. Mohadi.	18/3/2008	13.64	13.64	IDW	13/7/2008		
46	Gondia	Gondia	Repairs to Pediatric Ward at B.G.W. HospiTal. Gondia. In	15.10.2007	1.00	0.99	IDW	03.11.2007		
47		Sadak/Arjuni	Repairs to R.H. Building At. R. H. HospiTal. Sadak/Arjuni in	15.10.2007	1.50	1.47	IDW	26.10.2007		
48		Goregaon	Repairs to GospiTal. Building At. R. H. HospiTal. Goregaon in	16.10.2007	1.00	0.95	IDW	29.10.2007		
<b>Total</b>					<b>230.97</b>	<b>230.09</b>				

#### SDHs/ Area Hospitals

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Dahanu	Repairs to Bldg. at SDH Dahanu	21.02.2008	12.49	12.49	PWD	15.11.2008		
2		Ulhasnagar	Repairs to Bldg. at Central HospiTal. Ulhasnagar - 3	18.02.2008	8.83	8.83	PWD	17.06.2008		
3		Ulhasnagar	Electrification at Central HospiTal. Ulhasnagar - 4	23.02.2008	2.28	2.28	PWD	20.05.2008		
4	Solapur	Malshiras	S.R. to R.H. Akluj	25.03.2008	7.31	7.31	I.D.W.	27.01.2009		
5		Chopda	Chopda Tal. Chopda Blood Storage Unit	11/28/2007	1.26	0.8	I.D.W.	3/18/2008		
6	Jalgaon	M.Nagar	Muktainagar Tal. M.Nagar Blood Storage Unit	12/20/2007	0.31	0.26	I.D.W.	3/18/2008		
7		Raver	Raver Tal. Raver SDH Repair	12/20/2007	3.10	3.10	I.D.W.	18/03/2008		
8	Nanded	Degloor	Repairs to SDH Degloor	15/10/2007	4.63	4.63	IDW	Feb. 2009		
9		Hadgaon	Repairs at SDH Hadgaon	15/10/2007	3.52	3.52	IDW	Feb. 2009		
10		Mudkhed	Repairs at SDH Mukhed	15/10/2007	2.34	2.34	IDW	Feb. 2009		
11	Nagpur	Ramtek	Repair of SDH Ramtek	2/2/2008	0.93	0.92	IDW	31/03/2008		
12		Kamptee	Repair of SDH Kamptee	2/2/2008	1.20	1.09	IDW	31/12/08		
<b>Total</b>					<b>48.20</b>	<b>47.57</b>				

#### District Hospitals

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Thane	Repairs to main Bldg. at DH Thane	25.02.2008	6.53	6.53	PWD	27.11.2008		
2	Ratnagiri	Ratnagiri	Repair work atRatnagiri	12-Mar-08	4.5	4.5	I.D.W.	Feb-08		
3	Satara	Satara	Repairs to DTT At DH Satara	1/15/2008	3.00	2.97	I.D.W.	4/25/2008		
4		Satara	Electrification Of DTT At DH Satara	1/2/2008	0.49	0.45	I.D.W.	4/7/2008		
5		Buldana	Renovation of Telemidin Room @ D.H. Buldana	Oct-07	0.84	0.78	I.D.W.	31/03/2008		
6		Buldana	Renovation of Emunization Room @ D.H. Buldana	Oct-07	1.13	1.00	I.D.W.	31/03/2008		
7		Buldana	Renovation of Laboratory @ D.H. Buldana	Oct-07	0.72	0.61	I.D.W.	31/03/2008		
8		Buldana	Repairs of P.M. Room @ D.H. Buldana	Oct-07	1.64	1.63	I.D.W.	31/03/2008		
9		Buldana	Repairs to infection ward @ D.H. Buldana	Oct-07	1.99	1.77	I.D.W.	31/03/2008		
10		Akola	Construction of Garden at Pediatric Ward in G.H.	Oct-07	1.99	1.97	I.D.W.	5/12/2008		
11		Akola	Akola	Colouring & Repairs of passage to Dilevary ward and Mail building	Oct-07	1.99	1.96	I.D.W.	5/12/2008	
12	Akola		Construction of shade near Panpoi at G.H.	Oct-07	1.98	1.93	I.D.W.	5/12/2008		
13	Akola		Colouring & Repairs of passage of Emergency ward and Main building at G.H.	Oct-07	1.9	1.81	I.D.W.	5/12/2008		
14	Akola		Construction of Septic tank & west water drainage at G.H.	Oct-07	1.98	1.15	I.D.W.	5/12/2008		
15	Akola		Repairs of nursing Hostel Building 1,2 & 3 at G.H. Premises	Oct-07	1.99	1.86	I.D.W.	5/12/2008		
16	Akola		Repairs of nursing Hostel Building 4,5 & 6 at G.H. Premises	Oct-07	1.97	1.81	I.D.W.	5/12/2008		
17	Akola		Repairs to N.H. Building 1 to 11 at G.H. premises (old paying ward)	Oct-07	1.98	1.15	I.D.W.	5/12/2008		
18	Akola		Repairs to school classroom for nursing Hostel Building at G.H. Premises	Oct-07	1.97	1.86	I.D.W.	5/12/2008		
19	Akola		Repairs & Colouring of Nursing School at G.H. Akola (office building)	Oct-07	1.94	1.41	I.D.W.	5/12/2008		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
20	Bhandara	Bhandara	Renovation to Laprosy Building for O.P.D. Medical Store Under Development of Ayush At General Hospi Tal. Bhandara Ta. & Distt. Bhandara	3/3/2008	5.86	5.85	I.D.W.	30/3/2008		
21		Bhandara	Repair and Renovation of D.T.T. Building At D.H. Bhandara, Ta. & Distt. Bhandara	18/3/2008	1.50	1.50	I.D.W.	30/3/2008		
22		Bhandara	Repair and Renovation of Telemedicine Centre Bhandara	19/3/2008	7.03	5.84	I.D.W.	30/3/2008		
23	Gadchiroli	Gadchiroli	Construction of blood separation unit at DH Gadchiroli	Feb-08	12.00	9.84	I.D.W.	Jan-09		
24	wardha	wardha	Reparing work of X-ray Section 01	3/4/2008	1.94	1.747	I.D.W.	6/18/2008		
25		wardha	Reparing work of X-ray Section 02	3/4/2008	0.97	0.81	I.D.W.	6/18/2008		
26		wardha	Reparing work of Opp.Sect.01	3/4/2008	1.285	1.252	I.D.W.	6/18/2008		
27		wardha	Reparing work of Opp.Sect.02	3/4/2008	0.98	0.967	I.D.W.	6/18/2008		
28		wardha	Reparing and Renovation of Blood Component Room	3/4/2008	1.50	1.227	I.D.W.	6/18/2008		
29		wardha	Reparing and Renovation of telemedicine Room	3/4/2008	0.82	0.552	I.D.W.	6/18/2008		
30		wardha	Reparing work of Labour room	3/4/2008	0.76	0.705	I.D.W.	6/18/2008		
31		wardha	Reparing work of Drinking water shade	3/4/2008	0.71	0.464	I.D.W.	6/18/2008		
32		wardha	Reparing work of Pump House	3/4/2008	0.57	0.537	I.D.W.	6/18/2008		
				<b>Total</b>		<b>76.46</b>	<b>68.44</b>			