

**List of New Construction Works under NRHM (2013 -2014 )**

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Dahanu	Dehane	20.01.2014	10.00	13.85	IDW	-	Slab Level	Oct-14
2		Shahapur	Khariwali	19.09.2013	10.00	1.59	IDW	-	Plinth Level	Dec-14
3		Talasari	Vasa	10.12.2013	15.00	9.82	IDW	-	Slab Level	Oct-14
4		Kalyan	Hedutane	10.12.2013	15.00	0.00	IDW	-	In Progress	-
5		Vikramgad	Moh	20.01.2014	15.00	23.14	IDW	-	Slab Level	Dec-14
6	Sindhudurg	Malwan	Khalchi Dewali	Nov.13	52.12	0.82	IDW		In Progress	
7		Dodamarg	Maneri	Nov.13	49.04	4.74	IDW		In Progress	
8		Dodamarg	Shirange	Nov.13	49.71	11.47	IDW		In Progress	
9		Dodamarg	Palaye	Nov.13	50.47	0.00	IDW		Not Started	
10		Dodamarg	Pikule	Nov.13	52.30	0.00	IDW		Not Started	
11		Kankawali	Dindwane	Nov.13	48.21	0.00	IDW		Not Started	
12	Ratnagiri	Dapoli	Burondi	Nov.13	39.54	13.46	IDW		In Progress	
13	Pune	Daund	Mirawadi	Nov.13	47.54	6.79	IDW		In Progress	
14		Purandar	Pimple	Nov.13	53.44	7.18	IDW		In Progress	
15	Solapur	Sangola	Junoni	Nov.13	36.36	2.54	IDW		In Progress	
16		Karmala	Jinti	Nov.13	38.66	4.65	IDW		In Progress	
17	Sangli	K. Mahakal	Jaigavan	Nov.13	118.56	7.71	IDW		In Progress	
18		K. Mahakal	Thabadewadi	Nov.13	50.68	0.00	IDW		In Progress	
19		Tasgaon	Yogewadi	Nov.13	45.19	0.00	IDW		In Progress	
20	Kolhapur	Shirol	Udgaon (B)	Nov.13	48.58	0.00	IDW		In Progress	
21		Gadhinglaj	Harli ( Kh)	Nov.13	115.69	6.31	IDW		In Progress	
22		Kagal	Hanbarwadi	Nov.13	55.44	0.00	IDW		In Progress	
23		Chandgad	Naganwadi	Nov.13	55.04	0.00	IDW		In Progress	
24		Radhanagari	Olvan	Nov.13		0.00	IDW		Not Started	
25		Nashik	Nandgaon	Vakhari	Dec-13	15.00	12.23	IDW		Slab Level
26	Ahmednagar	Newasa	Amalner	Nov.13	47.05	0.00	IDW		In Progress	
27		Pathardi	Kadgaon	Nov.13	46.06	11.59	IDW		In Progress	
28		Rahuri	Gunjale	Nov.13	51.96	15.97	IDW		In Progress	
29		Jamkhed	Telangshi	Nov.13	103.59	11.99	IDW		In Progress	
30	Jalgaon	Parola	Savkhedahol	Nov.13	97.73	2.59	IDW		In Progress	
31		Raver	Gahukheda	Nov.13	96.54	0.00	IDW		In Progress	
32		Pachora	Shindad	Nov.13	96.54	8.27	IDW		In Progress	
33		Raver	Morval	Nov.13	37.21	5.14	IDW		In Progress	
34		Jamner	Deulgaon	Nov.13	21.91	19.22	IDW		In Progress	
35		Chalisgaon	Bahal	Nov.13	20.44	18.21	IDW	Mar.14		
36		Raver	Gharkheda	Nov.13	47.63	5.09	IDW		In Progress	
37		Jamner	Nachankheda	Nov.13	43.86	5.64	IDW		In Progress	
38		Chalishgaon	Wagale	Nov.13	99.29	12.65	IDW		In Progress	
39		Dharangaon	Bambhori	Nov.13	95.84	8.00	IDW		In Progress	
40	Aurangabad	Phulambri	Kingaon	Nov.13	130.02	25.00	IDW		In Progress	
41		Vaijapur	Purangaon	Nov.13	122.07	15.00	IDW		In Progress	
42		Soyegaon	Nandgaon	Nov.13	117.16	0.00	IDW		In Progress	
43		Kannd	Kunjkheda	Nov.13	122.28	17.00	IDW		In Progress	
44		Phulambri	Ridhora	Nov.13	123.82	12.00	IDW		In Progress	
45		Kannad	Shivrai	Nov.13	120.61	23.00	IDW		In Progress	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
46		Aurangabad	Lamkana	Nov.13	124.33	22.00	IDW		In Progress	
47	Beed	Kaij	Anandgaon Sarani	Nov.13	120.73	0.00	IDW		Not Started	
48		Ambajogai	Rakashaswadi	Nov.13	120.73	0.00	IDW		Not Started	
49		Dharur	Koalpimpri	Nov.13	120.73	0.00	IDW		Not Started	
50		Washi	Indapur	Nov.13	111.83	0.00	IDW		In Progress	
51	Osmanabad	Kalamb	Bhatshirpura	Nov.13	120.66	0.00	IDW		Not Started	
52		Osmanabad	Sonegoan	Nov.13	120.34	0.00	IDW		Not Started	
53		Osmanabad	Tawarjkheda	Nov.13	124.99	0.00	IDW		Not Started	
54		Chakur	Dongraj	Nov.13	120.14	10.26	IDW		In Progress	
55	Latur	Latur	Katgaon	Nov.13	119.36	9.79	IDW		In Progress	
56	Jalna	Badnapur	Bawanepangri	Nov.13	113.00	16.91	IDW		In Progress	
57	Parbhani	Gangakhed	Borada	Nov.13	120.00	7.41	IDW		In Progress	
58		Jintur	Kotha	Nov.13	120.00	7.32	IDW		In Progress	
59	Hingoli	Hingoli	Basamba	Nov.13	106.73	10.00	IDW		In Progress	
60	Amravati	Chikhaldara	Biba	Nov.13	120.00	0.00	IDW		Land Problem	
61		Chikhaldara	Motha	Nov.13	120.00	0.00	IDW		Not Started	
62		Chikhaldara	Amzari	Nov.13	120.00	0.00	IDW		Not Started	
63		Dharni	Lawada	Nov.13	120.00	0.00	IDW		Not Started	
64		Dharni	Jambhu	Nov.13	120.00	0.00	IDW		Not Started	
65		Dharni	Bhokarbardi	Nov.13	120.00	0.00	IDW		Not Started	
66	Buldana	S. Raja	Rajegaon	Nov.13	49.08	14.95	IDW		In Progress	
67		Mehkar	Gohogaon Dandade	Nov.13	49.34	8.93	IDW		In Progress	
68	Washim	Risod	Yevta	Nov.13	124.17	0.00	IDW		Not Started	
69		Washim	Shelu	Nov.13	118.00	0.00	IDW		Not Started	
70	Yavatmal	Pandharkawda	Pathari	Nov.13	130.00	0.00	IDW		Not Started	
71	Gondia	Gondia	Tedhawa	Nov.13	117.00	0.00	IDW		Not Started	
72		Gondia	Karanji	Nov.13	117.00	0.00	IDW		Not Started	
73	Chandrapur	Sindewahi	Ratnapur	Nov.13	122.00	14.44	IDW		In Progress	
74	Wardha	Wardha	Wadad	Nov.13	45.05	22.07	IDW		In Progress	
75		Wardha	Sawangi Meghe	Nov.13	100.00	0.00	IDW		Not Started	
<b>Total</b>					<b>6083.39</b>					

<b>PHCs</b>										
Sr No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Sindhudurg	Deogad	Mond	Nov.13	389.76	0.00	IDW		Not Started	
2	Ratnagiri	Ratnagiri	Khanu	Nov.13	135.15	35.93	IDW		In Progress	
3	Jalgaon	Jalgaon	Dhamangaon	Nov.13	167.93	27.18	IDW		In Progress	
4		Parola	Shirsoda	Nov.13	168.94	12.56	IDW		In Progress	
5	Beed	Beed	Navgan Rajuri	Nov.13	392.09	0.00	IDW		Not Started	
6		Beed	Nalwandi	Nov.13	229.06	0.00	IDW		Not Started	
7	Osmanabad	Washi	Terkheda	Nov.13	425.00	0.00	IDW		Not Started	
8	Nanded	Degloor	Markhel	Nov.13	410.00	52.41	IDW		In Progress	
9	Hingoli	Basmat	Hatta	Nov.13	338.03	13.00	IDW		In Progress	
10		Basmat	Kurunda	Nov.13	392.98	10.00	IDW		In Progress	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
11	Akola	Murtizapur	Jamthi	Nov.13	251.00	0.00	IDW		Not Started	
12	Gondia	Sadak Arjuni	Khodshivani	Nov.13	374.00	0.00	IDW		Not Started	
<b>Total</b>					<b>3673.94</b>	<b>151.08</b>				
<b>PHCs/Additional PHCs ( Staff Quarter)</b>										
Sr No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Raigad	Mangaon	Sai	Jun-13	22.90	4.53	IDW		In Progress	
2		Karjat	Kadav	Jun-13	22.47	6.78	IDW		In Progress	
3	Sindhudurg	Deogad	Padel	Jun-13	35.16	5.33	IDW		In Progress	
4	Ratnagiri	Chiplun	Rampur	Jun-13	72.57	32.61	IDW		In Progress	
5		Mandangad	Panderi	Jun-13	74.01	36.45	IDW		In Progress	
6	Pune	Shirur	Karade	Jun-13	22.89	9.69	IDW		In Progress	
7		Maval	Karla	Jun-13	19.96	9.17	IDW		In Progress	
8	Sangli	Jath	Shegaon	Jun-13	15.94	5.50	IDW		In Progress	
9		Jath	Bilur	Jun-13	19.85	11.31	IDW		In Progress	
10		Jath	Daflapur	Jun-13	16.05	7.21	IDW		In Progress	
11		Jath	Sankh	Jun-13	20.69	12.15	IDW		In Progress	
12	Nashik	Baglan	Ambasan	Jun-13	9.00	13.14	IDW		Tile Progress	Jun-14
13		Igatpuri	Vadivarhe	Jun-13	9.00	12.19	IDW		Tile Progress	Jun-14
14	Dhule	Dhule	Borkund	Jun-13	16.47	10.93	IDW		In Progress	
15		Dhule	Kusumba	Jun-13	16.47	10.74	IDW		In Progress	
16		Dhule	Arvi	Jun-13	16.47	10.68	IDW		In Progress	
17		Sakri	Mhasdi	Jun-13	16.47	0.00	IDW		In Progress	
18		Sakri	Rohod	Jun-13	17.60	0.00	IDW		Not Started	
19		Shindkheda	Chimthana	Jun-13	16.47	11.04	IDW		In Progress	
20		Shirpur	Rohini	Jun-13	17.60	0.00	IDW		In Progress	
21		Shirpur	Wadi	Jun-13	17.60	2.57	IDW		In Progress	
22	Jalgaon	Raver	Khiroda	Jun-13	33.14	14.67	IDW		In Progress	
23		Chopda	Adawad	Jun-13	63.47	5.60	IDW		In Progress	
24	Aurangabad	Sillod	Amthana	Jun-13	12.48	0.00	IDW		Not Started	
25		Khultabad	Bazarswvangi	Jun-13	95.53	0.00	IDW		Not Started	
26	Osmanabad	Bhoom	Walwad	Jun-13	24.93	22.87	IDW	Mar.14		
27		Kalamb	Itkur	Jun-13	24.62	23.02	IDW	Mar.14		
28		Tuljapur	Katgaon	Jun-13	26.40	25.45	IDW	Mar.14		
29	Nanded	Biloli	Kondalwadi	Jun-13	82.00	23.83	IDW		In Progress	
30	Hingoli	Shengaon	Sakhara	Jun-13	77.08	7.00	IDW		In Progress	
31	Amravati	Chandur bazaar	Asegaon Purna	Jun-13	10.00	8.76	IDW	Mar.14		
32		Chandur bazaar	Brahmanwada Thadi	Jun-13	10.00	8.15	IDW	Mar.14		
33		Chandur bazaar	Karajgaon	Jun-13	10.00	8.66	IDW	Mar.14		
34		Chikhaldara	Tembrusonda	Jun-13	10.00	9.17	IDW	Mar.14		
35		Dhamangaon Railway	Talegaon Dashasar	Jun-13	10.00	8.64	IDW	Mar.14		
36		Morshi	Hiwarkhed	Jun-13	10.00	8.73	IDW	Mar.14		
37		Morshi	Nerpingalai	Jun-13	10.00	8.73	IDW	Mar.14		
38		Nandgaon	Loni Takli	Jun-13	10.00	8.98	IDW	Mar.14		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
39		Khandeshwar	Papal	Jun-13	10.00	9.02	IDW	Mar.14		
40		Tiwsa	Kurha	Jun-13	10.00	8.56	IDW	Mar.14		
41		Tiwsa	Mardi	Jun-13	10.00	8.53	IDW	Mar.14		
42		Warud	Loni Warud	Jun-13	10.00	8.63	IDW	Mar.14		
43	Akola	Barshitakli	Kanheri sarap	Jun-13	58.00	7.19	IDW		In Progress	
44		Akot	Kawasa	Jun-13	33.00	4.83	IDW		In Progress	
45	Washim	Mangrupir	Shelubazar	Jun-13	24.99	0.00	IDW		Not Started	
46	Yavatmal	Wani	Kayar	Jun-13	31.50	17.79	IDW		In Progress	
47		Zari Jamni	Mukutban	Jun-13	31.50	18.39	IDW		In Progress	
48		Pandharkawada	Runza	Jun-13	31.50	22.28	IDW		In Progress	
49		Arni	Lonbehal	Jun-13	14.00	11.85	IDW	Mar.14		
50		Ralegaon	Wadonabazar	Jun-13	31.50	19.25	IDW		In Progress	
51		Arni	Sadonabazar	Jun-13	14.00	11.94	IDW	Mar.14		
52		Pusad	Choundhi	Jun-13	14.00	8.87	IDW		In Progress	
53	Bhandara	Bhandara	Pahela	Jun-13	60.20	23.26	IDW		In Progress	
54		Mohadi	Warathi	Jun-13	22.80	9.46	IDW		In Progress	
			<b>Total</b>		<b>1422.28</b>	<b>594.13</b>				

#### CHCs

Sr No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
					NIL					
			<b>Total</b>		<b>0.00</b>	<b>0.00</b>				

#### SDHs/Area Hospital

Sr No	District	Block	Name of SDH	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
					NIL					
			<b>Total</b>		<b>0.00</b>	<b>0.00</b>				

#### District Hospitals

Sr No	District	Block	Name of DH	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
					NIL					
			<b>Total</b>		<b>0.00</b>	<b>0.00</b>				

#### List of Repair and Renovation Works under NRHM Sub Centre

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Pune		Construction of Compound Wall at Dhakale	Feb.14	3.86	3.78	IDW	Mar.14		
2			Repairs & upgradation of SC Nimgaon Sava	Feb.14	1.42	1.01	IDW	Mar.14		
3	Buldana	Khamgaon	Repairs to S/C @ Parkhed	Feb.14	3.75	3.68	IDW	Mar.14		
4		S.Raja	Repairs to S/C @ Shendurjan	Feb.14	1.99	1.94	IDW	Mar.14		
5	Nagpur	Bhiwapur	New Construction of Compound wall at Delivery Point SC at Malewada	Feb.14	5.00	4.95	IDW	Mar.14		
6		Umred	New Construction of Compound wall at Delivery Point SC at Navegaon Sadhu	Feb.14	5.00	4.96	IDW	Mar.14		
7		Ramtek	New Construction of Compound wall at Delivery Point SC at Umri	Feb.14	4.50	4.43	IDW	Mar.14		
8		Saoner	Major Repair & Renovation work of Delivery Point SC at Bhanegaon	Feb.14	3.50	3.49	IDW	Mar.14		
9		Kalmeshwar	Major Repair & Renovation work of Delivery Point SC at Pardi (deshmukh)	Feb.14	5.00	4.97	IDW	Mar.14		
10		Katol	Major Repair & Renovation work of Delivery Point SC at Panjara kate	Feb.14	4.50	4.49	IDW	Mar.14		
11		Mouda	Major Repair & Renovation work of Delivery Point SC at Dharmapuri	Feb.14	3.50	3.46	IDW	Mar.14		
12		Nagpur	Repair & Renovation work of Delivery point SC Lavha	Feb.14	3.50	3.44	IDW	Mar.14		
13		Ramtek	Major Repair & Renovation work of Delivery Point SC at Musewadi	Feb.14	3.72	3.71	IDW	Mar.14		
14		Bhandara	Providing Borewell and Minor Repair to SC Bhilewada	Feb.14	3.00	0.00	IDW		In Progress	
15	Mohadi	Providing Electric meter and Construction of CD work & Approach Road at SC Wadegaon	Feb.14	2.00	2.00	IDW	Mar.14			
16	Mohadi	Providing Repairs to SC Jaamb	Feb.14	2.50	0.00	IDW		In Progress		
17	Tumsar	Providing Borewell & Minor Repair to SC Mohgaon (KH.)	Feb.14	4.50	0.00	IDW		In Progress		
18	Tumsar	Providing Electrification & Minor Repair to SC Pitesur	Feb.14	3.00	0.00	IDW	Mar.14			
19	Pouni	Providing Borewell at SC Bhawad	Feb.14	1.00	0.00	IDW	Mar.14			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
20	Bhandara	Sakoli	Providing Minor Repairs, Electrification and Water Proofing to SC Sasra	Feb.14	4.00	4.00	IDW	Mar.14			
21		Sakoli	Providing Repairs, Electrification work to SC Umari	Feb.14	3.00	3.00	IDW	Mar.14			
22		Lakhandur	Providing Repairs, Electrification & Borewell at SC Belati	Feb.14	1.75	0.00	IDW		In Progress		
23		Lakhandur	Providing Repairs to SC Virli	Feb.14	2.50	2.50	IDW	Mar.14			
24		Lakhandur	Providing Borewell at SC Jaitpur	Feb.14	1.20	0.00	IDW	Mar.14			
25		Bhandara	Providing Borewell to SC Madagi	Feb.14	1.25	0.00	IDW	Mar.14			
26		Tumsar	Providing Borewell to SC Rongha	Feb.14	1.25	0.00	IDW	Mar.14			
27		Tumsar	Providing Borewell to SC Mitewani	Feb.14	1.25	0.00	IDW	Mar.14			
28		Lakhani	Providing Borewell to SC Salebhata	Feb.14	1.25	0.00	IDW	Mar.14			
29		Sakoli	Providing Borewell to SC Parsodi	Feb.14	1.25	0.00	IDW	Mar.14			
30		Gondia	Arjuni mor	Construction of compound Wall at sub Center Morgaon	Feb.14	3.00	3.00	IDW	Mar.14		
31			Arjuni mor	Construction of compound Wall at sub Center Korambhi	Feb.14	6.00	5.93	IDW	Mar.14		
32	Arjuni mor		Construction of compound Wall Part II to sub Center Building Pratapgharh	Feb.14	2.50	2.47	IDW	Mar.14			
<b>Total</b>					<b>95.44</b>	<b>71.21</b>					
<b>PHCs/Additional PHCs</b>											
Sr No	District	Block	Name of PHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
1	Raigad	Mhasala	O.T. Repairs at PHC Mhasala	Feb.2014	3.00	2.73	IDW	Complete			
2		Mhasala	O.T. Repairs at PHC Khamgaon	Feb.2014	1.00	0.97	IDW	Complete			
3		Mangaon	Roofing Work at PHC Sai	Feb.2014	4.85	0.00	IDW		In Progress		
4		Mahad	P.M. Room Repair at PHC Vinhere	Feb.2014	4.49	4.35	IDW	Complete			
5		Tala	Roofing Work at PHC Tala	Feb.2014	4.97	3.20	IDW	Complete			
6		Roha	O.T. Repairs at PHC Ambewadi	Feb.2014	4.94	3.68	IDW	Complete			
7		Panvel	O.T. Repairs at PHC Gavan	Feb.2014	4.41	4.30	IDW		In Progress		
8		Panvel	O.T. Repairs at PHC Vavanje	Feb.2014	2.94	2.94	IDW	Complete			
9		Karjat	O.T. Repairs at PHC Mohili	Feb.2014	5.00	4.91	IDW		In Progress		
10		Shriwardhan	Roofing Work at PHC Walwati	Feb.2014	4.97	2.86	IDW		In Progress		
11		Pune	Shirur	Furniture Work at PHC Karade	Feb.2014	7.50	7.49	IDW	Complete		
12	Khed		Furniture Work at PHC Karanjavhire	Feb.2014	7.50	7.49	IDW	Complete			
13	Velha		Furniture Work at PHC Karanjawane	Feb.2014	7.50	7.49	IDW	Complete			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
14		Chalishgaon	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Waghali	Nov.13	2.54	0.00	IDW		In Progress	
15			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Patonda	Nov.13	2.60	0.00	IDW		In Progress	
16			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Shirasgaon	Nov.13	2.69	0.00	IDW		In Progress	
17			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Umbarkhed	Nov.13	2.60	0.00	IDW		In Progress	
18			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Rangengaon	Nov.13	2.69	0.00	IDW		In Progress	
19			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Tarwade	Nov.13	2.44	0.00	IDW		In Progress	
20			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Dahiwad	Nov.13	2.32	0.00	IDW		In Progress	
21			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Londhe	Nov.13	3.24	0.00	IDW		In Progress	
22			Badgaon	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Kajgaon	Nov.13	2.69	0.00	IDW		In Progress
23		Badgaon	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Gudhe	Nov.13	2.44	0.00	IDW		In Progress	
24		Badgaon	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Girad	Nov.13	2.69	0.00	IDW		In Progress	
25		Pachora	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Nandra	Nov.13	2.69	2.32	IDW		In Progress	
26			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Lohara	Nov.13	2.69	2.32	IDW		In Progress	
27			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Nagardevala	Nov.13	2.77	2.32	IDW		In Progress	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
28			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Varkhedi	Nov.13	3.08	0.00	IDW		In Progress	
29		Dharangaon	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Sonwad	Nov.13	2.24	2.04	IDW		In Progress	
30			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Chandsar	Nov.13	2.58	2.32	IDW		In Progress	
31			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Salwa	Nov.13	2.77	0.00	IDW		In Progress	
32			Erandol	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Ringangaon	Nov.13	2.64	0.00	IDW		In Progress
33		Repairing & Renovation of medicine & Dispensing room furniture work of PHC Kasoda		Nov.13	2.79	2.34	IDW		In Progress	
34		Amalner	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Dheku	Nov.13	2.75	2.39	IDW		In Progress	
35			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Marvad	Nov.13	2.63	0.00	IDW		In Progress	
36			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Janve	Nov.13	2.24	0.00	IDW		In Progress	
37			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Mandal	Nov.13	2.24	0.00	IDW		In Progress	
38		Parola	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Shelave	Nov.13	2.73	0.00	IDW		In Progress	
39			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Mangrul	Nov.13	2.66	2.36	IDW		In Progress	
40			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Tamaswadi	Nov.13	2.67	0.00	IDW		In Progress	
41			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Anturli	Nov.13	2.97	0.00	IDW		In Progress	
42			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Uchanda	Nov.13	2.79	0.00	IDW		In Progress	



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
43	Jalgaon	Muktanagar	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Kurha	Nov.13	2.64	0.00	IDW		In Progress	
44			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Ruikheda	Nov.13	2.40	0.00	IDW		In Progress	
45		Bhusawal	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Varadsim	Nov.13	2.64	0.00	IDW		In Progress	
46			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Kinhi	Nov.13	2.75	0.00	IDW		In Progress	
47			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Pimpalgaon	Nov.13	2.80	0.00	IDW		In Progress	
48		Bodwad	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Yevati	Nov.13	2.77	0.00	IDW		In Progress	
49			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Engaon	Nov.13	2.63	0.00	IDW		In Progress	
50		Raver	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Thorgawaon	Nov.13	2.85	0.00	IDW		In Progress	
51			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Lohara	Nov.13	2.25	0.00	IDW		In Progress	
52			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Khiroda	Nov.13	2.24	0.00	IDW		In Progress	
53			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Enpure	Nov.13	2.66	0.00	IDW		In Progress	
54			Repairing & Renovation of medicine & Dispensing room furniture work of Waghod	Nov.13	2.83	0.00	IDW		In Progress	
55			Repairing & Renovation of medicine & Dispensing room furniture work of Nimbora	Nov.13	2.75	0.00	IDW		In Progress	
56			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Bhadali	Nov.13	2.69	2.40	IDW		In Progress	
57			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Kanalda	Nov.13	2.66	2.39	IDW		In Progress	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
58		Jalgaon	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Mhasavad	Nov.13	2.75	2.39	IDW		In Progress	
59			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Nashirabad	Nov.13	2.69	2.39	IDW		In Progress	
60			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Adawad	Nov.13	2.52	0.00	IDW		In Progress	
61			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Chahardi	Nov.13	2.75	0.00	IDW		In Progress	
62			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Dhanora	Nov.13	3.20	0.00	IDW		In Progress	
63		Chopada	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Gorgavale	Nov.13	2.62	0.00	IDW		In Progress	
64			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Hated	Nov.13	2.53	0.00	IDW		In Progress	
65			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Lasur	Nov.13	2.89	0.00	IDW		In Progress	
66			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Hingona	Nov.13	2.72	0.00	IDW		In Progress	
67			Repairing & Renovation of medicine & Dispensing room furniture work of PHC padalsa	Nov.13	3.00	0.00	IDW		In Progress	
68		Yawal	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Sakali	Nov.13	3.02	0.00	IDW		In Progress	
69			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Savkhedsim	Nov.13	3.01	0.00	IDW		In Progress	
70			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Betawad	Nov.13	3.01	0.00	IDW		In Progress	
71			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Fattepur	Nov.13	2.98	0.00	IDW		In Progress	
72		Jamner	Repairing & Renovation of medicine & Dispensing room furniture work of PHC Neri	Nov.13	2.94	2.32	IDW		In Progress	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
73			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Wakod	Nov.13	3.14	0.00	IDW		In Progress		
74			Repairing & Renovation of medicine & Dispensing room furniture work of PHC Garkheda	Nov.13	3.08	0.00	IDW		In Progress		
75	Beed	Kaij	Providing New Street light in Compound of PHC Adas	Feb.2014	5.00	5.00	IDW	Mar.2014			
76		Patoda	Providing New Street light in Compound of PHC Amalner	Feb.2014	5.00	5.00	IDW	Mar.2014			
77		Parli	Providing New Street light in Compound of PHC Sirsala	Feb.2014	5.00	5.00	IDW	Mar.2014			
78		Dharur	Providing New Street light in Compound of PHC Mohkhed	Feb.2014	5.00	5.00	IDW	Mar.2014			
79		Kaij	Providing New Street light in Compound of PHC Bansarola	Feb.2014	5.00	5.00	IDW	Mar.2014			
80		Beed	Providing New Street light in Compound of PHC Yellamghat	Feb.2014	5.00	5.00	IDW	Mar.2014			
81		Georai	Providing New Street light in Compound of PHC Talwada	Feb.2014	5.00	5.00	IDW	Mar.2014			
82		Georai	Providing New Street light in Compound of PHC Chaklamba	Feb.2014	5.00	5.00	IDW	Mar.2014			
83		Ashti	Providing New Street light in Compound of PHC Takalsing	Feb.2014	5.00	5.00	IDW	Mar.2014			
84		Ambajogai	Providing New Street light in Compound of PHC Ghatnandur	Feb.2014	5.00	5.00	IDW	Mar.2014			
85		Buldana	Nandura	Repairs to ANM Qtr @ PHC Takarkhed	Feb.2014	3.75	3.74	IDW	Mar.2014		
86			Sangrampur	Repairs to ANM Qtr 1 and 2 @ PHC Sonala	Feb.2014	3.75	3.72	IDW	Mar.2014		
87	Mehakar		Repairs to ANM Qtr 1 and 2 @ PHC Dongaon	Feb.2014	3.75	3.73	IDW	Mar.2014			
88	Mehakar		Repairs to ANM Qtr 3 and 4 @ PHC Dongaon	Feb.2014	3.75	3.72	IDW	Mar.2014			
89	Chikhli		Repairs to ANM Qtr @ PHC Shelgaon Atol	Feb.2014	3.75	3.72	IDW	Mar.2014			
90	S.Raja		Renovation of Electric Fitting @ PHC Malkapur Pangra	Feb.2014	3.75	3.71	IDW	Mar.2014			
91	Nandura		Renovation of Electric Fitting @ PHC Takarkhed	Feb.2014	5.00	5.00	IDW	Mar.2014			
92	Motala		Renovation of Electric Fitting @ PHC D.Badhe	Feb.2014	4.00	3.96	IDW	Mar.2014			
93	Mehakar		Renovation of Electric Fitting @ PHC Janefal	Feb.2014	4.00	3.86	IDW	Mar.2014			
94	Jalgaon jamod		Renovation of Electric Fitting @ PHC P.kale	Feb.2014	4.00	3.97	IDW	Mar.2014			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress			
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion	
95		Sangrampur	Renovation of Electric Fitting @ PHC Sangrampur	Feb.2014	4.00	3.98	IDW	Mar.2014			
96		Motala	Water proofing and Sanitation O.T./L.R. Repairs @ PHC Borakedi	Feb.2014	4.50	4.48	IDW	Mar.2014			
97	Nagpur	Kuhi	Major Repair & Renovation work of Delivery Point PHC at Mandhal	Feb.2014	5.00	4.97	IDW	Mar.2014			
98		Bhiwapur	Major Repair & Renovation work of Delivery Point PHC- Jawali	Feb.2014	5.00	4.98	IDW	Mar.2014			
99		Narkhed	Major Repair & Renovation work of Delivery Point PHC- Jalalkheda	Feb.2014	5.00	4.98	IDW	Mar.2014			
100		Ramtek	Major Repair & Renovation work of Delivery Point PHC- Karwai	Feb.2014	5.00	4.90	IDW	Mar.2014			
101		Katol	Major Repair & Renovation work of Delivery Point PHC- Mohpa	Feb.2014	5.00	4.98	IDW	Mar.2014			
102		Katol	Major Repair & Renovation work of Staff Qtrs. Building at Delivery Point PHC Kacharisawanga	Feb.2014	5.00	4.98	IDW	Mar.2014			
103		Katol	Major Repair & Renovation work of Delivery Point PHC Kondhali	Feb.2014	5.00	4.99	IDW	Mar.2014			
104		Umred	Major Repair & Renovation work of Delivery Point PHC at Makardhokada	Feb.2014	5.00	4.98	IDW	Mar.2014			
105		Narkhed	Major Repair & Renovation work of Staff Qtrs. Building at Delivery Point PHC Mowad	Feb.2014	5.00	4.99	IDW	Mar.2014			
106		Nagpur	Major Repair & Renovation work of Delivery Point PHC at Borkhedi	Feb.2014	5.00	4.92	IDW	Mar.2014			
107		Ramtek	Major Repair & Renovation work of Delivery Point PHC Mansar	Feb.2014	5.00	4.87	IDW	Mar.2014			
108		Bhandara	Bhandara	Providing Repairs to sewage line and Construction of Septic tank at PHC Dhargaon	Feb.2014	5.00	0.00	IDW		In Progress	
109			Tumsar	Providing Water Proofing to main Building at PHC Nakadongari	Feb.2014	5.00	5.00	IDW	Mar.2014		
110	Pouni		Providing Repairs to Electrification at PHC Bhuyar	Feb.2014	2.50	0.00	IDW		In Progress		
111	Pouni		Providing Repairs to Source pipe line at PHC Kondha	Feb.2014	1.00	1.00	IDW	Mar.2014			
112	Lakhani		Providing Electrification to OT at PHC Murmadi	Feb.2014	0.40	0.40	IDW	Mar.2014			

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
113		Sakoli	Providing Repairs, Electrification and Water Proofing to Quarters at PHC Virshi	Feb.2014	5.00	5.00	IDW	Mar.2014		
114		Lakhandur	Providing Minor Repairs to PHC Sarandi	Feb.2014	3.00	3.00	IDW	Mar.2014		
115		Lakhandur	Providing Borewell and Minor Repairs to PHC Barvha	Feb.2014	1.25	0.00	IDW	Mar.2014		
116		Deori	Repairs to Twin Qrt I in Phc Campus at Ghonadi	Feb.2014	5.00	5.00	IDW	Mar.2014		
117		Deori	Repairs to Twin Qrt II in Phc Campus at Ghonadi	Feb.2014	5.00	5.00	IDW	Mar.2014		
118		Deori	Repairs to Twin Qrt I in Phc Campus at Futana in	Feb.2014	5.00	4.95	IDW	Mar.2014		
119		Sadak Arjuni	Repairs to Twin Qrt II in Phc Campus at Pandhari	Feb.2014	5.00	4.95	IDW	Mar.2014		
120		Arjuni / Mor	Repairs to Twin Qrt Part I in Phc Campus at Channa / Bakti	Feb.2014	5.00	4.90	IDW	Mar.2014		
121		Arjuni / Mor	Repairs to Twin Qrt II in Phc Campus at Channa / Bakti	Feb.2014	5.00	5.00	IDW	Mar.2014		
122		Deori	Repairs to Twin Qrt I in Phc Campus at Kawarabadh	Feb.2014	4.00	3.96	IDW	Mar.2014		
123		Deori	Repairs to Twin Qrt II in Phc Campus at Kawarabadh	Feb.2014	4.00	3.96	IDW	Mar.2014		
124		Goregaon	Repairs to Anm & Sweeper Qrt. in Phc Campus at Kurhadi	Feb.2014	5.00	4.99	IDW	Mar.2014		
125		Gondia	Repairs to Sweeper Qrt. in Phc Campus at Kati	Feb.2014	3.00	3.00	IDW	Mar.2014		
126		Sadak Arjuni	Construction of compound Wall In THO Office & Quarter at Sadak arjuni	Feb.2014	15.00	9.90	IDW		In Progress	
127		Sadak Arjuni	Providing Bore well & water supply facility In THO Office At Sadak arjuni	Feb.2014	3.00	2.98	IDW	Mar.2014		
128	Gondia	Gondia	Providig Bore well & water supply facility In THO Office At Gondia	Feb.2014	3.00	2.98	IDW	Mar.2014		
129		Deori	Providing Bore well & water supply facility In THO Office at Deori	Feb.2014	3.00	2.96	IDW	Mar.2014		
130		Arjuni / Mor	Providing Bore well & water supply facility In THO Office at Arjuni / Mor	Feb.2014	2.00	1.99	IDW	Mar.2014		
131		Arjuni / Mor	Providing Cement Concrete Approach Road to THO offic at Arjuni / Mor	Feb.2014	15.00	14.84	IDW	Mar.2014		

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
132		Salekasa	Providing Bore well & water supply facility In THO Office at Salekasa	Feb.2014	3.00	3.00	IDW	Mar.2014		
133		Gondia	Repair Renovation in PHC Building Part B At PHC Bhanpur	Feb.2014	3.00	3.00	IDW	Mar.2014		
134		Sadak Arjuni	Repair of Twin Qtr II At PHC shenda	Feb.2014	5.00	4.95	IDW	Mar.2014		
135		Arjuni / Mor	Construction of Seeper Qtr in PHC Campus At. Dhabepauni	Feb.2014	9.00	5.04	IDW		In Progress	
136		Arjuni / Mor	Construction of Compound Wall part II to PHC Building At. Dhabepauni	Feb.2014	15.00	14.85	IDW	Mar.2014		
137		Arjuni / Mor	Construction of internal Cement Concret Road in PHC Campus At. Dhabepauni	Feb.2014	15.00	14.85	IDW	Mar.2014		
138		Arjuni / Mor	Construction of Internal Cement Concrete Drain in PHC Campus At. Dhabepauni	Feb.2014	15.00	13.61	IDW		In Progress	
			<b>Total</b>		<b>556.50</b>	<b>389.90</b>				
<b>CHCs</b>										
Sr No	District	Block	Name of CHC	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Vikramgad	Staff Quarter ( CHC) <b>RH Vikramgarh</b>	2013-14	30.00	0.00	PWD		Not Started	
2		Wada	Staff Quarter ( CHC) <b>RH Wada</b>	2013-14	30.00	0.00	PWD		Not Started	
3		Mokhada	Repair and Renovation of RH-Mokhada Dist- Thane	2013-14	41.62	0.00	PWD		Not Started	
4	Nashik	Devala	Repair and New Construction of <b>RH-Deovla</b> Dist. Nashik	2013-14	61.27	0.00	PWD		Not Started	
5		Dindori	Repair and New Construction of <b>RH-Peth</b> and RH- Dindori Dist- Nashik	2013-14	105.00	0.00	PWD		Not Started	
6		Igatpuri	Repair and New Construction of <b>RH-Igatpuri</b> Dist- Nashik	2013-14	30.00	0.00	PWD		Not Started	
7		Trambakeshwar	Repair and New Construction of <b>RH-Trambakeshwar</b> Dist- Nashik	2013-14	75.00	0.00	PWD		Not Started	
8		Wani	Repair and New Construction of <b>RH-Wani</b> Dist- Nashik	2013-14	34.00	0.00	PWD		Not Started	
9		Dindori	Repair and New Construction of <b>RH-Dindori</b> Dist- Nashik	2013-14	60.00	0.00	PWD		Not Started	
10		Surgana	Repair and New Construction of <b>RH-Surgana</b> Dist- Nashik	2013-14	70.00	0.00	PWD		Not Started	
11	Dhule	Shindkheda	Repair of <b>RH- Shindkheda</b>	2013-14	40.00	0.00	PWD		Not Started	
12	Nandurbar	Dhadgaon	New Staff Quarter <b>RH Dhadgaon</b>	2013-14	200.00	0.00	PWD		Not Started	
13	Aurangabad	Vaijapur	Repair and Renovation of <b>RH-Vaijapur</b>	2013-14	80.00	0.00	PWD		Not Started	
14		Tuljapur	Mortuary Cabinets at <b>RH Tuljapur</b>	2013-14	8.07	0.00	PWD		Not Started	
15	Osmanabad	Murum	Upgradation of <b>RH- Murum</b>	2013-14	350.00	0.00	PWD		Not Started	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
16		Sastur	Upgradation of RH- Sastur	2013-14	81.50	0.00	PWD		Not Started	
17	Jalna	Mantha	Repair and Renovation at RH- Mantha	2013-14	24.62	0.00	PWD		Not Started	
18	Parbhani	Shelu	Repair and Renovation at RH- Shelu	2013-14	7.50	0.00	PWD		Not Started	
19		Shelu	Repair and Renovation Dr.Rooms,DMO Room at RH-Shelu	2013-14	4.00	0.00	PWD		Not Started	
20	Nanded	Bhokar	Staff Quarter at RH Bhokar	2013-14	52.52	0.00	PWD		Not Started	
21		Naigaon	New Construction of RH At. Naigaon	2013-14	250.00	0.00	PWD		Not Started	
22	Hingoli	Aundha Nagnath	New Construction of RH Aundha Nagnath	2013-14	47.31	0.00	PWD		Not Started	
23	Amaravati	Chikhaldara	Repairs and new construction of Quarter at RH-Chikhaldara	2013-14	88.00	0.00	PWD		Not Started	
24		Churni	Repairs and new construction of Quarter at RH -Churni	2013-14	88.00	0.00	PWD		Not Started	
25	Nagpur	Umred	Staff Quarter ( CHC) RH Umred	2013-14	128.65	0.00	PWD		Not Started	
26	Gadchiroli	Dhanora	Staff Quarter ( CHC) RH Dhanora	2013-14	250.00	0.00	PWD		Not Started	
			<b>Total</b>		<b>2237.06</b>	<b>0.00</b>				
<b>SDHs/Area Hospital</b>										
Sr No	District	Block	Name of SDH	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
1	Thane	Ulhasnagar	Post Mortem Room At Central Hospital U'Nager	2013-14	15.00	0.00	PWD		Not Started	
2		Thane	Renovation of DD Office at RHM Thane	2013-14	54.00	0.00	PWD		Not Started	
3		Thane	Repair of Receration Hall at RMH Thane	2013-14	48.76	0.00	PWD		Not Started	
4		Thane	Repair of Criminal ward No.8(A) at RHM Thane	2013-14	28.49	0.00	PWD		Not Started	
5		Thane	Repair of Male Ward No-16,17&18 Ar RHM Thane	2013-14	78.85	0.00	PWD		Not Started	
6		Thane	Repair and Renovation of Administraive Office at RHM Thane	2013-14	32.93	0.00	PWD		Not Started	
7		Malvani	Repair of Main Building and Electricfication of Dialysis room at Malvani Malad	2013-14	13.71	0.00	PWD		Not Started	
8		Bhiwandi	Renovation and Repairs Different cell at SDH Bhiwandi Dist-Thane	2013-14	233.32	0.00	PWD		Not Started	
9	Sindhudurg	Kankavli	Post Mortem Room At SDH Kankavli	2013-14	20.00	0.00	PWD		Not Started	
10	Satara	Karad	Post Mortem Room At SDH Karad	2013-14	20.00	0.00	PWD		Not Started	
11		Karad	New Electrification at SDH- Karad	2013-14	17.94	0.00	PWD		Not Started	
12	Solapur	Pandharpur	New Construction of Arogya Bhavan at SDH Pandharpur	2013-14	100.00	0.00	PWD		Not Started	
13	Sangli	Islampur	Post Mortem Room At SDH Islampur	2013-14	20.00	0.00	PWD		Not Started	
14		Kalwan	Construction of Staff Quarter at SDH- Kalwan Dist-Nashik	2013-14	100.00	0.00	PWD		Not Started	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
15	Nashik	Chandwad	Construction of Main Building and Provision of Left at SDH- Chandwad Dist- Nashik	2013-14	67.94	0.00	PWD		Not Started	
16	Ahmadnagar	Ahmadnagar	Additional Construction work of Nursing Hostel and Nursing School	2013-14	196.58	0.00	PWD		Not Started	
17	Aurangabad	Aurangabad	Establish Radiology Imaging Diagnostic Center	2012-13	650.00	0.00	PWD		Not Started	
18	Beed	Neknur	Construction New Labour Room at WH-Neknur	2013-14	3.00	0.00	PWD		Not Started	
19	Osmanabad	Paranda	Staff Quarter at SDH Paranda	2013-14	137.00	0.00	PWD		Not Started	
20		Omarga	Post Mortem Room At SDH Omarga	2013-14	20.00	0.00	PWD		Not Started	
21		Paranda	Repair of Main Building at SDH-Paranda	2013-14	11.75	0.00	PWD		Not Started	
22		Paranda	Repair of Staff Quarter at SDH- Paranda	2013-14	9.86	0.00	PWD		Not Started	
23	Latur	Udgir	Post Mortem Room At SDH Udgir	2013-14	20.00	0.00	PWD		Not Started	
24		Latur	Repair of NRHM Office,Confarence Holl etc.	2013-14	31.40	0.00	PWD		Not Started	
25	Jalna	Jalna	Construction of PNC ward in SNCU at WH-Jalna	2013-14	28.00	0.00	PWD		Not Started	
26	Nanded	Mukhed	Staff Quarter at SDH Mukhed	2013-14	50.00	0.00	PWD		Not Started	
27		Deglur	Post Mortem Room At SDH Deglur	2013-14	20.00	0.00	PWD		Not Started	
28	Amaravati	Dharani	Establishment of Nutrition Rehabilitation Center at SDH- Dharni	2013-14	40.00	0.00	PWD		Not Started	
29		Achalpur	Repair and Construction of Staff Quarter premises at SDH-Achalpur	2013-14	20.00	0.00	PWD		Not Started	
30		Achalpur	Repair of Main Building at SDH-Achalpur	2013-14	34.69	0.00	PWD		Not Started	
31		Dharani	Repairs and new construction of Quarterat SDH Dharani	2013-14	88.00	0.00	PWD		Not Started	
32	Buldana	Malkapur	Staff Quarter At SDH Malkapur	2013-14	45.05	0.00	PWD		Not Started	
33		Khamgaon	New Blood Unit at SDH- Khamgaon	2013-14	24.00	0.00	PWD		Not Started	
34		Shegaon	Electricfication in Dialysis Unit at SDH-Shegaon	2013-14	10.25	0.00	PWD		Not Started	
35	Akola	Murtizapur	Post Mortem Room At SDH Murtizapur	2013-14	20.00	0.00	PWD		Not Started	
36		Akola	Construction of waiting Holl at WH-Akola	2013-14	35.93	0.00	PWD		Not Started	
37	Yavatmal	Pusad	Post Mortem Room At SDH Pusad	2013-14	20.00	0.00	PWD		Not Started	
38	Nagpur	Nagpur	Construction of 5Room IRL at STDC Nagpur	2013-14	15.52	0.00	PWD		Not Started	
39	Gondia	Gondia	Repair of Main Building at WH-Gondia	2013-14	5.77	0.00	PWD		Not Started	
40		Gondia	Blood Unit at WH- Gondia	2013-14	35.00	0.00	PWD		Not Started	
<b>Total</b>					<b>2422.74</b>	<b>0.00</b>				
<b>District Hospitals</b>										
					<b>Financial Progress</b>			<b>Physical Progress</b>		



Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
Sr No	District	Block	Name of DH	Date/Month of Work Sanctioned	Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)	Name of Execution agency	If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
	Thane	Thane	Post Mortem Room At <b>DH Thane</b>	2013-14	30.00	0.00	PWD		Not Started	
			Malnissaran Treatment plant at DH- Thane	2013-14	55.25	0.00	PWD		Not Started	
			Renovation and Repairs Different cell at DH Thane	2013-14	469.22	0.00	PWD		Not Started	
			Repair of Public Health Laboratory building at DH- Thane	2013-14	30.00	0.00	PWD		Not Started	
	Raigad	Raigad	Post Mortem Room At <b>DH Raigad</b>	2013-14	30.00	0.00	PWD		Not Started	
			Repair of Eye Ward At DH- Alibag	2013-14	9.06	0.00	PWD		Not Started	
			Ware house for Civil Surgeon, other DPMU Staff At <b>DH Raigad</b>	2013-14	198.26	0.00	PWD		Not Started	
	Sindhudurg	Sindhudurg	Post Mortem Room At <b>DH Sindhudurg</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware house At <b>DH Sindhudurg</b>	2013-14	198.26	0.00	PWD		Not Started	
	Ratnagiri	Ratnagiri	Post Mortem Room At <b>DH Ratnagiri</b>	2013-14	30.00	0.00	PWD		Not Started	
			Construction of New ICU Ward at	2013-14	10.00	0.00	PWD		Not Started	
			Repair of Old ICU Ward	2013-14	15.00	0.00	PWD		Not Started	
	Satara	satara	Post Mortem Room At <b>DH Satara</b>	2013-14	30.00	0.00	PWD		Not Started	
	Nashik	Nashik	Post Mortem Room At <b>DH Nashik</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware house f At <b>DH Nashik</b>	2013-14	198.26	0.00	PWD		Not Started	
			Construction of Office staff Cell at DD Compus at <b>DH- Nashik</b>	2013-14	5.50	0.00	PWD		Not Started	
			Repair of Regional Workshop Health Dept. at <b>DH- Nahsik</b>	2013-14	8.70	0.00	PWD		Not Started	
			Electricification of Different Ward at <b>DH-Nashik</b>	2013-14	63.79	0.00	PWD		Not Started	
			Electricification of Metro Blood Bank at <b>DH-Nashik</b>	2013-14	29.42	0.00	PWD		Not Started	
	Ahmednager	Ahmednager	Post Mortem Room At <b>DH A'Nager</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware house At <b>DH A'Nager</b>	2013-14	198.26	0.00	PWD		Not Started	
	Jalgaon	Jalgaon	Post Mortem Room At <b>DH Jalgaon</b>	2013-14	30.00	0.00	PWD		Not Started	
	Nandurbar	Nandurbar	Ware house At <b>DH Nandurbar</b>	2013-14	198.26	0.00	PWD		Not Started	
			Construction of Remaining work of 1st Floor Existing Main Building at DH- Nandurbar	2013-14	150.00	0.00	PWD		Not Started	
	Beed	Beed	Post Mortem Room At <b>DH Beed</b>	2013-14	34.46	0.00	PWD		Not Started	
			Construction of New kitchen room at <b>DH- Beed</b>	2013-14	41.75	0.00	PWD		Not Started	
			Construction of Accidental Ward at <b>DH-Beed</b>	2013-14	40.00	0.00	PWD		Not Started	
			Repair of Staff Quarter (1 To 4) at <b>DH-Beed</b>	2013-14	50.00	0.00	PWD		Not Started	
			Electricification in Ophthalmic ward and Operation Theater at <b>DH-Beed</b>	2013-14	52.00	0.00	PWD		Not Started	
			Audiometry Room at <b>DH- Beed</b>	2013-14	9.82	0.00	PWD		Not Started	
			Post Mortem Room At <b>DH Osmanabad</b>	2013-14	30.00	0.00	PWD		Not Started	

Sr No	District	Block	Name of Sub Centre	Date/Month of Work Sanctioned	Financial Progress		Name of Execution agency	Physical Progress		
					Amount Sanctioned (Rs. In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed Stage of Progress	Tentative date of completion
	Osmanabad	Osmanabad	Construction of reamp at IPD Building at <b>DH Osmanabad</b>	2013-14	86.44	0.00	PWD		Not Started	
			Construction of reamp at Ophthalmic ward and Nivara shed at <b>DH Osmanabad</b>	2013-14	28.00	0.00	PWD		Not Started	
			Ware house At <b>DH Osmanabad</b>	2013-14	206.00	0.00	PWD		Not Started	
			Addition and Alteration for Early Intervation Center at <b>DH- Osmanabad</b>	2013-14	46.07	0.00	PWD		Not Started	
			Repair of District Workshop (Transport),Health Departmant at <b>DH Osmanabad</b>	2013-14	19.06	0.00	PWD		Not Started	
	Jalna	Jalna	Audiometry Room At <b>DH Jalna</b>	2011-12	6.00	0.00	PWD		Not Started	
			Post Mortem Room At <b>DH Jalna</b>	2013-14	30.00	0.00	PWD		Not Started	
			Repair and Renovation Burn Ward at <b>DH-Jalna</b>	2013-14	35.55	0.00	PWD		Not Started	
	Parbhani	Parbhani	Repair and Renovation of TB Ward and 100 Beded Buliding at <b>DH-Parbhani</b>	2013-14	1.12	0.00	PWD		Not Started	
			Provision of Lift at <b>DH- Parbhani</b>	2013-14	40.00	0.00	PWD		Not Started	
			New Elelctricfication at New Dailysis Unit at <b>DH- Parbhani</b>	2013-14	2.70	0.00	PWD		Not Started	
	Hingoli	Hingoli	Post Mortem Room At <b>DH Hingoli</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware house At <b>DH Hingoli</b>	2013-14	198.26	0.00	PWD		Not Started	
			Repair of Ophthalmic ward and operation theater at <b>DH- Hingoli</b>	2013-14	225.92	0.00	PWD		Not Started	
	Amravati	Amravati	Post Mortem Room At <b>DH Amravati</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware house At <b>DH Amravati</b>	2013-14	198.26	0.00	PWD		Not Started	
	Akola	Akola	Upgradation of Medicin Strore at <b>DH- Akola</b>	2013-14	49.10	0.00	PWD		Not Started	
	Bhandara	Bhandara	Post Mortem Room At <b>DH Bhandara</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware house at <b>DH Bhandara</b>	2013-14	198.26	0.00	PWD		Not Started	
	Gondia	Gondia	Post Mortem Room At <b>DH Gondia</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware houseat <b>DH Gondia</b>	2013-14	276.94	0.00	PWD		Not Started	
	Chandrapur	Chandrapur	Post Mortem Room At <b>DH Chandrapur</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware house At <b>DH Chandrapur</b>	2013-14	198.26	0.00	PWD		Not Started	
	Gadchiroli	Gadchiroli	Construction of Dialysis Ward at <b>DH-Gadchiroli</b>	2013-14	75.00	0.00	PWD		Not Started	
			Construction of Burn Ward at <b>DH-Gadchiroli</b>	2013-14	100.00	0.00	PWD		Not Started	
			Ware house at <b>DH Gadchiroli</b>	2013-14	198.27	0.00	PWD		Not Started	
	Wardha	Wardha	Post Mortem Room At <b>DH Wardha</b>	2013-14	30.00	0.00	PWD		Not Started	
			Ware house <b>DH Wardha</b>	2013-14	198.26	0.00	PWD		Not Started	
			Arrangement of Water supply system at <b>DH-Wardha</b>	2013-14	65.33	0.00	PWD		Not Started	
			<b>Total</b>		<b>4998.07</b>	<b>0.00</b>				